

## ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

1. ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 746
2. ಸದಸ್ಯರ ಹೆಸರು : ಡಾ|| ವೈ.ಎ ನಾರಾಯಣಸ್ವಾಮಿ (ಶಿಕ್ಷಕರ ಕ್ಷೇತ್ರ)
3. ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 13.07.2023
4. ಉತ್ತರಿಸುವ ಸಚಿವರು : ಮಾನ್ಯ ಉಪ ಮುಖ್ಯಮಂತ್ರಿಗಳು

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆಗಳು	ಉತ್ತರಗಳು
ಅ)	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಗಾಗಿ ಇಲ್ಲಿಯವರೆಗೆ ಬಿಡುಗಡೆಯಾಗಿರುವ ಅನುದಾನವೆಷ್ಟು; ಖರ್ಚಾದ ಅನುದಾನವೆಷ್ಟು; ಯಾವ ಯಾವ ಕಾಮಗಾರಿಗಳಿಗೆ ಎಷ್ಟು ಹಣ ಬಿಡುಗಡೆ ಮಾಡಲಾಗಿದೆ; (ಸಂಪೂರ್ಣ ವಿವರ ನೀಡುವುದು)	ಎತ್ತಿನಹೊಳೆ ಸಮಗ್ರ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳಿಗೆ ಇಲ್ಲಿಯವರೆಗೆ ಬಿಡುಗಡೆಯಾಗಿರುವ ಅನುದಾನ ರೂ.12,274.00 ಕೋಟಿ ಗಳಾಗಿದ್ದು, ಈ ಪೈಕಿ ರೂ.12,274.00 ಕೋಟಿ ವೆಚ್ಚ ಮಾಡಲಾಗಿರುತ್ತದೆ. ಕಾಮಗಾರಿವಾರು ವಿವರಗಳನ್ನು <b>ಅನುಬಂಧ-1</b> ರಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ.
ಆ)	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ರಾಜ್ಯಾದ್ಯಂತ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾಗಿರುವ ಪೈಪ್-ಲೈನ್ ಮತ್ತು ಚಾನಲ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಗಳ ಯಾವುವು; ಕಾಮಗಾರಿಗಳ ವೆಚ್ಚವೆಷ್ಟು; ಈ ಕಾಮಗಾರಿಗಳಿಗೆ ಮಂಜೂರಾದ ಅನುದಾನವೆಷ್ಟು; ಈ ಕಾಮಗಾರಿಗಳನ್ನು ಯಾವ ಗ್ರಾಮಗಳಲ್ಲಿ ಕೈಗೊಳ್ಳಲಾಗಿದೆ; ಈ ಕಾಮಗಾರಿಗಳು ಪ್ರಸ್ತುತ ಯಾವ ಯಾವ ಹಂತಗಳಲ್ಲಿವೆ; (ಕಾಮಗಾರಿಯ ಸಂಪೂರ್ಣ ವಿವರ ನೀಡುವುದು)	ವಿವರಗಳನ್ನು <b>ಅನುಬಂಧ-2</b> ರಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ.
ಇ)	ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ರಾಜ್ಯಾದ್ಯಂತ ಕೈಗೊಂಡಿರುವ ಸಮುದಾಯ ಭವನ ನಿರ್ಮಾಣ/ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಗಳು	ವಿವರಗಳನ್ನು <b>ಅನುಬಂಧ -3</b> ರಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ.

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆಗಳು	ಉತ್ತರಗಳು
	<p>ಯಾವುವು; ಈ ಕಾಮಗಾರಿಗಳನ್ನು ಯಾವ ಗ್ರಾಮಗಳಲ್ಲಿ ಕೈಗೊಳ್ಳಲಾಗಿದೆ; ಕಾಮಗಾರಿಗಳು ವೆಚ್ಚವೆಷ್ಟು; ಈ ಕಾಮಗಾರಿಗಳಿಗಾಗಿ ಮಂಜೂರಾಗಿರುವ ಅನುದಾನವೆಷ್ಟು; (ಕಾಮಗಾರಿವಾರಿ ಸಂಪೂರ್ಣ ವಿವರ ನೀಡುವುದು)</p>	
ಈ)	<p>ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯಡಿ ಪೈಪ್-ಲೈನ್ ಮತ್ತು ಚಾನಲ್ ನಿರ್ಮಾಣದಂತಹ ಅಗತ್ಯ ಕಾಮಗಾರಿಗಳು ಕುರಿತುಗೊಂಡಿದ್ದು, ಸಮುದಾಯ ಭವನ ನಿರ್ಮಾಣ/ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಗಳಿಗಿಂತ ಇತರೆ ಕಾಮಗಾರಿಗಳೇ ಹೆಚ್ಚಾಗಿ ನಡೆಯುತ್ತಿರುವ ಬಗ್ಗೆ ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ; ಬಂದಿದ್ದಲ್ಲಿ, ಈ ಬಗ್ಗೆ ಸರ್ಕಾರದ ನಿಲುವೇನು? (ಮಾಹಿತಿ ನೀಡುವುದು)</p>	<p>• ಎತ್ತಿನಹೊಳೆ ಸಮಗ್ರ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಯನ್ನು 2 ಹಂತಗಳಲ್ಲಿ ಕೈಗೆತ್ತಿಕೊಂಡಿದ್ದು, ಪ್ರಥಮ ಹಂತದಲ್ಲಿ ಕೈಗೆತ್ತಿಕೊಂಡಿರುವ ಯೋಜನೆಯ ಲಿಫ್ಟ್ ಮತ್ತು ವಿದ್ಯುತ್ ಪೂರೈಕೆ ಕಾಮಗಾರಿಗಳು ಬಹುತೇಕ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. ಎರಡನೇ ಹಂತದಲ್ಲಿ ಕೈಗೆತ್ತಿಕೊಂಡಿರುವ ಗುರುತ್ವ ಕಾಲುವೆ ಕಾಮಗಾರಿಯು ಸಹಾ ಪ್ರಗತಿಯ ಮುಂಚೂಣಿಯಲ್ಲಿದ್ದು, ಸಮತೋಲನ ಜಲಾಶಯಕ್ಕಿಂತ ಮುಂಚಿನ ಬಾಕಿ ಕಾಮಗಾರಿಗಳನ್ನು 2023-24ನೇ ಸಾಲಿನಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ.</p> <p>• ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಯನ್ನು ಹಂತ ಹಂತವಾಗಿ ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದ್ದು, ಭೂಸ್ವಾಧೀನ ಪ್ರಕ್ರಿಯೆಯಲ್ಲಿನ ವಿಳಂಬ, ಅರಣ್ಯ ಪ್ರದೇಶಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ರಾಷ್ಟ್ರೀಯ ಹಸಿರು ನ್ಯಾಯ ಪೀಠದಲ್ಲಿ ದಾಖಲಾಗಿದ್ದ ಪ್ರಕರಣಗಳನ್ನು ಇತ್ಯರ್ಥಪಡಿಸುವಲ್ಲಿನ ವಿಳಂಬ ಹಾಗೂ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ, ರೈಲ್ವೆ, ಪೆಟ್ರೋನೆಟ್ ಮತ್ತು ಗೇಲ್ ಕ್ರಾಸಿಂಗ್‌ಗಳಿಗೆ ಸಂಬಂಧಿಸಿದ ಇಲಾಖೆ ಅನುಮತಿ ದೊರೆಯುವಲ್ಲಿನ ವಿಳಂಬದ ಕಾರಣ ಯೋಜನೆಯನ್ನು ನಿಗದಿತ ಅವಧಿಯಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ. ಆದಾಗ್ಯೂ ಎಲ್ಲಾ ಅಡೆತಡೆಗಳನ್ನು ನಿವಾರಿಸಿಕೊಂಡು ಒಟ್ಟಾರೆಯಾಗಿ ಎತ್ತಿನಹೊಳೆ ಯೋಜನಾ ಕಾಮಗಾರಿಗಳನ್ನು ಅನುದಾನದ ಲಭ್ಯತೆ ಮೇರೆಗೆ 2024-25 ನೇ ಸಾಲಿನ ಅಂತ್ಯಕ್ಕೆ ಪೂರ್ಣಗೊಳಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ.</p>

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆಗಳು	ಉತ್ತರಗಳು
		<ul style="list-style-type: none"> <li>• ಈಗಾಗಲೇ ಸಮಗ್ರ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಯ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಯೋಜನೆಯಿಂದ ರೈತರು ತಮ್ಮ ಬದುಕಿಗೆ ಆಧಾರವಾದ ಭೂಪ್ರದೇಶವನ್ನು ಕಳೆದುಕೊಳ್ಳುತ್ತಿರುವ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ಪರಿಹಾರಾತ್ಮಕವಾಗಿ ಸ್ಥಳೀಯ ಹಾಗೂ ಜನಪ್ರತಿನಿಧಿಗಳ ಕೋರಿಕೆಯನ್ವಯ ಹಾಗೂ ಯೋಜನಾ ಕಾಮಗಾರಿಗಳ ಸಾಮಗ್ರಿಗಳ ಸಾಗಾಣಿಕೆಗೆ ಅನುಕೂಲವಾಗಲು ಮೂಲಭೂತ ಸೌಕರ್ಯ ಒದಗಿಸುವ ರಸ್ತೆ ಮತ್ತು ಸೇತುವೆಗಳ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳು ಹಾಗೂ ಸಮುದಾಯ ಭವನದ ಕಾಮಗಾರಿಗಳನ್ನು ಸಕ್ಷಮ ಪ್ರಾಧಿಕಾರದ ಅನುಮೋದನೆಯೊಂದಿಗೆ ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದ್ದು, ಬಹುತೇಕ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಬಾಕಿ ಕಾಮಗಾರಿಗಳು ವಿವಿಧ ಹಂತದ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.</li> <li>• ಅಲ್ಲದೇ ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆ ವ್ಯಾಪ್ತಿಯ ಗ್ರಾಮಗಳಲ್ಲಿ ಸರ್ಕಾರದಿಂದ ಅನುಮೋದಿಸಲ್ಪಟ್ಟ ಎಸ್.ಸಿ.ಪಿ-ಟಿ.ಎಸ್.ಪಿ ಮತ್ತು ಎಸ್.ಡಿ.ಪಿ ಲೆಕ್ಕಶೀರ್ಷಿಕೆಗಳಡಿ ಸಮುದಾಯ ಭವನ ನಿರ್ಮಾಣ, ರಸ್ತೆ ನಿರ್ಮಾಣ ಹಾಗೂ ಇತರೆ ಕಾಮಗಾರಿಗಳನ್ನು ಸಹ ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದ್ದು, ಕಾಮಗಾರಿಗಳು ವಿವಿಧ ಹಂತದ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.</li> </ul>

ಸಂಖ್ಯೆ: ಜಸಂಇ 38 ಡಬ್ಲ್ಯೂಎಲ್‌ಎ 2023

  
 (ಡಿ.ಕೆ.ಶಿವಕುಮಾರ್)  
 ಉಪ ಮುಖ್ಯಮಂತ್ರಿಗಳು

ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಮಾನ್ಯ ಶ್ರೀ ವೈ.ಎ. ನಾರಾಯಣಸ್ವಾಮಿ (ಶಿಕ್ಷಕರ ಕ್ಷೇತ್ರ) ಇವರ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 665(746)

ಅನುಬಂಧ-1

\*ರೂ.ಕೋಟಿಗಳಲ್ಲಿ

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಕರಾರು ಮೊತ್ತ (ಇಂಪ್ಲಾಂಟ್ ಒಳಗೊಂಡಂತೆ)	ಮಾರ್ಗದ ಅನುದಾನ (ಮೇ-2023 ರ ಅಂತ್ಯದಂತೆ)
1	Survey, Investigation, Design and construction of Civil works of Diversion weir, Intake fore bay, jack well cum pump house (head works) with all arrangements, Design, supply, fabrication, transportation and commissioning of pumping machinery with all accessories and electrical works for lift scheme from Diversion weir-1 across Yettinahole to Intermediate Pumping Station (DC-3) near Doddanagara, Sakleshpur Taluk Hassan district, including design, fabrication, transportation, erection, commissioning of the requisite number of Raising Mains including protection to outer and inner surfaces of the Raising Mains, construction of delivery chamber to suit the Raising Mains, service road along the raising main, construction of 220KV substation, electrical works in the substation and in the pump house for functioning of the jack well cum pump house, construction approach road to the head works, Construction of Bridges for Crossing Two Rows of Raising Main Pipes from weir-1st Hemavathi River and Railway Crossings including operation and maintenance for a period of 5 years after successful commissioning Turn-Key Basis-PACKAGE-I	337.17	448.57	391.09
2	Survey, investigation, Design and construction of civil works of receiving chamber (DC-1), intake fore bay, surge pool, pump house, EOT crane, design, fabrication, transportation, erection, commissioning MS Rising Mains of required diameter, thickness, number and rows, including protection to outer and inner surfaces, providing all types of valves, anchor / thrust blocks, surge protection works, works such as excavation, pipe bedding, approach/service road, structures for crossing of raising main pipes for major streams, nala, valley and roads including construction of Bridges for Crossing of Hemavathy river and Railway line including necessary civil works for construction of 220KV/11KV electrical substation. Design, Supply, Installation, Testing & Commissioning of Metallic Volute pumps of required numbers to carry a discharge of 44 cumecs and equal capacity with one number standby pump of equal capacity coupled to synchronous Motor 11KV including Pump house electrical works such as HT panel, Soft Starters, Auxillary AC supply, DC supply. Design and construction of 220KV/11KV electrical substation with necessary transformers, for feeding power to number of metallic volute pumps and , switch gear, HT metering, cubicals, line protection, transformer protection equipment complete for receiving power at 220 KV for the successful completion and commissioning of the scheme. Obtaining environment clearance and other statutory clearances from competent authorities. Supply of recommended spare parts and tools, operation and maintenance for a period of 5 years after successful commissioning under the Yettinahole Project on lump sum Turn-Key Basis:Package-2	502.45	685.79	644.03
3	Survey, Investigation, Design and construction of Intake forebay, surge pool, pump house, EOT crane, Delivery chamber no-4, design, fabrication, transportation, erection, commissioning of MS Rising Mains of required diameter, thickness, number and rows, including protection to outer and inner surfaces, providing all types of valves, anchor / thrust blocks, surge protection works, civil works such as excavation, pipe bedding, approach road/ service road, structures for crossing of raising main pipes for major streams, nala, valley and roads, including necessary civil works for construction of 220KV/11KV electrical substation. Design, Supply, Installation, Testing & Commissioning of Metallic Volute pumps of required numbers to carry a discharge of 85 cumecs and equal capacity with 1 No. stand by pump of equal capacity coupled to synchronous Motor 11KV of Adequate capacity including pump house electrical works such as HT panel, SFC/Equivalent starters , Auxiliary AC supply, DC supply. Design and construction of 220KV/11KV electrical substation with LULO arrangement with necessary no. of transformers, for feeding power to number of metallic volute pumps, switch gear, HT metering cubicals, line protection, transformer protection equipment complete for receiving power at 220KV for the successful completion and commissioning of the scheme. Obtaining environment clearance and other statutory clearance from competent authorities. Supply of recommended spare parts and tools, operation and maintenance for a period of 5 years after successful commissioning under the Yettinahole project on lumpsum Turn-key Basis: Package-3	843.93	1135.3	1018.66
4	Survey, investigation, Design and construction of civil works of Diversion Weir-2 across Yettinahole tributary-1, Weir-6 across Kerihole stream, Weir-7 across Hongadahalla stream & Weir-8 across Yettinahole stream including protection works at each weir and energy dissipating arrangements, with one no. of river sluice at each weir and necessary allied works, intake forebay, Jack well cum Pump house at 4 locations (upstream of Weir-2,6,7,8), EOT crane, Delivery chamber no.5, design, fabrication, transportation, erection, commissioning MS Rising Mains from each pump house of required diameter, thickness, number and rows, including protection to outer and inner surfaces, providing all types of valves, anchor / thrust blocks, surge protection works, works such as excavation, pipe bedding, approach/service road, structures for crossing of raising main pipes for major streams, nala, valley and roads, construction of bridges across major streams, including necessary civil works up to DC-1 for construction of electrical substations at 4 locations. Design, Supply, Installation, Testing & Commissioning of Vertical turbine pumps of required numbers to carry a maximum discharge of 30 cumecs and of equal capacities suitable for parallel operation coupled to HT Motors at 4 locations (upstream of Weir-2,6,7,8), including Pump house electrical works such as Soft Starters, Capacitors banks, HT Panels, cabling, Auxiliary AC supply, DC supply. Design and construction of 66KV/11KV electrical sub-stations at weir-7, 11KV/6.6KV electrical sub-station at weir-6 and 66KV/6.6KV electrical sub-station at weir-2 & 8 with necessary transformers, for feeding power to number of Vertical Turbine pumps, switch gear, HT metering, cubicals, line protection, transformer protection equipment complete for feeding power to number of vertical turbine pumps for the successful completion and commissioning of the scheme. Obtaining environment clearance and other statutory clearances from competent authorities. Supply of recommended spare parts and tools, operation and maintenance for a period of 5 years after successful commissioning under the Yettinahole Project on lump sum Turn-Key Basis' PACKAGE-IV	671.11	903.83	756.23

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ವಿವರ	ಅಂದಾಜು ಮೊತ್ತ	ಕರಾರು ಮೊತ್ತ (ಇವಳಿಗಾಗಿ ಒಳಗೊಂಡಂತೆ)	ಖರ್ಚಾದ ಅನುದಾನ (ಮೇ-2023 ರ ಅಂತ್ಯದಂತೆ)
5	Survey, investigation, Design and construction of civil works of Diversion Weir-3 across Yettinahole tributary 2, Weir-4 across Kadumane hole-1 and Weir-5 across Kadumane hole-2 including protection works at each weir and energy dissipating arrangements, with one no. of river sluice at each weir and necessary allied works, intake forebay, Jack well cum Pump house at 3 locations (upstream of Weir-3,4 & 5), EOT crane, Break Pressure Tank (DC-2), design, fabrication, transportation, erection, commissioning MS Rising Mains from each pump house up to Break Pressure Tank and further Gravity Main up to DC-3 of required diameter, thickness, number and rows, including protection to outer and inner surfaces, providing all types of valves, anchor / thrust blocks, surge protection works, works such as excavation, pipe bedding, approach/service road, structures for crossing of raising main/gravity main pipes for major streams, nala, valley and roads, construction of bridges across Kadumane hole, Yettinahole and Hemavathy river, including necessary civil works up to DC-3 for construction of electrical substations at 3 locations. Design, Supply, Installation, Testing & Commissioning of Vertical turbine pumps of required numbers to carry a maximum discharge of 6 cumecs and of equal capacities suitable for parallel operation coupled to HT Motors at 3 locations (upstream of Weir-3,4 & 5), including Pump house electrical works such as Soft Starters, Capacitors banks, HT Panels, cabling, Auxillary AC supply, DC supply. Design and construction of 66KV/6.6 KV electrical sub-stations at weir 3,4 & 5 with necessary transformers, for feeding power to number of Vertical Turbine pumps, switch gear, HT metering, cubicals, line protection, transformer protection equipment complete for feeding power to number of vertical turbine pumps for the successful completion and commissioning of the scheme. Obtaining environment clearance and other statutory clearances from competent authorities. Supply of recommended spare parts and tools, operation and maintenance for a period of 5 years after successful commissioning under the Yettinahole Project on lump sum Turn-Key Basis - Package-5	405.49	543.28	444.85
6	a)Establishing 1X500MVA Transformer, 400/220KV Substation at Hebbanahalli.b)Establishing 2X50MVA Transformers, 220/66/11KV Substation at Chikkanagara. c)Formation of LILO system for 400KV double circuit line at Hebbanahalli for Yettinahole integrated drinking water project, Sakaleshpura, Hassan District	282.00	265.94	265.21
7	Supply of Materials, Construction and Commissioning of 220KV, 66KV Transmission line for Yettinahole Project Phase-I Lift Component Works at Sakaleshpur Taluk, Hassan Dist., (Previous Nomenclature of Name of Work in approved AWP 2016-17: Construction of Transmission line of different Voltages ( 400 KV, 220 KV, 66 KV) for Yettinahole Project Phase-I Lift Component Works at Sakaleshpur Taluk, Hassan Dist.,)	135.00	132.62	113.06
8	Construction of Tunnel from KM 0.000 to KM 1.156/1.500, KM 29.140 to KM 30.380 and Gravity canal from KM 1.156/1.500 to KM 7.000, KM 29.000 to KM 29.140, KM 30.380 to KM 30.931/31.000 comprising of Earthwork excavation, formation of embankment, CC lining including construction of CD works like Aqueduct and other structures under Yettinahole Project (YGC-PKG-I)	166.47	166.47	178.59
9	Construction of Tunnel from CH 0.000 KM to 1.156/1.500 KM and Aqueduct from CH 5.440 KM to 6.680 KM of Yettinahole Gravity Canal (YGC PKG 1A)(YGC-PKG- 1A) (VJNL/2018-19/TU/WORK_IDENT1090)	346.95	394.79	385.06
10	Construction of Gravity canal from KM 7.00 to KM 14.00 comprising of Earthwork excavation, formation of embankment, CC lining including construction of CD works like Aqueduct and other structures under Yettinahole Project (YGC-PKG-II) (VJNL/2017-18/CN/WORK_IDENT275)	134.50	147.36	125.23
11	Construction of Gravity canal from KM 14.00 to KM 24.00 comprising of Earthwork excavation, formation of embankment, CC lining including construction of CD works like Aqueduct and other structures under Yettinahole Project (YGC-PKG-III) (VJNL/2017-18/CN/WORK_IDENT276)	226.48	368.02	384.21
12	Construction of gravity canal from KM 24.000 to KM 55.000 KM (Excluding Tunnel reach from KM 29.000 to KM 31.000 and KM 49.500 to KM 51.500) comprising of earthwork excavation, formation of embankment, CC lining including construction of CD works like Chute, Aqueduct and other structures under Yettinahole project (YGC PKG-IV)	404.00	433.36	297.30
13	Construction of Tunnel from Km 50.050 to Km 50.780 and Gravity Canal from Km 49.500 to Km 50.050 and Km 50.780 to Km 51.500 comprising of Earthwork Excavation, formation of Embankment, CC Lining using Mechanical Paver including construction of CD Works under Yettinahole Project (YGC-PKG - V)	76.68	98.76	89.49
14	Construction of Gravity Canal from km 55.00 to km 64.00 comprising of Earthwork Excavation, Formation of Embankment, CC Lining using Mechanical Paver, including construction of CD Works, RCC Trough Aqueduct and other structures under Yettinahole Project (YGC-PKG-VI)	203.83	214.63	120.18
15	Construction of Gravity Canal from Km 64.00 to km 80.00 comprising of Earthwork Excavation, Formation of Embankment, CC Lining using Mechanical Paver, including construction of CD works, Chute, RCC Trough aqueduct, Tunnel and other structures under Yettinahole Project (YGC-PKG-VII)	398.19	452.84	394.03
16	Construction of Gravity Canal from Km 80.00 to Km 89.00 comprising of Earthwork Excavation, Formation of Embankment, CC Lining using Mechanical Paver, including construction of CD Works, other structures under Yettinahole Project (YGC-PKG-VIII)	115.07	117.95	64.11
17	Construction of Gravity Canal from Km 89.00 to Km 98.00 comprising of Earthwork Excavation, Formation of Embankment, CC Lining using Mechanical Paver, including construction of CD works, RCC trough Aqueduct and other structures under Yettinahole Project (YGC-PKG-IX)	129.99	150.88	144.41
18	Construction of Gravity Canal from Km 98.000 to 98.940 and Km 99.960 to 100.000 including tunnel from km 98.940 to km 99.960 comprising of Earthwork Excavation, Formation of Embankment, CC Lining using Mechanical Paver, including construction of CD works, Other structures under Yettinahole Project (YGC-PKG-X)	73.42	87.05	87.55
19	Construction of Gravity canal from Km 170.287 to Km 177.270 and Km 182.220 to Km 182.500 (Comprising of Excavation, formation of Embankment, CC lining using Mechanical Paver including structures) and Major Aqueduct from Km 177.270 to Km 182.220 under Yettinahole Project (YGC-Package- XI) (Indent No:859)	409.15	487.95	429.58
20	Construction of Gravity canal from Km 182.500 to Km 182.530 and Km 183.210 to Km 198.000 (Comprising of Excavation, formation of Embankment, CC lining using Mechanical Paver including structures) and Aqueduct from Km 182.530 to Km 183.210 under Yettinahole Project (YGC-PKG- XII) (Indent No:868)	172.96	180.08	91.12
21	Construction of Gravity canal from Km 198.000 to Km 199.620 (Comprising of Excavation, formation of Embankment, CC Lining using Mechanical Paver including structures) and Construction of Major Aqueduct from Km 199.620 to Km 201.880 with required discharge of 93.50 cumecs under Yettinahole Project (Package I) (Indent No: 703)		279.94	283.34
22	Construction of Major Aqueduct of Yettinahole Gravity Main Canal from Km 201.880 to Km 206.350 with required discharge of 93.50 cumecs under Yettinahole Project (Package II) (Indent No: 704)	822.50	462.58	523.76

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ವಿವರ	ಅಂದಾಜು ಮೊತ್ತ	ಕರಾರು ಮೊತ್ತ (ಇವಿಷ್ಟೇ ಒಳಗೊಂಡಂತೆ)	ವಿಚಾರಣೆ ಅನುಮೋದನೆ (ಮೆ-2023 ರ ಅಂತ್ಯದಂತೆ)
23	Construction of Major Aqueduct of Yettinahole Gravity Main Canal from Km 206.350 to Km210.090 with required discharge of 93.50 cumecs under Yettinahole Project (Package III) (Indent No: 705)		372.52	413.09
	GAIL		45.24	41.5
24	Construction of Gravity canal from Km 210.090 to Km 222.000 Comprising of Excavation, formation of Embankment, CC lining using Mechanical Paver including construction of CD work and Aqueduct from Km 219.420 to Km 221.740 under yettinahole project (YGC Package-XIII) - (Indent No:978)	300.6	308.95	192.09
25	Construction of Gravity Canal from Km 222.00 to km 240.00 comprising of Earthwork Excavation, formation of Embankment, CC Lining using Mechanical Paver, including construction of CD works and other structures under Yettinahole Project ( PKG XIV) (Indent No:1012)	239.18	246.66	109.49
26	*Construction of Gravity canal from Km 100.000 to Km 115.000 (Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including structures and Aqueducts) under Yettinahole Project (YGC-PKG-XV)-Indent No:1088	365.34	402.4	208.48
27	Construction of Gravity canal from Km 115.000 to Km 120.000 (Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including structures and Aqueducts from Km 116.760 to Km 118.340 and from km 118.830 to km 120.000) under Yettinahole Project* (YGC-PKG- XVI)-Indent No:1105	455.94	552.29	465.25
28	Construction of Gravity canal from Km 120.000 to Km 127.000 (Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including structures and Aqueducts) under Yettinahole Project (YGC-PKG- XVII) 4701M & MI (IndentNo-1118)	338.00	288.24	66.61
29	Proposal of 2nd Extension of Time for the work of Construction of Gravity Canal from Km 127.000 to Km 137.620 comprising of Earthwork Excavation, Formation Embankment, CC lining using Mechanical Paver including Construction of CD works and Aqueduct from Km 134.980 to Km 137.620 under Yettinahole Project(Package-18)(Indent No-1104)	502.97	541.7	450.56
30	Construction of Gravity canal from Km 137.620 to Km 140.700 (Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including structures and Major Aqueduct from Ch:137.620 km to Ch:139.510 km) under Yettinahole Project (YGC-PKG- XIX) I	190.35	203.69	177.11
31	Construction of Gravity canal from Km 140.700 to Km 146.000 (Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including structures and Major Aqueduct from Ch:140.700 km to Ch:142.110 km) under Yettinahole Project (YGC-PKG- XX)-Indent No-1116	228.09	226.07	62.32
32	Construction of Gravity canal from Km 146.000 to Km 156.000 (Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including structures) under Yettinahole Project (YGC-PKG- XXI)-Indent No-1118	106.08	106.92	3.92
33	Construction of Gravity canal from Km 156.000 to Km 161.203 (Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including structures and Major Aqueduct from Ch:157.350 km to Ch:157.980 km)under Yettinahole Project (YGC-PKG- XXII)	124.79	136.88	77.48
34	Construction of Gravity canal from Km 240.00 to Km 244.35 Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including construction of CD Works, aqueducts and other structures under Yettinahole Project (YGC-PKG- XXIII) - Indent No:1327	451.54	516.21	209.31
35	Construction of Gravity canal from Km 244.35 to Km 249.15 Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including construction of CD Works, tunnels, aqueducts and other structures under Yettinahole Project (YGC-PKG- XXIV) - Indent No:1328	155.51	170.27	60.25
36	Construction of Gravity Canal from Km 249.15 to Km 255.00 comprising of Earthwork Excavation, Formation of Embankment, CC Lining using Mechanical Paver, including construction of CD works, Tunnels and other structures under Yettinahole Project, (YGC-PKG-XXV) Indent No: 1329	166.31	195.34	59.61
37	Construction of Gravity Canal from KM 255.00 to Km 258.97 comprising of Earth work Excavation, Formation of Embankment, CC lining using Mechanical paver, including construction of CD works, Tunnels, Aqueducts and other structures under yettinahole project (YGC-PKG-XXVI) Indent No: 1330	125.78	139.06	23.01
38	*Construction of Balancing Reservoir at Ch: 259.400 Km of Yettinahole Gravity canal near Bhairagondlu village of Koratagere Taluk. (Indent:710)*	548.00	592.34	0
39	*Construction Of TG Halli and Ramanagara Gravity Feeder Canal (Total Length About 52.89 Km) Including Lift Components (Length About 12.06 Km) Under Yettinahole Project (Indent No.1087)*	1179.00	1325.96	864.82
40	Construction of Madhugiri gravity Feeder Open canal from km 0.00 to km 1.710 and Supply, Installation, Testing and commissioning of Gravity MS Pipe from km 1.710 to km 38.00 including Structures under Yettinahole Project*(MGF PKG-II)(Indent No.1194)	667.95	766.96	574.93
41	*Construction of Madhugiri gravity Feeder from KM 38.000 to KM 120.488 Comprising of Supply, Installation, Testing and commissioning of Gravity MS Pipe including Structures under Yettinahole Project*(MGF PKG-II), (IndentNo1195)	546.94	628.32	349.17
42	Construction of Gowribidanur Gravity Feeder from Km 0.000 to Km 81.600 Comprising of Supply, Installation, Testing and Commissioning of Gravity MS Pipe, including Structures, under Yettinahole Project (Indent No:-1221 Call-2)	850.50	863.48	629.62
43	Consultancy Service for Survey & Investigation, Designs, Preparation of Estimates and Drawings for the Work of Yettinahole Gravity Canal From CH:100.00 KM to CH: 160.00 KM & From Ch: 240.00 Km to 260.00 KM Including newly identified special Structure of Yettinahole Project.	5.10	5.10	4.29
	ಒಟ್ಟು ಮೊತ್ತ	14,405.31	16,792.59	12,274.00

ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಮಾನ್ಯ ಶ್ರೀ ವೈ.ಎ. ನಾರಾಯಣಸ್ವಾಮಿ (ಶಿಕ್ಷಕರ ಕ್ಷೇತ್ರ) ಇವರ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 665(746)

ಅನುಬಂಧ-2

\*ರೂ.ಕೋಟಿಗಳಲ್ಲಿ

ಕ್ರ.ಸಂ	ಇವುಗಾರಿಯ ವಿವರ	ಇವುಗಾರಿಯ ವಿಧ (ಡೈಕ್ ರೈಸ್ / ಲಾಸ್ಟ್)	ಇವುಗಾರಿಯಲ್ಲಿ ಒಳಗೊಂಡ ಗ್ರಾಮಗಳು	ಅಂದಾಜು ಮೊತ್ತ / ಮಂಜೂರಾದ ಅನುದಾನ	ನಿರೀತ ಮೊತ್ತ (ಇದ್ದಲ್ಲಿ ಒಳಗೊಂಡಂತೆ)	ವೆಚ್ಚ (ಮಿ-2023 ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಗತಿಯ ಪರಿಮಾಣ	ಟಿಪ್ಪಣಿ
1	Survey, Investigation, Design and construction of Civil works of Diversion weir, intake fore bay, jack well cum pump house (head works) with all arrangements, Design, supply, fabrication, transportation and commissioning of pumping machinery with all accessories and electrical works for lift scheme from Diversion weir-1 across Yettinahole to Intermediate Pumping Station (DC-3) near Doddanagara, SakleshpurTaluk Hassan district, including design, fabrication, transportation, erection, commissioning of the requisite number of Raising Mains including protection to outer and inner surfaces of the Raising Mains, construction of delivery chamber to suit the Raising Mains, service road along the raising main, construction of 220KV substation, electrical works in the substation and in the pump house for functioning of the jack well cum pump house, construction approach road to the head works, Construction of Bridges for Crossing Two Rows of Raising Main Pipes from weir-1at Hemavathi River and Railway Crossings including operation and maintenance for a period of 5 years after successful commissioning Turn Key Basis-PACKAGE-I	Pipeline	Devihalli, Donigal, Kumbardi Coffee Estate, Doddanagara, Hebbasale, Kozaganahalli	337.17	448.57	391.09	90% work completed, work under progress	
2	Survey, investigation, Design and construction of civil works of receiving chamber (DC-1), intake fore bay, surge pool, pump house, EOT crane, design, fabrication, transportation, erection, commissioning MS Rising Mains of required diameter, thickness, number and rows, including protection to outer and inner surfaces, providing all types of valves, anchor / thrust blocks, surge protection works, works such as excavation, pipe bedding, approach/service road, structures for crossing of raising main pipes for major streams, nala, valley and roads including construction of Bridges for Crossing of Hemavathy river and Railway line including necessary civil works for construction of 220KV/11KV electrical substation. Design, Supply, Installation, Testing & Commissioning of Metallic Volute pumps of required numbers to carry a discharge of 44 cumecs and equal capacity with one number standby pump of equal capacity coupled to synchronous Motor 11KV including Pump house electrical works such as HT panel, Soft Starters, Auxillary AC supply, DC supply. Design and construction of 220KV/11KV electrical substation with necessary transformers, for feeding power to number of metallic volute pumps and , switch gear, HT metering, cubicals, line protection, transformer protection equipment complete for receiving power at 220 KV for the successful completion and commissioning of the scheme. Obtaining environment clearance and other statutory clearances from competent authorities. Supply of recommended spare parts and tools, operation and maintenance for a period of 5 years after successful commissioning under the Yettinahole Project on lump sum Turn-Key Basis:Package-2	Pipeline	Devihalli, Donigal, Kumbardi Coffee Estate, Doddanagara, Hebbasale,	502.45	685.79	644.02	90% work completed, work under progress	

Sl. No.	ಕಾರ್ಯದ ವಿವರ (Work Details)	ವಿಧ (Type)	ಕಾರ್ಯದ ಸ್ಥಳ (Location)	ಆರಂಭದ ವೆಚ್ಚ (Start Cost)	ಅಂತ್ಯದ ವೆಚ್ಚ (End Cost)	ಒಟ್ಟು ವೆಚ್ಚ (Total Cost)	ಕಾರ್ಯದ ಪ್ರಗತಿ (Progress)	ಟಿಪ್ಪಣಿ (Remarks)
3	Survey, Investigation, Design and construction of intake forebay, surge pool, pump house, EOT crane, Delivery chamber no-4, design, fabrication, transportation, erection, commissioning of MS Rising Mains of required diameter, thickness, number and rows, including protection to outer and inner surfaces, providing all types of valves, anchor / thrust blocks, surge protection works, civil works such as excavation, pipe bedding, approach road/ service road, structures for crossing of raising main pipes for major streams, nala, valley and roads, including necessary civil works for construction of 220KV/11KV electrical substation. Design, Supply, Installation, Testing & Commissioning of Metallic Volute pumps of required numbers to carry a discharge of 85 cumecs and equal capacity with 1 No. stand by pump of equal capacity coupled to synchronous Motor 11KV of Adequate capacity including pump house electrical works such as HT panel, SFC/Equivalent starters, Auxiliary AC supply, DC supply. Design and construction of 220KV/11KV electrical substation with L.I.O arrangement with necessary no. of transformers, for feeding power to number of metallic volute pumps, switch gear, HT metering cubicals, line protection, transformer protection equipment complete for receiving power at 220KV for the	Pipeline	Halasulagi, Masuvalli, Magadi, Bykere, Doddanagara, Hebbanahalli	843.93	1135.03	1018.65	85% work completed, work under progress	
4	Survey, investigation, Design and construction of civil works of Diversion Weir-2 across Yettinahole tributary-1, Weir-6 across Kerihole stream, Weir-7 across Hongadahalla stream & Weir-8 across Yettinahole stream including protection works at each weir and energy dissipating arrangements, with one no. of river sluice at each weir and necessary allied works, intake forebay, Jack well cum Pump house at 4 locations (upstream of Weir-2,6,7,8), EOT crane, Delivery chamber no.5, design, fabrication, transportation, erection, commissioning MS Rising Mains from each pump house of required diameter, thickness, number and rows, including protection to outer and inner surfaces, providing all types of valves, anchor / thrust blocks, surge protection works, works such as excavation, pipe bedding, approach/service road, structures for crossing of raising main pipes for major streams, nala, valley and roads, construction of bridges across major streams, including necessary civil works up to DC-1 for construction of electrical substations at 4 locations. Design, Supply, Installation, Testing & Commissioning of Vertical turbine pumps of required numbers to carry a maximum discharge of 30 cumecs and of equal capacities suitable for parallel operation coupled to HT Motors at 4 locations (upstream of Weir-	Pipeline	Kumbardi Coffee Estate, Kadabanahalli, Hiradanahalli, Kadagarahalli, Ahuvalli, Kesaganahalli	671.11	903.83	756.23	85% work completed, work under progress	



Sl. No.	Description of Work	Type of Work	Location	Budget (Rs. Lakhs)	Actual (Rs. Lakhs)	Spent (Rs. Lakhs)	Status
5	<p>Survey, investigation, Design and construction of civil works of Diversion Weir-3 across Yettinahole tributary-2, Weir-4 across Kadumane hole-1 and Weir-5 across Kadumane hole-2 including protection works at each weir and energy dissipating arrangements, with one no. of river sluice at each weir and necessary allied works, intake forebay, Jack well cum Pump house at 3 locations (upstream of Weir-3,4 &amp; 5), EOT crane, Break Pressure Tank (DC-2), design, fabrication, transportation, erection, commissioning MS Rising Mains from each pump house up to Break Pressure Tank and further Gravity Main up to DC-3 of required diameter, thickness, number and rows, including protection to outer and inner surfaces, providing all types of valves, anchor / thrust blocks, surge protection works, works such as excavation, pipe bedding, approach/service road, structures for crossing of raising main/gravity main pipes for major streams, nala, valley and roads, construction of bridges across Kadumane hole, Yettinahole and Hemavathy river, including necessary civil works up to DC-3 for construction of electrical substations at 3 locations. Design, Supply, Installation, Testing &amp; Commissioning of Vertical turbine pumps of required numbers to carry a maximum discharge of 6 cumecs and of equal capacities suitable for parallel operation coupled to HT Motors at 3 locations (upstream of Weir-3,4 &amp; 5), including Pump house electrical works such as Soft Starters, Capacitors banks, HT Panels, cabling, Auxillary AC supply, DC supply. Design and construction of 66KV/6.6 KV electrical sub-stations at weir 3,4 &amp; 5 with necessary transformers, for feeding power to number of Vertical Turbine pumps, switch gear, HT metering, cubicals, line protection, transformer protection equipment complete for feeding power to number of vertical turbine pumps for the successful completion and commissioning of the scheme. Obtaining environment clearance and other statutory clearances from competent authorities. Supply of recommended spare parts and tools, operation and maintenance for a period of 5 years after successful commissioning under the Yettinahole Project on lump sum Turn-Key Basis" - Package-5</p>	Pipeline	Kadumane Estate, Ganadahole, Nadahalli Kumbardi, Doddanagara, Hebbasale	405.49	543.28	444.84	85% work completed, work under progress
6	<p>"Construction Of TG Halli and Ramanagara Gravity Feeder Canal (Total Length About 52.89 Km) Including Lift Components (Length About 12.06 Km) Under Yettinahole Project (Indent No.1087)"</p>	Pipeline	<p>MUDLUKERE PALYA, HANUMATHAPUTA, S GOLLAHALLI, SINGRIHALLI, CHIKKADODDAVADI, HIREDODDAVADI, HALUGONDANAHALLI, OJENAHALLI, SHEETHAKALLU, DYAPENAHALLI, GIDAGANAHALLI, MARALAKUNTE, KUNTA BOMMANHALLI, SHIRAGANAHALLI, VENKATAPURA, MANNE RAMAPURA, MANNE, OBALAPURA, DODDACHANNOHALLI, KAREHALLI, THYAMAGONDLU AMANIKEREI, KASABA THYAMAGONDLU, BIDALURU, LAKKENAHALLI, KULUVANAHALLI, SULUKUNTE, CHIKKANANE, THALAKERE, LAKKASANDRA, BYADRAHALLI, ARALASANDRA, KONERIPURA, KEMPUHALLI, BYRASANDRA, SRINIVASAPURA, CHIKKAMARANAHALLI, DODDAKARENAHALLI, SEETHARAMABATTARAPALYA, KORATEGERE, HONNASANDRA, KRISHNARAJAPURA, CHOWDASANDRA, KOTNAHALLI, AVALAKUPPE, MUMMENAHALLI, SHYNUBOGANAHALLI,</p>	1179.00	1325.96	864.82	work under progres

ಕ್ರ.ನಂ.	ಪ್ರಾಜೆಕ್ಟ್‌ನ ವಿವರ	ಪ್ರಾಜೆಕ್ಟ್‌ನ ವಿವರ	ಪ್ರಾಜೆಕ್ಟ್‌ನ ವಿವರ	ಆಯ್ಕೆ ಪ್ರತಿಷ್ಠೆ	ಆಯ್ಕೆ ಪ್ರತಿಷ್ಠೆ	ಆಯ್ಕೆ ಪ್ರತಿಷ್ಠೆ	ಪ್ರಗತಿ
7	Construction of Madhugiri gravity Feeder Open canal from km 0.00 to km 1.710 and Supply, Installation, Testing and commissioning of Gravity MS Pipe from km 1.710 to km 38.00 including Structures under Yettinahole Project"(MGF PKG-I)(Indent No.1194).	open canal	Chikkagundagal Appayyanapalya Hirekodathkal Hanumanthagiri Taratiroppa, Agrahara, Bukkapatna, Jampenahalli, Hanumanthapura, Baleveeranahalli, Malleshpura, Koratugere, Madala pame, Hosahalli, Kamenahalli, Kambadahalli, Musavanakalli, Muggondanahalli, Thumbadi, Pemmedevarahalli, Dasarahalli, Chinakavajra, Harihararoppa, Cholenahalli, Guruvaderahalli, Palyadahalli, Bijavara, Kambathanahalli, Pame,	667.95	766.96	574.92	work under progres
8	"Construction of Madhugiri gravity Feeder from KM 38.000 to KM 120.488 Comprising of Supply, Installation, Testing and commissioning of Gravity MS Pipe including Structures under Yettinahole Project"(MGF PKG-II). (IndentNo1195).	Pipe line	Karamaradi, Vadarahalli, Jadegondanahalli, J.I Chikkanahalli, Avarngallu, Hosakere, Basavanahalli, Thippagondanahalli, Veerachinnenahalli, Chinnenahalli, Midigeshi, Nallekamanahalli, Bedathur, Bidarekere, Kyathagondanahalli, Bidarekere kaval, Govindaapura, Melavai, Gudibanda, Kannamed, Chittaganahalli, Kilarlahalli, Bydanur, Kasaba Pavagada, Kanivenahalli, Jajurayanahalli, Ranganathapura, Venkatapura, Neralakunte, Domnathamori, Gummagatta, Kanikapura, Govdeti, Virapasamudra,	546.94	628.32	349.16	work under progres
9	Construction of Gowribidanur Gravity Feeder from Km 0.000 to Km 81.600 Comprising of Supply, Installation, Testing and Commissioning of Gravity MS Pipe. including Structures, under Yettinahole Project (Indent No:-1221 Call-2)	pipe line	KATENAHALLI, ANKONAHALLI, BAIAPPANAHALLI, NARASAPURA, ALPENAHALLI, LAKKENAHALLI, SINGENAHALLI, SRIRAMANAHALLI, YALAMARAHALLI, UPAVASAPURA, HAROHALLI, DODDAGATAMADGU, J.I BANAVATI AARUDI, KALLUKUNTE, UJJAINI, HOSAHALLI, OJENAHALLI, GUNDAMGERE, SONENAHALLI, MAKALI, PURA, BASAVANAHALLI, KALLANAYAKANHALLI, CHIKKAHOSAHALLI, MINDENAHALLI, BELTUR, KADIRIDYAVARAHALLI, VARAVANI, CHINNANAGENAHALLI, UPPARAHALLI, CHILLENAHALLI, HALEHALLI, SHAMPUR, ADEKOPPA, KANAGANAKOPPA, MANCHENAHALLI, HOSAHALLI, MINAKANAKURKI, NULUGUMMANAHALLI, JARABANDAHALLI, DINNENAHALLI, BALAREDDIHALLI, GUTTENAHALLI, NAMAGONDLI, KADAREDEVARAHALLI, CHELAMANAHALLI, BOMMASANDRA, JOGIREDDI HALLI, DANDANAYAKANAPALYA, NARASAPURA, SURYANAYAKANAHALLI, GOTLAKUNTE, MANIVALA, VATADAHOSAHALLI, MALLENAHALLI, PAYANAHALLI.	850.5	863.48	629.61	work under progres

Sl. No.	Description of Work	Category	Locations	Estimated Cost (Rs. Lakhs)	Actual Cost (Rs. Lakhs)	Balance (Rs. Lakhs)	Work Status
10	"Survey, Investigation, Design, Supply, Installation, Testing and Commissioning of Lift Irrigation System (Head Works consisting of construction of Intake canal, Jack well cum pump house, Power supply including terminal bay, 220 KV Electrical Sub Station, Transmission line, Rising Main and Delivery Chamber), by lifting water from Balancing Reservoir to DC-5 near Madeswara village in Doddaballapur Taluk, Bengaluru Rural District. Including Operation and Maintenance for a period of 5 years after successful commissioning of work on Turnkey Basis. Kolar Package-I (INDENT NO-1710)"	Pipeline	Alpanahalli, Bhaktharahalli, Adakevala, Kanganalapur, Shankarasanahalli, Buchanahalli, Lingapura, Madeshwara,	1020.83	1356.13	0.00	work under progres
11	Survey, Investigation, Design, Supply, Installation, Testing and Commissioning of MS Gravity Pipe from DC-05 near Madeswara village upto boundary of Doddaballapur and Devanahalli taluk, Bengaluru Rural district and its appurtenances structures under Yettinahole Project on Turnkey basis- Kolar Package-II (INDENT NO.1709)	Pipe line	Basapura, Chikkanahalli, Anabe, Maralenahalli, Hirnakatta, Koluru, Hasanaghatta, Kantanakunte, Malatahalli, Tigaregatta, Thimmasandra, Rajaghatta, Rajaghatta Ammanikere, Konaghatta,	731.90	1039.01	0.00	work under progres
12	"Survey, Investigation, Design, Supply, Installation Testing and Commissioning of MS Gravity pipe from Boundary of Doddaballapura and Devanahalli Taluk upto offtake point of Devanahalli Feeder in Devanahalli Taluk, Bengaluru Rural district and its appurtenances structures under Yettinahole Project on Turnkey basis(Kolar Package-III) (INDENT NO-2381)"	Pipe line	Chapparadahalli, Doddagollahalli, Aravanahalli, Managondnahalli, Koira, Shanappanahalli, BYADRAHALLI,	392.59	444.61	0.00	work to be started
13	"Survey, Investigation, Design, Supply, Installation Testing and Commissioning of MS Gravity pipe from offtake point of Devanahalli Feeder to DC-6 near Bullenahalli village in Devanahalli Taluk, Bengaluru Rural district and its appurtenances structures under Yettinahole Project on Turnkey basis(Kolar Package-IV)(INDENT NO-2382)"	Pipe line	Bidaluru, Kodagurki, Malligenahalli, Avathi, Bullahalli,	160.91	183.20	0.00	work to be started
14	"Survey, Investigation, Design, Supply, Installation Testing and Commissioning of Kolar Feeder (MS Gravity pipe) from Chainage 0.00 Km to 43.420 km off taking from Y- Junction near Bullenahalli village in Devanahalli Taluk, Bengaluru Rural district and its appurtenant structures under Yettinahole Project on Turnkey basis. Kolar Package V (INDENT NO-2609)"	Pipe line	AVATHI, KORAMANGALA, BYRAPURA, DHANDIGANAHALLI, KONDENAHALLI, CHIKKATTHAMANANGALA, VIJAYAPURA, HARADIPURA, BUDANPADIYA, VENKATAPURA, BALUVANAHALLI, HOSAPHETE, SUGATURU, KURUBARAHALLI, SUNDRAHALLI, BYRASANDRA (SHIDLAGHATTA), KALLEPURA, HOSAHALLI, ISTTUR, ITTUSANDRA, GEDDALAHALLIPURA, NANDAGUDI, SARKARAVADDIHALLI, GIDDANAHALLI, MUDDENAHALLI, KONDRAHALLI, OBALAHALLI, HULUVANAHALLI, BANDAHALLI, HETAKKI, AGASARAHALLI, MARASANDAHALLI, K.G.GUDDADHAJANNENAHALLI, KOLALA CHENNENAHALLI (NANDHAGUDI), CHAKARASANHALLI, BHAIRASANDRA, BELLUR, NARASAPURA, KURKI, GOLLAHALLI,	552.04	617.54	0.00	work to be started

Sl. No.	Project Name	Project Details	Estimated Length (km)	Estimated Cost (Rs. Crores)	Actual Length (km)	Actual Cost (Rs. Crores)	Completion Status
15	"Survey, Investigation, Design, Supply, Installation Testing and Commissioning of Kolar Feeder (MS Gravity pipe) from Chainage 43.420 Km to 90.480 Km off taking near Arabikottanur village in Kolar Taluk, Kolar district and its appurtenant structures under Yettinahole Project on turnkey basis.(Kolar Package-VI) (INDENT NO-2610)"	Pipe line	GOLLAHALLI, KENDATTI, ARABI KOTTANURU, CHUNCHADENAHALLI, CHALUVANAHALLI, MADERAHALLI, CHAUDADENANALLI, MANGASANDRA, KALLANDURU, BEGGLI HOSAHALLI, BEGGLI, BEGLIBENAJENAHALLI, SHINGANDANAHALLI, KOTERI, PAKARIHALLI, K.G.KRISHNAPURA, HANCHALA, VAGAIYANADINNE, RAMPURA-DINNE, MUGALABELE, A.K.SHANTAGOLLAHALLI, SIDDANAHALLI, BYADABELE, MADIVALA, J.J.YALAVAHALLI, KASHIHEEPURA, OMBHATTUGULI, HULIBELE, ABBIGIRIHOSAHALLI, GAJIGA, BANAHALLI, HIREKARAPANAHALLI, YALESANDRA, BUVANHALLI, J.I.GURUDAKEMPANAHALLI, BALAMANDE, PURA, PALAMAGADU,	313.38	354.61	0.00	work to be started
16	"Survey, Investigation, Design, Supply, Installation Testing and Commissioning of Srinivasapura Feeder (MS Gravity Pipe) from Ch:0+000 to Ch: 19+980 km offtaking from Y-junction(AT CH: 36+965) near Bullenahalli Village in Devanahalli Taluk, Bengaluru Rural district and its appurtenances structures under Yettinahole Project on Turn Key basis. Srinivasapura Package-I (L=19.98 km) (INDENT NO-2627)"	Pipeline	Avathi, Bullahalli, Thatachamannahalli, Amanikere, Bijvara, Gurayana Hosur, Gonur, Hosahalli, Doddamarali Amanikere, Doddamarali, Kolavanahalli, Chikka Kadiganahalli, Kothanuru, Chokkahalli, Chidachikkanahalli, Bannikuppi, Sonnapura, Ajjavara, Gopalakrishna Amanikere, Nayanahalli, Varadahalli, Thammanayakanahalli, Marathammanahalli, Balajigapade, Ramachandra Hosuru, Balajigapade, Avalahalli, Cheemanahalli, Hiriyannanahalli, Gollu, Chalakayalparthi, Venkatapura, Cheelabommanahalli, Doddagummanahalli, Maravehalli, Marabahalli, Rameshwara, Thambalahalli, Reddyhalli, Reddihalli Amanikere, Nallaguttahalli, Koduru, Koothanahalli, Boinnahalli, Peresandra, Yaragalahalli, Pyala Chinnepalli, Varlakonda, Lakshmisagara, Ganganahalli, Shinganahalli, Jambige Maradahalli, Doddanahalli, Yarralakkanahalli, Doddakurubarahalli, Bogenahalli,	368.94	433.93	0.00	work to be started
17	"Survey, Investigation, Design, Supply, Installation Testing and Commissioning of MS Gravity Main of Srinivasapura Gravity Feeder from Ch:19+980 to Ch:41+160 (L=21.180 Km) near Kandakanahalli Village in Chikkaballapur Taluk & district including Bagepalli Feeder (L=34.71 Km) and its appurtenances structures under Yettinahole Project on Turn Key basis.Srinivasapura Package-II (INDENT NO-2625)"	Pipeline	Gudihalli, Chemanahalli, Varadanayakanahalli, Thatahalli, Patarahalli, Gattarahalli, Kuttandahalli, Mulluru Amanikere, Devaramulluru, Gumanahalli, Marapalli, Chikkadasenahalli, Doddadasenahalli, Ullapanahalli, Kattariguppe, Lakshmidivekote, Chandrahalli, Mahmudpura, Nagasandra, Dhanamittenahalli, Naynahalli, Gownigadde, Mustakadarepalli, Shingasandra,	440.73	478.45	0.00	work to be started

Sl. No.	Work Description	Category	Locations	Estimate (Rs. Lakhs)	Actual (Rs. Lakhs)	Balance (Rs. Lakhs)	Remarks
18	"Survey, Investigation, Design, Supply, Installation Testing and Commissioning of MS Gravity Main of Srinivaspura Gravity Feeder from Ch:41+160 to Ch:89+160 offtaking near Chandrahalli Village in Chintamani Taluk, Chikkaballaur district and its appurtenances structures under Yettinahole Project on Turn Key basis. Srinivaspura Package-III (INDENT NO-2626)"	Pipe line	Marimakalahalli, Badagavarapalli, Kagathi, Myakalasonnepalli, Diguru, Kongathimmanahalli, Jogivaripalli, Kambhanapalli, Bartlapalli, Gollapalli, Gandraganapalli, Marinayakanahalli, Rachorlapalli, Nandiganahalli, Kodagivarapalli, Bandapalli, Gurlakunte, Pillakunte, Kambalapalli, Kanagamakanapalli, Gandlapalli, Yachanapalli, Kurnakanahalli, Chinanagenahalli, Thadigolu, Kotapalli, Lakshmanapur, Sunagappapalli, Upparapalli, Neelakantapur, Naravamakalapalli, Valasapenta, Boyipenta, Champalli, Ejjukunte, Dasarattimmanahalli, Gopalapura, Gijagana Halli, Kalakunti, Hogalageri, Neelaturu, Hosahalli, Achampalli, Agara,	324.01	365.11	0.00	work to be started
19	Construction of Tunnel from KM 0.000 to KM 1.156/1.500, KM 29.140 to KM 30.380 and Gravity canal from KM 1.156/1.500 to KM 7.000, KM 29.000 to KM 29.140, KM 30.380 to KM 30.931/31.000 comprising of Earthwork excavation, formation of embankment, CC lining including construction of CD works like Aqueduct and other structures under Yettinahole Project (YGC-Pkg-I)	Canal	Mugali, Kudanahalli, Belagodu, Hebbanahalli, Megatavalli, Belame		166.47	178.58	work under progres
20	Construction of Tunnel from CH 0.000 KM to 1.156/1.500 KM and Aqueduct from CH 5.440 KM to 6.680 KM of Yettinahole Gravity Canal (YGC PKG 1A)(YGC-PKG- 1A) (VJNL/2018-19/TU/WORK_INDENT1090)	Canal		346.95	394.79	385.06	work under progres
21	Construction of Gravity canal from KM 7.00 to KM 14.00 comprising of Earthwork excavation, formation of embankment, CC lining including construction of CD works like Aqueduct and other structures under Yettinahole Project (YGC-PKG-II) (VJNL/2017-18/CN/WORK_INDENT275)	Canal	Manjalaguru, Madanahalli, Kerehalli, Thimmanahalli, Kadadaravalli, Kamathi, Kalkere, Haluvalli	134.5	147.36	125.21	work under progres
22	Construction of Gravity canal from KM 14.00 to KM 24.00 comprising of Earthwork excavation, formation of embankment, CC lining including construction of CD works like Aqueduct and other structures under Yettinahole Project (YGC-PKG-III) (VJNL/2017-18/CN/WORK_INDENT276)	Canal	Birakanahalli, Thaluru, Ajenahalli, Bellavara, Chennenahalli, Samudravalli	226.48	368.02	384.21	work under progres
23	Construction of gravity canal from KM 24.000 to KM 55.000 KM (Excluding Tunnel reach from KM 29.000 to KM 31.000 and KM 49.500 to KM 51.500) comprising of earthwork excavtion, formation of embankment, CC lining including construction of CD works like CHute, Aqueduct and othet structures under Yettinahole project (YGC PKG-IV)	Canal	Hulugundi, Halthore, Keshvpura, Madhihalli, Be ttadalur, Holabgere, Shivapura Kavalu, Vaddarahalli, Shivapura, Mayagowdana halli, Kodbihalli, Aldahalli, Devrahalli, Adguru, Kumarihalli, Icharahalli, Tirumalanahalli, Rama devarahalla Kavalu, Umadevahalli, Sanenahalli, Aidalla Kavalu, Ganguru, Hosahalli, Chttanahalli villages	404.00	433.36	297.30	work under progres
24	Construction of Tunnel from Km 50.050 to Km 50.780 and Gravity Canal from Km 49.500 to Km 50.050 and Km 50.780 to Km 51.500 comprising of Earthwork Excavation, formation of Embankment, CC Lining using Mechanical Paver including construction of CD Works under Yettinahole Project (YGC-PKG - V)	Canal	Be fur taluk, Hassan District Ganguru, Aidalla Kavalu villages	76.68	98.76	89.48	work under progres
25	Construction of Gravity Canal from km 55.00 to km 64.00 comprising of Earthwork Excavation, Formation of Embankment, CC Lining using Mechanical Paver, including construction of CD Works, RCC Trough Aquaduct and other structures under Yettinahole Project (YGC-PKG-VI)	Canal	Arasikere taluk, Hassan District ,Aidalla Kavalu, Naykanakere Kaval, Kalyadi, Halekalyadi villages	203.83	214.63	120.18	work under progres
26	Construction of Gravity Canal from Km 64.00 to km 80.00 comprising of Earthwork Excavation, Formation of Embankment, CC Lining using Mechanical Paver, including construction of CD works, Chute, RCC Trough aqueduct, Tunnel and other structures under Yettinahole Project (YGC-PKG-VII)	Canal	Halekalyadi, K. Diggenahalli, Madapura, Vadera halli, Karagunda, Byaladakere, Devurayapattana ,Harannahalli, Maladevihalli, Doddenahalli, Hebb arannahalli, S. Makanahalli, Habbanagatta villages	398.19	452.84	394.03	work under progres

Sl. No.	ಕೆ.ಆರ್.ಎಸ್. ಯೋಜನೆ	ಪ್ರಾ.ಪಂ. / ತಾ.ಪಂ.	ಪ್ರಾ.ಪಂ. / ತಾ.ಪಂ. ಹೆಸರು	ಅಂದಾಜಿತ ವೆಚ್ಚ (ರೂ. ಲಕ್ಷ)	ವಿ.ವಿ. ವೆಚ್ಚ (ರೂ. ಲಕ್ಷ)	ಸಿ. (2023-24)	ಪ್ರಗತಿ
27	Construction of Gravity Canal from Km 80.00 to Km 89.00 comprising of Earthwork Excavation, Formation of Embankment, CC Lining using Mechanical Paver, including construction of CD Works, other structures under Yettinahole Project (YGC-PKG-VIII)	Canal	Habbanagatta, Mududi, Annapura, Thalalutore, T. Kodihalli, Kalkere, Belagumba villages	115.07	117.95	64.1	work under progres
28	Construction of Gravity Canal from Km 89.00 to Km 98.00 comprising of Earthwork Excavation, Formation of Embankment, CC Lining using Mechanical Paver, including construction of CD works, RCC trough Aqueduct and other structures under Yettinahole Project (YGC-PKG-IX)	Canal	Arasikere taluk, Hassan District Belagumba, Gollarahalli, Rangapurakavalu, Hunsalkatte villages	129.99	150.88	144.41	work under progres
29	Construction of Gravity Canal from Km 98.000 to 98.940 and Km 99.960 to 100.000 including tunnel from km 98.940 to km 99.960 comprising of Earthwork Excavation, Formation of Embankment, CC Lining using Mechanical Paver, including construction of CD works, Other structures under Yettinahole Project (YGC-PKG-X)	Canal	Myalanahalli, Konehalli, Bidaregudi kaval villages	73.42	87.05	87.54	work under progres
30	Construction of Gravity canal from Km 170.287 to Km 177.270 and Km 182.220 to Km 182.500 (Comprising of Excavation, formation of Embankment, CC lining using Mechanical Paver including structures) and Major Aqueduct from Km 177.270 to Km 182.220 under Yettinahole Project (YGC-Package- XI) (Indent No:859)	Canal	Doddaguni, N Hosahalli, Kanchiganahalli, Yellapura, Handanahalli, Bommarasanahalli, Virupakshapura, Veerapura	409.15	487.95	429.57	work under progres
31	Construction of Gravity canal from Km 182.500 to Km 182.530 and Km 183.210 to Km 198.000 (Comprising of Excavation, formation of Embankment, CC lining using Mechanical Paver including structures) and Aqueduct from Km 182.530 to Km 183.210 under Yettinahole Project (YGC-PKG- XII) (Indent No:868)	Canal	Bandanahalli, Yarekavalu, Thinnalapura, Shatuhalli, Hosakere, Varttikatte, Pinneshahalli, Madenahalli, Sanabanahalli, Maranahalli, Antapura, Talekoppa	172.96	180.08	91.12	work under progres
32	Construction of Gravity canal from Km 198.000 to Km 199.620 (Comprising of Excavation, formation of Embankment, CC lining using Mechanical Paver including structures) and Construction of Major Aqueduct from Km 199.620 to Km 201.880 with required discharge of 93.50 cumecs under Yettinahole Project (Package I) (Indent No: 703)	Canal	Talekoppa, Ankhapura, Malimachikunte, Nalluru		279.94	283.33	work under progres
33	Construction of Major Aqueduct of Yettinahole Gravity Main Canal from Km 201.880 to Km 206.350 with required discharge of 93.50 cumecs under Yettinahole Project (Package II) (Indent No: 704)	Canal	Nalluru Tonasanahalli Patravutanahalli	822.5	462.58	523.75	work under progres
	GAIL	Pipe line			45.24	41.5	work under progres
34	Construction of Major Aqueduct of Yettinahole Gravity Main Canal from Km 206.350 to Km 210.090 with required discharge of 93.50 cumecs under Yettinahole Project (Package III) (Indent No: 705)	Canal	Jaiguni MMA Kaval Doddaveeranahalli Appinayakanahalli Appinayakanahalli Devarajanahalli Devarajanahalli		372.52	413.08	work under progres
35	Construction of Gravity canal from Km 210.090 to Km 222.000 Comprising of Excavation, formation of Embankment, CC lining using Mechanical Paver including construction of CD work and Aqueduct from Km 219.420 to Km 221.740 under yettinahole project (YGC Package- XIII) - (Indent No:978)	Canal	Vasanthanarasapura, Chikkonahalli Devarajanahalli & Appinayakanahalli Dodderi Appinayakanahalli Channenahalli Harivanapura, Masanapura, Kurikempanahalli Kempauadodderi Bhurudagatta Mavukere Kallanapalya	300.6	308.95	192.02	work under progres
36	Construction of Gravity Canal from Km 222.00 to km 240.00 comprising of Earthwork Excavation, formation of Embankment, CC Lining using Mechanical Paver, including construction of CD works and other structures under Yettinahole Project ( PKG XIV) (Indent No:1012)	Canal	Mavukere Kalshettigunte Devalapur Ganganala Karikere Sogenahalli Chikkatolukere Thirumalapalya Tulasipura Bommanahalli Chikkagundagallu Obalapura Hirekodathakallu Ahobala agrahara Channamuddanahalli Jakkenahalli Appayyanapalya Doddapalanahalli Chikkatolukere, Bommenahalli, ganganala, ayyappanapalya, kallattigunte	239.18	246.66	109.49	work under progres

Sl. No.	ಪ್ರಾಜೆಕ್ಟ್ ವಿವರ	ಪ್ರಾಜೆಕ್ಟ್ ವಿಧ	ಪ್ರಾಜೆಕ್ಟ್ ಸ್ಥಳ	ಅಂದಾಜು ವೆಚ್ಚ (ರೂ. ಲಕ್ಷ)	ಅಂದಾಜು ವೆಚ್ಚ (ರೂ. ಲಕ್ಷ)	ಜುಲೈ 2023 ರ ವರೆಗೆ ವೆಚ್ಚ (ರೂ. ಲಕ್ಷ)	ಪ್ರಗತಿ	ಟಿಪ್ಪಣಿ
37	Construction of Gravity canal from Km 100.000 to Km 115.000 (Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including structures and Aqueducts) under Yettinahole Project (YGC-PKG-XV)-Indent No:1088	Canal	Tipatur Taluk, Tumakuru District Bidregudi, Nagathihalli, Margondanahalli, Bommalapura, Thimlapura, Madhiahalli, Kanchagatta, Biranayakanahalli, Gedlehalli, Annapura villages	365.34	402.4	208.48	work under progres	
38	Construction of Gravity canal from Km 115.000 to Km 120.000 (Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including structures and Aqueducts from Km 116.760 to Km 118.340 and from km 118.830 to km 120.000) under Yettinahole Project" (YGC-PKG- XVI)-Indent No:1105	Canal	Tipatur Taluk, Tumakuru District Halepalya, Edenahalli, Ramashetty Halli, Bennayakanahalli villages	455.94	552.29	465.25	work under progres	
39	Construction of Gravity canal from Km 120.000 to Km 127.000 (Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including structures and Aqueducts) under Yettinahole Project (YGC-PKG- XVII) 4701M & MI (IndentNo-1118)	Canal	Bommenahalli Ramenahalli, Karadi Naykenahalli, Sidlehalli, Shettihalli, Bairapura	338.00	288.24	66.61	work under progres	
40	Proposal of 2nd Extension of Time for the work of Construction of Gravity Canal from Km 127.000 to Km 137.620 comprising of Earthwork Excavation, Formation Embankment, CC lining using Mechanical Paver including Construction of CD works and Aqueduct from Km 134.980 to Km 137.620 under Yettinahole Project(Package-18)(Indent No-1104)	Canal	Bairapura Mallenahalli Madlehalli Aralaguppe Chowdlapura Siddanahalli Jakkanahalli Thigalanahalli Gyarehalli	502.97	541.7	450.55	work under progres	
41	Construction of Gravity canal from Km 137.620 to Km 140.700 (Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including structures and Major Aqueduct from Ch:137.620 km to Ch:139.510 km) under Yettinahole Project (YGC-PKG- XIX) I	Canal	Gyarehalli Malagondanahalli Kantalagere Byadarahalli JC pura	190.35	203.69	177.1	work under progres	
42	Construction of Gravity canal from Km 140.700 to Km 146.000 (Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including structures and Major Aqueduct from Ch:140.700 km to Ch:142.110 km) under Yettinahole Project (YGC-PKG- XX)-Indent No-1116	Canal	JC pura, Bairaganahalli, Tarabenahalli, Bairaganahalli, Naduvanahalli, Godekere	228.09	226.07	62.31	work under progres	
43	Construction of Gravity canal from Km 146.000 to Km 156.000 (Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including structures) under Yettinahole Project (YGC-PKG- XXI)-Indent No-1118	Canal	Godekere, Halugona, Hatna, Rajathadripura, Yagachikatte, Yagachikatte, Harenahalli.	106.08	106.92	3.92	work under progres	
44	Construction of Gravity canal from Km 156.000 to Km 161.203 (Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including structures and Major Aqueduct from Ch:157.350 km to Ch:157.980 km)under Yettinahole Project (YGC-PKG- XXII)	Canal	Yagachikatte, Hadavanahalli, Honnenahalli, Nerelakere, Hindiganahalli, Doddaguni,	124.79	136.88	77.48	work under progres	
45	Construction of Gravity canal from Km 240.00 to Km 244.35 Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including construction of CD Works, aqueducts and other structures under Yettinahole Project (YGC-PKG- XXIII) - Indent No:1327	Canal	Doddapalanahalli, Chikkapalanahalli, Neelagonadanahalli, Tank portion, Irkasandra, Mudalakerepalya	451.54	516.21	209.3	work under progres	
46	Construction of Gravity canal from Km 244.35 to Km 249.15 Comprising of Earthwork Excavation, formation of Embankment, CC lining using Mechanical Paver including construction of CD Works, tunnels, aqueducts and other structures under Yettinahole Project (YGC-PKG- XXIV) - Indent No:1328	Canal	MUDLUKERE PALYA YELERAMPURA MARAGONDANAGUNI VAJANAKURIKE, BEDARA AGRAHARA BYRASANDRA	155.51	170.27	60.24	work under progres	
47	Construction of Gravity Canal from Km 249.15 to Km 255.00 comprising of Earthwork Excavation, Formation of Embankment, CC Lining using Mechanical Paver, including construction of CD works, Tunnels and other structures under Yettinahole Project. (YGC-PKG- XXV) Indent No: 1329	Tunnel, Canal	Byrasandra, Pataganahalli, Rayapura, Thimmasandra, Lakkayyanapalya, Chinnahalli, Puradahalli, Kolala,	144.14	195.34	59.61	work under progres	
48	Construction of Gravity Canal from Km 255.00 to Km 258.97 comprising of Earth work Excavation, Formation of Embankment, CC lining using Mechanical paver, including construction of CD works, Tunnels, Aqueducts and other structures under yettinahole project (YGC-PKG-XXVI) Indent No: 1330	Tunnel, Canal	Rangapura, Karekallahalli, Kaluvehalli, Vaderahalli, Katenahalli,	108.12	139.06	23.01	work under progres	

S.No	Work Description	Category	Location	Area (Hectares)	Area (Acres)	Cost (Rs. Lakhs)	Work Status
49	"Construction of Aqueduct from Ch Km 258.810 to Km 259.440 including construction of Causeway, CD works and other structures under Yettinahole project YGC Pkg-XXVII (INDENT NO-2540)"	Canal	Katenahalli, Ankonahalli	42.10	48.23	0.00	Work to be started
50	"Construction of gravity canal from Km.259.440. to Km 261.00 comprising of earth work excavation, formation of embankment , CC lining using mechanical paver including construction of CD works, Aqueduct and other structures under Yettinahole project YGC Pkg-XXVIII (INDENT NO-2541)"	Canal	Bayappanahalli	39.55	47.09	0.00	Work to be started
51	"Construction of gravity canal from Km.261.000 to Km 261.690 comprising of earth work excavation, formation of embankment , CC lining using mechanical paver including construction of CD works, Cut & Cover and other structures under yettinahole project YGC Pkg-XXIX (INDENT NO-2542)"	Canal	Atappanahalli	17.14	18.81	0.00	Work to be started



**ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಮಾನ್ಯ ಶ್ರೀ ವೈ.ಎ. ನಾರಾಯಣಸ್ವಾಮಿ (ಶಿಕ್ಷಕರ ಕ್ಷೇತ್ರ) ಇವರ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 665(746)**

**ಅನುಬಂಧ-3**

\*ರೂ.ಕೋಟಿಗಳಲ್ಲಿ

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ವಿಧ (ಸಮುದಾಯ ಭವನ ಮತ್ತು ರಸ್ತೆ ನಿರ್ಮಾಣ)	ಕಾಮಗಾರಿಯಡಿ ಒಳಪಡುವ ಗ್ರಾಮಗಳು	ಅಂದಾಜು ಮೊತ್ತ / ಮಂಜೂರಾದ ಅನುದಾನ	ಕರಾರು ಮೊತ್ತ (ಇಫೌಐ ಒಳಗೊಂಡಂತೆ)	ವೆಚ್ಚ (ಮೇ-2023 ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
1	Construction of Concrete Road from Hebbanahalli Primary school to Halasulgi-Udeyavara road via Harehalli-Katehalli for a length of 5.30 Km in Sakaleshpura tq. Of Hassan District	Road work	Hebbanahalli -Halasulgi-Udeyavara	4.33	4.22	4.17	Work Completed.
2	Construction of concrete road from Hebbasale to Hennali in Hebbasale village, including CD works a length of 4.90 K M in Sakleshpura taluk of Hassan Dist.,	Road work	Hebbasale to Hennali in Hebbasale village	4.23	4.13	4.11	Work Completed.
3	Construction of concrete road from Hebbanahalli village boundry to Hebbanahalli-Belagodu road Junction for a length of 1.35 K M including CD Works in Sakleshpura taluk of Hassan Dist.,	Road work	Hebbanahalli-Belagodu	1.13	1.06	1.05	Work Completed.
4	Construction of concrete road from Kadumane Estate to Gudanakere village boundry including cross drainage works for a length of 3.09 K M in Sakleshpura taluk of Hassan Dist.,	Road work	Gudanaker	2.62	3.00	2.22	Work Completed.
5	Construction of concrete road from Gurujanahalli cross to Nadahalli village including C D works for a length of 3.90 K M in Sakleshpura taluk of Hassan Dist.,	Road work	Gurujanahalli, Nadahalli	4.55	5.21	4.84	Work Completed.
6	Construction of concrete road from Sakleshpura-Mudigere road to Nadahalli village via Hrale including CD works for a length of 5.0 K M in Sakleshpura taluk of Hassan dist., (16794)	Road work	Nadahalli	3.90	5.41	3.36	Work Completed.
7	Construction of concrete road from NH-75 Maranahalli to Hongadahalla hanging bridge via Aluvalli-Kadagarahalli-Hiradanahalli village for a length of 11.50 KM including pipe culverts, Yettinahalla bridge at chainage 2+550, Kerihalla bridge at 6+100 and Hongadahalla bridge at 11+285 in Sakleshpur taluk of Hassan District	Road work	Maranahalli , Hongadahalla, Aluvalli, Kadagarahalli & Hiradanahalli	23.03	26.77	25.99	Work Completed.

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ವಿಧ (ಸಮುದಾಯ ಭವನ ಮತ್ತು ರಸ್ತೆ ನಿರ್ಮಾಣ)	ಕಾಮಗಾರಿಯಡಿ ಒಳಪಡುವ ಗ್ರಾಮಗಳು	ಅಂದಾಜು ಮೊತ್ತ / ಮಂಡೂರಾದ ಅನುದಾನ	ಕರಾರು ಮೊತ್ತ (ಇಫ್ಐ ಒಳಗೊಂಡಂತೆ)	ವೆಚ್ಚ (ಮೇ-2023 ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
8	Disantling and reconstruction of road bridge across nala and approaches near Nadanahalli village in Sakleshpur Taluk	Road work	Nadanahalli	0.77	0.73	0.73	Work Completed.
9	Construction of concrete road from Kumabaradi bus stand to Kumbaradi village in Sakaleshpura taluk of Hassan District.	Road work	Kumbaradi	2.00	1.78	1.78	Work Completed.
10	Construction of concrete road from Belgod main road to Megatavalli-Belame road via Sanklapur math including CD works for a length of 6.00 Km in Alur taluk of Hassan dist.,	Road work	Megatavalli-Belame	4.00	3.68	3.68	Work Completed.
11	Construction of concrete road from SH-112 Hongadahalla road via Kyanahalli-Nodarahalli-Hiradanahalli road including CD works for a length of 18 Km in Sakleshpur taluk of Hassan District. Construction of concrete road from Katehalli junction between Halasulgi-Udayavara Road to Sakleshpur-Belur road via Halasulgi village including CD works for a length of 2.50km in Sakaleshpura taluk of Hassan District.	Road work	Kyanahalli-Nodarahalli-Hiradanahalli, Katehalli, Halasulgi-Udayavara	19.10	20.00	20.00	Work Completed.
12	Construction of concrete road from Kelagalale (Sundekere) to Hebbanahalli village via Udayavara including CD works for a length of 10.00km in Sakaleshpura taluk of Hassan District.	Road work	Kelagalale (Sundekere) to Hebbanahalli	16.00	16.72	16.72	Work Completed.
13	Construction of concrete road from Doddanagara junction to Chowdeshwari Temple & Doddanagara road to Jargal colony in Sakleshpur Taluk Hassan district.	Road work	Doddanagara	2.51	2.51	2.51	Work Completed.
14	"Construction of Concrete Road from Doddatappalu village to Nadahalli Village, Including CD works for a length of 5.00 KM in Sakleshpur Taluk Hassan Dist (Work Indent no.973)."	Road work	Doddatappalu Nadahalli Village,	4.90	-	4.9	Work Completed.
15	"Construction of Concrete Road in Hongadahalla (2 No), Kaginehara, Maragathur, Matagur, Hadya, Hadlahalli Villages in Sakleshpur Taluk Hassan Dist - Package-1 (Work Indent no.1052)."	Road work	Hongadahalla (2 No), Kaginehara, Maragathur, Matagur, Hadya, Hadlahalli	4.50	4.89	4.89	Work Completed.

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ವಿಧ (ಸಮುದಾಯ ಭವನ ಮತ್ತು ರಸ್ತೆ ನಿರ್ಮಾಣ)	ಕಾಮಗಾರಿಯಡಿ ಒಳಪಡುವ ಗ್ರಾಮಗಳು	ಅಂದಾಜು ಮೊತ್ತ / ಮಂಜೂರಾದ ಅನುದಾನ	ಕರಾರು ಮೊತ್ತ (ಇರ್ಷಾದಿ ಒಳಗೊಂಡಂತೆ)	ವೆಚ್ಚ (ಮೇ-2023 ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
16	"Construction of Concrete Road from Attihalli to Hetturu via Kirkalli, Hadya to Deverabana, Valahalli - Hiradanahalli road to Hiriur, Hetturu-Devaragundi and Construction of bridge across Kirkallihalli & Hadyahalla Including CD works in Sakleshpur Taluk Hassan Dist- Package-2 (Work Indent no.1053)."	Road work	Attihalli to Hetturu via Kirkalli, Hadya to Deverabana, Valahalli Hiradanahalli	4.80	4.95	4.95	Work Completed.
17	"Construction of Concrete Roads in Sakleshpur and Alur taluk of Hassan Dist (Package Works of 15 roads) (Work Indent no.1199)."	Road work	Hanumanahalli, Thattekere, Chikkanahalli, Hebbasale, Sulaki negilke, Gundanabelluru, Diddanagatta, Chandige horatti, Holebelluru	20.00	20.98	20.61	Work Completed.
18	"Construction of Concrete Roads Hurudi-Hucharadi-Hanumanahalli main Road Ch.: 5.25 KM to Hanumanahalli Village for a length of 1.00 KM Including CD works in Sakleshpur Taluk Hassan Dist (Work Indent no.1479)."	Road work	Hurudi-Hucharadi-Hanumanahalli	1.35	1.42	1.42	Work Completed.
19	"Improvement to Road Singaravalli, Gummanahalli, Karjuvally, Heerevate and Kudige. (Indent No.1613) (Package-I Work)"	Road work	Singaravalli, Gummanahalli, Karjuvally, Heerevate and Kudige.	4.50	4.68	4.68	Work Completed.
20	Improvement to a) Rajanahalli Village Road, b) Mallarahosahalli-Tarimara Road, c) Edehalli-Danayakanahalli Road, d) Irakavalli Road in Belur Taluk, Hassan District (Package -II) (Work Indent No 1586) "	Road work	Rajanahalli Village Mallarahosahalli-Tarimara Edehalli-Danayakanahalli	3.20	3.38	3.38	Work Completed.
21	Construction of concrete road in Kadal Panchayath of Karigowda colony to Hosanagara colony in Alur Taluk indent 1856	Road work	Karigowda Hosanagara	1.00	1.04	1.04	Work Completed.
22	Improvement of Road to Dyapalapura Village including CD works & Drains in Hassan Taluk Hassan District.	Road work	Dhyapalapura	1.00	1.03	0.00	80% work completed, work under progress
23	Improvement of Road to Haruvanahalli Village including CD works & Drains in Salagame Hobli of Hassan Taluk Hassan District.	Road work	Haruvanahalli	1.00	1.03	0.00	80% work completed, work under progress

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ವಿಧ (ಸಮುದಾಯ ಭವನ ಮತ್ತು ರಸ್ತೆ ನಿರ್ಮಾಣ)	ಕಾಮಗಾರಿಯಡಿ ಒಳಪಡುವ ಗ್ರಾಮಗಳು	ಅಂದಾಜು ಮೊತ್ತ / ಮಂಜೂರಾದ ಅನುದಾನ	ಕರಾರು ಮೊತ್ತ (ಇಫ್‌ಐ ಒಳಗೊಂಡಂತೆ)	ವೆಚ್ಚ (ಮೇ-2023 ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
24	Improvement of Road to Huvanahalli Kavalu Panchayathi of Handikere & Nanjadevara kavalu Village including CD works & Drains in Salagame Hobli of Hassan Taluk Hassan District.	Road work	Handikere & Nanjadevara kavalu	1.00	1.03	0.00	80% work completed, work under progress
25	Improvement of Road to Tejur Gramapanchayathi From Tejur Village to Achagodanahalli village including CD works & Drains in Hassan Taluk Hassan District	Road work	Tejur Village to Achagodanahalli	1.00	1.03	0.00	80% work completed, work under progress
26	Improvement of CC Road Connecting from Bylahalli Road to Kindipura and Kalenahalli Road including Drains in Hassan Taluk of Hassan District.( VJNL/2022-23/RD/WORK INDENT2674)	Road work	Kindipura and Kalenahalli	1.00	0.94	0.00	10% work completed, work under progress
27	Improvement of CC Road Connecting from Gundashettyhalli Dassur to Lakshmipura and internal Roads including Drain in Hassan Taluk of Hassan District..( VJNL/2022-23/RD/WORK_INDENT2675)	Road work	Gundashettyhalli Dassur to Lakshmipura	1.00	0.95	0.00	80% work completed, work under progress
28	Improvement of CC Road Connecting from Ibdhani to Attihalli Village and Internal Roads in Hassan Taluk of Hassan District. .( VJNL/2022-23/RD/WORK_INDENT2676)	Road work	Ibdhani to Attihalli	1.00	0.95	0.00	10% work completed, work under progress
29	Improvement of CC Road Connecting to Hommagowdanahalli and Kakehalli and Internal Road including Drains in Hassan Taluk of Hassan District..( VJNL/2022-23/RD/WORK_INDENT2677)	Road work	Hommagowdanahalli and Kakehalli	1.00	1.04	0.00	10% work completed, work under progress
30	Improvement of CC Road Connecting to Muddanahalli and A Katehalli Village and internal Road including Drain in Hassan Taluk of Hassan District. .( VJNL/2022-23/RD/WORK_INDENT2678)	Road work	Muddanahalli, A Katehalli	1.00	1.03	0.00	10% work completed, work under progress
31	Improvement of Road to Kalludevarahalli and Kondajji Koppalu Village in Hassan Taluk Hassan District. .( VJNL/2022-23/RD/WORK_INDENT2679)	Road work	Kalludevarahalli and Kondajji Koppalu	1.00	0.94	0.00	10% work completed, work under progress

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ವಿಧ (ಸಮುದಾಯ ಭವನ ಮತ್ತು ರಸ್ತೆ ನಿರ್ಮಾಣ)	ಕಾಮಗಾರಿಯಡಿ ಒಳಪಡುವ ಗ್ರಾಮಗಳು	ಅಂದಾಜು ಮೊತ್ತ / ಮಂಜೂರಾದ ಅನುದಾನ	ಕರಾರು ಮೊತ್ತ (ಇರ್ಪಾಟು ಒಳಗೊಂಡಂತೆ)	ವೆಚ್ಚ (ಮೇ-2023 ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
32	Improvement of Asphalt Road Varthekere and Chatranahalli village and internal cc road including drain in Hassan Taluk Hassan District. (VJNL/2022-23/RD/WORK_INDENT2682	Road work	Varthekere and Chatranahalli village	1.00	0.95	0.00	10% work completed, work under progress
33	Improvement of Asphalt Road to Nittur , Ubbenahalli via Singatakere and rangenahalli in in Hassan Taluk Hassan District. (VJNL/2022-23/RD/WORK_INDENT2683	Road work	Nittur , Ubbenahalli, Singatakere and rangenahalli	1.00	1.03	0.00	10% work completed, work under progress
34	Improvement of Asphalt Road to Doddapura and Nidudi Village in Hassan Taluk Hassan District. (VJNL/2022-23/RD/WORK_INDENT2684)	Road work	Doddapura, Needodi	1.00	0.95	0.00	10% work completed, work under progress
35	Improvement of Asphalt Road to Muddanahalli and Katehalli Village in Hassan Taluk Hassan District. (VJNL/2022-23/RD/WORK_INDENT2686)	Road work	Muddanahalli, Katenahalli	1.00	1.03	0.00	10% work completed, work under progress
36	Improvement of Asphalt Road to Maranahalli , Mallenahalli and Madihalli in Hassan Taluk Hassan District. (VJNL/2022-23/RD/WORK_INDENT2687/Call-2)	Road work	Maranahalli , Mallenahalli and Madihalli	1.00	1.03	0.00	10% work completed, work under progress
37	Improvement of Asphalt Road from Kalenahalli to Doddagadduvalli Village in Hassan Taluk Hassan District. (VJNL/2022-23/RD/WORK_INDENT2688/Call-2)	Road work	Kalenahalli to Doddagadduvalli	1.00	1.03	0.00	10% work completed, work under progress
38	Improvement of Asphalt Road from Doddagadduvalli to Madapura Village in Hassan Taluk Hassan District. (VJNL/2022-23/RD/WORK_INDENT2689)	Road work	Doddagadduvalli to Madapura	1.00	1.04	0.00	10% work completed, work under progress
39	Improvement of Asphalt Road from Shankada Koppalu Village and Agalahalli Koppalu Via Hoovanahalli Village in Hassan Taluk Hassan District. (VJNL/2022-23/RD/WORK_INDENT2690)	Road work	Shankada Koppalu, Agalahalli Koppalu, Hoovanahalli	1.00	1.03	0.00	10% work completed, work under progress
40	Improvement of Asphalt Road from Agalahalli Koppalu to Bylahalli Koppalu Village in Hassan Taluk Hassan District. (VJNL/2022-23/RD/WORK_INDENT2691)	Road work	Agalahalli Koppalu, Bylahalli Koppalu	1.00	1.03	0.00	10% work completed, work under progress

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ವಿಧ (ಸಮುದಾಯ ಭವನ ಮತ್ತು ರಸ್ತೆ ನಿರ್ಮಾಣ)	ಕಾಮಗಾರಿಯಡಿ ಒಳಪಡುವ ಗ್ರಾಮಗಳು	ಅಂದಾಜು ಮೊತ್ತ / ಮಂಜೂರಾದ ಅನುದಾನ	ಕರಾರು ಮೊತ್ತ (ಇಫ್‌ಐ ಒಳಗೊಂಡಂತೆ)	ವೆಚ್ಚ (ಮೇ-2023 ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
41	Improvement of Asphalt Road from Belur Road to Kadarahalli Villlage in Hassan Taluk Hassan District .( VJNL/2022-23/RD/WORK_INDENT2692)	Road work	Kadarahalli	1.00	1.03	0.00	10% work completed, work under progress
42	Improvement of Asphalt Road to Nittur Singatakere and rangenahalli in in Hassan Taluk Hassan District. .( VJNL/2022-23/RD/WORK_INDENT2693/Call-2)	Road work	Konthana mane village , Kalale, , Ningapura, Kadluru, Kallappanahalli, Basagola, Hanase, Hunasavalli, Lakunda, Kanadahalli, Hanthanamane, Lingapura , Hulagale Valalahally Hiradanahalli , Jathahally, Kovalli, Keregoor , Vanagoor Karjuvally, Kerehally Thimmanahally, Neelanahally, Bandi Thimmanahally Matturu, Doddakunduru, Attihalli, Jedigadde, Mekkiru,Hadlahalli, Matagur, Kiruhalli, - Hallibailu, Bobbanahalli Anegundi , Mankanahalli , Maragattur, Jedigadde, valalahalli Honatlu	1.00	1.03	0.00	10% work completed, work under progress
43	"Construction of Concrete Roads in Sakleshpur, Alur and Belur taluk of Hassan Dist (Package Works of 32 roads) (Work Indent no.1068)."	Road work	Hassan/ Beluru	65.40	76.86	75.96	work under progress
44	Construction of Samudhaya bhavan building for Sri Rudramuni swamiji Shadakshara matt in Tiptur taluk in Tumkur district	Samudaya Bhavana	Tipturu	5.00	5.11		work under progress

ಕ್ರ.ಸ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ವಿಧ (ಸಮುದಾಯ ಭವನ ಮತ್ತು ರಸ್ತೆ ನಿರ್ಮಾಣ)	ಕಾಮಗಾರಿಯಡಿ ಒಳಪಡುವ ಗ್ರಾಮಗಳು	ಅಂದಾಜು ಮೊತ್ತ / ಮಂಜೂರಾದ ಅನುದಾನ	ಕರಾರು ಮೊತ್ತ (ಇಫ್ಐಎ ಒಳಗೊಂಡಂತೆ)	ವೆಚ್ಚ (ಮೇ-2023 ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
45	Construction of compound wall, drilling borewell and other Improvement works at Gurudeva Seva Trust- Samadhana Ashrama land located at Dodderi Village, Thyamagondlu hobli, Nelamangala Taluk.Indent No 2702	Samudaya Bhavana	Dodderi	1.50	1.46		work under progress
46	Construction of Dhyanamandhira, Vridhashrama, and Samudaya bhavana Buildings in Guru deva Seva Trust- Samadhana Ashrama land Located at Dodderi village, Thyamagondlu hobli, Nelamangala taluk. Indent No:2150	Samudaya Bhavana	Dodderi	4.50	4.46	3.70	work under progress
47	Construction of Road and Drain from Pandithanahalli village road to Mandaragiri Jain hill temple in Tumkur Taluk, Tumkur Dist	Road work	Pandithanahalli	4.95	4.99	3.66	work under progress
48	Construction of CC Roads and cross drainages in the campus of Karnataka Veterinary, Animal and Fisheries Sciences University in Bidaregudi Amruthamahal kaval of Tiptur Taluk (INDENT 2079)	Road work	Bidaregudi Amruthamahal kaval, Tipatur taluk, Tumakuru District	3.05	2.92	1.79	work under progress
49	Construction/Improvement of CC Road from Hiriyalu to Chikkayaranallu in Arasikere taluk INDENT NO 2411	Road work	Arasikere taluk, Hassan District Hiriyalu Chikkayaranallu village	1.00	1.02	0.00	work under progress
50	Construction/Improvement of CC Road and Drain from Aladahalli PWD- Road to Aladahalli Biralingeswara Town in Arasikere taluk INDENT NO 2412	Road work	Arasikere taluk, Hassan District Aladahalli Biralingeswara Town village	1.00	1.02	0.00	work under progress
51	Construction/Improvement of CC Road from Mahadevarahalli to Hassan Taluk Border in Arasikere taluk INDENT NO 2413	Road work	Arasikere taluk, Hassan District Aladahalli Mahadevarahalli village	1.00	1.04	0.00	work under progress
52	Improvement of road from Lalanakere Kembalu PWD Road to Sannahalla Badavane in Arasikere taluk INDENT NO 2416	Road work	Arasikere taluk, Hassan District Aladahalli Sannahalla Badavane	1.00	1.02	0.00	work under progress
53	Improvement of road from Bachenhalli road to Bisilehalli in Arasikere taluk. INDENT NO 2418	Road work	Arasikere taluk, Hassan District Bisilehalli village	1.00	1.02	0.00	work under progress

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ವಿಧ (ಸಮುದಾಯ ಭವನ ಮತ್ತು ರಸ್ತೆ ನಿರ್ಮಾಣ)	ಕಾಮಗಾರಿಯಡಿ ಒಳಪಡುವ ಗ್ರಾಮಗಳು	ಅಂದಾಜು ಮೊತ್ತ / ಮಂಜೂರಾದ ಅನುದಾನ	ಕರಾರು ಮೊತ್ತ (ಇಫ್ಐಎ ಒಳಗೊಂಡಂತೆ)	ವೆಚ್ಚ (ಮೇ-2023 ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
54	Improvement of road from Arasikere-Hassan road to Habbanaghatta Kavalu road in Arasikere taluk INDENT NO 2419	Road work	Arasikere taluk,Hassan District Habbanaghatta Kavalu village	1.00	0.95	0.00	work under progress
55	Improvement of road from K.Palya to Kadalomagge in Arasikere taluk INDENT NO 2421	Road work	Arasikere taluk,Hassan District Kadalomagge village	1.00	1.03	0.00	work under progress
56	Improvement of road from Chikkahalkuru to Bilikal in Arasikere taluk INDENT NO 2422	Road work	Arasikere taluk,Hassan District Bilikal village	1.00	1.02	0.00	work under progress
57	Improvement of road from Byrambudi to Bisilehally temple in Arasikere taluk INDENT NO 2423	Road work	Arasikere taluk,Hassan District Bisilehally village	1.00	1.04	0.00	work under progress
58	Improvement of road from Kenkere to Channarayapattana taluk border in Araikere taluk. INDENT NO 2424	Road work	Arasikere taluk,Hassan District Kenkere village	1.00	1.02	0.00	work under progress
59	1) Construction/Improvement of CC Road from Mannumakanahalli to Anjaneya temple in Arasikere taluk 2) Improvement of road Connecting Geejihally Plantation and Shadakshari Plantation in Arasikere taluk (PKG-1) INDENT NO 2425	Road work	Arasikere taluk,Hassan District Geejihally village	1.00	1.00	1.00	work under progress
60	1) Construction/Improvement of CC Road from G.Mangalapura road to Mahadevarahali cross in Arasikere taluk 2) Improvement of road Near Jajur from B.H.Road to N.H.Bypass road in Arasikere taluk (PKG-2) INDENT NO 2426	Road work	Arasikere taluk,Hassan District Mahadevarahali, Jajur village	1.00	1.02	0.00	work under progress
61	1) Construction/Improvement of Asphalt Road from Hirisamudra Badavane to Shivara cross in Arasikere taluk 2) Improvement of road from Adhihalli road to Chattanahalli road (Near Shivaraj House) in Arasikere taluk. (PKG-3) INDENT NO 2427	Road work	Arasikere taluk,Hassan District Hirisamudra, Chattanahalli village	1.00	1.02	0.00	work under progress
62	1) Construction/Improvement of CC Road and Drain in Kudukundi kallu Oni in Arasikere taluk 2) Construction/Improvement of CC road from M.C.F Road to Narammanahalli in Arasikere taluk (PKG-4) INDENT NO 2428	Road work	Arasikere taluk,Hassan District Kudukundi, Narammanahalli village	1.00	1.02	0.00	work under progress



ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ವಿಧ (ಸಮುದಾಯ ಭವನ ಮತ್ತು ರಸ್ತೆ ನಿರ್ಮಾಣ)	ಕಾಮಗಾರಿಯಡಿ ಒಳಪಡುವ ಗ್ರಾಮಗಳು	ಅಂದಾಜು ಮೊತ್ತ / ಮಂಜೂರಾದ ಅನುದಾನ	ಕರಾರು ಮೊತ್ತ (ಇಫ್ಫಾವ ಒಳಗೊಂಡಂತೆ)	ವೆಚ್ಚ (ಮೇ-2023 ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
63	1) Construction/Improvement of CC and Re Asphalt road from Bagevalu road to Lingapura village Arasikere taluk 2) Construction/Improvement of CC Road from Bendekere to Basavarajapura Via Kerekodi (PKG-5) INDENT NO 2429	Road work	Arasikere taluk,Hassan District Lingapura, Kerekodi village	1.00	1.02	0.00	work under progress
64	1) Improvement of road from Kudukundi PWD road to Shetty koppalu in Arasikere taluk.2) Improvement of road from Aladahalli Mavinamara to Anchialluvi in Arasikere taluk. (PKG-6) INDENT NO 2430	Road work	Arasikere taluk,Hassan District Shetty koppalu, Anchialluvi village	1.00	0.99	0.00	work under progress
65	1) Improvement of road from Devihally to Jabigenhalli in Arasikere taluk 2)Improvement of road from B.H.Road to Joganayakanakatte (Salapura) in Arasikere taluk (PKG-8) INDENT NO 2432	Road work	Arasikere taluk,Hassan District Jabigenhalli, Joganayakanakatte village	1.00	1.03	0.48	work under progress
66	1) Improvement of road from Venkatapura road to Chowdeshwari temple in Arasikere taluk 2) Construction of C.C.Drain in Jajur village of Arasikere taluk 3) Improvement of road from Paduvanahalli Gollarahatti to Ramenahalli cross in Arasikere taluk (PKG-9) INDENT NO 2433	Road work	Arasikere taluk,Hassan District Jajur, Ramenahalli village	1.00	1.02	0.00	work under progress
67	Providing Asphalt, Cement Concrete road, and drain in 106 Villages of Grama Panchayaths under Belur Assembly constituency (Indent No: VJNL/2018-19/RD/WORK_INDENT1268/CALL-2)"	Road work	Hassan District,Belur taluk	20.00	21.57	20.57	work under progress
68	Improvement works to the roads in the purview of Yettinahole integrated drinking water project in Sakaleshpura, Alur, Belur and Arasikere Talukas of Hassan Dist. (VJNL/2020-21/RD/WORK_INDENT1649)	Road work	Hassan District,Alur,Belur & Sakaleshapura taluk	60.00	63.19	43.76	work under progress
69	Construction of Kitchen block and swamijis house for Siddapurusha sri Mukanduru Swamigala Anathashrama trust at Maragondanahalli vilage Javagal Hobli Arasikere taluk hassan district 2360	Samudaya Bhavana	Belur Taluk, Hassan District,Maragondanahalli village	1.00	0.97	0.00	work under progress
70	Improvements of roads connecting from NH-206 to Madenuru village in Kasaba hobli of Tiptur taluk.	Road work	Madenur	0.85	0.69	0.00	Work Under Progress

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ವಿಧ (ಸಮುದಾಯ ಭವನ ಮತ್ತು ರಸ್ತೆ ನಿರ್ಮಾಣ)	ಕಾಮಗಾರಿಯಡಿ ಒಳಪಡುವ ಗ್ರಾಮಗಳು	ಅಂದಾಜು ಮೊತ್ತ / ಮಂಜೂರಾದ ಅನುದಾನ	ಕರಾರು ಮೊತ್ತ (ಇಫ್ಫೆಎ ಒಳಗೊಂಡಂತೆ)	ವೆಚ್ಚ (ಮೇ-2023 ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
71	Construction of Asphalt/CC road from Seegebagi to Hoasahallipalya in Huliya Hobli of Chikkanayakanahalli Taluk(1742)	Road work	Dasudi, Sheshappanahalli	0.50	0.47	0.00	Work physically completed
72	Construction of Asphalt/CC road from Dasudi to Sheshappanahalli in Huliya Hobli of Chikkanayakanahalli Taluk(2025)	Road work	Dasudi, Sheshappanahalli	0.50	0.00	0.00	Aggrement to be Executed
73	Construction of Asphalt/CC road from Neralagudda to Udupakal Tanda in Bukkapatna Hobli of Sira Taluk(2031)	Road work	Neralagudda, Udupakal Tanda	0.90	0.87	0.00	Work physically completed
74	Construction of Asphalt/CC road from Ramanahahalli to Gungurupete in Bukkapatna Hobli of Sira Taluk(2030)	Road work	Ramanahahalli , Gungurupete	0.90	0.96	0.00	Work physically completed
75	Construction of Asphalt/C.C road from Chikkennigere to Aralikere in Handanakere Hobli of Chikkanayakanahalli Taluk (1740)	Road work	Chikkennigere to Araliker	0.85	0.93	0.00	Work Under Progress
76	Construction of Asphalt/C.C road from Kilardahalli to Huyildorekaval in Bukkapatna Hobli of Sira Taluk(1741)	Road work	Kilardahalli to Huyildorekaval	0.60	0.54	0.00	Work physically completed
77	Construction of Asphalt/CC road from Malligere to Salumanepalya in Handanakere Hobli of Chikkanayakanahalli Taluk (2033)	Road work	Malligere to Salumanepalya	0.75	0.74	0.00	Work Under Progress
78	Construction of Asphalt/CC Road from CKM road to Dibbadahalli in Shettikere Hobli of Chikkanayakanahalli Taluk(2028)	Road work	Dibbadahalli	0.70	0.74	0.00	Work physically completed

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ವಿಧ (ಸಮುದಾಯ ಭವನ ಮತ್ತು ರಸ್ತೆ ನಿರ್ಮಾಣ)	ಕಾಮಗಾರಿಯಡಿ ಒಳಪಡುವ ಗ್ರಾಮಗಳು	ಅಂದಾಜು ಮೊತ್ತ / ಮಂಜೂರಾದ ಅನುದಾನ	ಕರಾರು ಮೊತ್ತ (ಇರ್ಪಾಟು ಒಳಗೊಂಡಂತೆ)	ವೆಚ್ಚ (ಮೇ-2023 ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
79	Construction of Asphlat/CC Road from Bommanahalli to Gollarahatti in Handanakere hobli of Chikkanayakanahalli Taluk(2029)	Road work	Bommanahalli, Gollarahatti	0.90	0.98	0.00	Work physically completed
80	Construction of Asphalt/C.C road from Barknal to Sangenahalli in Kandikere Hobli of Chikkanayakanahalli Taluk(1744)	Road work	Barknal, Sangenahalli	0.75	0.74	0.00	Work Under Progress
81	Construction of Asphalt/CC road from NH 234 to Bangarahatti via Karenahalli Tanda in Bukkapatna Hobli of Sira Taluk (2032)	Road work	Bangarahatti, Karenahalli Tanda	1.10	1.08	0.00	Work Under Progress
82	Construction of Asphalt/CC road from NH 234 road to NH 150 via Balekatte in Huliya Hobli of Chikkanayakanahalli Taluk(2027)	Road work	Balekatte	1.00	0.99	0.00	Work Under Progress
83	Construction of Asphalt/C.C road from CKM road to Marasandra in Kasaba hobli of Chikkanayakanahalli Taluk (2026)	Road work	Marasandra	0.60	0.52	0.00	Work Under Progress
84	Construction of Asphalt/C.C road from CT road to Siddaramanagara in Kasaba hobli of Chikkanayakanahalli Taluk(1743)	Road work	Siddaramanagara	0.70	0.69	0.00	Work Under Progress
85	Construction of Asphalt /CC road from Jodikallenahalli to Muddenahalli in Kasaba Hobli of Chikkanayakanahalli Taluk(2023)	Road work	Jodikallenahalli, Muddenahalli	1.00	1.08	0.00	Work Under Progress
86	Improvements to road from Belavatta halli to cheelanahlli in arasikere taluk	Road work	cheelanahlli village	0.75	-	0.75	Handed over to KRIDL Work Is Completed

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ವಿಧ (ಸಮುದಾಯ ಭವನ ಮತ್ತು ರಸ್ತೆ ನಿರ್ಮಾಣ)	ಕಾಮಗಾರಿಯಡಿ ಒಳಪಡುವ ಗ್ರಾಮಗಳು	ಅಂದಾಜು ಮೊತ್ತ / ಮಂಜೂರಾದ ಅನುದಾನ	ಕರಾರು ಮೊತ್ತ (ಇಫ್ಓಐ ಒಳಗೊಂಡಂತೆ)	ವೆಚ್ಚ (ಮೇ-2023 ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
87	Improvements to road from Lakkenahalli to Habbanagatta in arasikere taluk	Road work	,Habbanagatta village	1.00	-	1.00	Handed over to KRIDL Work Is Completed
88	Improvements to road from S.Makanahalli to somenahalli in arasikere taluk	Road work	somenahalli village	1.00	-	1.00	Handed over to KRIDL Work Is Completed
89	Improvements to road of meghana habbagatta in arasikere taluk	Road work	meghanahabbagatta village	0.50	-	0.50	Handed over to KRIDL Work Is Completed
90	Improvements to road from Balenahalli to kodihalli in arasikere taluk	Road work	Cheelanahlli i village	1.00	-	1.00	Handed over to KRIDL Work Is Completed
91	Improvements to road of Devegoudanahlli in arasikere taluk	Road work	Kodihalli village	1.00	-	1.00	Handed over to KRIDL Work Is Completed
92	Improvements to road from Nagenahalli to talalutore in arasikere taluk	Road work	Talalutore village	1.00	-	1.00	Handed over to KRIDL Work Is Completed
93	Improvements to road from A.C Road to Bisalehalli in arasikere taluk	Road work	Bisalehalli village	1.00	-	1.00	Handed over to KRIDL Work Is Completed
94	Improvements to road from Belagumba road to giddegoudana koppalu in arasikere taluk	Road work	giddegoudana koppal village	0.50	-	0.50	Handed over to KRIDL Work Is Completed
95	Improvements to road of Tippanahlli in arasikere taluk	Road work	,Tippanahlli village	0.50	-	0.50	Handed over to KRIDL Work Is Completed
96	Improvements to road from B.H Road to Ontekallahatti in arasikere taluk	Road work	Ontekallahatti village	1.50	-	1.50	Handed over to KRIDL Work Is Completed
97	Improvements to road from Mylanahlli to B.H. Road via gollarahalli in arasikere taluk	Road work	gollarahalli village	1.00	-	1.00	Handed over to KRIDL Work Is Completed

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ವಿಧ (ಸಮುದಾಯ ಭವನ ಮತ್ತು ರಸ್ತೆ ನಿರ್ಮಾಣ)	ಕಾಮಗಾರಿಯಡಿ ಒಳಪಡುವ ಗ್ರಾಮಗಳು	ಅಂದಾಜು ಮೊತ್ತ / ಮಂಜೂರಾದ ಅನುದಾನ	ಕರಾರು ಮೊತ್ತ (ಇತ್ಯಾದಿ ಒಳಗೊಂಡಂತೆ)	ವೆಚ್ಚ (ಮೇ-2023 ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
98	Improvements to road from A.C. Road to Basavanapura tanda in arasikere taluk	Road work	Basavanapura tanda village	1.00	-	1.00	Handed over to KRIDL Work Is Completed
99	Improvements to road from Mududi to Siddapura in arasikere taluk	Road work	,Siddapura village	1.00	-	1.00	Handed over to KRIDL Work Is Completed
100	Improvements to road from Mududi taanda Cross to halgenahalli in arasikere taluk	Road work	halgenahalli village	0.50	-	0.50	Handed over to KRIDL Work Is Completed
101	Improvements to road from T.D.Road to Nagarahalli in arasikere taluk	Road work	Nagarahalli village	1.00	-	1.00	Handed over to KRIDL Work Is Completed
102	Improvements to CC road from Choutikoppalu to munjinahlli via T.D.Road in arasikere taluk	Road work	Munjinahlli village	1.00	-	1.00	Handed over to KRIDL Work Is Completed
103	Improvements to CC road from C.R.Pattana Road to Jakkanahlli Temple in arasikere taluk	Road work	Jakkanahlli village	0.50	-	0.50	Handed over to KRIDL Work Is Completed
104	Improvements to CC road from Talaluru Road to Hirapura in arasikere taluk	Road work	,Hirapura village	0.35	-	0.35	Handed over to KRIDL Work Is Completed
105	Improvements to CC road from Chindenahalli to Mallapura in arasikere taluk	Road work	Mallapura village	0.50	-	0.50	Handed over to KRIDL Work Is Completed
106	Improvements to CC road from Malladevihalli to Nagenahalli in arasikere taluk	Road work	Nagenahalli village	0.85	-	0.85	Handed over to KRIDL Work Is Completed
107	Improvements to CC road near Arasikere to Kasturi baa Shibira in arasikere taluk	Road work		0.50	-	0.50	Handed over to KRIDL Work Is Completed

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ವಿಧ (ಸಮುದಾಯ ಭವನ ಮತ್ತು ರಸ್ತೆ ನಿರ್ಮಾಣ)	ಕಾಮಗಾರಿಯಡಿ ಒಳಪಡುವ ಗ್ರಾಮಗಳು	ಅಂದಾಜು ಮೊತ್ತ / ಮಂಜೂರಾದ ಅನುದಾನ	ಕಡತ ಮೊತ್ತ (ಇಫ್‌ಐ ಒಳಗೊಂಡಂತೆ)	ವೆಚ್ಚ (ಮೇ-2023 ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
108	Improvements to CC road from Arasikere Main Road to Gundkanahalli in arasikere taluk	Road work	Gundkanahalli village	0.25	-	0.25	Handed over to KRIDL Work Is Completed
109	Improvements to CC road from Kodimata to Doddenahalli in arasikere taluk	Road work	Doddenahalli village	0.75	-	0.75	Handed over to KRIDL Work Is Completed
110	Improvements to CC road from Guttinakere to S.makanahlli in arasikere taluk	Road work	S.makanahlli village	0.55	-	0.55	Handed over to KRIDL Work Is Completed
111	Improvements to CC road of basavapura village in arasikere taluk	Road work	Basavapura village	0.50	-	0.50	Handed over to KRIDL Work Is Completed
112	Improvements to roads 1) connecting to Narasipur village of Javagal hobli 2) in Kolagunda village limits of Javagal hobli in Belur constituency under SDP Works (PKG -1) 2204	Road work	Kolagunda village	1.00	0.87		work under progress
113	Improvements to roads 1) in Malladevihalli village limits of Javagal hobli 2) in Dhananjayapura & kerekodihalli village limits of Javagal hobli in Belur constituency under SDP Works (PKG -2) 2205	Road work	Dhananjayapura & kerekodihalli village	0.72	0.63		work under progress
114	Improvements to roads 1) from Bandur Bhovi colony to Byrambudi road Via Handralu village of Javagal hobli 2) from Undiganalu Border to Handralu village of Javagal hobli in Belur constituency under SDP Works (PKG -3) 2206	Road work	Handralu village	0.70	0.61		work under progress

ಕ್ರ.ಸ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ವಿಧ (ಸಮುದಾಯ ಭವನ ಮತ್ತು ರಸ್ತೆ ನಿರ್ಮಾಣ)	ಕಾಮಗಾರಿಯಡಿ ಒಳಪಡುವ ಗ್ರಾಮಗಳು	ಅಂದಾಜು ಮೊತ್ತ / ಮಂಜೂರಾದ ಅನುದಾನ	ಕರಾರು ಮೊತ್ತ (ಇಫ್ಫಿಐ ಒಳಗೊಂಡಂತೆ)	ವೆಚ್ಚ (ಮೇ-2023 ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
115	Improvements to roads 1) in Javagal village of Javagal hobli 2) from Haranahalli road to Kalanakoppalu road of Javagal hobli in Belur constituency under SDP Works (PKG -4) 2207	Road work	Haranahalli	0.78	0.68		work under progress
116	Improvements to road in Singanahalli village limits of Javagal hobli in Belur constituency under SDP works SC Reserved 2208	Road work	Singanahalli	0.40	0.35		work under progress
117	Improvements to road in Hosur village limits of Javagal hobli in Belur constituency under SDP works SC Reserved 2209	Road work	Hosur village	0.34	0.29		work under progress
118	Improvements to road in Thavarehalli village of Javagal hobli in Belur constituency under SDP works SC Reserved 2210	Road work	Thavarehalli village	0.40	0.35		work under progress
119	Improvements to road in Doddaghatta village of Javagal hobli in Belur constituency under SDP works ST Reserved 2211 CALL-2	Road work	Doddaghatta village	0.40	0.35		work under progress
120	Improvement of Asphalt Roads from 1) Belagumba Bachenahalli Road to K.T.D. Road Via Mallenahalli Tiptur Border road, 2) Revanasiddeshwara temple Bommanahalli Vaddarahatti road to Sulekere road 3) from NHAI to Bandihalli, Revanasiddeshwara temple road In Arasikere Taluk under SDP Works (PKG -1) 2136	Road work	Bachenahalli	2.10	1.84	2.25	Works completed

ಕ್ರ.ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಕಾಮಗಾರಿಯ ವಿಧ (ಸಮುದಾಯ ಭವನ ಮತ್ತು ರಸ್ತೆ ನಿರ್ಮಾಣ)	ಕಾಮಗಾರಿಯಡಿ ಒಳಪಡುವ ಗ್ರಾಮಗಳು	ಅಂದಾಜು ಮೊತ್ತ / ಮಂಜೂರಾದ ಅನುದಾನ	ಕರಾರು ಮೊತ್ತ (ಇಫ್ಫಾ ಒಳಗೊಂಡಂತೆ)	ವೆಚ್ಚ (ಮೇ-2023 ರ ಅಂತ್ಯಕ್ಕೆ)	ಪ್ರಸ್ತುತ ಹಂತ
121	Improvement of Roads from 1) Dibbur to Chikkondihally road (CC Road) 2) Doddametikurke Holalkere road via Kolakarana hatti via Madalu Yarehalli PWD road.(Asphalt Road) 3) Kudakundi Hassan taluk Border road via Handikatte road (CC Road) In Arasikere Taluk under SDP Works (PKG -2) 2137	Road work	Chikkondihally	2.30	2.03	1.06	work under progress
122	Improvement of CC Roads from 1) Hiriyaalu road to Vadagaralu road. 2) Manjenahalli to Hassan Taluk Border road. 3) PWD Bagevalu Road to Bagevalu Koppalu Road. In Arasikere Taluk under SDP Works (PKG -3) 2138	Road work	Manjenahalli	2.02	1.79	0	work under progress
<b>Total</b>				<b>380.58</b>	<b>379.35</b>	<b>311.26</b>	