

## ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 76(43)  
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಪ್ರಕಾಶ್ ಕೆ.ರಾಧೋಡ್  
 (ನಾಮನಿರ್ದೇಶನ ಹೊಂದಿದವರು)  
 ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 15-02-2022  
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	<p>ಕರ್ನಾಟಕದಲ್ಲಿ ಸ್ಮಾರ್ಟ್‌ಸಿಟಿ ಯೋಜನೆಯ ಅನುಷ್ಠಾನಗೊಂಡಿರುವುದೇ; ಈ ಯೋಜನೆಗಳಿಂದ ಯಾವ ಯಾವ ನಗರಗಳನ್ನು ಆಯ್ಕೆ ಮಾಡಲಾಗಿದೆ;</p>	<p>ಕೇಂದ್ರ ಹಾಗೂ ರಾಜ್ಯ ಪ್ರಾಯೋಜಿತ ಸ್ಮಾರ್ಟ್‌ಸಿಟಿ ಅಭಿಯಾನವು 2015 ರಿಂದ ಪ್ರಾರಂಭಗೊಂಡಿದ್ದು, ಅಭಿಯಾನದಡಿ ರಾಜ್ಯದಿಂದ ಈ ಕೆಳಗಿನ 7 ನಗರಗಳು ಆಯ್ಕೆಯಾಗಿರುತ್ತವೆ.</p> <p>1) ಬೆಳಗಾವಿ 2) ದಾವಣಗೆರೆ 3) ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ 4) ಮಂಗಳೂರು 5) ಶಿವಮೊಗ್ಗ 6) ತುಮಕೂರು ಮತ್ತು 7) ಬೆಂಗಳೂರು</p>
ಆ)	<p>ಕರ್ನಾಟಕ ನಗರ ಮೂಲಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿ ಮತ್ತು ಹಣಕಾಸು ನಿಗಮ ನಿಯಮಿತದ ವತಿಯಿಂದ ಯಾವ ಯಾವ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲಾಗಿದೆ; ಕಾಮಗಾರಿಗಳು ಯಾವ ಹಂತದಲ್ಲಿವೆ? (ಸಂಪೂರ್ಣ ವಿವರ ನೀಡುವುದು)</p>	<p>ಕೇಂದ್ರ ಹಾಗೂ ರಾಜ್ಯ ಪ್ರಾಯೋಜಿತ ಸ್ಮಾರ್ಟ್‌ಸಿಟಿ ಅಭಿಯಾನಕ್ಕೆ ಕರ್ನಾಟಕ ನಗರ ಮೂಲಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿ ಮತ್ತು ಹಣಕಾಸು ನಿಗಮ ನಿಯಮಿತವು ರಾಜ್ಯ ಮಟ್ಟದ ನೋಡಲ್ ಸಂಸ್ಥೆಯಾಗಿರುತ್ತದೆ. ಸ್ಮಾರ್ಟ್‌ಸಿಟಿ ಕಾಮಗಾರಿಗಳನ್ನು ನಗರ ಮಟ್ಟದಲ್ಲಿ ಸ್ಥಾಪಿಸಲಾದ ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನಗಳು ಅನುಷ್ಠಾನಗೊಳಿಸುತ್ತಿದ್ದು, ನಗರವಾರು ಕಾಮಗಾರಿಗಳ ವಿವರಗಳು ಅನುಬಂಧ-1 ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>ಅಲ್ಲದೆ, ಕೆ.ಯು.ಐ.ಡಿ.ಎಫ್.ಸಿ ವತಿಯಿಂದ ಈ ಕೆಳಕಂಡ ಯೋಜನೆಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ:</p> <p style="text-align: center;"><b>ಐಷ್ಯನ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ನೆರವಿನ ಉತ್ತರ ಕರ್ನಾಟಕ ನಗರ ವಲಯ ಬಂಡವಾಳ ಹೂಡಿಕಾ ಕಾರ್ಯಕ್ರಮ (ಎನ್.ಕೆ.ಯು.ಎಸ್.ಐ.ಪಿ)</b></p> <p>ಐಷ್ಯನ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ನೆರವಿನ ಉತ್ತರ ಕರ್ನಾಟಕ ನಗರ ವಲಯ ಬಂಡವಾಳ ಹೂಡಿಕಾ ಕಾರ್ಯಕ್ರಮ (ಎನ್.ಕೆ.ಯು.ಎಸ್.ಐ.ಪಿ) 2008 ರಿಂದ 24 ನಗರ /ಪಟ್ಟಣಗಳಲ್ಲಿ ಮೂಲ ಭೂತ ಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿ ಕಾರ್ಯಕ್ರಮಗಳಾದ ನೀರು ಸರಬರಾಜು, ಒಳಚರಂಡಿ, ಮಳೆನೀರಿನ ಚರಂಡಿಗಳು, ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ, ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ, ಅಗ್ನಿಶಾಮಕ ಸೇವೆ, ಪ್ರವಾಸೋದ್ಯಮ ಅಭಿವೃದ್ಧಿ ಮತ್ತು ಕೆರೆ ಅಭಿವೃದ್ಧಿಯಂತಹ ಯೋಜನೆಯನ್ನು ಹಮ್ಮಿಕೊಳ್ಳಲಾಗಿದೆ. ಈ ಯೋಜನೆಯಡಿ ಒಟ್ಟು 130 ಪ್ರಾಜೆಕ್ಟುಗಳು ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾಗಿದ್ದು, ಇದರಡಿ 119 ಗುತ್ತಿಗೆಗಳು ಪೂರ್ಣಗೊಂಡಿದೆ. ಉಳಿದ 9 ಗುತ್ತಿಗೆಗಳು ಅನುಷ್ಠಾನದ ವಿವಿಧ ಹಂತದಲ್ಲಿವೆ. 2 ಗುತ್ತಿಗೆಗಳನ್ನು ರದ್ದುಪಡಿಸಿದೆ.</p> <p>ಪ್ರಾಜೆಕ್ಟುವಾರು ಕಾಮಗಾರಿ ವಿವರ ಅನುಬಂಧ-2 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.</p> <p><b>ಐಷ್ಯನ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ಮತ್ತು ಅಮೃತ್ ನೆರವಿನ ಕರ್ನಾಟಕ ಸಮಗ್ರ ನಗರ ನೀರು ನಿರ್ವಹಣಾ ಕಾರ್ಯಕ್ರಮದಡಿ (ಕ್ವಿಮಿಪ್ - ಜಲಸಿರಿ)</b></p> <ul style="list-style-type: none"> <li>• ಕೆ.ಯು.ಐ.ಡಿ.ಎಫ್.ಸಿ ವತಿಯಿಂದ ಐಷ್ಯನ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ಮತ್ತು ಅಮೃತ್ ನೆರವಿನ ಕರ್ನಾಟಕ ಸಮಗ್ರ ನಗರ ನೀರು ನಿರ್ವಹಣಾ ಕಾರ್ಯಕ್ರಮದಡಿ (ಕ್ವಿಮಿಪ್ - ಜಲಸಿರಿ) ರಾಜ್ಯದ ಆಯ್ಕೆ ಎಂಟು (8) ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಲ್ಲಿ ಒಳಚರಂಡಿ/ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ.</li> <li>• ಕ್ವಿಮಿಪ್ ಯೋಜನೆಯನ್ನು 2 ಟ್ರಾಂಚ್‌ಗಳಾಗಿ ವಿಂಗಡಿಸಲಾಗಿದ್ದು, ಟ್ರಾಂಚ್-1 (ದಾವಣಗೆರೆ) ನಾಲ್ಕು (4) ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಾದ</li> </ul>

ದಾವಣಗೆರೆ, ಹರಿಹರ, ರಾಣಿಬೆನ್ನೂರು ಮತ್ತು ಬ್ಯಾಡಗಿ ನಗರ/ ಪಟ್ಟಣಗಳನ್ನು ಒಳಗೊಂಡಿರುತ್ತದೆ.

- ಟ್ರಾಂಚ್-2 (ಮಂಗಳೂರು) ನಾಲ್ಕು (4) ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಾದ ಮಂಗಳೂರು, ಪುತ್ತೂರು, ಉಡುಪಿ ಮತ್ತು ಕುಂದಾಪುರ ನಗರ/ಪಟ್ಟಣಗಳನ್ನು ಒಳಗೊಂಡಿರುತ್ತದೆ.

ಕ್ವಿಮಿಪ್ ಯೋಜನೆಯಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸುತ್ತಿರುವ ಕಾಮಗಾರಿಗಳ ಸಂಪೂರ್ಣ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-3 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

### **ವಿಶ್ವಬ್ಯಾಂಕ್ ನೆರವಿನ - ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಆಧುನೀಕರಣ ಯೋಜನೆ (ಕೆಯುಡಬ್ಲ್ಯೂಎಸ್‌ಎಂಪಿ)**

ವಿಶ್ವಬ್ಯಾಂಕ್ ನೆರವಿನ - ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಆಧುನೀಕರಣ ಯೋಜನೆ (ಕೆಯುಡಬ್ಲ್ಯೂಎಸ್‌ಎಂಪಿ) ಯಲ್ಲಿ ಬೆಳಗಾವಿ, ಕಲಬುರ್ಗಿ ಮತ್ತು ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ ಮಹಾನಗರ ಪಾಲಿಕೆಗಳ ವ್ಯಾಪ್ತಿ ಪ್ರದೇಶಗಳಿಗೆ ವಿನ್ಯಾಸ-ನಿರ್ಮಾಣ-ಕಾರ್ಯಾಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ-ವರ್ಗಾವಣೆ (DBOP) ಮಾದರಿಯಲ್ಲಿ ಪರಿಣಾಮಕಾರಿ ವೆಚ್ಚದೊಳಗೆ ನಿರಂತರ (24/7) ಒತ್ತಡ ಸಹಿತ ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆಯ ಸುಸ್ಥಿರ ಉನ್ನತೀಕರಣ ಯೋಜನೆಯನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲು ಮೆ|| ಎಲ್ & ಟಿ ಲಿಮಿಟೆಡ್, ಚೆನ್ನೈ ರವರಿಗೆ ಜೂನ್ 2020 ರಲ್ಲಿ ಕಾರ್ಯದೇಶ ನೀಡಲಾಗಿರುತ್ತದೆ.

ಕಾಮಗಾರಿಯ ವಿನ್ಯಾಸ ಮತ್ತು ಅನುಷ್ಠಾನ ಅವಧಿ ಐದು ವರ್ಷವಾಗಿದ್ದು, ನಂತರದ 7 ವರ್ಷಗಳ ಅವಧಿಯ ಕಾರ್ಯಾಚರಣೆ ಹಾಗೂ ನಿರ್ವಹಣೆ (ಒಟ್ಟು 12 ವರ್ಷಗಳು) ಯ ಜವಾಬ್ದಾರಿಯನ್ನು Design-Build- Operate- Transfer (DBOT) ಗುತ್ತಿಗೆದಾರರು ನಿರ್ವಹಿಸಬೇಕಿರುತ್ತದೆ.

ಸದರಿ ಯೋಜನಾ ವ್ಯಾಪ್ತಿಯ 3 ಪಟ್ಟಣಗಳಿಗೆ 2019-20 ನೇ ಸಾಲಿನಿಂದ 2021-22 ಸಾಲಿನವರೆಗೆ ಒಟ್ಟು ರೂ.446.78 ಕೋಟಿಗಳ ಅನುದಾನ ಬಿಡುಗಡೆಯಾಗಿದ್ದು, ಈ ಪೈಕಿ ರೂ.361.84 ಕೋಟಿಗಳು ಈವರೆಗೆ ವೆಚ್ಚವಾಗಿರುತ್ತದೆ.

ಯೋಜನೆಯ ವಿನ್ಯಾಸ ಅವಧಿಯ ಚಟುವಟಿಕೆಗಳು ಪ್ರಾರಂಭಗೊಂಡಿದ್ದು, ಗ್ರಾಹಕರ ಸಮೀಕ್ಷೆ, ಸಮಗ್ರ ಮೌಲ್ಯಮಾಪನ ವರದಿ ಸ್ಥಳಾಕೃತಿ ಮತ್ತು ಮೂಲ ಸೌಕರ್ಯ ಸಮೀಕ್ಷೆ ಕಾರ್ಯಗಳು ಮುಕ್ತಾಯಗೊಂಡಿದ್ದು, ಸಿವಿಲ್ ಅನುಷ್ಠಾನ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.

ಯೋಜನಾ ನಿಯಮಾನುಸಾರ ಗುತ್ತಿಗೆದಾರರು ಯೋಜನಾ ಪ್ರಾರಂಭ ದಿನಾಂಕದಿಂದ 180 ದಿನಗಳೊಳಗಾಗಿ ಹಾಲಿ ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆಯನ್ನು ಹಸ್ತಾಂತರಿಸಿಕೊಂಡು ನಿರ್ವಹಣೆ ಮಾಡಬೇಕಾಗಿರುತ್ತದೆ. ಇದರನುಸಾರ ಬೆಳಗಾವಿ ಮತ್ತು ಕಲಬುರಗಿ ನಗರಗಳಲ್ಲಿನ ಹಾಲಿ ನಿರ್ವಹಿಸುತ್ತಿರುವ ಸಂಪೂರ್ಣ ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆಯನ್ನು ಕೆಯುಡಬ್ಲ್ಯೂಎಸ್‌&ಡಿಬಿ ವತಿಯಿಂದ ಹಿಂಪಡೆದು ಸಂಬಂಧಪಟ್ಟ ಮಹಾನಗರ ಪಾಲಿಕೆಗಳ ಮುಖಾಂತರ ಗುತ್ತಿಗೆದಾರರಾದ ಮೆ|| ಎಲ್&ಟಿ ರವರಿಗೆ ಕ್ರಮವಾಗಿ ದಿನಾಂಕ:25-06-2021 ಮತ್ತು ದಿನಾಂಕ:08-07-2021 ರಂದು ಹಸ್ತಾಂತರಿಸಲಾಗಿದೆ ಹಾಗೂ ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ ನಗರದ ಭಾಗಶಃ ಪ್ರದೇಶಗಳನ್ನು ದಿನಾಂಕ:15-11-2021 ರಂದು ಹಸ್ತಾಂತರಿಸಲಾಗಿದ್ದು, ಉಳಿದ ಪ್ರದೇಶಗಳ ಹಸ್ತಾಂತರ ಪ್ರಕ್ರಿಯೆ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ ನಗರಗಳಲ್ಲಿ 18.60 ಕಿ.ಮೀ ಕಚ್ಚಾ ನೀರಿನ ಮತ್ತು ಶುದ್ಧ ನೀರಿನ ಪೈಪ್‌ಲೈನ್ ಅಳವಡಿಸಲಾಗಿದ್ದು, ನೀರು ಶುದ್ಧೀಕರಣ ಘಟಕಗಳು, ನೆಲ/ಮೇಲ್ಮೈಟ್ಟದ ನೀರು ಸಂಗ್ರಹಗಾರ ತೊಟ್ಟಿಗಳ ನಿರ್ಮಾಣ ಕಾರ್ಯಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.

ಬೆಳಗಾವಿ ನಗರದಲ್ಲಿ 16.33 ಕಿ.ಮೀ ಕಚ್ಚಾ ನೀರಿನ ಮತ್ತು ಶುದ್ಧ ನೀರಿನ ಪೈಪ್‌ಲೈನ್ ಅಳವಡಿಸಲಾಗಿದ್ದು, ನೀರು ಶುದ್ಧೀಕರಣ ಘಟಕಗಳು, ನೆಲ/ಮೇಲ್ಮೈದ ನೀರು ಸಂಗ್ರಹಗಾರ ತೊಟ್ಟಿಗಳ ನಿರ್ಮಾಣ ಕಾರ್ಯಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.

### ಕರ್ನಾಟಕ ಪೌರ ಸುಧಾರಣ ಯೋಜನೆಯ (ಕೆಎಮ್‌ಆರ್‌ಪಿ)

ಕರ್ನಾಟಕ ಪೌರ ಸುಧಾರಣ ಯೋಜನೆಯ (ಕೆಎಮ್‌ಆರ್‌ಪಿ)ಯಡಿ ಮುಂದುವರೆದ ಭಾಗವಾಗಿ ರಾಜ್ಯ ಸರ್ಕಾರದ ಅನುದಾನದಡಿ ತಿಪಟೂರು ನಗರದ ಹಂತ-2 ರ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿಯನ್ನು (ರೂ.25.00 ಕೋಟಿ) ಹಾಗೂ ಕೊಳ್ಳೇಗಾಲ ನಗರದಲ್ಲಿ 24/7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಯೋಜನೆಯನ್ನು (ರೂ.54.00 ಕೋಟಿ) ಮೊತ್ತದಲ್ಲಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲು ಸರ್ಕಾರವು ದಿನಾಂಕ:04-06-2016 ಆದೇಶ ಹೊರಡಿಸಿರುತ್ತದೆ. ಅದರಂತೆ ಕಾಮಗಾರಿಗಳ ಅನುಷ್ಠಾನದ ಪ್ರಗತಿ ವಿವರ ಈ ಕೆಳಕಂಡಂತಿವೆ:

ತಿಪಟೂರು ನಗರಸಭೆ ಒಳಚರಂಡಿ ಹಂತ-2 ಕಾಮಗಾರಿ					
ರೂ. ಕೋಟಿಗಳಲ್ಲಿ ಗುತ್ತಿಗೆ ಮೊತ್ತ	ಖರ್ಚಾದ ಮೊತ್ತ	ಕಾಮಗಾರಿಯ ವಿವರಗಳು	ಪ್ರಾರಂಭ ಗೊಂಡ ದಿನಾಂಕ:	ಪೂರ್ಣ ಗೊಂಡ ದಿನಾಂಕ	ಷರಾ
ಕೊಳ್ಳೇಗಾಲ ನಗರಸಭೆ- 24/7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಯೋಜನೆ					
55.06	35.01	<ul style="list-style-type: none"> <li>ನೆಟ್‌ವರ್ಕ್ ಜಾಲ-205 ಕಿ.ಮೀ</li> <li>ಗೃಹ ಸಂಪರ್ಕಗಳು- 16000 (ಸಂಖ್ಯೆ)</li> <li>ಒಹೆಚ್‌ಟಿ-6 ನಂ.-7.50 ಕಿ.ಲಿ</li> <li>ಪಂಪ್‌ಹೌಸ್- 1 (ಸಂಖ್ಯೆ)</li> <li>ಪಂಪ್‌ಗಳ ಬದಲಿ ಜೋಡಣೆ/ರಿಪೇರ್- 4 (ಸಂಖ್ಯೆ)</li> </ul>	25-04-2019		ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ದಿನಾಂಕ: 31-05-2022 ರೊಳಗೆ ಪೂರ್ಣಗೊಳ್ಳುವ ನಿರೀಕ್ಷೆಯಿದೆ. ತದನಂತರ 5 ವರ್ಷಗಳ ಕಾರ್ಯಾಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆಯನ್ನು ನಗರಸಭೆ ವತಿಯಿಂದ ನೀರಿನ ಕರ ಸಂಗ್ರಹಣೆ ಮೂಲಕ ಕೈಗೊಳ್ಳುವ ಗುರಿ ಹೊಂದಿದೆ

### 9 ಪಟ್ಟಣಗಳ ನೀರು ಸರಬರಾಜು ಯೋಜನೆ

- ಕರ್ನಾಟಕ ಸರ್ಕಾರವು ಪರಿಷ್ಕೃತ ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ: ನಅಇ 14 ಪಿಆರ್‌ಜೆ 2012, ಬೆಂಗಳೂರು, ದಿನಾಂಕ:15-12-2017 ರಲ್ಲಿ 9 ಪಟ್ಟಣಗಳಿಗೆ ರೂ.205.87 ಕೋಟಿ ಅಂದಾಜು ವೆಚ್ಚದಲ್ಲಿ ನೀರು ಸರಬರಾಜು ಯೋಜನೆ ಅನುಷ್ಠಾನಕ್ಕೆ ಮಂಜೂರಾತಿ ನೀಡಿದೆ.
- ನೀರು ಸರಬರಾಜು ಉನ್ನತೀಕರಣ ಯೋಜನೆಯ ಕಾಮಗಾರಿಯನ್ನು ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಶೇ.50 ರಷ್ಟು ಅನುದಾನ ಮತ್ತು ಶೇ.50 ರಷ್ಟು ಮಾರುಕಟ್ಟೆ ಸಾಲದಿಂದ ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ.
- 9 ಪಟ್ಟಣಗಳ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಹಾಲಿ ಇರುವ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಯ ಉನ್ನತೀಕರಣ ಕಾಮಗಾರಿಯನ್ನು ಮುಲ್ಕಿ, ಕಂಪ್ಲಿ, ತೆಕ್ಕಲಕೋಟೆ, ಕೊಟ್ಟೂರು, ಮಹಾಲಿಂಗಪುರ, ತೇರೆದಾಳ, ಮುದಗಲ್,

	<p>ಮುಂಡರಗಿ ಮತ್ತು ಕೆ.ಆರ್ ಪೇಟೆ ಪಟ್ಟಣಗಳಿಗೆ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯವರಿಂದ ಕೈಗೊಳ್ಳಲಾಗಿದೆ.</p> <ul style="list-style-type: none"><li>• ಮುಲಿ ಮತ್ತು ಕಂಪ್ಲಿ ಪಟ್ಟಣಗಳಲ್ಲಿ ಟ್ರಯಲ್ ರನ್ ಪೂರ್ಣಗೊಂಡಿದೆ.</li><li>• ಮಹಾಲಿಂಗಪುರ ಪಟ್ಟಣದಲ್ಲಿ ಟ್ರಯಲ್ ರನ್ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.</li><li>• ಮುಂಡರಗಿ, ಕೊಟ್ಟೂರು, ತೆಕ್ಕಲಕೋಟೆ, ತೇರೆದಾಳ, ಮುದಗಲ್ ಮತ್ತು ಕೆ.ಆರ್ ಪೇಟೆ ಪಟ್ಟಣಗಳಲ್ಲಿ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿವೆ.</li></ul> <p>ವಿವರ ಅನುಬಂಧ-4 ರಲ್ಲಿ ನೀಡಿದೆ.</p>
--	--

ಸಂಖ್ಯೆ:ನಅಇ 30 ಸಿಎಸ್‌ಎಸ್ 2022

(ಬಿ.ಎ.ಬಸವರಾಜ)  
ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು

Belagavi Smart City Limited  
S.M Project

(As on 08-02-2022) Rs. In Cr.

I. Completed Projects

Sl.No	Name of the Project	W.P Cost	W.O Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Financial Progress (Rs in Cr)	Present Status
1	Energy Auditing of Street Lights under Smart City Energy efficiency program	0.23	0.23	15.11.2017	28.01.2019	28.01.2019	0.23	Work Completed
2	Road Side Drinking Water Kiosks (Phase I)	0.40	0.28	05.01.2018	28.02.2018	28.02.2018	0.27	Work Completed
3	Rain water Harvesting & Composting Facility in Parks	0.10	0.08	16.07.2018	04.03.2019	04.03.2019	0.05	Work Completed
4	Thrive Road Park - Rainwater Garden	1.06	0.52	24.09.2018	04.03.2019	04.03.2019	0.47	Work Completed
5	Smart Bus shelters with e-integrated bus bay (Phase I - 5 Bus Shelters of A category)	2.00	1.91	01.03.2018	26.11.2018	15-02-2020	1.70	Work Completed
6	Rehabilitation of Stray Cattle	0.74	0.64	07.03.2018	30.09.2019	30.09.2019	0.59	Work Completed
7	Herricks Park - Phase I Water Body & Check Dam	4.37	3.95	10.11.2017	20.07.2019	20.07.2019	1.87	Work Completed
8	Smart Class rooms Phase I Part A	0.70	0.61	21.02.2019	20.07.2019	20.07.2019	0.55	Work Completed
9	Smart Class rooms Phase I Part B	3.20	2.75	21.02.2019	20.07.2019	21.08.2019	2.79	Work Completed
10	Thrive Centre Part A & B	3.50	2.50	07.01.2019	20.07.2019	20.07.2019	2.54	Work Completed
11	Procurement of Digital Bill Board	0.94	0.72	28.02.2019	07.08.2019	28-04-2019	0.75	Work Completed
12	Sensory window machine and microphone	0.32	0.21	16.08.2019	15.09.2019	15.09.2019	0.21	Work Completed
13	Development of Smart Class room Phase II Part A (Civd)	0.26	0.22	12.07.2019	19.09.2019	19.09.2019	0.21	Work Completed
14	Development of Smart Class room Phase II Part B (ICT)	3.11	3.03	12.07.2019	19.09.2019	12-01-2020	1.77	Work Completed
15	Appointement of System Integrator for establishment of Campus Connected & Green Centre	76.80	45.99	01.02.2018	28.08.2019	15-03-2021	12.79	Work Completed
16	Command and Control Centre Building	3.35	2.94	07.02.2018	30.10.2019	30.01.2020	3.09	Work Completed
17	3D bed Maternity Hospital at Yamannur	2.75	2.17	15.10.2019	30.10.2019	28.02.2020	2.29	Work Completed
18	Smart Bus Shelters (SAB) Phase III	2.05	1.84	28.07.2019	27.11.2019	11.01.2020	1.69	Work Completed
19	Roadside Drinking Water Kiosk Phase II	0.60	0.53	20.07.2019	20.04.2020	20-04-2020	0.53	Work Completed
20	Thrive based Park Development - East Colony	1.09	0.97	18.10.2019	16.07.2020	07.10.2020	0.80	Work Completed
21	Thrive based Park Development - North Phase II	0.90	0.81	18.10.2019	16.07.2020	07.10.2020	0.70	Work Completed
22	Smart Bus Shelters Phase II	3.00	2.96	31.12.2019	25.10.2019	10-06-2020	2.97	Work Completed
23	Procurement of Traffic Signal under TMS	3.00	1.69	28.02.2019	28.08.2019 Revised 10.10.2019	30-03-2021	1.72	Work Completed
24	Rehabilitation of Park (Channarayana)	0.74	0.71	04.11.2019	04.05.2020	07.11.2020	0.52	Work Completed
25	Thrive based Park Development - Patwardhan Layout	3.50	1.22	18.10.2019	18.07.2020	10.12.2020	1.06	Work Completed
26	Thrive based Park Development - Shree Nagar	1.99	1.50	19.11.2019	19.08.2020	10.12.2020	1.28	Work Completed
27	Procurement of Fabric Job & Electronic Job for Skill Development Center	0.96	0.96	09.06.2020	08.09.2020	25-09-2020	0.98	Work Completed
28	Procurement of CNC Milling & CNC Turning Machine for Skill Development Center	0.45	0.43	09-06-2020	31.12.2020	28-02-2021	0.33	Work Completed
29	Procurement of 3D Printing for Metal & Plastic D11 3D Printer & hand held 3d Laser scanner for Skill Development Center, SEP-EXP Lab Software	5.84	5.84	09-06-2020	31.12.2020	10-03-2021	5.73	Work Completed
30	Procurement of Desktop computer, LED projector, Smart Board, Vsmaker for Smart Board etc for Skill Development Center	0.75	0.75	17-06-2020	31.12.2020	01-02-2021	0.79	Work Completed
31	Construction of Roads with Paver Blocks at Sri Galery (R.C. Nagar) in Belagavi City Package-14	3.24	2.44	07.01.2020	06.10.2020	22.01.2021	2.40	Work Completed
32	Nahargi Lake reclamation & recreational space	5.00	4.47	15.10.2018	04.07.2019	28.02.2021	4.19	Work Completed
33	Construction of Cycle Track and Footpath from Ashoka Circle to Surabhi Hotel (NHV Package I)	6.90	5.13	28.02.2019	20.02.2020	31.01.2021	4.75	Work Completed
34	Construction of Roads with Paver Blocks at Ravi Channarayana Nagar 2nd Stage part-1 in Belagavi City Package-26	3.09	2.40	04-05-2020	07.02.2021	30-06-2021	2.29	Work Completed
35	Smart Roads at Ramnagar Area (Package III) (4 Km)	27.69	24.23	28.02.2019	28.02.2020	28.02.2021	21.93	Work Completed
36	Battery Driven Auto Rickshaw	3.05	0.95	02.08.2019	02.11.2019	28.02.2021	0.84	Work Completed
37	Construction of Roads with Paver Blocks at Ravi Channarayana Nagar 2nd Stage part-1 in Belagavi City Package-25	4.54	3.75	22-06-2020	21-03-2021	30-06-2021	3.47	Work Completed
38	Smart Road with Paver Blocks at Tikahade, Venkatesh Colony and Maratha Colony (Pkg-7)	10.74	9.98	18.11.2019	17.11.2020	30.01.2021	8.34	Work Completed
39	Construction of 10 Bed Hospital at Vasavara	2.25	2.04	30.07.2019	30.04.2020	30-06-2021	1.82	Work Completed
40	Construction of Roads with Paver Blocks at Arjun Galery (R.C. Nagar) to Belagavi City Package-17	3.60	2.90	31.01.2020	30.09.2020	09.08.2021	2.71	Work Completed
41	Up-gradation of Govt Library into Hi-tech Digital Library Phase-1	1.37	1.07	20.01.2020	20-01-2021	10.09.2021	1.10	Work Completed
42	NMTC Zone & Hawker zone-Mahade Market	1.50	1.19	27-06-2020	21-03-2021	21.01.2022	1.21	Work Completed
43	Smart Road with Paver Blocks at Shree Nagar (Package III)	10.04	8.50	05-10-2019	04.09.2020	31.01.2022	8.15	Work Completed
44	Construction of Roads with Paver Blocks at Raghavendra Colony (R.C. Nagar) in Belagavi City Package-13	4.24	3.51	23.01.2020	22.10.2020	31.01.2022	3.47	Work Completed
45	Construction of Roads with Paver Blocks at Ravi Channarayana Nagar 1 <sup>st</sup> Stage in Belagavi City Package-16	2.43	1.90	09-03-2020	08.12.2020	31.01.2022	2.09	Work Completed
46	Parking for 27000 Bikes	2.75	1.85	02.10.2020	06-07-2021	31.01.2022	2.16	Work Completed
	<b>Total</b>	<b>213.31</b>	<b>164.77</b>				<b>163.45</b>	

II. Ongoing Stage

Sl.No	Name of the Project	W.P Cost	W.O Cost	Work Order date	Date of Completion as per contract	Probable Date of Completion	Financial Progress (Rs in Cr)	Present Status
1	Construction of two Smart roads at KPTEL road and Mandali road (Variation included)	25.00	22.39	10.11.2017	09.11.2018	10.06.2022	16.48	NPTCL Road: PCC-775m/700m completed SND-4705m/645m completed Utility (705m) 645m completed Footpath (705m) 645m completed Cycle track (705m) 645m completed Mandali Road: PCC-1020m/815m/850m + 1150700m completed SND-4920m/815m completed + 1150705m completed Utility(820m) 350m completed Footpath (820m) 1150m completed PHYSICAL PROGRESS: 80% FINANCIAL PROGRESS: 70% Approved in 24th Board Meeting to "Tender the Work" after Pending in MSME Member.
2	Smart Roads at Dharmannath Area (Package I) (A) Type (with Ducting) 2.473 Km	47.00	43.65	26.09.2018	25.03.2020	31.03.2022	32.19	TWT: 4970/4970m completed SND: 4900/4950m completed Median: 4970/4970m completed UCD: 4740/4970m completed NDPE: 4730/4970m completed Cycle Track: 3000/3970m completed Footpath: 3500/4970m completed PHYSICAL PROGRESS: 82% FINANCIAL PROGRESS: 74%
3	City Bus Terminal - CBT	33.50	32.13	06.10.2018	08.10.2020	08.10.2022	14.52	90% of construction work completed. 103/103 footings completed. LCF slab concreting completed. UCF slab concreting completed up to 1st expansion joint. UCF slab concreting works in progress for 2nd expansion joint. Sidewalk concreting completed. Above/under works and progress. Entry ramp & pedestrian ramp works in progress. PHYSICAL PROGRESS: 43% FINANCIAL PROGRESS: 43%
4	Smart Roads at Nivargi Area (Package II) (A) Type (with Ducting) 1.93Km (1.8 Km Variation included) 1.57Km	47.30	41.59	24.11.2018	24.05.2020	31.03.2022	31.75	TWT: 6490/6490m completed SND: 6740/6740m completed Median: 6490/6490m completed UCD: 2830/2830m completed NDPE: 6490/6490m completed Cycle Track: 1740/1740m completed Footpath: 6490/6490m completed Masthead, Roadmarking and Signages work in progress PHYSICAL PROGRESS: 97% FINANCIAL PROGRESS: 72%
5	RTD to Yammata Circle, Veg Market Road, Kowleshwar Colony, SPM Puro, Mahaveer Palle Road, Shreevar Peth Road (B) Type (without Ducting) 5.43 Km	27.39	24.18	23.01.2019	23.01.2020	31.03.2022	23.79	White Topping (3.536 km): 5.496 km completed SND (3.412 km): 4.25 km completed Footpath (3.412 km): 4.405 km completed PHYSICAL PROGRESS: 85% FINANCIAL PROGRESS: 70%

6	Smart Roads at Triambak Area (Package V) (Congress Road, Mandoli road to 1st gate, Mandoli road to 2nd gate, Nandodi Road) A Type (with Manning) - 5.15 Km	43.50	37.80	23-01-2019	23-01-2020	31-03-2022	24.32	<p>White Topping 4850m / 4850m completed SAD works completed 17200 out of 2280 completed; Cycle track completed (2430m out of 2430m) Footpath works completed (5570m out of 5570m) complete of 1100m Waste completed (1930m out of 1930m) Electrical works, signage works in progress. PHYSICAL PROGRESS: 96% FINANCIAL PROGRESS: 90%</p>
7	UG - LT Laying Package I (Shrihar Nagar)	7.25	7.20	05-03-2019	05-02-2020	30-04-2022	6.64	<p>195 Nos. Feeder Poles are installed out of 195 Nos. Single Span Pole Transformer erection on site is 17 Nos. out of 21 Nos. UG LT cable laid is 130 kms out of 134.2 kms. Street light installed 309/490. Street Light foundation - completed PHYSICAL PROGRESS: 92% FINANCIAL PROGRESS: 90%</p>
8	UG - LT Laying Package II (Maharaj Nagar)	7.22	6.70	05-02-2019	05-02-2020	30-04-2022	6.15	<p>700 Nos. Feeder Poles are installed out of 700 Nos. Single Span Pole Transformer erection on site is 21 Nos. out of 21 Nos. UG LT cable laid is 109 kms out of 113.2 kms. Street light installed 311/410. Street Light foundation - completed PHYSICAL PROGRESS: 91% FINANCIAL PROGRESS: 90%</p>
9	UG - LT Laying Package III (Anand Nagar)	6.91	6.27	05-02-2019	05-02-2020	30-04-2022	6.89	<p>258 Nos. Feeder Poles are installed out of 258 Nos. Single Span Pole Transformer erection on site is 19 Nos. out of 19 Nos. UG LT cable laid is 147 kms out of 162.4 kms Street light installed 206/422 Street Light foundation - completed PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 83%</p>
10	Heritage Park - Phase II	18.55	18.62	28-02-2019	27-08-2020	31-12-2022	2.26	<p>1 Development of Path ways and Retaining Pathway 55% works for the Pathways completed for 2100M, Pathways sub grade works in progress 2 Construction Open Air Theatre - Site Clearance completed 3 1.0m Block works in progress 4 Paving works in progress 5 Foot bridge in progress, abutment work completed 6 Retaining works in progress Development of Pathways and Retaining Pathway 55% works for the Pathways completed for 2100 M, Pathway Sub grade works in progress Construction Open Air Theatre - Site Clearance completed Construction PHYSICAL PROGRESS: 10% FINANCIAL PROGRESS: 12%</p>
11	Development of Modern Market at Triambak (Nandimandi)	47.10	46.60	20-02-2019	20-02-2021	31-12-2022	20.66	<ul style="list-style-type: none"> <li>90% of excavation work completed.</li> <li>90/98 footing completed.</li> <li>Structural work completed up to second floor</li> <li>Block masonry &amp; plastering works of Basement, G.F, FF and 2nd floor in progress.</li> <li>DIT shuttering &amp; reinforcement works in progress</li> <li>Projector room slab shuttering &amp; reinforcement works in progress.</li> <li>Convention hall structural roof works in progress.</li> </ul> <p>Site Issues - Court stay order (2 Shop owners ) in part of the site. PHYSICAL PROGRESS: 43% FINANCIAL PROGRESS: 42%</p>
12	White Topping of Road Package-1 (BN Near KLP Hospital) to Kolhapur Circle, Kolhapur Circle to Ravi Chavanmama Circle, Kolhapur Circle to Sangali Rayanna Circle)	38.60	31.29	17-08-2019	16-08-2020	29-02-2022	34.15	<p>TWT-8.6 km completed out of 8.6km, Median 2.9km completed out of 2.9km SAD 5.8 km completed out of 7.28km, UG - LT 0.1 km completed out of 0.20 km completed Footpath 7.0/9.6km completed PHYSICAL PROGRESS: 95% FINANCIAL PROGRESS: 90%</p>
13	White Topping of Road Package-5 (Road from APMC Junction to Kangrih KW)	13.55	11.22	12-07-2019	11-07-2020	31-03-2022	9.71	<p>SAD: 2820/3126 m completed Laying Wh: 3120/3120m completed Cycle track: 1125m/1120m formation completed Footpath: 2520/3120m formation completed UG LT (Noise Connection) pending Avenue plantation, Plantation pending Physical progress: 82% Financial progress: 76%</p>
14	Construction Foot path and Cycle Track (NHV) Package-7 (Bauate Road to Ganesh Temple via Hanuman Nagar Circle and KLE School road)	14.95	27.00	12-07-2019	11-07-2020	31-03-2022	27.11	<p>SAD: 7290 m/7290 m completed Cycle track: 7460m/7460m completed Footpath: 9420m/9930m completed Avenue plantation: formation work started Bus Shelter: 04/04 completed Street light: 500/72000 completed Physical progress: 73% Financial progress: 61%</p>
15	Construction Foot path and Cycle Track (NHV) Package-3 (APMC Junction to Akashnagar, Yashwantrao Chavan Nagar Circle to Inmark Showroom)	7.81	6.07	30-07-2019	29-07-2020	26-02-2022	4.66	<p>Cycle Track: 1.1km/1.1km completed SAD: 1790m/175km completed Footpath: 2.6km/2.6km completed PHYSICAL PROGRESS: 92% FINANCIAL PROGRESS: 77%</p>
16	Development of Mahatma Phule Garden, Triambak:	2.85	2.72	12-07-2019	11-04-2020	31-03-2022	1.97	<p>All works completed Electrical Poles 54 nos pending PHYSICAL PROGRESS: 95% FINANCIAL PROGRESS: 73%</p>
17	White Topping of Road Package-2 (1 Ashoka Circle - Sangali Rayanna Circle-Nihar Chavanmama Circle-Bagurav Circle-Gole Circle) (2 SP Office to Bharamathi Circle)	54.62	38.40	19-05-2019	17-05-2020	31-03-2022	29.26	<p>TWT-369 km (BHS) completed out of 369km (BHS) TWT-0.2x2km (BHS) out of 0.2 km (BHS) Median 3.6km (BHS) Completed out of 3.6km (BHS) Cycle track 49 km (BHS) completed out of 2.0km (BHS) UG - LT 0.02 km (BHS) completed out of 0.02km (BHS) Footpath 7.20 km (BHS) completed out of 3.40 km (BHS) Avenue Plantation: 5.80 km (median) completed out of 4.20 km (median) Street Parking: 7.0 km (BHS) completed out of 4.20 km (BHS) Road Furniture: 3.2 km (BHS) completed out of 4.70 km (BHS) Street Light Poles erected 125 out of 145 poles Street Light Poles erected 175 out of 193 poles Site Issues - Court Stay for 2200 road works PHYSICAL PROGRESS: 95% FINANCIAL PROGRESS: 82%</p>
18	UG - LT (Package-4) Koshambha Nagar & Triambak Area	6.80	7.20	27-09-2019	26-09-2020	31-03-2022	6.97	<p>100 Nos. Feeder Poles are installed out of 100 Nos. Single Span Pole Transformer erection on site is 26 Nos. out of 26 Nos. UG LT cable laid is 85 kms out of 89.24 kms. Street Light foundation and erection - Out of 195 Nos, only 120 Nos of pole foundation are been completed. Poles are yet to be erected PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 87%</p>
19	UG - LT (Package-5) Koshambha Nagar & Triambak Area	7.22	7.20	27-09-2019	26-09-2020	31-03-2022	6.97	<p>115 Nos. Feeder Poles are installed out of 115 Nos. Single Span Pole Transformer erection on site is 26 Nos. out of 26 Nos. UG LT cable laid is 53 kms out of 59.25 kms. Street Light foundation and erection - Out of 282 Nos, only 140 Nos of pole foundation are been completed. Poles are yet to be erected PHYSICAL PROGRESS: 80% FINANCIAL PROGRESS: 80%</p>

20	UG LT (Package-6) Morathi Colony & Nanaewadi	7.25	7.09	27.08.2019	26.08.2020	31.05.2022	7.52	187 Nos. Fedder Pillar are installed out of 212 Nos., Single Span Pole Transformer erection on site is 24 Nos. out of 26 Nos., UG LT cable layed is 68 kms out of 96.4 kms, Street light installed are all out of 26 Nos of 7mtr and 264 Nos of 9mtr street light pole PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 90%
21	UG LT (Package-7) 3rd Railway Gate to 1st Railway gate Area	6.04	7.03	27.08.2019	26.08.2020	31.05.2022	6.42	90 Nos. Fedder Pillar are installed out of 160 Nos., Single Span Pole Transformer erection on site is 20 Nos. out of 25 Nos., UG LT cable layed is 55.7mtr out of 77.69 kms, Street light installed are all out of 26 Nos of 7mtr and 244 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 82%
22	UG LT (Package-8) Shukrawar Petri Road & Mahatma Phule Road Area	7.29	7.73	27.08.2019	26.08.2020	31.05.2022	7.35	180 Nos. Fedder Pillar are installed out of 203 Nos., Single Span Pole Transformer erection on site is 19 Nos. out of 24 Nos., UG LT cable layed is 86 kms out of 98.51 kms, Street light installed are all out of 96 Nos of 7mtr and 216 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 85%
23	UG LT (Package-9) Dr. SPM Road & Lal Bahadur Shastri Nagar Area	7.61	8.08	27.08.2019	26.08.2020	31.05.2022	8.63	194 Nos. Fedder Pillar are installed out of 208 Nos., Single Span Pole Transformer erection on site is 18 Nos. out of 18 Nos., UG LT cable layed is 115 kms out of 139.78 kms, Street light installed are all out of 51 Nos of 7mtr and 238 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 92% FINANCIAL PROGRESS: 90%
24	UG - LT Cabling with Decorative Poles (PAN) Package 10 : Bank of India to Basवेश्वर Circle (Khasbag)	7.27	7.57	27.08.2019	26.08.2020	31.05.2022	7.41	170 Nos. Fedder Pillar are installed out of 193 Nos., Single Span Pole Transformer erection on site is 05 Nos. out of 15 Nos., UG LT cable layed is 98 kms out of 124.61 kms, Street light installed are all out of 118 Nos of 7mtr and 116 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 90%
25	UG - LT Cabling with Decorative Poles (PAN) Package 11 : Basवेश्वर Circle (Khasbag) to Paton Ford Housar	6.43	6.74	27.08.2019	26.08.2020	31.05.2022	6.61	168 Nos. Fedder Pillar are installed out of 168 Nos., Single Span Pole Transformer erection on site is 05 Nos. out of 20 Nos., UG LT cable layed is 85 kms out of 87.03 kms, Street light installed are all out of 16 Nos of 7mtr and 133 Nos of 9mtr street light pole. PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 90%
26	Construction of Cycle track and Footpath (RMV Package IV: Railway 4th Gate to Bemko Factory) : 1km	6.00	4.49	30.09.2019	29.09.2020	31.03.2022	3.23	Concreting for cycle track completed 1500m/1500m Footpath: 1300/1500m Completed Lane Marking Completed SWD : Completed No of Chambers : 85/85 PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 72%
27	Heritage Park - Phase III	3.18	3.86	04.11.2019	03.11.2020	31.03.2022	0.35	1. Preparation of Sculptures - Preparation of Sculptures is in progress. 2. Building Renovation- Site clearing complete, Building interior cleaning in progress. 3. Structural Repair works commenced for ground floor, roof slab Court Stay PHYSICAL PROGRESS: 40% FINANCIAL PROGRESS: 18%
28	Smart Road with White Topping at Anagol road (Big Bazar To Medical Shop) (Package 9) : 1.146km	12.15	10.35	19.10.2019	18.10.2020	28.02.2022	5.31	Rectification works Pending PHYSICAL PROGRESS: 95% FINANCIAL PROGRESS: 51%
29	Smart Road with White Topping at Vadgaon Road to Mahaveer Bhawan (Package 11) : 1.290km	12.93	11.02	19.10.2019	18.10.2020	31.01.2022	6.40	Rectification works Pending PHYSICAL PROGRESS: 95% FINANCIAL PROGRESS: 58%
30	White Topping of Roads Package-3 (1.801 Circle - Nath Pal Circle, Vadgaon Circle-Narashid Society-RPD Cross-Tukawadi First Railway Gate) (2 Nath Pal- Kasturba Dalakshram-Gaoves Circle)	38.13	28.12	21.11.2019	21.11.2020	31.03.2022	19.27	Carriage way 4260 m/4690m completed SWD : 3000 M/1340 M completed Median construction: 1200 M/1420 M completed Footpath: 2000 m /2900 m completed PHYSICAL PROGRESS: 85% FINANCIAL PROGRESS: 69%
31	White Topping of Roads Package-4 (Bank of India to Old PB Road)	6.87	5.89	11.11.2019	10.11.2020	31.03.2022	5.01	White Topping (560 m) : SWD (560 m) : Completed Utility Ducts : Completed Laying of 600mm dia NP3 pipes Completed PHYSICAL PROGRESS: 85% FINANCIAL PROGRESS: 84%
32	Smart Road with Paver Blocks at Shastri Nagar, Kapleshwar Colony and Mahatma Road No S (Package 6) : 9.5 km	9.44	8.16	19.11.2019	19.11.2020	28.02.2022	8.02	Carriage way (Paver Block 50919 sq-mtr) = 50919 sq-mtr completed PHYSICAL PROGRESS: 98% FINANCIAL PROGRESS: 95%
33	Smart Road with White Topping at Hotel Mysore to Gandini Statue Harsha Showroom (Package 10) : 1.731km	17.38	15.65	31-01-2020	30-01-2021	31.03.2022	6.87	SWD 3080/3080m completed TWT: 3140m/3140m completed Cycle track : formation work completed for 1000m/1500m Footpath: formation work completed for 2600m/3120m UGLT: cable laid PHYSICAL PROGRESS: 60% FINANCIAL PROGRESS: 45%
34	Construction of Roads with Paver Blocks at Shastri Nagar -Bajajee Road (North side of Mahatma Phule Road till Halbi) in Belgavadi City Package-18	4.80	3.99	23.01.2020	27-09-2020	28.02.2022	3.50	Drain work 2930/2994m completed Carriage way 8536/9093sq. m completed PHYSICAL PROGRESS: 98% FINANCIAL PROGRESS: 89%
35	Construction of Roads with Paver Blocks at Shastri Nagar-Bajajee Road (Bhavana Nartaki Theatre & Godse colony area) in Belgavadi City Package-19,	4.72	3.54	23.01.2020	27-09-2020	28.02.2022	3.15	Drain work in progress: 1800/2900m completed Paver laid 8862/10009sq. m completed PHYSICAL PROGRESS: 92% FINANCIAL PROGRESS: 55%
36	Construction of Roads with Paver Blocks in SV Road- Chidambar Nagar in Belgavadi City Package-20	3.91	3.17	03-03-2020	02-12-2020	31.03.2022	2.55	SWD 1120/1250mtr completed UGLT 1120/1250m completed Pavers 560m/630 m completed PHYSICAL PROGRESS: 88% FINANCIAL PROGRESS: 80%
37	Construction of Roads with Paver Blocks in Chidambar Nagar Part-II in Belgavadi City Package-21	2.97	2.31	02.06.2020	01.03.2021	31.03.2022	1.84	SWD 2064/2064m completed UGLT 2064/2064 m completed Pavers 500m/584 m completed PHYSICAL PROGRESS: 92% FINANCIAL PROGRESS: 79%
38	Construction of Roads with Paver Blocks in Chidambar Nagar Part-III in Belgavadi City Package-24	3.63	2.79	17-03-2020	16-12-2020	31.03.2022	2.61	Carriage way: 850/1018m completed SWD 1778/1778 sq. m completed UGLT 1284/1284m completed PHYSICAL PROGRESS: 99% FINANCIAL PROGRESS: 94%
39	Construction of Roads with Paver Blocks in Mithi Nagar, in Belgavadi City Package-21	3.81	3.05	18-05-2020	17-02-2021	31.03.2022	1.87	SWD 2334/2324mtr completed Pavers: 750m/1152 m completed PHYSICAL PROGRESS: 90% FINANCIAL PROGRESS: 61%

40	Construction of Roads with Pavement in Chidambaram Nagar Part-10 (Belagavi City Package- 12)	1.83	3%	26-06-2020	23-01-2021	31-03-2022	2.21	Carriageway 1075/1173m completed 2WD 2346/2346m completed 4WD 2256/2346m completed PHYSICAL PROGRESS: 50% FINANCIAL PROGRESS: 57%
41	Upgradation of Govt. City Library into Hitech of Digital Library (Phase-II (C))	1.63	1.30	17-07-2020	17-05-2022	17-04-2022	1.30	All digital library works completed Mobile Application is pending PHYSICAL PROGRESS: 95% FINANCIAL PROGRESS: 97%
42	Open Road with Sewer Laying at Ananta Chole to Nel in Belagavi City Package-12	0.71	7.45	05-08-2020	05-06-2021	20-02-2022	0.79	750/750m (BHS) white toping completed 750/750m (BHS) Extended Carriageway completed 500/750m BHS Drain work completed 600/750m (LHS)UGD work completed PHYSICAL PROGRESS: 95% FINANCIAL PROGRESS: 90%
43	WMT zone & narrow zone (P&V)	4.50	3.41	07-10-2020	08-07-2021	31-03-2022	3.77	• Drain works completed • Kiosks/Shops substructure works completed • Kiosks/Shops to be made for all shops in the commercial zone • Carriageway improvement completed • Kiosks/Shops roof slab works completed • Footpath works completed on LHS • Kiosks/Shops exterior BGM works under progress PHYSICAL PROGRESS: 75% FINANCIAL PROGRESS: 68%
44	Development of Art Gallery	6.00	3.28	19-01-2021	18-06-2022	31-12-2022	0.66	Work order issued on 19-01-2021 Tenders is under progress PHYSICAL PROGRESS: 05% FINANCIAL PROGRESS: 12% Court Stay
45	Development of Aviation gallery	8.00	7.21	19-01-2021	18-06-2022	31-12-2022	0.81	Work order issued on 19-01-2021 Base preparation is under progress PHYSICAL PROGRESS: 01% FINANCIAL PROGRESS: 11% Court Stay
46	Construction of villages depicting the rural culture of India	12.00	10.09	27-01-2021	26-01-2022	30-06-2022	1.22	Work order issued on 27-01-2021 Preliminary Survey Completed PHYSICAL PROGRESS: 61% FINANCIAL PROGRESS: 11% Court Stay
47	Development of Anganwadis at Belagavi Part-b	2.20	0.72	28-01-2021	27-09-2021	20-02-2022	0.44	Procurement of play equipments is under progress 100 Nos of Aranganwadis out 150 Nos. PHYSICAL PROGRESS: 73% FINANCIAL PROGRESS: 61%
48	Development of Parks at Mahabalaswara Park, Chidambaram Park, Mahalaxmi Temple Park, Police Colony Park & Serathi Nagar Park in Belagavi City	3.29	1.69	26-01-2021	27-01-2022	27-04-2022	0.39	Grass BCC work completed Pathway and chainlink completed PHYSICAL PROGRESS: 25% FINANCIAL PROGRESS: 01%
49	I CCTV based City Surveillance, Traffic Violation Monitoring & Parking Enforcement in Hoysambag, Tankasaba and Shahapur Police station limits of Belagavi City	4.93	3.83	30-07-2021	30-04-2022	30-04-2022	0.01	Work order issued on 30-07-2021 PHYSICAL PROGRESS: 60% FINANCIAL PROGRESS: 00%
50	Improvement of Hubli-Kemleru Phase I	1.96	1.97	08-11-2021	09-11-2022	09-11-2022	0.00	Work Order issued on 08-11-2021
51	Improvement of Hubli-Kemleru Phase II	2.15	1.62	08-11-2021	08-11-2022	08-11-2022	0.00	Work Order issued on 08-11-2021
52	Improvement of Hubli-Kemleru Phase III	2.21	1.63	27-01-2022	27-01-2022	27-01-2022	0.00	Work Order issued on 27-01-2022
53	Providing basic facility and upgrading infrastructure to the newly developed smart schools in Belagavi City**	3.80	4.91	07-10-2020	06-07-2021	06-04-2022	0.52	General parking to 10 schools, Cultural Stage at Kenabangsa from tender completed, construction of new toilets at 7 schools completed. PHYSICAL PROGRESS: 60% FINANCIAL PROGRESS: 17%
54	Development of Anganwadis Belagavi Part-10**	0.70	1.01	07-10-2020	06-07-2021	31-03-2022	0.07	38 anganwadis completed out of 43 anganwadis. 02 anganwadis construction in progress. 03 anganwadis- Electrical Works under Progress Plumb Work, Electric Cables and Kitchen Platform under progress PHYSICAL PROGRESS: 75% FINANCIAL PROGRESS: 23%
55	Improvement of BIMS Hospital**	1.00	1.00	21-12-2020	30-04-2021	31-03-2022	0.16	Demolition of toilets completed Repair works in progress Plumbing electric work completed Flooring and painting work in progress PHYSICAL PROGRESS: 50% FINANCIAL PROGRESS: 10%
56	Smart Development at Katturaj Nagar**	6.55	4.14	28-01-2021	27-01-2022	27-04-2022	3.78	1800sq/1800sq Drain Completed Sidewalks, Sidings and Anganwadis construction completed and interior works are in progress Laying of Paved and Marked Place is completed and reinforcement works completed PHYSICAL PROGRESS: 75% FINANCIAL PROGRESS: 67%
57	Smart Classroom Phase IV**	6.00	4.99	10-03-2021	16-09-2021	31-10-2022	0.01	Survey Completed Civil and Electric work of 225/441 Classrooms Completed PHYSICAL PROGRESS: 15% FINANCIAL PROGRESS: 01% To be re-tendered for Balance work
Total		218.57	651.13				455.61	

Project Taken Under Savings Account**							
Sl.No	Name of the Project	III. Tendering Stage			Last date of Bid Submission	No of Tender Calls	Present Status
		G.P Cost	Tender Cost	Tender Date			
1	Procurement of mechanical sweeper machine	1.12	1.12	05-09-2020	19-09-2020	5	To be re-tendered by corporation.
Total		1.12	1.12				
Sl.No	Name of the Project	IV. DPR Stage/FR Stage			Tender Date of Tender	Present Status	
		G.P Cost	DPR Cost	DPR approval Date			
Total		0.00	0.00				
Grand Total**		430.00	816.75				

PUBLIC-PRIVATE PARTNERSHIP (PPP) Project							
I. Completed Projects							
Sl.No	Name of the Project	G.P Cost	W.O Cost	Work Order date	Date of Completion as per contract	Actual date of Completion	Present Status
Nil							
II. Ongoing Stage							
Sl.No	Name of the Project	G.P Cost	W.O Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status
1	Energy Efficient LED Street Lighting	60.91	49.48	15-02-2021	15-01-2022	15-01-2022	• The contract was awarded to M/s. Sri Venkateswara Enterprises (P) Ltd. Bangalore on 03-03-2021 • Work order was issued on 15-03-2021 • The contract has been signed for Execution of Item (1077-01) to the amount (City Corporation Belagavi)
2	Public Electric Charging Stations	0.00	4.71	20-09-2021	30-01-2022	30-01-2022	• Survey of location of bicycle and docking stations are in progress • Survey of 20 locations completed • The contract has been signed for Execution of Item (1077-01) to the amount (City Corporation Belagavi) • Survey of design of bicycle and docking stations in progress





56	Others: construction works at CTC No. 9674 in place of construction of swimming pool area. Ashok Nagar. Installation of Effluent in fish market. Market. Providing electrical supply at trucker stadium. Installation of national flag at Katerji lake.	11.39	11.39	Work Completed
57	Others works: construction of swimming Pool at open Space in sector No 53 Belagavi. Banuman Nagar, walking line Manu Maruti Layout, Hockey Stadium, construction of glass house in Mahanesh Nagar, (2 minor roads) maps at APMC road, PNC for urban mp structure. Development of Zoo in Butarnati Belagavi.	21.37	21.37	Work Completed
58	Under ground drainage construction of CC in ashraya colony of Rukmini Nagar. Sub at Balmath road.	7.77	7.77	Work Completed
59	Water: improvement of Park: Ramnagar nagar, Mahanesh nagar, shiv temple at gashyva Nagar, Ashoka Nagar.	5.1	5.1	Work Completed
60	Road: Improvement of Road and providing decorative street lights in fort area. Bungalow area. Bimapur colony. Shyvaratha colony.	20	20	Work Completed
61	Streetsign: installation in Khanapur Road, 4th railway gate.	1.61	1.61	Work Completed
62	Construction of Minorities Madana Azad Abdul Kalam Bhawan, Minorities Madana Azad Azad School Part 1 and Part 2, Minorities Girls T.N. College, Minorities staff Quarters.	3.04	3.04	Work Completed
63	Improvement of Road at Mahanesh Nagar and CC Road at Sadashiv Nagar. CC Road at Azad Nagar and Azad Galli and at Devraj arasa Colony, Bogar Colony and Mahaveer Colony and CC Drain at Bagwan Galli, at Jagar Galli and Aman Nagar. Rizamuddin Galli of New Gandhi Nagar at Gutar Galli and Pavers at Azad Nagar and UGD at Aman Nagar. Improvement of Road at Piranwadi, at Machhe Gram Panchayat.	3.88	3.88	Work Completed
64	Minorities Girls P.U. College and Hostel Building, Post Matric Girls Hostel, Post Matric Boys Hostel, Ranteerth Nagar at Swami Layout, Machhe, Ranteerth Nagar, New Veer Bhadrnagar, Rukmininagar, Vibhannagar, Gandhi Nagar M.U. GS-1, Khanar Galli, Belagavi.	19.77	19.77	Work Completed
65	Avenue plantation	1	0.92	Work Completed
66	Police Housing Corporation, 1) construction of police station (Grase -5) at Mahapur in Belagavi under DC-Modernization. 2) construction of Barracks/Multipurpose Hall with infrastructure facilities for KSPF and Recruitment at APMC Kanganalli in Belagavi District under 2017-18 state Budget Scheme. 3) Construction of 72 Police Quarters (60 PC Camp, 12 SI) including External infrastructure works for DPAR at Police Head quarters in Belagavi and 78 quarters.	35.14	35.14	Work Completed
67	Belagavi Drip Irrigation Milk Producers Societies Union LTD Mahanesh Nagar Belagavi.	0.3	0.3	Work Completed
68	Design and Supply of 5 ton per hour capacity fuel boiler and related works for Gomul dairy (KMPF).	1.87	1.67	Work Completed
69	KMPF, Fleck, Project at Belagavi.	21	21	Work Completed
70	civil works for Refrigeration Upgradation of Main Dairy-KMPF.	0.26	0.26	Work Completed
71	Improvement Works to Depot No.3 at Belagavi.	1.5	1.49	Work Completed
72	Construction of Commercial shops at vaccine Depot, Corporation Open Space of APMC Road widening of road in Belagavi.	4.12	4.11	Work Completed
73	Provisioning of Solar panel(SWTP System) under IDPS Project.	1.55	1.5	Work Completed
74	Improvement of Khanapur Road (NH-4A) CH-5 55 to 6.60 km in Belagavi.	4.98	5.32	Work Completed
75	Construction of Khanapur Road (NH-4A), 3rd Railway Gate to RPD Cross, CH-2.20 to 3.40 km in Belagavi.	6.81	6	Work Completed
76	Construction of Khanapur Road (NH-4A), Belagavi-Panaji road, Chainage 3.40 to 4.25 km in Belagavi.	5.51	5	Work Completed
77	Construction of Khanapur road (NH-4A), Belagavi-Panaji road Chainage 5 to 6.60 km in Belagavi.	5.45	5	Work Completed
78	Construction of Khanapur road, (Belagavi-Panaji Road), (NH-4A), 3rd Railway gate to Piranwadi Cross, Chainage 3.40 to 6.60 km in Belagavi.	8.76	8	Work Completed
79	Construction of Khanapur road, (Belagavi to Panaji road) (NH-4A), RPD Cross to 3rd Railway gate, Chainage 2.20 to 3.40 km in Belagavi.	4.85	4.5	Work Completed
80	Construction of Khanapur road (NH-4A), Belagavi-Panaji road Chainage 5 to 6.60 km in Belagavi.	5.45	5	Work Completed
81	Construction of Khanapur road, (Belagavi-Panaji Road), (NH-4A), 3rd Railway gate to Piranwadi Cross, Chainage 1.40 to 6.60 km in Belagavi.	8.76	8	Work Completed
82	Construction of Khanapur road, (Belagavi to Panaji road) (NH-4A), RPD Cross to 3rd Railway gate, Chainage 2.20 to 3.40 km in Belagavi.	4.85	4.5	Work Completed
83	RAY Scheme, Development of 1044 Ge3 Houses for Slum dwellers.	47.5	45.49	Work Completed
84	Smart Bus Shelter	0.3	0.3	Work Completed
85	Construction of 12.50 MLD capacity WTP at Basantnagar under Belagavi Water Supply System.	25.94	24.57	Work Completed
86	Recycling of Back Wash Water of filter of WTP at Laamtek Belagavi under BWS.	6.89	6.80	Work Completed
87	Construction of 10 lakh litre capacity Over Head Tank in under Water Supply to Udumbhar area in Belagavi City.	2.13	1.66	Work Completed
88	Construction of 50 LL capacity Over Head Tank in Kanganur area in Belagavi city.	0.86	0.82	Work Completed
89	Construction of Gallery type lecturer hall building in the premises of BIMS at Belagavi City.	2.55	2.43	Work Completed
90	Construction of 1st floor OBG Dept Balance work and 2nd floor 90 Bedded pediatric dept over existing labour block in the premises of BIMS at Belagavi.	7.5	8.85	Work Completed
91	Gas insulated substations 33 kv (GIS)	45.58	45.58	Work Completed
92	Construction of Kanaberg Road (SH-54) 32 to 33.40 km drainage, Compound wall, Asphalting to 29.10 to 30.00 km road in Belagavi.	2	1.65	Work Completed
93	Construction of Baunite Road (SH141), Localization of CH-18 13 to 19.50 km in Belagavi.	6.36	6	Work Completed
94	Construction of kitchen block & first floor 31 rooms Girls hostel in the premises of BIMS at Belagavi city.	8.25	9.43	Work Completed
95	Construction of Nursing college in the premises of BIMS at Belagavi city.	7.08	5.62	Work Completed
96	Construction of Nursing Hostel in the premises of BIMS at Belagavi city.	3.5	3.93	Work Completed
97	Renovation work on Govt pre-post matrx Hostel in Nehru Nagar, zamathwar Nagar, sadashiv nagar in belagavi.	2.75	2.75	Work Completed
98	Urban afforestation of block plantation (Forest Dept)	1	1	Work Completed
99	Improvement of Baunite Road (SH-141), of CH-16.35 to 17.5 km in Belagavi.	3.35	3.08	Work Completed
100	Construction of Veterinary specialty hospital at Belagavi.	3	2.78	Work Completed
101	Construction of 1st floor & 2nd floor over existing DFD dept for providing additional 600 beds accommodation over the premises of BIMS at Belagavi City.	9.25	10.01	Work Completed
Total		1113.85	1105.48	
II. Ongoing Stage				
S.No.	Name of the work	BPR Cost (RS Cr.)	Work Order Cost (RS Cr.)	
1	Super Specialty Hospital at BIMS	194.27	164.2	<ul style="list-style-type: none"> <li>Basement, Ground &amp; 5th Floor</li> <li>Finishing work is in progress</li> <li>Physical Progress-90%</li> <li>Financial Progress-110 Cr. (67%)</li> </ul>
2	Sewerage System with O&M for 3 Yrs (KUNESRDB)	180.95	176.6	<ul style="list-style-type: none"> <li>38.67 Km/ 46.74 km sewerage line completed</li> <li>50% of STP construction is completed</li> <li>Physical Progress-38.36</li> <li>Financial Progress-48.41 Cr. (27.5%)</li> </ul>
3	Central Bus Depot (KSPFC)	22.1	22.1	<ul style="list-style-type: none"> <li>Fencing Area, compound wall construction in progress</li> <li>Physical progress 75%</li> <li>Financial Expenditure 22.08 Cr. (70%)</li> </ul>

4	ROB Gate 3 (Railway Dept)	27.3	24.9	Flyover under penning in progress. Both side approach work is in progress Physical progress: 85% Financial Expenditure: 80% (22 Cr)
5	Construction of Kambhatagi Road (SH-54) 32 to 35 km lighting, median landscaping and 34 to 35 km road expansion in Belagan (PWD)	4.25	4.25	Median Landscaping, Road expansion work is completed Electrical Work is pending Physical Progress: 60% Financial Progress: 45% (2.0 Cr)
6	City Gas Distribution Phase-I (MALE)	210	210	Petroleum and Natural Gas Regulatory Board (PNGRB) project 15000 Connections out of 49000 Connection 1200 inch-km completed out of 1600 inch-km completed Pipe laying - 69% Connections - 33% Financial Progress - 70 Cr
7	Effective and Sustainable upgrading to continuous water supply (24/7) (KUIDFC)	571.35	601	Total Cost (Construction + Operational) - 804 Cr Construction cost - 571.35 Cr Project Period - 12 Years. 5 yrs of construction, 7 yrs of Operational Contractor - L & T Total tap connections - 89,000. Length of pipe line - 990km (Not started) Clear Water mainline - 14 Km. Raw Water Mainline - 2 Km Water Treatment Plant, Basavana Kotla - 31.50 MLD WTP Elevation Started. 01 out of 16 OHT completed Physical Progress - 0% Financial Progress - 50 Cr
8	Construction of RCC Drain in H.O. Kumarswamy Layout, Belagavi (SIUDA)	4.78	4.78	Rectification Work is in progress Physical progress - 99% Financial Expenditure - 80% (4.30 Cr)
9	Affordable housing (EWS) (Corporation)	107	107	(Ground + 3), 1464 houses proposed LOA issued, Due to legal issue at the site, work is not started
10	Solid Waste Management and RDF Plant (Corporation)	2.1	2.1	Project dropped due to lack of funds (instead of this 0.66 Cr and 0.15 cr New projects proposed)
Total		1328.5	1327.23	
<b>III. Tendering Stage</b>				
Sl.No	Name of the work	BPR Cost (Rs Cr)	Work Order Cost (Rs Cr)	
Total		0		
<b>IV. BPR/FR Stage</b>				
Sl.No	Name of the work	BPR Cost (Rs Cr)	Work Order Cost (Rs Cr)	
1	ROB	18.2	18.2	To be conceptualized after completion of flyover at 3rd gate
Total		18.2	18.2	
Grand Total Convergence		2446.75	2440.71	

**Davanagere Smart City Limited  
SCM Project**

As on 31-07-2022 (Rs. In Cr)

**I. Completed Projects**

Sl.No	Name of the Project	SCP Cost	W.O Cost	W.O Date	Date of Completion as per contract	Actual Date of Completion	Financial Progress (Rs in Cr)	Present Status	Sector	Status
1	Pilot Project 1-B: Civil works for Retrofitting with Gasifier and Heat Recovery unit on Pilot basis at Mandakki Bhatti, Davanagere	0.03	0.03	21.05.2018	19.06.2018	19.06.2018	0.03	Work Completed	WID	Completed
2	Pilot project 1.A- Providing installation and commissioning 5 numbers of Cassifier unit for puffed rice manufacturing at Mandakki Bhatti, Davanagere	0.19	0.20	28.12.2017	27.01.2018	30-05-2018	0.20	Work Completed	WID	Completed
3	Construction of two new public toilets and renovation of two existing toilets in Mandakki Bhatti Area	0.46	0.45	04.11.2017	03.05.2018	30-09-2018	0.42	Work Completed	WID	Completed
4	Pilot project -2. Providing, Installation and Commissioning of Gasifier model based puffed rice manufacturing unit with all the necessary machineries and equipments at Mandakki Bhatti, Davanagere	0.16	0.16	26.03.2018	24.06.2018	01-10-2018	0.16	Work Completed	WID	Completed
5	Pilot project 3 A - Construction of Puffed Rice Manufacturing Unit (Working shed) at Mandakki Bhatti, Davanagere for Pilot Project - Civil Works	0.25	0.21	23.08.2018	23.02.2019	23-02-2019	0.15	Work Completed	WID	Completed
6	Providing compound wall and gate to the new public toilet at Mandakki Bhatti (including Borewell)	0.18	0.15	27.12.2018	27.03.2019	27-03-2019	0.14	Work Completed	WID	Completed
7	Providing Gym equipment in Mandakki Bhatti Layout Park	0.08	0.08	06.12.2018	05.02.2019	05-02-2019	0.07	Work Completed	Park	Completed
8	Relocation of Old Bus stand	2.50	2.19	05.01.2019	05.04.2019	05-06-2019	2.29	Work Completed	Transport	Completed
9	Provision for satellite command control center at SP office	0.25	0.21	16.01.2019	16.04.2019	16-04-2019	0.20	Work Completed	IT	Completed
10	Supply and Installation of sanitary napkin vending machine and Sanitary Napkin Incinerator	0.25	0.16	01.03.2019	30.04.2019	01-05-2019	0.12	Work Completed	WID	Completed
11	Construction of Public E-toilets in Parks at 9 Locations in Davanagere.	1.54	1.39	29.06.2018	26.12.2018	01-01-2020	1.33	Work Completed	WID	Completed
12	Pilot 3 B :Providing & Installation of Gasifier, Machineries and Equipments in newly constructed Working Shed at Mandakki Bhatti Davanagere.	0.19	0.19	23.08.2018	23.02.2019	15-06-2019	0.19	Work Completed	WID	Completed
13	Gym & Play equipment in Davanagere City phase 1	2.75	2.50	22.02.2019	21.08.2019	21-08-2019	2.26	Work Completed	Park	Completed
14	Improvement to Urdu School in Maganahalli Road	0.60	0.55	21.12.2018	19.06.2019	24-08-2019	0.53	Work Completed	Education	Completed
15	Remodelling of storm water drains in ABD area -Kondajji Road Drain - Drain Nos: D4A & D4B	17.12	14.98	11.06.2018	08.03.2019	05-10-2020	16.21	Work Completed	SWD	Completed
16	Supply, Installation, commissioning, operation & maintenance of Digital Display Boards	3.00	2.42	08.03.2019	22.05.2019	14-01-2020	1.92	Work Completed	IT	Completed
17	Afforestation along Smart Roads	1.00	0.82	18.07.2019	14.01.2020	14-01-2020	0.57	Work Completed	Road	Completed
18	Smart school project (Phase-2)	2.00	1.99	23-06-2020	22.08.2020	19-08-2020	1.54	Work Completed	Education	Completed
19	Improvement of Drains & Foot path in KR Road	1.73	1.58	06.10.2018	04.04.2019	15-07-2020	1.65	Work Completed	Road	Completed
20	Remodelling of storm water drains in ABD area - SPS Nagar drain	6.14	5.58	04.06.2018	02.12.2018	30-06-2020	5.40	Work Completed	SWD	Completed
21	Establishment of Smart School in Davanagere Phase-I	3.80	3.56	21.12.2019	18.02.2020	30-09-2020	2.11	Work Completed	Education	Completed
22	Improvement of Drains & Foot path in KR to HC Road	2.21	1.99	20.12.2018	18.06.2019	15-09-2020	1.66	Work Completed	Road	Completed
23	Improvement of Mandipet Road in Davanagere City	7.82	7.46	03.01.2019	02.07.2019	16-12-2021	7.24	Work Completed	Road	Completed
24	Improvement of MG Road	6.30	5.94	04.06.2018	02.12.2018	16-12-2020	5.72	Work Completed	Road	Completed
25	Remodelling of storm water drains in ABD area -Bashanagar main Road drains - Drain Nos: D7 & D8	5.30	4.89	14.06.2018	11.12.2018	03-02-2021	4.64	Work Completed	SWD	Completed
26	Heritage Block- Durgambika Temple	3.50	3.29	31.05.2019	30.05.2020	30-04-2021	3.98	Work Completed	WID	Completed
27	Improvements to Maternity Hospital in Bashanagar in ABD Area	1.50	1.35	31.05.2019	30.05.2020	30-04-2021	1.53	Work Completed	Health	Completed
28	Installation of Gym & Play equipments in parks - phase II	4.50	3.87	02.05.2020	02.05.2021	04-02-2021	3.43	Work Completed	Park	Completed
29	Mini water tender with mist Technology Vehicle and other necessary equipments for Fire and Emergency Services Department.	1.00	1.00	31-08-2020	30-01-2021	15-02-2021	0.79	Work Completed	WID	Completed
30	Remodelling of storm water drains in ABD area -H.L. Road, Chinnai Kusate Nagar and Main Road drain - Drain Nos: D9,D10,D11& D12	6.74	6.04	04.06.2018	02.12.2018	28-02-2021	5.48	Work Completed	SWD	Completed
31	Providing Raw water Transmission Bypass line connecting Kundawada lake directly to Kundawada WTP.	1.12	1.12	15-02-2021	15-11-2021	15-11-2021	1.12	Work Completed	Water	Completed
32	Installation of Signages & Road Safety measures Phase 1	5.00	5.00	22.02.2019	25.05.2019	27.07.2021	3.23	Work Completed	Road	Completed

33	Construction of Skew bridge across outer ring road and other culverts across storm water drain	5.00	4.22	19.12.2019	14.09.2020	14-04-2021	3.17	Work Completed	Road	Completed
34	Remodelling of storm water drains in ABD area in front of Fish market to Maganahalli Halla drains - Drain Nos D13,D14 & D15	10.66	9.94	11.06.2018	11.12.2018	31-03-2021	9.44	Work Completed	SWD	Completed
35	Improvement of Chowkipet Road in Davanagere City	15.00	14.42	03.01.2018	02.07.2018	27.07.2021	10.71	Work Completed	Road	Completed
36	Improvement of KR Market Road	3.65	3.66	21.12.2018	19.08.2019	27.07.2021	3.25	Work Completed	Road	Completed
37	Establishment of Smart College's in Davanagere city	4.92	4.64	05-03-2021	04-05-2021	24-08-2021	3.33	Work Completed	Education	Completed
38	Establishment of Smart Schools in Davanagere city Phase-III	4.64	4.38	08-03-2021	07-05-2021	25-08-2021	3.15	Work Completed	Education	Completed
39	Redevelopment of Tennis Court situated in High School Ground, Maintained by District Tennis Club Association and Land leased out from Education Department.	1.50	1.45	01-07-2020	31.03.2021	30-09-2021	1.55	Work Completed	Sport	Completed
40	Improvement of 9 Junctions in Davanagere City Phase I	10.00	9.03	22.02.2019	19.11.2019	26-08-2021	8.40	Work Completed	Road	Completed
41	Construction of Electric Crematorium	2.48	2.86	12.06.2019	13.03.2020	31-08-2021	3.09	Work Completed	OID	Completed
42	Command and Control Centre (Construction of Building)	15.85	12.81	18.01.2019	15.10.2019	26-08-2021	12.35	Work Completed	IT	Completed
43	Improvement of basic Infrastructure in Mandakki Bhatti Area	18.00	14.57	06.03.2019	05.03.2020	26-08-2021	15.73	Work Completed	OID	Completed
44	E-Toilets in Davanagere City (Phase 2)	6.40	5.05	22.02.2019	21.08.2019	26-08-2021	2.00	Work Completed	OID	Completed
45	Remodelling of storm water drains in ABD area - Kondajji Road Drain - Drain Nos: D1, D1A, D2, D3, D5 & D6	18.34	16.15	11.06.2018	08.03.2019	08-10-2021	15.42	Work Completed	SWD	Completed
46	Redevelopment of Kalyani at Hondada Circle and Clock Tower in ABD Area.	3.10	2.83	11.02.2019	10.08.2019	30-09-2021	3.12	Work Completed	OID	Completed
47	Procurement of E-Fogger & E-Sprayer vehicle, Davanagere	0.24	0.25	21-08-2021	20-10-2021	11-10-2021	0.22	Work Completed	OID	Completed
48	Afforestation along Roads Phase -II	5.00	4.22	18.12.2019	15.06.2020	30-10-2021	1.02	Work Completed	Road	Completed
49	Laser show @ Kundawada Lake and Musical Fountain, Installation of lights and improvements in Glass house	5.00	4.92	17-11-2020	16-05-2021	30-09-2021	3.05	Work Completed	OID	Completed
50	Construction of Approach Bridge At SSM Nagars in Davanagere	2.00	1.73	17-11-2020	16-05-2021	30-11-2021	1.31	Work Completed	Road	Completed
51	CCC Building & Smart City office interior & Furniture	3.00	1.75	02.05.2020	01.11.2020	30-11-2021	0.44	Work Completed	IT	Completed
52	Redevelopment of Road from Govt., Employees Samudaya bhavana (New dock circle) to Saptagiri School - Corporation Road	10.00	8.84	20-08-2020	19-02-2021	01-12-2021	8.76	Work Completed	Road	Completed
53	Major storm water drain from Mattikal to Bethur Halla	3.00	2.72	18.03.2020	17.12.2020	30-11-2021	0.97	Work Completed	SWD	Completed
54	Improvements of Schools in ABD Area	3.00	2.11	12.09.2019	08-06-2020	30-11-2021	1.74	Work Completed	Education	Completed
55	Improvement of Junctions in Davanagere City Phase 2	5.00	4.19	29.08.2019	25.05.2020	30-11-2021	2.62	Work Completed	Road	Completed
56	Implementation of Blood Separation unit in Red cross society, Davanagere	0.66	0.62	27-01-2021	13-03-2021	23-12-2021	0.37	Work Completed	Health	Completed
57	Major storm water drain from Shamanur Rudra bhoomi to Kundawada WTP 2km length.	16.00	13.57	20-08-2020	19-04-2021	30-12-2021	12.69	Work Completed	SWD	Completed
58	Remodelling of Storm Water Drains around Durgambika temple in ABD Area.	7.94	7.17	16.01.2019	15.07.2019	31-12-2021	5.96	Work Completed	SWD	Completed
<b>Total</b>		<b>269.37</b>	<b>239.09</b>				<b>210.35</b>			

#### II. Ongoing Projects

Sl.No	Name of the Project	SCP Cost In Cr	W O Cost	W.O Date	Date of Completion as per contract	Probable date of Completion	Finacial Progress (Rs in Cr)	Present Status	Sector	Status
1	Improvement of Chamarajpet Road in Davanagere City	6.98	6.81	19.01.2018	18.07.2018	28-02-2022	4.23	Total length of proposed Road - 470m, road work, Storm water drain work, Electrical chambers & utility ducts and Telecom Chambers work completed. Out of 20 nos of Feeder pillars, 20 nos feeder pillar fixing completed. Street light pole foundation concrete completed for 27 nos & street light pole (18 Nos) erection completed and balance is in progress. Footpath work on LHS side 477 mtr completed & RHS side 307 mtr completed and balance is in progress. 240mm <sup>2</sup> & 400mm <sup>2</sup> cable jointing is under progress.	Road	Ongoing
2	Implementation of ICT Project in Davanagere	42.41	48.36	10.10.2018	10.10.2019	21-07-2022	22.71	Procedure Enclosed	IT	Ongoing
3	Redevelopment of Chamarajpet	5.17	5.00	11.11.2019	11.11.2019		0.19	There is issue in maintenance of E-rickshaws by the beneficiaries, they have given letters to the Corporation to make both the vehicles and refund of the money. The DSCL is under process to resolve the issues.	Transport	Ongoing

4	Improvement of secondary drains at Basavarajpete, Basha Nagar, Mandapete & Managahalli road in ABD area	14.26	13.84	16.01.2019	13.10.2019	31-03-2022	7.17	Total length of drain: 6390 mts. Out of which 6430 mts is completed. Balance is in progress. Footpath work 1765 sqm / out of 9645 sqm completed. Remaining Footpath work is in progress	SWD	Ongoing
5	Redevelopment of Old City Bus Stand	28.57	25.37	01.04.2019	01.09.2020	31-03-2022	10.15	Basement floor, Mezzanine floor roof slabs & First floor roof slabs concreting completed. Ceiling plastering work & CC block work is completed in Basement, Mezzanine floor & First floor. Terrace floor slab completed up to 2nd expansion joint & 3rd partition slab work completed. Parapet wall & Dummy columns work completed and OHT, Sump tank work, Granite flooring (F.F), Tiles laying works, plumbing work, external plastering work. Storm water drain - pipe laying & chamber construction is under progress.	Transport	Ongoing
6	MSI(Centralised Data center at KMDS)	12.50	12.50				11.88	Work order issued. Project is being monitored by KMDS	IT	Ongoing
7	Improvement of Binny Company Road	6.40	5.80	08.03.2019	04.09.2019	20-02-2022	3.78	Total Road Length: 530mts. Road work, Electrical and telecom chambers Completed. SWD & DWC pipe laying, UGD Chambers completed. 20 nos of electrical pole foundations and pole erection work completed. 240 V cable laying completed from Vijayalakshmi road to MG Road. Out of 28 Nos of Feeder pillars, 28 Nos of feeder pillar fixing completed. 95 mm <sup>2</sup> cable laying and paver fixing on RHS side completed. 240 mm <sup>2</sup> cable laying completed on RHS from Chamarajpete to KR Road. Paver fixing is in progress from Chamarajpete Road to KR Road	Road	Ongoing
8	Basic infrastructure in Ashraya Layouts	37.50	34.85	07.03.2019	06.03.2020	31-03-2022	28.31	Total Road Length: 29900 mts & Drain Length 26000 mts; Out of which: 20100 mts road work & 25600 mts drain work is completed. Footpath 20984 sqm work completed out of 34984 sqm. Balance work is under progress	Road	Ongoing
9	Construction of Barrage across Tungabhadra River near Rajanahalli village	98.16	78.07	14.09.2019	05.05.2021	31-12-2022	47.65	Foundation concreting for 510 mts out of 570 mt up to RL 521.00 mtr including 46 piers and 4 sluice gates completed. 480 mtrs of stilling basin completed out of 570 mtrs. Out of 110 Nos Pre-cast girders 75 Nos first stage concrete completed & remaining is in progress. Out of 55 piers 46 nos in progress out of which 11 pier raised upto pier cap level, and 25 pier raised upto bottom of pier level. 405 mtr ggee concreting completed.	Water	Ongoing
10	Development of Pedestrian Foot path in ABH area Phase 1	20.00	17.88	19.07.2019	09.07.2020	28-02-2022	16.63	Total length of drain is 5650 mts; out of which 5450 mtrs completed. Drain work is completed at Seebara Road, Bamboo bazar road, Court road & Hondada Circle road. Drain works at RTD road & Hindu Rudraboomi is under progress. Footpath work is completed at Seebara road & Hondada Circle road. Footpath work at Hindu Rudraboomi Road, RTD road & Court road is under progress.	Road	Ongoing
11	Redevelopment of Jagalur Bus stand	3.60	3.71	26.06.19	26.12.2019	31-03-2022	1.61	Truss fabrication, Erection, Roof sheet covering work is completed. Shop roof slab concreting completed, Toilet block, Block work & plastering completed. Bus bay concreting work completed. Granite Flooring, shop rolling shutter fixing work & False ceiling works completed. & Finishing works are under progress.	Transport	Ongoing
12	Improvements of Major storm water drains in PAN City	25.00	21.53	25.06.2019	25.06.2020	28-02-2022	21.71	Total Length of drain: 7300 mts (After de-scooping); Out of which 7000 mts drain work is completed. Balance drain work at Shemondur Rudraboomi drain work is in progress.	SWD	Ongoing
13	Installation of Signages & Road Safety Measures (Phase2)	9.00	9.65	16.08.2019	12.02.2020	31-07-2022	8.28	Thermoplastics painting work 5600 sqm completed out of 17050 sqm. And balance is under progress. Road studs fixing 2400 nos completed Out of 17000 nos and balance is in progress. Signage board making and pole making is under progress	Road	Ongoing
14	Kundawala lake development with bund improvement	15.20	15.82	11.04.2019	10.09.2020	31-07-2022	5.48	Bund widening 3800 mtr and Stone revetment work 1708 mtr Completed. Remaining work like bund widening, stone revetment, outfall gate RCC work is in progress.	Lake	Ongoing
15	Basic infrastructure to 7 roads	25.00	21.76	18.11.2019	18.11.2020	31-05-2022	12.37	Total Length of Road- 3396 mtrs, Drain - 6113 mtrs, Foot Path - 16453 sqm & Streetlights-240 Nos. Out of which road work of 3376 mtr, Drain 5293 mtrs and Foot Path - 12100 sqm and 48 Nos Electrical poles erection completed. Additional works in Gundahalli - 715 mtr & Managahalli - 54 mtr completed. Remaining work is in Progress	Road	Ongoing

16	Improvement of pedestrian footpath Phase II	20.00	17.23	15.02.2020	14.02.2021	31-07-2022	6.25	Total drain length is 610 mtrs - 610 mtr drain wall raising work completed, New drain work 530 mtr completed out of 530mtr. Road widening for 400mtr completed. Footpath work excavation,embankment, GSB,WMM layers completed for 250mtr LHS side.Footpath work excavation,embankment, GSB,WMM layers completed for 200mtr RHS side. Kerb Stone fixing for raised footpath works completed for 200 mtr length and paver fixing is in progress.	Road	Ongoing
17	Development of Ring road & its approach roads	65.00	53.64	20.02.2020	19.02.2021	31-03-2022	34.38	Total drain length is 610 mtrs - 610 mtr drain wall raising work completed, New drain work 530 mtr completed out of 530mtr. Road widening for 400mtr completed. Footpath work excavation,embankment, GSB,WMM layers completed for 250mtr LHS side.Footpath work excavation,embankment, GSB,WMM layers completed for 200mtr RHS side. Kerb Stone fixing for raised footpath works completed for 200 mtr length and paver fixing is in progress.	Road	Ongoing
18	Major Storm Water Drains in ABD area Koracharatti to Bethur.	3.00	2.77	18.03.2020	17.12.2020	28-02-2022	1.86	Total drain length is 610 mtrs - 610 mtr drain wall raising work completed, New drain work 530 mtr completed out of 530mtr. Road widening for 400mtr completed. Footpath work excavation,embankment, GSB,WMM layers completed for 250mtr LHS side.Footpath work excavation,embankment, GSB,WMM layers completed for 200mtr RHS side. Kerb Stone fixing for raised footpath works completed for 200 mtr length and paver fixing is in progress.	SWD	Ongoing
19	Construction of Research and Development Building in UBDT College of Engineering affiliated to VTU (Govt. Engineering College)	4.50	4.19	26-06-2020	25.06.2021	28-02-2022	2.61	Ground floor: RCC structural work, Masonry walls, Plastering, Flooring, MS pergola work, Fixing of doors and windows, MS Truss, Structural glazing work completed. Sanitary fixing, Painting, Furniture, Road works and Electrical works are in progress. First floor: RCC structural work, Masonry walls, Plastering, Flooring, MS Truss work, Fixing of doors and windows, Water proofing work completed. Painting, and Electrical works are in progress.	Education	Ongoing
20	Basic Infrastructure development works in SSM Nagar, Beedi Layout, ParavathammaNagara of ABD area	10.00	8.67	20-08-2020	19-08-2021	30-03-2022	5.43	Total drain length is 15400mtrs out of which 13197 mtr drain work completed, balance drain work is under progress.	SWD	Ongoing
21	Rejuvenation of Swimming pool in Devaraj Urs Layout under the ownership of Department of Youth and Sport Services.	5.00	2.61	17-11-2020	16-05-2021	31-03-2022	0.87	Dismantling of existing tiles completed. Grouting work and plastering of walls is completed, water proofing with PCC for raft is completed. Pumps and Filters are delivered to site.Tiles fixing for inside pool area completed and outside tiling work, Electromechanical works and sanitary fixing work for toilet block is in progress.	Sports	Ongoing
22	Improvements of Government high school building in Davanagere City	2.00	2.00	16-12-2020	14-06-20200	14-06-2022	1.02	Outer wall plastering removal completed and re-plastering done for the same. Class room water proofing, sheeting works, plastering work, school inside drainage work completed. 20 Nos of class room's granite flooring completed, out of 20 Nos.20 Nos of class rooms roof tiling completed, out of 20 Nos. Waterproofing works for the terrace area is completed. Electrical conduiting work, paver laying work is in progress.	Education	Ongoing
22	Improvement of Government School Buildings in North zone of Davanagere City.	4.00	3.62	21-12-2020	20-12-2021	22-06-2022	1.01	8 Location works details as follows: 1) Chamarajepete - Roof Slab work completed.Plastering in progress 2) Basapur - Roof slab completed & BBM work is under progress at First floor. 3) Clock Tower - Plinth beam work completed.Column raising is in progress. 4) Karmur - No clearance. 5) Yaregunte - Compound wall & Toilet block works completed. 6) Bharath Colony - BBM work up to roof in progress. 7) Dasapura - Green room work in progress. 8) Toilet Block at DIET - Plastering work completed. Electrical & Plumbing works in progress.	Education	Ongoing
24	Improvement of Government School Buildings in South zone of Davanagere City.	4.00	3.62	21-12-2020	20-12-2021	22-06-2022	1.31	7 Location works details as follows: 1) Cotton Market- Plastering work completed & flooring work in progress 2) BMSA Kivemahli- Plinth beam work completed and columns raising is in progress 3) Dange Park - Plastering work is in progress. 4) Helabundawada - Windows & ventilators fixing completed and plastering work is in progress 5) S.M.Badavane - Plastering work completed and flooring is in progress. 6) Sri Rama Nagar - Compound wall works completed & Plastering for school building in progress. 7) Toilet Block at DRR Polytechnic - Plastering work completed and electrical, plumbing work in progress.	Education	Ongoing

25	Redevelopment of KSRTC Bus stand	90.00	109.85	31-12-2020	31-12-2022	31-12-2022	15.57	Part 1 - Basement & Mezzanine floor slab concreting completed. First floor slab shuttering completed and slab reinforcement is under progress. Part 2 - Basement slab concreting completed and column raising for first floor completed and slab shuttering for first floor work is in progress. Part 3 - Mass excavation works completed. Ground floor slab concreting completed and column raising for first floor is under progress. Part 4 - Mass excavation works completed. Footing concreting completed and PCC for such slab is completed. Column raising is in progress.	Transport	Ongoing
26	Stadium near SSM Nagar B Block (Corporation Owned Property)	10.00	9.19	04-02-2021	04-02-2022	31-07-2022	2.26	Building Footing concreting for building portion completed, column concreting up to Tie beam completed. Tie beam concreting work completed. Wall raising, plastering & Column raising up to plinth level completed. Plinth beam concreting completed. Column raising above plinth is in progress.	Sport	Ongoing
27	Trauma centre and other development works in Chigater General Hospital (Govt. District Hospital)	15.50	11.33	18-03-2021	19-05-2022	31-08-2022	1.48	Excavation, PCC, Steel fabrication and Concreting for footings and Columns Casting up to plinth beam level completed. Retaining wall construction & back filling work is under progress.	Health	Ongoing
28	Construction of Open Air Theater, Entrance Porch and Theme Park with pathway and Landscaping at visual Arts College premises (affiliated to Davanagere University campus (near College) in Davanagere City on Turn Key Basis	6.00	6.21	13-10-2021	12-10-2022	12-10-2022	0.00	Site handed over on 05.01.2022. Work is to be taken up.	CID	Ongoing
29	Bus stand in Bedkur Road.	2.50	10.64	29-10-2021	29-10-2022	29-10-2022	0.00	W.O issued on 29-10-2021	Transport	Ongoing
30	GPS & RFID Based Integrated Solid waste Management System	9.16	16.52	05-01-2022	10-01-2023	10-01-2023	0.00	W.O issued on 05-01-2022	CID	Ongoing
<b>Total</b>		<b>640.56</b>	<b>619.45</b>				<b>267.32</b>			

### III. Tendering stage

Sl.No	Name of the project	SCP cost	Tender Cost	Tender date	Last date of bid submission	No. of tender calls	Present Status	Sector	Status
1	ICT Works in PAN City- Phase II	7.02	7.02	13-10-2021	23-11-2021	3	Technical Bid opened on 23.12.2021 05 Bidders Participated Negotiation meeting held on 05-02-2022	IT	Under Tender Process
2	Illumination to Kalyani & Clock Tower	0.65	0.65	14-08-2021	13-09-2021	3	EOI Opened on : 06-01-2022 02 Bidders Participated. Evaluation is under progress Bid Documents floated in E-procurement portal, Last Date for submission is 14-02-2022.	CID	Under Tender Process
<b>TOTAL</b>		<b>7.67</b>	<b>7.67</b>						

### IV. DPR/FR Stage

Sl.No.	Name of the project	SCP cost	DPR Cost	DPR approval date	Tentative Date of Tendering	Present Status	Sector	Status
Nil								
<b>Grand Total SCM</b>		<b>917.60</b>	<b>866.21</b>			<b>177.67</b>		

### PUBLIC-PRIVATE PARTNERSHIP (PPP) Project

#### I. Completed Project

Sl.No.	Name of the project	SCP cost	W/O Cost	Work order date	Date of completion as per contract	Actual Completion Date	Financial Progress (Rs in Cr)	Present Status	Sector	Status
1	Development, operating and maintenance of Smart Bus Q Shelters at 52 locations in Davanagere city on PPP mode at Davanagere phase 1	3.53	2.82	08.03.2019	04.01.2020	30-01-2021	2.80	Work Completed	Transport	Completed
2	Selection of Developer to Design, Finance, Manufacture, Supply, Install, Test, Commission, Operate and Maintain for Roof top Solar PV systems for 25 years on Tariff basis on selected Eight Government Buildings.	0.00	0.00	15.11.2018	04.09.2019	31-09-2021	0.00	Work Completed	Energy	Completed
<b>Total</b>		<b>3.53</b>	<b>2.82</b>				<b>2.80</b>			

#### II. Ongoing Stage

Sl.No.	Name of the project	SCP cost	W/O Cost	Work order date	Date of completion as per contract	Probable Date of completion	Financial Progress (Rs in Cr)	Present Status	Sector	Status
1	Public Bicycle Sharing System	9.99	9.99	08.03.2019	04.12.2019	28-07-2022	0.00	100 Nos. of Manual Bicycles and 100 Nos of E-cycles received & Trial run started. Balance 2 locations civil works yet to start.	Transport	Ongoing
2	Development, operating and maintenance of Smart Bus Q Shelters at 52 locations in Davanagere City on PPP mode at Davanagere phase 2	4.50	3.20	18.03.2020	09.07.2021	30-09-2022	0.00	Site clearing and 20 location foundation work completed. 17 Nos location erection completed & balance erection work is in progress.	Transport	Ongoing
3	LED Street lights	0.00	23.54	19-02-2021	17-10-2021	30-06-2022	0.00	Installation work is in progress.	Energy	Ongoing
<b>Total</b>		<b>14.49</b>	<b>26.73</b>				<b>0.00</b>			

### III. Tendering stage

							Financial				
--	--	--	--	--	--	--	-----------	--	--	--	--



Sl. No.	Name of the project	SCP cost	DPR Cost	Tender Date	Last Date of Bid Submission	Progress (Rs in Cr)	Present Status	Sector	Status
Nil									
Total		0	0						

IV. DPR/FR Stage									
Sl. No.	Name of the project	SCP cost	DPR Cost	DPR Approval Date	FR Approval Date	Present Status	Sector	Status	
Nil									
Total PPP		18.02	39.65			4.18			

### Convergence Projects

#### I. Work Completed

Sl No.	Name of the Project	SCP cost in Cr	DPR Cost in Cr			Financial Progress (Rs in Cr)	Stage of Project		
1	Sewerage treatment plant Plant of 20MLD & SMLD including O & M for 3 years	37.74	38.79			39.60	Work completed O & M under Progress and (20 MLD Plant expires on 12.06.2021 and 5 MLD plant expires on 18.11.2021)		
2	Development of park in Shamanur Village ward no 30	1.00	1.00			0.93	Work completed		
3	Providing and laying asphalt road in SSM Nagara in 2nd & 3rd main, 7th cross road	1.00	1.00			1.36	Work completed		
4	Providing and laying SWD & UGD in Ring road to Rajabhavana hotel via PB road in Ward no 18	1.00	1.00			1.00	Work completed		
5	Replacement of 11KV overhead by UG cable system MCC B feeder	14.59	14.59			14.59	Work completed		
6	Replacement of LT overhead by UG cable system Ranganath 3rd unit	15.97	15.97			15.97	Work completed		
7	Construction of RE wall for ring road approaches to RDB	37.96	37.96			35.62	Work completed		
8	Construction of covered auction platform at KR Market of APMC Davanagere.	22.29	25.00			21.93	Work completed		
Total		131.55	135.31			131.00			

#### II. Ongoing Stage

Sl No.	Name of the Project	SCP cost in Cr	DPR Cost in Cr			Financial Progress (Rs in Cr)	Stage of Project		
1	Expansion of Sewerage system in Davanagere City.	109.99	87.67			103.02	Work in progress and EOT approved till 28-02-2022		
2	Construction of Distribution network - operated assisted in Davanagere including 8 years O&M of 24X7 Davanagere water supply system.	662.03	587.37			276.85	Work in progress.		
3	Davanagere Bulk Water Supply 01	83.37	89.00			76.89	Work in progress.		
Total		855.39	764.04			456.76			

#### III. Tendering Stage

Sl No.	Name of the Project	SCP cost in Cr	DPR Cost in Cr			Stage of Project			
Nil									

#### IV. DPR/FR Stage

Sl No.	Name of the Project	SCP cost in Cr	DPR Cost in Cr			Stage of Project			
Nil									
Convergence Grand Total		986.94	899.35			587.76			
Grand Total (SCM+PPP+CONVERGENCE)		1904.54	1805.21			1069.61			

Highways Department - Smart City - O2 PROJECTS

S.No.	Name of the Project	BCC Cost in Cr.	UPREVO Cost	BPM Approved (Date by T.C)	TN Date by SPV GM (TnCo)	Tender Notification Date	Date of Tender Receipt	Name of Contractor	AVD Date	Work Completion Date	EOT	Financial Expenditure Tn Date	Signs Completed as per Date	Status Work in progress	Amount Completed per state
Completed Projects															
1	Smart Hubnet	2.3	1.27		13.06.2018	25.01.2019	14.02.2019	M.S. Srinivas Infotech, Bangalore	09.01.2019	30.10.2019		0.97	Completed	1st Year O&M Completed	
2	Smart Hubs/Nodes	4.2	3.00		13.09.2018	23.04.2019	11.02.2019	M.S. Srinivas Infotech, Bangalore	29.07.2019	30.10.2019		2.92	Completed	1st Year O&M Completed	
3	MCO Park Phase-1 (Financial Incentive)	5.0	4.83		14.10.2018	29.02.2019	02.03.2019	ITSA Technology, Bangalore	03.08.2019	14.09.2020		3.84	Completed		
4	Supply of 15 nos of Marriage Auto's (Supply of 10 nos & Supply of 05 nos) (Total cost 34.00 Lakhs)	3.21	3.84		24.07.2019	19.09.2019	24.10.2019	1. Lakshmi Jayaraman 2. Sathya Lakshmi	24.03.2020	02.06.2020		2.58	Completed		
5	Restoration of Core Markets - Janta Bazaar Package (A) Rehabilitation of 207 Katta	0.3	0.940		16.02.2019	16.02.2019	30.03.2019	Bee Green Lenses (India) Pvt Ltd	06.08.2019	27.11.2020		0.91	Completed		
6	MENGE Industrial Estate - Infrastructure Facility (Total road length - 2.12 Km)	15.03	18.4	17.12.2018	13.02.2019	13.02.2019	22.05.2019	B.S. Builders	12.06.2019	02.01.2021		15.84	Completed		
7	MCO Park Redevelopment of Glass Lifting	5	4.1		18.03.2020	18.03.2020	28.04.2020	M.S. Sangee Marketing Bangalore	21.07.2020	29.01.2021		1.68	Completed		
8	Purple Parking with Smart Parking	5	4.50	11.02.2019	13.02.2019	11.02.2019	22.04.2019	Smart Parking Solutions, Mumbai	29.04.2019	31.01.2021		1.20	Completed		
9	Establishment of QC Laboratory	0.45	0.81		30.09.2019	04.12.2019	04.01.2020	M.S. Mahesh Yedda	02.07.2020	11.01.2021		0.50	Completed		
10	Development of KCCV Package - 01 (C&C)	4.5	4.91		30.07.2018	01.08.2018	07.10.2018	Sushantha Infra Tech Ltd	04.01.2019	10.02.2021		4.56	Completed		
11	KCCV Services	5	3.62		15.12.2018	15.12.2018	23.01.2019	T.C. India Pvt Limited	27.06.2019	19.02.2021		2.70	Completed		
12	Creating a Monitoring MVV Website	0.015	0.015		01.07.2017	01.07.2017	06.07.2017	S.T.I.T.I.I. SOLUTIONS, Hubballi	14.07.2017	21.07.2017		0.01	Completed		
13	Smart Telen (e-roads)	1.01	1.01		30.11.2018	01.12.2018	23.01.2019	M.S. Eram Scientific Pvt Ltd	24.03.2019	25.03.2019		1.01	Completed		
14	Digitizing of Rajahalli (North)	0.917	0.917		25.02.2018	24.02.2018	11.03.2018	SANKARAJUDAS HANUMAN	27.02.2018	26.09.2018		0.82	Completed		
15	Digitizing of Rajahalli (South)	0.8	0.8		25.02.2018	24.02.2018	11.03.2018	S. R. RAJU	23.05.2018	19.09.2018		0.77	Completed		
16	Sanitary Napkin Washing Machine	0.10	0.13		03.09.2018	04.09.2018	15.09.2018	M. V. S. Traders, Channarayana	25.10.2018	19.12.2018		0.13	Completed		
17	Rain Water Harvesting	0.37	0.37		22.01.2018	30.01.2018	15.02.2018	S.H. Talwar	23.07.2018	23.12.2018		0.29	Completed		
18	Redevelopment of Swimming Pool at	2.51	1.21		30.07.2018	01.08.2018	07.10.2018	M&S Construction Ltd, Bangalore	27.12.2018	30.11.2019		1.21	Completed		
19	KCCV Rooms Intercom	5	3.27		27.11.2018	28.11.2018	01.01.2019	M.S. Sangee Marketing, Bangalore	23.02.2019	31.01.2021		2.47	Completed		
20	Supply Road Package-04 New Road (Total road length - 2.07 Km)	37	22.54	09.10.2018	10.10.2018	11.10.2018	24.11.2018	J.M. Construction, Bellary	04.02.2019	03.01.2021		14.56	Completed		
21	Basic Services to Urban Poor (B&L) Package-01 (67 Roads) (Road Length - 1.13 Km)	22.5	31.34	15.09.2018	17.09.2018	11.10.2018	28.11.2018	Halgamya, Bangalore	04.02.2019	15.06.2021		29.25	Completed		
22	Civilian Change Challenge (Project funded by KCCV Hospital)	0.26	0.26		13.11.2020	13.11.2020	04.12.2020	M.S. Sangee Marketing, Bangalore	22.01.2021	16.08.2021		0.26	Completed		
23	Redevelopment of Ukkal Market	5.3	1.01		27.05.2019	27.05.2019	11.09.2019	USKA Karnataka Infra Project Pvt Ltd	05.10.2019	31.08.2021		1.23	Completed		
24	Supply and Installation of CCTV	0.57	0.408		19.12.2017	20.12.2017	31.01.2020	M.S. Tejas Technology	22.03.2020	11.10.2021		0.47	Completed		
25	Improvement of Core Markets - Ukkal Vag Market II Rehabilitation of Katta and Nappi	0.75	0.74		24.07.2019	19.09.2019	04.10.2019	Sanjay Sathya Builders	28.01.2020	31.08.2021		0.74	Completed		
26	Rehabilitation and Installation of Biogas Plant in Ukkal (Supply 68 Biogas)	5	5		09.09.2019	26.12.2019	16.01.2020	M.S. Tejaswini Security Systems Pvt Ltd	02.06.2020	19.01.2022		2.22	Completed		
27	KCCV Road System Management	32.27	43.81	03.03.2018	03.03.2018	07.01.2018	27.04.2018	NFC India Pvt Ltd	19.11.2018	10.01.2022		33.40	Completed		
28	Installation and Development	16.25	20.27	16.03.2018	16.03.2018	25.03.2018	31.03.2018	M.S. Sushantha Infra Tech Pvt Ltd, Bangalore	16.10.2018	19.01.2021		18.10	Completed		
29	Redevelopment of Buggala Market	1.0	0.8	11.04.2019	27.04.2019	27.06.2019	11.09.2019	USKA Karnataka Infra Project Pvt Ltd	02.10.2019	19.01.2022		0.81	Completed		
30	KCCV Road Redevelopment	14.7	14.314	18.04.2018	02.08.2018	04.09.2018	14.10.2018	M&S Construction Pvt. Ltd., Mysuru	03.04.2019	10.01.2022		8.53	Completed		

S.No.	Name of the Project	SCF Cost in Cr.	DPR/SPV Cost	DPR Approved Date by TC	SPV Base by SPV/CSI (Tech)	Tender Notification Date	Date of Tender Receipt	Name of Contractor	W.O Date	Work Completion Date	EOT	Financial Expenditure Till Date	Items Completed till Date	Status Work in progress	Status Components yet start
31	Supply and installation of RFID readers	1.8	0.98		14.07.2021	14.07.2021	11.08.2021	M x ID Tech Solutions, Delhi	10.10.2021	10.11.2021		0.49	Completed		
32	Supply and installation of GPS trackers	0.65	0.642		14.07.2021	14.07.2021	11.08.2021	M x Vectors Software Pvt Ltd, Kolkata	26.10.2021	26.11.2021		0.02	Completed		
		209.16	206												
Ongoing Projects															
1	Smart Road Package-05 New Roads (Scope Road Length 2.1 Km)	37.5	31.39	09.10.2018	10.10.2018	11.10.2018	26.11.2018	Indraprastha, Jaipur	04.02.2019	04.02.2020	EOT: 03.02.2021 EOT2: 31.07.2021 EOT3: 31.10.2021 EOT4: 31.01.2022	26.51	Road cutting & Subgrade laying: 2300 m UGL laying: 2300 m Utility Duct: 5900 m Trench Multi Duct: 3200 m H/WL laying: 1200 m Sewer pipe laying: 13700 m Storm pipe laying: 4020 m Sewer Chambers: 135 Nos Storm water Chamber: 152 Nos HT/LT Chambers: 30 Nos Street light pole foundation: 60 Nos	Road cutting & Subgrade laying: 2300 m UGL laying: 2300 m Utility Duct: 5900 m Trench Multi Duct: 3200 m H/WL laying: 1200 m Sewer pipe laying: 13700 m Storm pipe laying: 4020 m Sewer Chambers: 135 Nos Storm water Chamber: 152 Nos HT/LT Chambers: 30 Nos Street light pole foundation: 60 Nos	Road cutting & Subgrade laying: 2300 m UGL laying: 2300 m Utility Duct: 5900 m Trench Multi Duct: 3200 m H/WL laying: 1200 m Sewer pipe laying: 13700 m Storm pipe laying: 4020 m Sewer Chambers: 135 Nos Storm water Chamber: 152 Nos HT/LT Chambers: 30 Nos Street light pole foundation: 60 Nos
2	Smart Road Package-05 New Roads (Scope Road Length 4.17 Km)	27.7	37.719	09.10.2018	10.10.2018	11.10.2018	26.11.2018	Indraprastha, Jaipur	04.02.2019	04.02.2020	EOT: 03.02.2021 EOT2: 31.07.2021 EOT3: 31.10.2021 EOT4: 28.02.2022	27.76	Road cutting & Subgrade laying: 2550 m UGL laying: 2030 m W/M: 2030 m Utility Duct: 4913 m Trench Multi Duct: 454 m H/WL laying: 445 m Sewer pipe laying: 4620 m Storm pipe laying: 4620 m Sewer Chambers: 214 Nos Storm water Chamber: 212 Nos HT/LT Chambers: 64 Street light pole foundation: 170 Nos	Road cutting & Subgrade laying: 2550 m UGL laying: 2030 m W/M: 2030 m Utility Duct: 4913 m Trench Multi Duct: 454 m H/WL laying: 445 m Sewer pipe laying: 4620 m Storm pipe laying: 4620 m Sewer Chambers: 214 Nos Storm water Chamber: 212 Nos HT/LT Chambers: 64 Street light pole foundation: 170 Nos	Road cutting & Subgrade laying: 2550 m UGL laying: 2030 m W/M: 2030 m Utility Duct: 4913 m Trench Multi Duct: 454 m H/WL laying: 445 m Sewer pipe laying: 4620 m Storm pipe laying: 4620 m Sewer Chambers: 214 Nos Storm water Chamber: 212 Nos HT/LT Chambers: 64 Street light pole foundation: 170 Nos
3	Basic Services to Urban Poor (HSR) Package-01 (35 Road Length- 5.91 Km)	33	33.31	02.11.2018	26.11.2018	23.01.2019	14.02.2019	C.A Bradoo	04.06.2019	03.06.2020	EOT: 31.03.2021 EOT2: 30.11.2021	25.64	1. Electrical work for School no 1 2. LT chambers- 120 nos 3. Feeder Pole foundation- 127 nos 4. Street light foundation- 202 nos 5. Drain duct- 1087 nos 6. Drain duct- 1100 nos 7. PVC Sump 8. DWG pipe 50mm - 15600m 9. DWG pipe 75mm - 23810m 10. 7mm Multiduct- 7500m 11. H/C RCC slab compound 12. Storm Drain work New drains 7111 nos 13. Existing Drain only Rain Sump (203) 4 nos 14. New drain (23) work completion- 31 nos Total Length of Drain work completed- 5620 nos 1) Storm Drain work 9.13 km 2) LT Chambers- 210 nos 3) Feeder Pole - 40 nos 4) H/C Chamber- 25 nos 5) Street Light - 157 nos 6) DWG 160 mm - 16300m 7) DWG 75 mm - 19200m 8) 7 way Multi duct- 2950m 9) LT LT cable 240kgms - 2240m 10) Cable to Sump - 6340m 11) DDM - 3520m	1. Power block laying at utility corridor at Road No 19.2. Relaying of LT over head lines on road no 01,19,28 3. Street Light foundation at road no 19,19,17,14,18 4. Street light pole erection at road no 28,24,19,18 5. Providing concrete band for meters on road no 19 6. Relaying of existing electrical gear on road no 19.01	1. Storm pole structure for 19.2. Time control panel commissioning 2. Power block work at road no 6, 7 & 8 (UGD work)
4	Basic Services to Urban Poor (HSR) Package-02 (37 Road Length- 5.9 Km)	27	42	02.11.2018	26.11.2018	17.10.2019	04.12.2019	C.A Bradoo	20.02.2020	19.04.2021	EOT: 09.09.2021 EOT2: 31.12.2021 EOT3: 31.03.2022 (Substated)	20.86	1. Storm Drain work New drains 7111 nos 2. Existing Drain only Rain Sump (203) 4 nos 3. New drain (23) work completion- 31 nos Total Length of Drain work completed- 5620 nos 1) Storm Drain work 9.13 km 2) LT Chambers- 210 nos 3) Feeder Pole - 40 nos 4) H/C Chamber- 25 nos 5) Street Light - 157 nos 6) DWG 160 mm - 16300m 7) DWG 75 mm - 19200m 8) 7 way Multi duct- 2950m 9) LT LT cable 240kgms - 2240m 10) Cable to Sump - 6340m 11) DDM - 3520m	1. Storm Drain work New drains 7111 nos 2. Existing Drain only Rain Sump (203) 4 nos 3. New drain (23) work completion- 31 nos Total Length of Drain work completed- 5620 nos 1) Storm Drain work 9.13 km 2) LT Chambers- 210 nos 3) Feeder Pole - 40 nos 4) H/C Chamber- 25 nos 5) Street Light - 157 nos 6) DWG 160 mm - 16300m 7) DWG 75 mm - 19200m 8) 7 way Multi duct- 2950m 9) LT LT cable 240kgms - 2240m 10) Cable to Sump - 6340m 11) DDM - 3520m	1. Storm Drain work New drains 7111 nos 2. Existing Drain only Rain Sump (203) 4 nos 3. New drain (23) work completion- 31 nos Total Length of Drain work completed- 5620 nos 1) Storm Drain work 9.13 km 2) LT Chambers- 210 nos 3) Feeder Pole - 40 nos 4) H/C Chamber- 25 nos 5) Street Light - 157 nos 6) DWG 160 mm - 16300m 7) DWG 75 mm - 19200m 8) 7 way Multi duct- 2950m 9) LT LT cable 240kgms - 2240m 10) Cable to Sump - 6340m 11) DDM - 3520m
5	Smart Road Package-02 (Road Length- 7.9 Km (Major- 1.92 Km Minor- 5.98 Km))	47	47.02	06.10.2018	16.10.2018	12.12.2019	30.11.2019	M x Prashant Road Infra Projects Pvt. Jaipur	17.02.2020	16.02.2021	EOT: 27.12.2021 EOT2: 31.12.2021 EOT3: 31.03.2022 (Substated)	22.28	1) Storm Drain work 9.13 km 2) LT Chambers- 210 nos 3) Feeder Pole - 40 nos 4) H/C Chamber- 25 nos 5) Street Light - 157 nos 6) DWG 160 mm - 16300m 7) DWG 75 mm - 19200m 8) 7 way Multi duct- 2950m 9) LT LT cable 240kgms - 2240m 10) Cable to Sump - 6340m 11) DDM - 3520m	1) Storm Drain work 9.13 km 2) LT Chambers- 210 nos 3) Feeder Pole - 40 nos 4) H/C Chamber- 25 nos 5) Street Light - 157 nos 6) DWG 160 mm - 16300m 7) DWG 75 mm - 19200m 8) 7 way Multi duct- 2950m 9) LT LT cable 240kgms - 2240m 10) Cable to Sump - 6340m 11) DDM - 3520m	1) Storm Drain work 9.13 km 2) LT Chambers- 210 nos 3) Feeder Pole - 40 nos 4) H/C Chamber- 25 nos 5) Street Light - 157 nos 6) DWG 160 mm - 16300m 7) DWG 75 mm - 19200m 8) 7 way Multi duct- 2950m 9) LT LT cable 240kgms - 2240m 10) Cable to Sump - 6340m 11) DDM - 3520m
6	Smart Road Package-01 (Road Length 4.6 Km)	48.5	39.47	18.02.2018	18.09.2018	19.02.2019	05.10.2019	S.S Bradoo	15.05.2020	14.05.2021	EOT: 31.12.2021 EOT2: 31.05.2022	4.16	1) Road no 1 to 5 (MSMC roads) as per 2) DWG, Sump, GSH, W/M & etc 3) Rain water sump 4) Excavation - 9220m 5) Drain RCC - 8760m out of 10150 6) LT Chambers - 312 out of 212 nos	1) Road no 1 to 5 (MSMC roads) as per 2) DWG, Sump, GSH, W/M & etc 3) Rain water sump 4) Excavation, PCC & R/R for drain of road no 1 & 7 5) Drain wall and slab of road no. 1 and 7	1) Road no 1 to 5 (MSMC roads) as per 2) DWG, Sump, GSH, W/M & etc 3) Rain water sump 4) Excavation, PCC & R/R for drain of road no 1 & 7 5) Drain wall and slab of road no. 1 and 7
7	Smart Road Package-01 (Road Length 6.9 Km (Major 4.377 Km Minor- 2.422 Km))	51	16.56	09.10.2018	10.10.2018	29.02.2020	18.03.2020	KVR Construction	20.11.2020	19.11.2021	EOT: 30.06.2022 (Substated)	12.95	1) Excavation for footing for mass building- 16 nos completed 2. Boulder laying - 16 nos 3. PCC for footing - 16 nos 4. Footing concrete M25 - 36 nos 5. 8 inch Beam - 276 nos of 276 nos 6. 10 inch beam above slab - 16 nos 7. Mass Excavation and Excavation for footings 8. RCC footings and plinth beams 9. RCC work of Columns at Basement, Ground, 1st and 2nd floor 10. RCC work of roof slab at Basement, Ground, 1st, 2nd, and 3rd floor 11. Retaining wall 12. RCC work of LT Tack and 13. Storm Drain 14. Design Approval 15. Commissioning of existing work 16. Excavation for Station and track 17. Steel Fabrication, 1st floor 18. Track work and plinth work 19. Sports building necessary slab work 20. VVP building ground floor has bending work 21. VVP building plinth beam bending work 22. Working systems stand erecting work 23. Sports building ground floor slab work 24. VVP building plinth beam completed 25. Pump room fitting work completed	1) Excavation for footing for mass building- 16 nos completed 2. Boulder laying - 16 nos 3. PCC for footing - 16 nos 4. Footing concrete M25 - 36 nos 5. 8 inch Beam - 276 nos of 276 nos 6. 10 inch beam above slab - 16 nos 7. Mass Excavation and Excavation for footings 8. RCC footings and plinth beams 9. RCC work of Columns at Basement, Ground, 1st and 2nd floor 10. RCC work of roof slab at Basement, Ground, 1st, 2nd, and 3rd floor 11. Retaining wall 12. RCC work of LT Tack and 13. Storm Drain 14. Design Approval 15. Commissioning of existing work 16. Excavation for Station and track 17. Steel Fabrication, 1st floor 18. Track work and plinth work 19. Sports building necessary slab work 20. VVP building ground floor has bending work 21. VVP building plinth beam bending work 22. Working systems stand erecting work 23. Sports building ground floor slab work 24. VVP building plinth beam completed 25. Pump room fitting work completed	1) Excavation for footing for mass building- 16 nos completed 2. Boulder laying - 16 nos 3. PCC for footing - 16 nos 4. Footing concrete M25 - 36 nos 5. 8 inch Beam - 276 nos of 276 nos 6. 10 inch beam above slab - 16 nos 7. Mass Excavation and Excavation for footings 8. RCC footings and plinth beams 9. RCC work of Columns at Basement, Ground, 1st and 2nd floor 10. RCC work of roof slab at Basement, Ground, 1st, 2nd, and 3rd floor 11. Retaining wall 12. RCC work of LT Tack and 13. Storm Drain 14. Design Approval 15. Commissioning of existing work 16. Excavation for Station and track 17. Steel Fabrication, 1st floor 18. Track work and plinth work 19. Sports building necessary slab work 20. VVP building ground floor has bending work 21. VVP building plinth beam bending work 22. Working systems stand erecting work 23. Sports building ground floor slab work 24. VVP building plinth beam completed 25. Pump room fitting work completed
8	Development of New Market	4.3	5.6	21.02.2019	13.02.2019	13.02.2019	23.04.2019	G Ramesh	06.08.2019	06.08.2020	EOT: 04.08.2021 EOT2: 31.12.2021	4.45	1. Site Harboring 2. Excavation for footing for mass building- 16 nos completed 3. Boulder laying - 16 nos 4. PCC for footing - 16 nos 5. Footing concrete M25 - 36 nos 6. 8 inch Beam - 276 nos of 276 nos 7. 10 inch beam above slab - 16 nos 8. Mass Excavation and Excavation for footings 9. RCC footings and plinth beams 10. RCC work of Columns at Basement, Ground, 1st and 2nd floor 11. RCC work of roof slab at Basement, Ground, 1st, 2nd, and 3rd floor 12. Retaining wall 13. RCC work of LT Tack and 14. Storm Drain 15. Design Approval 16. Commissioning of existing work 17. Excavation for Station and track 18. Steel Fabrication, 1st floor 19. Track work and plinth work 20. Sports building necessary slab work 21. VVP building ground floor has bending work 22. VVP building plinth beam bending work 23. Working systems stand erecting work 24. Sports building ground floor slab work 25. VVP building plinth beam completed 26. Pump room fitting work completed	1. Site Harboring 2. Excavation for footing for mass building- 16 nos completed 3. Boulder laying - 16 nos 4. PCC for footing - 16 nos 5. Footing concrete M25 - 36 nos 6. 8 inch Beam - 276 nos of 276 nos 7. 10 inch beam above slab - 16 nos 8. Mass Excavation and Excavation for footings 9. RCC footings and plinth beams 10. RCC work of Columns at Basement, Ground, 1st and 2nd floor 11. RCC work of roof slab at Basement, Ground, 1st, 2nd, and 3rd floor 12. Retaining wall 13. RCC work of LT Tack and 14. Storm Drain 15. Design Approval 16. Commissioning of existing work 17. Excavation for Station and track 18. Steel Fabrication, 1st floor 19. Track work and plinth work 20. Sports building necessary slab work 21. VVP building ground floor has bending work 22. VVP building plinth beam bending work 23. Working systems stand erecting work 24. Sports building ground floor slab work 25. VVP building plinth beam completed 26. Pump room fitting work completed	1. Site Harboring 2. Excavation for footing for mass building- 16 nos completed 3. Boulder laying - 16 nos 4. PCC for footing - 16 nos 5. Footing concrete M25 - 36 nos 6. 8 inch Beam - 276 nos of 276 nos 7. 10 inch beam above slab - 16 nos 8. Mass Excavation and Excavation for footings 9. RCC footings and plinth beams 10. RCC work of Columns at Basement, Ground, 1st and 2nd floor 11. RCC work of roof slab at Basement, Ground, 1st, 2nd, and 3rd floor 12. Retaining wall 13. RCC work of LT Tack and 14. Storm Drain 15. Design Approval 16. Commissioning of existing work 17. Excavation for Station and track 18. Steel Fabrication, 1st floor 19. Track work and plinth work 20. Sports building necessary slab work 21. VVP building ground floor has bending work 22. VVP building plinth beam bending work 23. Working systems stand erecting work 24. Sports building ground floor slab work 25. VVP building plinth beam completed 26. Pump room fitting work completed
9	Revolution of Core Markets - Bazaar	30	16.35	17.12.2018	13.02.2019	16.02.2019	30.04.2019	MKS Karkala Infra Project Pvt Ltd	06.02.2019	06.02.2021	EOT: 31.12.2021 EOT2: 31.12.2021 EOT3: 30.06.2022 (Substated)	7.10	1. Site Harboring 2. Excavation for footing for mass building- 16 nos completed 3. Boulder laying - 16 nos 4. PCC for footing - 16 nos 5. Footing concrete M25 - 36 nos 6. 8 inch Beam - 276 nos of 276 nos 7. 10 inch beam above slab - 16 nos 8. Mass Excavation and Excavation for footings 9. RCC footings and plinth beams 10. RCC work of Columns at Basement, Ground, 1st and 2nd floor 11. RCC work of roof slab at Basement, Ground, 1st, 2nd, and 3rd floor 12. Retaining wall 13. RCC work of LT Tack and 14. Storm Drain 15. Design Approval 16. Commissioning of existing work 17. Excavation for Station and track 18. Steel Fabrication, 1st floor 19. Track work and plinth work 20. Sports building necessary slab work 21. VVP building ground floor has bending work 22. VVP building plinth beam bending work 23. Working systems stand erecting work 24. Sports building ground floor slab work 25. VVP building plinth beam completed 26. Pump room fitting work completed	1. Site Harboring 2. Excavation for footing for mass building- 16 nos completed 3. Boulder laying - 16 nos 4. PCC for footing - 16 nos 5. Footing concrete M25 - 36 nos 6. 8 inch Beam - 276 nos of 276 nos 7. 10 inch beam above slab - 16 nos 8. Mass Excavation and Excavation for footings 9. RCC footings and plinth beams 10. RCC work of Columns at Basement, Ground, 1st and 2nd floor 11. RCC work of roof slab at Basement, Ground, 1st, 2nd, and 3rd floor 12. Retaining wall 13. RCC work of LT Tack and 14. Storm Drain 15. Design Approval 16. Commissioning of existing work 17. Excavation for Station and track 18. Steel Fabrication, 1st floor 19. Track work and plinth work 20. Sports building necessary slab work 21. VVP building ground floor has bending work 22. VVP building plinth beam bending work 23. Working systems stand erecting work 24. Sports building ground floor slab work 25. VVP building plinth beam completed 26. Pump room fitting work completed	1. Site Harboring 2. Excavation for footing for mass building- 16 nos completed 3. Boulder laying - 16 nos 4. PCC for footing - 16 nos 5. Footing concrete M25 - 36 nos 6. 8 inch Beam - 276 nos of 276 nos 7. 10 inch beam above slab - 16 nos 8. Mass Excavation and Excavation for footings 9. RCC footings and plinth beams 10. RCC work of Columns at Basement, Ground, 1st and 2nd floor 11. RCC work of roof slab at Basement, Ground, 1st, 2nd, and 3rd floor 12. Retaining wall 13. RCC work of LT Tack and 14. Storm Drain 15. Design Approval 16. Commissioning of existing work 17. Excavation for Station and track 18. Steel Fabrication, 1st floor 19. Track work and plinth work 20. Sports building necessary slab work 21. VVP building ground floor has bending work 22. VVP building plinth beam bending work 23. Working systems stand erecting work 24. Sports building ground floor slab work 25. VVP building plinth beam completed 26. Pump room fitting work completed
10	5G Park Phase - II (Toy Zone)	5	4.2	18.08.2019	18.08.2019	10.07.2019	26.11.2019	CCU Engineers, Pune	26.11.2019	25.07.2021	EOT: 27.12.2020 EOT2: 31.07.2021 EOT3: 31.12.2021	1.70	1. Sports building 1st floor 2. VVP building ground floor has bending work 3. Sports building plinth beam bending work 4. Working systems stand erecting work 5. Sports building ground floor slab work 6. VVP building plinth beam completed 7. Pump room fitting work completed	1. Sports building 1st floor 2. VVP building ground floor has bending work 3. Sports building plinth beam bending work 4. Working systems stand erecting work 5. Sports building ground floor slab work 6. VVP building plinth beam completed 7. Pump room fitting work completed	1. Sports building 1st floor 2. VVP building ground floor has bending work 3. Sports building plinth beam bending work 4. Working systems stand erecting work 5. Sports building ground floor slab work 6. VVP building plinth beam completed 7. Pump room fitting work completed
11	Smart Road Development Phase Land II	24	21.44	11.09.2019	30.09.2019	01.10.2019	30.11.2019	M x J works Construction Pvt Ltd	03.06.2020	31.05.2022	EOT: 31.12.2021 EOT2: 31.07.2022	2.31	1. Sports building 1st floor 2. VVP building ground floor has bending work 3. Sports building plinth beam bending work 4. Working systems stand erecting work 5. Sports building ground floor slab work 6. VVP building plinth beam completed 7. Pump room fitting work completed	1. Sports building 1st floor 2. VVP building ground floor has bending work 3. Sports building plinth beam bending work 4. Working systems stand erecting work 5. Sports building ground floor slab work 6. VVP building plinth beam completed 7. Pump room fitting work completed	1. Sports building 1st floor 2. VVP building ground floor has bending work 3. Sports building plinth beam bending work 4. Working systems stand erecting work 5. Sports building ground floor slab work 6. VVP building plinth beam completed 7. Pump room fitting work completed
12	Master System Migration	25	12.2		14.07.2019	08.02.2019	07.01.2019	Mudra Networks Private Company	07.01.2019	07.12.2019			Work Order Date: 29.10.2019 to M & M Networks Private, Chennai		
13	Legion Display Board	4.9	4.98	24.07.2019	19.09.2019	14.10.2019		M x S Sanyam Marketing, Jaipur	03.02.2021	02.02.2022			Work Order Date: 29.10.2019 to M & M Networks Private, Chennai		
14	Augmented Reality (AR) based Urban Road Revenue Management	0.91	0.75	30.07.2018	01.08.2018	19.09.2018		Mansoor Technologies Ltd	02.02.2019	02.04.2019	EOT: 02.06.2019	0.10	1. AR & Sanyam Document 2. Survey report- has been submitted	1. AR & Sanyam Document 2. Survey report- has been submitted	1. AR & Sanyam Document 2. Survey report- has been submitted

Sl. No.	Name of the Project	ACP Cost in Cr.	DPK/WD Cost	DPR Approved Date by TC	Final Date by STP GM (Tech)	Tender Notification Date	Date of Tender Receipt	Name of Contractor	Work Comm. Date	Work Completion Date	EOI	Financial Expenditure till Date	Status Components Completed till Date	Status Work in progress	Status Components yet to start		
15	Public Health Centre	8.2	8.2	03.02.2019	11.08.2019	11.08.2019	08.08.2019	M/S Teerth Technologies	10.10.2019	12.06.2022	1.00	1. Survey Report. 2. System planning 3. System Installation etc 4. Application Development (Pan 5. Data Backing up 6. Deployment of Application 7. Supply Installation and Commissioning of Control Center operation. 8. Software, mobile application 9. Procurement of hardware 10. Testing Machinery Double Completed. 11) Adjoining Building 12) Demolition of existing building 13) B1-GF-FF-SP slab concrete completed. 14) B1-GF-FF-SP Masonry and plastering work, completed 15) GF-FF Electrical work completed. 16) GF-FF-SP flooring tile 17) false ceiling and wall case GF-FF. 18) Distribution of Lighting Structure 19) Deyposing off Demol. load in 20) L1 21) Demolition of Compound wall 22) Mass Extension upto G+1 23) PCC for footings, plank beam, column wall and slab 24) RCC work of slab, walls and Twp slab of Main, Bed Room and Corridor walls of Building. 25) Antiseptic treatment of plaza work. 26) Excavation 2 pits 27) Concreting for individual footing 28) Retaining wall concreting 29) Backfilling 30) Plank Beam bar bending & 31) Shuttering 7. Plankwork 32) masonry completed upto bottom of roof beam and Parapet wall 33) PCC for floor 9 Columns upto bottom of the roof beam 34) Lintel beam 112 abstraction of barreness 35) Fabrication of chimney 13. 36) Tower 06.14 removed Physical survey and boundary survey around the lake Eastern Bund clearing	1. Construction of Building tender at 14 business	1.40 Bayliner 2. Drilling Rigging 3. on proposed jersey 4. site preparation 5. Construction of Project Components & Co- line			
16	Chhatrapati Hospital Upgradation	10	27.38	04.03.2020	14.03.2020	15.03.2020	12.04.2020	MAN Construction (Ltd. Mangalore)	29.03.2020	28.05.2021	1.00	1. B1-GF-FF 20.11.2021 31.03.2022	1. B1-GF-FF 2. B1-GF-FF 3. B1-GF-FF 4. B1-GF-FF 5. B1-GF-FF 6. B1-GF-FF 7. B1-GF-FF 8. B1-GF-FF 9. B1-GF-FF 10. B1-GF-FF 11. B1-GF-FF 12. B1-GF-FF 13. B1-GF-FF 14. B1-GF-FF 15. B1-GF-FF 16. B1-GF-FF 17. B1-GF-FF 18. B1-GF-FF 19. B1-GF-FF 20. B1-GF-FF 21. B1-GF-FF 22. B1-GF-FF 23. B1-GF-FF 24. B1-GF-FF 25. B1-GF-FF 26. B1-GF-FF 27. B1-GF-FF 28. B1-GF-FF 29. B1-GF-FF 30. B1-GF-FF 31. B1-GF-FF 32. B1-GF-FF 33. B1-GF-FF 34. B1-GF-FF 35. B1-GF-FF 36. B1-GF-FF 37. B1-GF-FF 38. B1-GF-FF 39. B1-GF-FF 40. B1-GF-FF 41. B1-GF-FF 42. B1-GF-FF 43. B1-GF-FF 44. B1-GF-FF 45. B1-GF-FF 46. B1-GF-FF 47. B1-GF-FF 48. B1-GF-FF 49. B1-GF-FF 50. B1-GF-FF 51. B1-GF-FF 52. B1-GF-FF 53. B1-GF-FF 54. B1-GF-FF 55. B1-GF-FF 56. B1-GF-FF 57. B1-GF-FF 58. B1-GF-FF 59. B1-GF-FF 60. B1-GF-FF 61. B1-GF-FF 62. B1-GF-FF 63. B1-GF-FF 64. B1-GF-FF 65. B1-GF-FF 66. B1-GF-FF 67. B1-GF-FF 68. B1-GF-FF 69. B1-GF-FF 70. B1-GF-FF 71. B1-GF-FF 72. B1-GF-FF 73. B1-GF-FF 74. B1-GF-FF 75. B1-GF-FF 76. B1-GF-FF 77. B1-GF-FF 78. B1-GF-FF 79. B1-GF-FF 80. B1-GF-FF 81. B1-GF-FF 82. B1-GF-FF 83. B1-GF-FF 84. B1-GF-FF 85. B1-GF-FF 86. B1-GF-FF 87. B1-GF-FF 88. B1-GF-FF 89. B1-GF-FF 90. B1-GF-FF 91. B1-GF-FF 92. B1-GF-FF 93. B1-GF-FF 94. B1-GF-FF 95. B1-GF-FF 96. B1-GF-FF 97. B1-GF-FF 98. B1-GF-FF 99. B1-GF-FF 100. B1-GF-FF	1. Main Hospital Building 2) B1-GF-FF where beam and slab concrete 3) B1-GF-FF Masonry and plastering 4) B1-GF-FF flooring and finishing work.	1. Main Hospital Building 2) B1-GF-FF where beam and slab concrete 3) B1-GF-FF Masonry and plastering 4) B1-GF-FF flooring and finishing work.		
17	Modernize Public Health Centre	20	24	24.03.2019	24.04.2019	31.03.2019	12.03.2019	Jayaprakash Karyappa Patta M.S. Ramesh Shelal (Kannur) Private Limited	12.03.2019	01.04.2021	1.00	1. B1-GF-FF 10.11.2020 21 31.12.2021	1. External Plaster as first selection 2. External plaster on L11 slab 3. Plastering and masonry 4. masonry work in progress 5. External Plaster work at Ground floor, first floor and 2nd floor in progress. 6. L11 slab RCC work in progress	1. External Plaster as first selection 2. External plaster on L11 slab 3. Plastering and masonry 4. masonry work in progress 5. External Plaster work at Ground floor, first floor and 2nd floor in progress. 6. L11 slab RCC work in progress			
18	Madhavali Upgradation	2	2.0	05.10.2018	09.07.2019	04.09.2019	20.03.2020	M/N Group	20.03.2020	26.09.2020	1.00	1. B1-GF-FF 01.09.2021 10.11.2021 31.01.2022	1. B1-GF-FF 2. B1-GF-FF 3. B1-GF-FF 4. B1-GF-FF 5. B1-GF-FF 6. B1-GF-FF 7. B1-GF-FF 8. B1-GF-FF 9. B1-GF-FF 10. B1-GF-FF 11. B1-GF-FF 12. B1-GF-FF 13. B1-GF-FF 14. B1-GF-FF 15. B1-GF-FF 16. B1-GF-FF 17. B1-GF-FF 18. B1-GF-FF 19. B1-GF-FF 20. B1-GF-FF 21. B1-GF-FF 22. B1-GF-FF 23. B1-GF-FF 24. B1-GF-FF 25. B1-GF-FF 26. B1-GF-FF 27. B1-GF-FF 28. B1-GF-FF 29. B1-GF-FF 30. B1-GF-FF 31. B1-GF-FF 32. B1-GF-FF 33. B1-GF-FF 34. B1-GF-FF 35. B1-GF-FF 36. B1-GF-FF 37. B1-GF-FF 38. B1-GF-FF 39. B1-GF-FF 40. B1-GF-FF 41. B1-GF-FF 42. B1-GF-FF 43. B1-GF-FF 44. B1-GF-FF 45. B1-GF-FF 46. B1-GF-FF 47. B1-GF-FF 48. B1-GF-FF 49. B1-GF-FF 50. B1-GF-FF 51. B1-GF-FF 52. B1-GF-FF 53. B1-GF-FF 54. B1-GF-FF 55. B1-GF-FF 56. B1-GF-FF 57. B1-GF-FF 58. B1-GF-FF 59. B1-GF-FF 60. B1-GF-FF 61. B1-GF-FF 62. B1-GF-FF 63. B1-GF-FF 64. B1-GF-FF 65. B1-GF-FF 66. B1-GF-FF 67. B1-GF-FF 68. B1-GF-FF 69. B1-GF-FF 70. B1-GF-FF 71. B1-GF-FF 72. B1-GF-FF 73. B1-GF-FF 74. B1-GF-FF 75. B1-GF-FF 76. B1-GF-FF 77. B1-GF-FF 78. B1-GF-FF 79. B1-GF-FF 80. B1-GF-FF 81. B1-GF-FF 82. B1-GF-FF 83. B1-GF-FF 84. B1-GF-FF 85. B1-GF-FF 86. B1-GF-FF 87. B1-GF-FF 88. B1-GF-FF 89. B1-GF-FF 90. B1-GF-FF 91. B1-GF-FF 92. B1-GF-FF 93. B1-GF-FF 94. B1-GF-FF 95. B1-GF-FF 96. B1-GF-FF 97. B1-GF-FF 98. B1-GF-FF 99. B1-GF-FF 100. B1-GF-FF	1. B1-GF-FF 2. B1-GF-FF 3. B1-GF-FF 4. B1-GF-FF 5. B1-GF-FF 6. B1-GF-FF 7. B1-GF-FF 8. B1-GF-FF 9. B1-GF-FF 10. B1-GF-FF 11. B1-GF-FF 12. B1-GF-FF 13. B1-GF-FF 14. B1-GF-FF 15. B1-GF-FF 16. B1-GF-FF 17. B1-GF-FF 18. B1-GF-FF 19. B1-GF-FF 20. B1-GF-FF 21. B1-GF-FF 22. B1-GF-FF 23. B1-GF-FF 24. B1-GF-FF 25. B1-GF-FF 26. B1-GF-FF 27. B1-GF-FF 28. B1-GF-FF 29. B1-GF-FF 30. B1-GF-FF 31. B1-GF-FF 32. B1-GF-FF 33. B1-GF-FF 34. B1-GF-FF 35. B1-GF-FF 36. B1-GF-FF 37. B1-GF-FF 38. B1-GF-FF 39. B1-GF-FF 40. B1-GF-FF 41. B1-GF-FF 42. B1-GF-FF 43. B1-GF-FF 44. B1-GF-FF 45. B1-GF-FF 46. B1-GF-FF 47. B1-GF-FF 48. B1-GF-FF 49. B1-GF-FF 50. B1-GF-FF 51. B1-GF-FF 52. B1-GF-FF 53. B1-GF-FF 54. B1-GF-FF 55. B1-GF-FF 56. B1-GF-FF 57. B1-GF-FF 58. B1-GF-FF 59. B1-GF-FF 60. B1-GF-FF 61. B1-GF-FF 62. B1-GF-FF 63. B1-GF-FF 64. B1-GF-FF 65. B1-GF-FF 66. B1-GF-FF 67. B1-GF-FF 68. B1-GF-FF 69. B1-GF-FF 70. B1-GF-FF 71. B1-GF-FF 72. B1-GF-FF 73. B1-GF-FF 74. B1-GF-FF 75. B1-GF-FF 76. B1-GF-FF 77. B1-GF-FF 78. B1-GF-FF 79. B1-GF-FF 80. B1-GF-FF 81. B1-GF-FF 82. B1-GF-FF 83. B1-GF-FF 84. B1-GF-FF 85. B1-GF-FF 86. B1-GF-FF 87. B1-GF-FF 88. B1-GF-FF 89. B1-GF-FF 90. B1-GF-FF 91. B1-GF-FF 92. B1-GF-FF 93. B1-GF-FF 94. B1-GF-FF 95. B1-GF-FF 96. B1-GF-FF 97. B1-GF-FF 98. B1-GF-FF 99. B1-GF-FF 100. B1-GF-FF	1. B1-GF-FF 2. B1-GF-FF 3. B1-GF-FF 4. B1-GF-FF 5. B1-GF-FF 6. B1-GF-FF 7. B1-GF-FF 8. B1-GF-FF 9. B1-GF-FF 10. B1-GF-FF 11. B1-GF-FF 12. B1-GF-FF 13. B1-GF-FF 14. B1-GF-FF 15. B1-GF-FF 16. B1-GF-FF 17. B1-GF-FF 18. B1-GF-FF 19. B1-GF-FF 20. B1-GF-FF 21. B1-GF-FF 22. B1-GF-FF 23. B1-GF-FF 24. B1-GF-FF 25. B1-GF-FF 26. B1-GF-FF 27. B1-GF-FF 28. B1-GF-FF 29. B1-GF-FF 30. B1-GF-FF 31. B1-GF-FF 32. B1-GF-FF 33. B1-GF-FF 34. B1-GF-FF 35. B1-GF-FF 36. B1-GF-FF 37. B1-GF-FF 38. B1-GF-FF 39. B1-GF-FF 40. B1-GF-FF 41. B1-GF-FF 42. B1-GF-FF 43. B1-GF-FF 44. B1-GF-FF 45. B1-GF-FF 46. B1-GF-FF 47. B1-GF-FF 48. B1-GF-FF 49. B1-GF-FF 50. B1-GF-FF 51. B1-GF-FF 52. B1-GF-FF 53. B1-GF-FF 54. B1-GF-FF 55. B1-GF-FF 56. B1-GF-FF 57. B1-GF-FF 58. B1-GF-FF 59. B1-GF-FF 60. B1-GF-FF 61. B1-GF-FF 62. B1-GF-FF 63. B1-GF-FF 64. B1-GF-FF 65. B1-GF-FF 66. B1-GF-FF 67. B1-GF-FF 68. B1-GF-FF 69. B1-GF-FF 70. B1-GF-FF 71. B1-GF-FF 72. B1-GF-FF 73. B1-GF-FF 74. B1-GF-FF 75. B1-GF-FF 76. B1-GF-FF 77. B1-GF-FF 78. B1-GF-FF 79. B1-GF-FF 80. B1-GF-FF 81. B1-GF-FF 82. B1-GF-FF 83. B1-GF-FF 84. B1-GF-FF 85. B1-GF-FF 86. B1-GF-FF 87. B1-GF-FF 88. B1-GF-FF 89. B1-GF-FF 90. B1-GF-FF 91. B1-GF-FF 92. B1-GF-FF 93. B1-GF-FF 94. B1-GF-FF 95. B1-GF-FF 96. B1-GF-FF 97. B1-GF-FF 98. B1-GF-FF 99. B1-GF-FF 100. B1-GF-FF	1. B1-GF-FF 2. B1-GF-FF 3. B1-GF-FF 4. B1-GF-FF 5. B1-GF-FF 6. B1-GF-FF 7. B1-GF-FF 8. B1-GF-FF 9. B1-GF-FF 10. B1-GF-FF 11. B1-GF-FF 12. B1-GF-FF 13. B1-GF-FF 14. B1-GF-FF 15. B1-GF-FF 16. B1-GF-FF 17. B1-GF-FF 18. B1-GF-FF 19. B1-GF-FF 20. B1-GF-FF 21. B1-GF-FF 22. B1-GF-FF 23. B1-GF-FF 24. B1-GF-FF 25. B1-GF-FF 26. B1-GF-FF 27. B1-GF-FF 28. B1-GF-FF 29. B1-GF-FF 30. B1-GF-FF 31. B1-GF-FF 32. B1-GF-FF 33. B1-GF-FF 34. B1-GF-FF 35. B1-GF-FF 36. B1-GF-FF 37. B1-GF-FF 38. B1-GF-FF 39. B1-GF-FF 40. B1-GF-FF 41. B1-GF-FF 42. B1-GF-FF 43. B1-GF-FF 44. B1-GF-FF 45. B1-GF-FF 46. B1-GF-FF 47. B1-GF-FF 48. B1-GF-FF 49. B1-GF-FF 50. B1-GF-FF 51. B1-GF-FF 52. B1-GF-FF 53. B1-GF-FF 54. B1-GF-FF 55. B1-GF-FF 56. B1-GF-FF 57. B1-GF-FF 58. B1-GF-FF 59. B1-GF-FF 60. B1-GF-FF 61. B1-GF-FF 62. B1-GF-FF 63. B1-GF-FF 64. B1-GF-FF 65. B1-GF-FF 66. B1-GF-FF 67. B1-GF-FF 68. B1-GF-FF 69. B1-GF-FF 70. B1-GF-FF 71. B1-GF-FF 72. B1-GF-FF 73. B1-GF-FF 74. B1-GF-FF 75. B1-GF-FF 76. B1-GF-FF 77. B1-GF-FF 78. B1-GF-FF 79. B1-GF-FF 80. B1-GF-FF 81. B1-GF-FF 82. B1-GF-FF 83. B1-GF-FF 84. B1-GF-FF 85. B1-GF-FF 86. B1-GF-FF 87. B1-GF-FF 88. B1-GF-FF 89. B1-GF-FF 90. B1-GF-FF 91. B1-GF-FF 92. B1-GF-FF 93. B1-GF-FF 94. B1-GF-FF 95. B1-GF-FF 96. B1-GF-FF 97. B1-GF-FF 98. B1-GF-FF 99. B1-GF-FF 100. B1-GF-FF	1. B1-GF-FF 2. B1-GF-FF 3. B1-GF-FF 4. B1-GF-FF 5. B1-GF-FF 6. B1-GF-FF 7. B1-GF-FF 8. B1-GF-FF 9. B1-GF-FF 10. B1-GF-FF 11. B1-GF-FF 12. B1-GF-FF 13. B1-GF-FF 14. B1-GF-FF 15. B1-GF-FF 16. B1-GF-FF 17. B1-GF-FF 18. B1-GF-FF 19. B1-GF-FF 20. B1-GF-FF 21. B1-GF-FF 22. B1-GF-FF 23. B1-GF-FF 24. B1-GF-FF 25. B1-GF-FF 26. B1-GF-FF 27. B1-GF-FF 28. B1-GF-FF 29. B1-GF-FF 30. B1-GF-FF 31. B1-GF-FF 32. B1-GF-FF 33. B1-GF-FF 34. B1-GF-FF 35. B1-GF-FF 36. B1-GF-FF 37. B1-GF-FF 38. B1-GF-FF 39. B1-GF-FF 40. B1-GF-FF 41. B1-GF-FF 42. B1-GF-FF 43. B1-GF-FF 44. B1-GF-FF 45. B1-GF-FF 46. B1-GF-FF 47. B1-GF-FF 48. B1-GF-FF 49. B1-GF-FF 50. B1-GF-FF 51. B1-GF-FF 52. B1-GF-FF 53. B1-GF-FF 54. B1-GF-FF 55. B1-GF-FF 56. B1-GF-FF 57. B1-GF-FF 58. B1-GF-FF 59. B1-GF-FF 60. B1-GF-FF 61. B1-GF-FF 62. B1-GF-FF 63. B1-GF-FF 64. B1-GF-FF 65. B1-GF-FF 66. B1-GF-FF 67. B1-GF-FF 68. B1-GF-FF 69. B1-GF-FF 70. B1-GF-FF 71. B1-GF-FF 72. B1-GF-FF 73. B1-GF-FF 74. B1-GF-FF 75. B1-GF-FF 76. B1-GF-FF 77. B1-GF-FF 78. B1-GF-FF 79. B1-GF-FF 80. B1-GF-FF 81. B1-GF-FF 82. B1-GF-FF 83. B1-GF-FF 84. B1-GF-FF 85. B1-GF-FF 86. B1-GF-FF 87. B1-GF-FF 88. B1-GF-FF 89. B1-GF-FF 90. B1-GF-FF 91. B1-GF-FF 92. B1-GF-FF 93. B1-GF-FF 94. B1-GF-FF 95. B1-GF-FF 96. B1-GF-FF 97. B1-GF-FF 98. B1-GF-FF 99. B1-GF-FF 100. B1-GF-FF
19	Lakshmi Lake Phase-02	15	88.9	04.11.2019	16.03.2020	16.03.2020	03.03.2020	MVA Projects India	17.03.2020	16.09.2021	1.00	1. B1-GF-FF 30.09.2022	1. B1-GF-FF 2. B1-GF-FF 3. B1-GF-FF 4. B1-GF-FF 5. B1-GF-FF 6. B1-GF-FF 7. B1-GF-FF 8. B1-GF-FF 9. B1-GF-FF 10. B1-GF-FF 11. B1-GF-FF 12. B1-GF-FF 13. B1-GF-FF 14. B1-GF-FF 15. B1-GF-FF 16. B1-GF-FF 17. B1-GF-FF 18. B1-GF-FF 19. B1-GF-FF 20. B1-GF-FF 21. B1-GF-FF 22. B1-GF-FF 23. B1-GF-FF 24. B1-GF-FF 25. B1-GF-FF 26. B1-GF-FF 27. B1-GF-FF 28. B1-GF-FF 29. B1-GF-FF 30. B1-GF-FF 31. B1-GF-FF 32. B1-GF-FF 33. B1-GF-FF 34. B1-GF-FF 35. B1-GF-FF 36. B1-GF-FF 37. B1-GF-FF 38. B1-GF-FF 39. B1-GF-FF 40. B1-GF-FF 41. B1-GF-FF 42. B1-GF-FF 43. B1-GF-FF 44. B1-GF-FF 45. B1-GF-FF 46. B1-GF-FF 47. B1-GF-FF 48. B1-GF-FF 49. B1-GF-FF 50. B1-GF-FF 51. B1-GF-FF 52. B1-GF-FF 53. B1-GF-FF 54. B1-GF-FF 55. B1-GF-FF 56. B1-GF-FF 57. B1-GF-FF 58. B1-GF-FF 59. B1-GF-FF 60. B1-GF-FF 61. B1-GF-FF 62. B1-GF-FF 63. B1-GF-FF 64. B1-GF-FF 65. B1-GF-FF 66. B1-GF-FF 67. B1-GF-FF 68. B1-GF-FF 69. B1-GF-FF 70. B1-GF-FF 71. B1-GF-FF 72. B1-GF-FF 73. B1-GF-FF 74. B1-GF-FF 75. B1-GF-FF 76. B1-GF-FF 77. B1-GF-FF 78. B1-GF-FF 79. B1-GF-FF 80. B1-GF-FF 81. B1-GF-FF 82. B1-GF-FF 83. B1-GF-FF 84. B1-GF-FF 85. B1-GF-FF 86. B1-GF-FF 87. B1-GF-FF 88. B1-GF-FF 89. B1-GF-FF 90. B1-GF-FF 91. B1-GF-FF 92. B1-GF-FF 93. B1-GF-FF 94. B1-GF-FF 95. B1-GF-FF 96. B1-GF-FF 97. B1-GF-FF 98. B1-GF-FF 99. B1-GF-FF 100. B1-GF-FF	1. B1-GF-FF 2. B1-GF-FF 3. B1-GF-FF 4. B1-GF-FF 5. B1-GF-FF 6. B1-GF-FF 7. B1-GF-FF 8. B1-GF-FF 9. B1-GF-FF 10. B1-GF-FF 11. B1-GF-FF 12. B1-GF-FF 13. B1-GF-FF 14. B1-GF-FF 15. B1-GF-FF 16. B1-GF-FF 17. B1-GF-FF 18. B1-GF-FF 19. B1-GF-FF 20. B1-GF-FF 21. B1-GF-FF 22. B1-GF-FF 23. B1-GF-FF 24. B1-GF-FF 25. B1-GF-FF 26. B1-GF-FF 27. B1-GF-FF 28. B1-GF-FF 29. B1-GF-FF 30. B1-GF-FF 31. B1-GF-FF 32. B1-GF-FF 33. B1-GF-FF 34. B1-GF-FF 35. B1-GF-FF 36. B1-GF-FF 37. B1-GF-FF 38. B1-GF-FF 39. B1-GF-FF 40. B1-GF-FF 41. B1-GF-FF 42. B1-GF-FF 43. B1-GF-FF 44. B1-GF-FF 45. B1-GF-FF 46. B1-GF-FF 47. B1-GF-FF 48. B1-GF-FF 49. B1-GF-FF 50. B1-GF-FF 51. B1-GF-FF 52. B1-GF-FF 53. B1-GF-FF 54. B1-GF-FF 55. B1-GF-FF 56. B1-GF-FF 57. B1-GF-FF 58. B1-GF-FF 59. B1-GF-FF 60. B1-GF-FF 61. B1-GF-FF 62. B1-GF-FF 63. B1-GF-FF 64. B1-GF-FF 65. B1-GF-FF 66. B1-GF-FF 67. B1-GF-FF 68. B1-GF-FF 69. B1-GF-FF 70. B1-GF-FF 71. B1-GF-FF 72. B1-GF-FF 73. B1-GF-FF 74. B1-GF-FF 75. B1-GF-FF 76. B1-GF-FF 77. B1-GF-FF 78. B1-GF-FF 79. B1-GF-FF 80. B1-GF-FF 81. B1-GF-FF 82. B1-GF-FF 83. B1-GF-FF 84. B1-GF-FF 85. B1-GF-FF 86. B1-GF-FF 87. B1-GF-FF 88. B1-GF-FF 89. B1-GF-FF 90. B1-GF-FF 91. B1-GF-FF 92. B1-GF-FF 93. B1-GF-FF 94. B1-GF-FF 95. B1-GF-FF 96. B1-GF-FF 97. B1-GF-FF 98. B1-GF-FF 99. B1-GF-FF 100. B1-GF-FF	1. B1-GF-FF 2. B1-GF-FF 3. B1-GF-FF 4. B1-GF-FF 5. B1-GF-FF 6. B1-GF-FF 7. B1-GF-FF 8. B1-GF-FF 9. B1-GF-FF 10. B1-GF-FF 11. B1-GF-FF 12. B1-GF-FF 13. B1-GF-FF 14. B1-GF-FF 15. B1-GF-FF 16. B1-GF-FF 17. B1-GF-FF 18. B1-GF-FF 19. B1-GF-FF 20. B1-GF-FF 21. B1-GF-FF 22. B1-GF-FF 23. B1-GF-FF 24. B1-GF-FF 25. B1-GF-FF 26. B1-GF-FF 27. B1-GF-FF 28. B1-GF-FF 29. B1-GF-FF 30. B1-GF-FF 31. B1-GF-FF 32. B1-GF-FF 33. B1-GF-FF 34. B1-GF-FF 35. B1-GF-FF 36. B1-GF-FF 37. B1-GF-FF 38. B1-GF-FF 39. B1-GF-FF 40. B1-GF-FF 41. B1-GF-FF 42. B1-GF-FF 43. B1-GF-FF 44. B1-GF-FF 45. B1-GF-FF 46. B1-GF-FF 47. B1-GF-FF 48. B1-GF-FF 49. B1-GF-FF 50. B1-GF-FF 51. B1-GF-FF 52. B1-GF-FF 53. B1-GF-FF 54. B1-GF-FF 55. B1-GF-FF 56. B1-GF-FF 57. B1-GF-FF 58. B1-GF-FF 59. B1-GF-FF 60. B1-GF-FF 61. B1-GF-FF 62. B1-GF-FF 63. B1-GF-FF 64. B1-GF-FF 65. B1-GF-FF 66. B1-GF-FF 67. B1-GF-FF 68. B1-GF-FF 69. B1-GF-FF 70. B1-GF-FF 71. B1-GF-FF 72. B1-GF-FF 73. B1-GF-FF 74. B1-GF-FF 75. B1-GF-FF 76. B1-GF-FF 77. B1-GF-FF 78. B1-GF-FF 79. B1-GF-FF 80. B1-GF-FF 81. B1-GF-FF 82. B1-GF-FF 83. B1-GF-FF 84. B1-GF-FF 85. B1-GF-FF 86. B1-GF-FF 87. B1-GF-FF 88. B1-GF-FF 89. B1-GF-FF 90. B1-GF-FF 91. B1-GF-FF 92. B1-GF-FF 93. B1-GF-FF 94. B1-GF-FF 95. B1-GF-FF 96. B1-GF-FF 97. B1-GF-FF 98. B1-GF-FF 99. B1-GF-FF 100. B1-GF-FF	1. B1-GF-FF 2. B1-GF-FF 3. B1-GF-FF 4. B1-GF-FF 5. B1-GF-FF 6. B1-GF-FF 7. B1-GF-FF 8. B1-GF-FF 9. B1-GF-FF 10. B1-GF-FF 11. B1-GF-FF 12. B1-GF-FF 13. B1-GF-FF 14. B1-GF-FF 15. B1-GF-FF 16. B1-GF-FF 17. B1-GF-FF 18. B1-GF-FF 19. B1-GF-FF 20. B1-GF-FF 21. B1-GF-FF 22. B1-GF-FF 23. B1-GF-FF 24. B1-GF-FF 25. B1-GF-FF 26. B1-GF-FF 27. B1-GF-FF 28. B1-GF-FF 29. B1-GF-FF 30. B1-GF-FF 31. B1-GF-FF 32. B1-GF-FF 33. B1-GF-FF 34. B1-GF-FF 35. B1-GF-FF 36. B1-GF-FF 37. B1-GF-FF 38. B1-GF-FF 39. B1-GF-FF 40. B1-GF-FF 41. B1-GF-FF 42. B1-GF-FF 43. B1-GF-FF 44.	

No.	Name of the Project	SUP Cost in Cr	DPR/ W/O Cost	DPR Approved Date by TC	Tb Date by SPA/ GSI (Tbto)	Tender Notification Date	Date of Tender Receipt	Name of Contractor	W.O Date	Work Completion Date	LOT	Financial Expenditure TB Date	Status Components Completed as Date	Status Work in progress	Status Components yet start
1	Mount Parking Tower (Multi Level Car Parking) 9174 I mald Rd 104	37	30	09.03.2018	09.02.2018	25.04.2018	01.09.2018	M.S. Suresh Construction Pvt Ltd, (Hydrab)	30	28.12.2018		Retaining wall (North and West) completed. Pump House and 1st and 2nd (Completed) Ramp work in progress. Columns - 11 m/s Completed. Shuttering work for slab at 2.65 level completed.	Project Status: No of Floors: G+2+2 Floors. G-4 Floors. Plot Area: 40323sqm. Total Net FAR Area: 7081.48 SQM. Vehicle Parking: 408 No. Road sq. Discharge: 200. Two submers. 17 nos. Shutter. 220 m.		
2	LED Street Lighting	73	74	05.01.2019	03.01.2019	11.10.2021	12.11.2021						Project awarded	Scope of Work: Street Light Pole (includes Street Light and Flood Light). CLMS pack. 1571 No. CLMS walling: 116. CLMS walling: 116.	
<b>Total</b>		<b>110</b>	<b>104</b>												

No.	Name of the Project	DPR Cost in Cr	Amount Put to Tender in Cr	Work Order Cost in Cr	Financial Progress	Stage of Project	Physical Progress
1	Water Supply System - 2477 Water Supply with Street Lighters	115	113	113	113	Work Completed	100.00%
2	Improvement of Road - Kamarpet police	46	45.96	45.96	45.96	Work Completed	100.00%
3	Storm Water Drain	13.23	14.13	14.13	14.13	Work Completed	100.00%
4	Tobacco	1.03	0.85	0.85	0.85	Work Completed	100.00%
5	Repair of Jamnagan school	8	8	8	8	Work Completed	100.00%
6	Bulk Water Management (Subsoil-Oranjal)	26	26	26	26	Work Completed	100.00%
7	Phase work from water supply to (Kachanur)	1	1	1	1	Work Completed	100.00%
8	Providing drainage systems to Madhav	16.75	16.75	16.75	16.75	Work Completed	100.00%
9	Under Ground Drainage System	125	125	125	125	Work Completed	100.00%
10	Integrated Solid Waste Management	65	62.04	62.04	62.04	Work Completed	100.00%
<b>Total</b>		<b>473</b>	<b>463.83</b>	<b>463.83</b>	<b>463.83</b>		

SCH Projects Abstract	Numbers	Amount in Cr
Projects Funded/	33	796
Project Awarded/ongoing	27	532.01
Projects awarded	3	169.03
DCA Stage	0	0
ED Stage	0	0
PPP Project (MCP-SCM Funded)	0	10
KUIDFC Urban Observatory	1	1
<b>Total</b>	<b>62</b>	<b>935.04</b>

No.	Name of the Project	DPR Cost in Cr	Amount Put to Tender in Cr	Work Order Cost in Cr	Financial Progress	Stage of Project	Physical Progress	W.O Date	Completion %
1	Improvement of Road - Inaipet to UCC in Back City East	40	40	40	19.41	In progress	75.00%	30.12.2017	31.03.2022
2	Improvement of Road - Old 154-A road Kamarpet Police station to UCC in Cross St	80	79	79	9.77	In progress	59.00%	21.12.2017	31.03.2022
<b>Total</b>		<b>120</b>	<b>119</b>	<b>119</b>	<b>29.18</b>				

Convergence Total: 645.00, 623.83, 486.17

**Mangaluru Smart City Limited**  
**SCM Project**

**I. Completed Projects**

Sl.No	Name of the Project	SCP Cost	WD Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Expenditure Cost	Present Status
1	Conversion of Conventional lights into LED Lights in Government Buildings	2.005	1.91	04.02.19	04.08.2019	30.09.2019	1.996	Completed
2	Construction of Clock Tower at Clock Tower Junction: Civil Works & Aluminium Ladder Rs 2.15 lakh, Electrical Rs. 1.40 lakh, Ansoy Clock Rs 6.75 lakh	0.90	0.75	08.02.19	08.02.2019	30.09.2019	0.61	Completed
3	Smart Road Package 1 - Improvements to Nehru Maidan Road from Clock Tower to AB Soney Circle	6.16	2.16	20.06.18	20.12.2018	31.01.2020	1.79	Completed
4	Construction of Smart Bus Shelter and E-Toilets in PAN City - Phase 2 (14 nos)	4.80	3.11	24.01.19	24.09.2019	31.01.2020	3.11	Completed
5	Providing civil interior work for Smart City office	0.67	0.60		31.10.2019	31.10.2019	0.54	Completed
6	Construction of Smart Bus Shelter and E-Toilets in PAN City - Phase 1 (06 nos)	4.60	1.20	09.07.18	09.01.2019	15.03.2020	1.08	Completed
7	Supply & Installation of 37 bedded ICU at new super specialty block of first floor at Wenlock hospital premises	3.47	3.47	30.04.2020	30.10.2020	30.05.2020	3.53	Completed
8	Underground Drainage network in ABD Area - Package 3A	1.75	1.42	04.09.2020	04.03.2021	31.05.2021	1.67	Completed
9	Underground Drainage network in ABD Area - Package 3B	1.25	1.02	01.09.2020	04.03.2021	31.05.2021	1.29	Completed
10	Implementation of E-smart schools in all government schools - Package 2 - ICT	5.00	3.93	14.02.2020	30.09.2020	31.03.2021	2.02	Completed
11	Construction of under ground drainage in Zone-A (Part-1) in ABD area	5.00	4.50	23.06.2018	22.12.2018	15.06.2021	3.06	Completed
12	Implementation of E-smart schools in all government schools - Package 1 - Infrastructure	11.99	11.99	21.08.2019	15.02.2021	30.09.2021	11.99	Completed
13	Rejuvenation of Gujarakere Lake for Rainwater harvesting & recreation	4.00	3.74	14.02.2020	14.02.2021	31.08.2021	3.74	Completed
14	Construction of additional floor at existing building of Lady Graham Hospital at Mangalore	3.00	1.93	21.06.2020	25.06.2021	31.08.2021	1.95	Completed
15	Cost towards common data centre at KMDS, Bengaluru	12.00	11.89	28.02.2019	28.08.2019	31.10.2021	11.88	Completed
16	Establishing Karnataka Urban Observatory & Centre of Excellence at Bengaluru	1.00	1.00			11.10.2021	1.00	Completed
17A	Skill Development and Safety Training Centre - CAPEX	2.40	2.40	14.05.2020	13.05.2021	13.12.2021	1.71	Completed
18	Integration of Integrated Asset Management and Urban Property Ownership Record Building	5.00	4.88	13.02.2020	12.02.2021	12.11.2021	3.61	Completed
	<b>Total</b>	<b>75.00</b>	<b>61.29</b>				<b>56.60</b>	

**II. Ongoing Projects**

Sl.No	Name of the Project	SCP Cost	WD Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Expenditure Cost	Present Status
1	Selection of System Integrator for Implementation of Command and Control Center Components in Mangaluru City - CAPEX Selection of System Integrator for Implementation of Command and Control Center Components in Mangaluru City - OPEX	32.00	17.12 10.91	07.11.18	31.07.2020	31.03.2022	17.97 0.00	14 Nos. of Smart Poles have been installed and 1 No. is balance. 86,000 Nos. QR Code has been installed. 100 Nos. Hand held QR scanner supplied. SAT - Conditional approval given.
2	Construction of Under Ground Drainage in Zone IV part 2 and Zone III part 1 in ABD Area (UGD - 2)	9.50	8.55	01.02.2019	31.12.2020	30.11.2022	5.21	- 280 MM completed out of 315 - 240MM out of 240MM pipe line completed. - 845 No's House Connection Completed. - Ashtali work in progress - Brose Complex road Manhole work in progress
3	Smart Road - Package 2 (Loop road)	14.50	13.76	04.07.2019	03.12.2020	30.04.2022	10.12	Footpath work of UHS at Hamilton to Rao and Rao Circle in progress. Railway Station footpath work in progress. AB Soney Circle work in progress.
4	100% Underground Drainage network in ABD Area - Package 4	25.70	24.05	23.08.2019	15.02.2021	31.03.2023	12.15	Manholes 583/908 Nos Completed, Pipeline 11.34 Km/20.43Km Completed, House-connection Pipelines 7.00 Km/18.16Km Completed, Blumhouse Restoration of Roads full width 1.7Km Completed. Work in progress at Telecom Quarters road,Subhashnagar,Balmatta road,SL Mathai road
5	Smart Road - Package 4	48.03	41.21	15.09.2019	15.02.2021	30.11.2022	34.31	1. Jeevan: College road work in progress. 2. Fahir Road drain work in progress. 3. Dongrekaru drain work and Footpath in progress 4. KS Road Drain and Footpath work in progress. 5. Jali Road Drain and Road work in progress. 6 Footpath work at Clock Tower Junction in progress
6	Smart Road - Package 5	49.00	46.87	16.11.2019	15.03.2021	31.03.2023	5.58	Carriageway work completed in: Arya Soma Road - 570m, Bridge Road - 285m, Milagres 1st Cross Road - 185m, Canara Chamber Road - 260m. SVD Work Completed in: Milagres 1st Cross Road - RHS 150m, Atcharya Nandaguda Road - LHS 200m. Work in progress: Canara Chamber Road & Arya Soma Road SVD & Footpath.
7	Smart Road - Package 9 - Construction of Pedestrian Plaza	7.00	5.93	20.09.2019	15.02.2021	31.05.2022	4.87	Pedestrian Plaza Phase 1 - Structural Work completed, finishing Work in progress. Pedestrian Plaza Phase 2 - Structural Work in progress.
8	Smart Road - Package 6	48.00	43.74	04.10.2019	15.02.2021	31.12.2022	25.68	Carriageway work complete at: Gileent Road: 600m, Pandeshwara New Road: 260m, Manikyanand Road: 540m, Mahalingeshwara Temple Road: 240m, Gujarakere Road: 320m, Telecom Office Road: 400m, Pandeshwara Police station road,Jeppu Market road,250m, Mangaladevi Temple road: 750m & Inragana gate to Mammankatte Road: 480m (Total - 5,220 meters). Storm Water Drain works completed in Old Kent road, Monkey Stand road, Mahalingeshwara temple road, Pandeshwara Police station road. Storm water drain work in progress at Jeppu Market road Footpath works in progress along Mangaladevi Temple road & Old Kent road
9	Smart Road - Package 8	46.00	44.44	14.11.2019	14.06.2021	30.04.2023	38.91	Carriageway work completed in: 1) Abayadin road, 2) Mohanlal Road, 3) B R Kankera cross road, 4) SL Mathai Road, 5) Goodshed Road. Storm water drainwork & footpath under progress at - 1) Fostar Church road, 2) B.R.Kankera cross road, 3) Light House Hill road & 4) Goods Shed road. Carriageway work in progress in 1) Atcharya Junction, 2) Mangaladevi Temple road, 3) Light House Hill road. Carriageway SVD work yet to be taken up by 1) YMC Mangaluru Road (Ambetha to Jn to Mammankatte Jn)

10	Smart Road - Package 7	46.52	38.74	18.11.2019	18.03.2021	30.04.2023	10.71	Road Carriageway work Completed in: 1) Maidan 4th cross road, 2) Maidan 3rd cross road, 3) JM 2nd cross road, 4) Bhaktal Bazar road, 5) Kasargudi Road, 6) JM 4th Cross Road, 7) MPT Cross road, 8) Canara Goods Road, 9) Pet Res Road & 10) Median Street Extension (Bombay Lucky Road) - Carriageway Completed. SWD & Footpath works pending due to land acquisition issues. 11) Maidan 1st cross road (P. Jhima Traders Road) - Road & Carriageway Completed. 12) Sharada Temple road - 50% carriageway completed. 13) Maidan 2nd cross road (Laxmi Goshen Road), 14) SWS Cross Road. Carriageway yet to be taken up in: 1) Bili Alabi Road - Landak Road Bilal Alabi - Median Road (SWD works in progress).
11	Strengthening distribution system for implementing 74x7 water supply including 8 years O & M in Mangaluru City (Contribution from Smart city fund as Convergence)	118.00	114.00	24.12.2019	24.12.2021	24.12.2021	74.00	Notice to proceed issued on 24.12.2019. Survey works & pipe laying works under progress (KUIWIMP). As on date MSCL has deposited Rs.74 Cr to KUIDFC.
12	Construction of Command Cost of Building - annex to MCC Building	5.00	4.26	13.02.2020	12.02.2021	31.05.2022	0.60	Ground Floor : Wall Putty work in progress in all floors. External Plastering and Front Architectural plastering work under progress till pit under progress.
13	Community Level Facilities along with international swimming pool	24.94	21.96	20.02.2020	20.02.2022	31.01.2023	10.40	Main Pool, Practice Pool, kids pool & deck slab concreting completed. Spectator gallery works in progress. Grouting works to be taken up.
14	Integrated Development of Kadri Park Area	12.00	9.07	18.02.2020	18.02.2022	30.05.2022	9.83	West Plaza : ACP Sheet, rolling shutter for shops in progress. Footpath tile work in progress. Central Plaza : Turf formation work in progress. Footpath work in progress. East Plaza : Tile laying and Planter box work in progress. Interlock laying in progress.
15	Rejuvenation of Kavour Lake for Rainwater harvesting & recreation	8.06	6.94	27.02.2020	16.03.2021	30.09.2022	2.41	Divert work, Retaining Wall Work towards West Side, Kund works, Lorb stone Laying, Site stone masonry, grading works in progress.
16	Rehabilitation of Central Market	6.74	5.06	02.05.2020	02.11.2020	02.03.2021	0.74	Proposed for fore-closure subject to MCC clearance for PPP site.
17B	Skill Development and Safety Training Centre - OPEX	2.35	2.35	14.05.2020	13.05.2023	13.12.2023	2.35	Training to commence shortly.
18	Upgradation of Venlock Hospital - Infra works	5.83	4.59	06.05.2020	05.06.2021	30.04.2022	3.46	Compound wall work in progress towards Koor Masjid road for road widening. Footpath & Electrical pole works in progress.
19	Upgradation of Mangala Stadium	10.00	5.87	02.06.2020	01.03.2021	30.05.2022	3.64	Above terrace floor works in progress. First Floor tiling works & facade structural steel works in progress.
20	Upgradation of Venlock Hospital - Surgical Block	43.00	43.00	08.10.2020	14.10.2022	30.05.2023	13.77	Footing, Basement & retaining wall, Ground floor, First floor & Second floor structure work completed. 3rd floor reinforcement and shuttering works in progress. Ground floor terrace work in progress.
21	Rebuild Car Street & areas of Sri Venkateswara Temple as Religious Zone	5.00	4.95	07.01.2021	06.01.2022	06.05.2022	1.08	Street Lights installed 60 Nos out of 106 Nos in Car street, including cabling and termination works. Highmast pole decorative type 2 Nos installed and completed. Ballards installation on footpaths completed. (207 Nos) Krishna Mitta road conduit pipe laying work completed.
22	Connector Road from NH56 near Jeppu to Morgans gate including construction of RUB	49.95	49.95	18.02.2021	17.03.2022	31.12.2022	33.47	Stone piling work near NH in progress. Retaining wall work in progress near Canara Plywood factory. Home pipe laying for Storm Water in progress.
23	Restoration Scheme for the collapsed portion of the existing stone revetment of Nethravathi river bank and SSM park wep No.2 on the upstream side of Thumbo ward drain, Mangaluru.	10.50	10.50	25.05.2021	25.05.2021	31.12.2022	1.10	Restoration of (as per) completed.
24	Construction of Indoor Stadium for Kathakali & Shuttle Badminton near Ujva Market	20.54	21.07	13.08.2021	13.08.2023	30.03.2023	6.44	Foundation completed, Basement columns & Retaining wall works in progress.
25	Integrated Development of Kadri Park Phase-II Package-B: Providing Automatic irrigation system with Planting, granite pergolas and Street lights and electrical upgradation work.	4.50	4.50	16.12.2021	15.12.2022		0.61	Work issued on 16.12.2021. Irrigation - pressure testing in progress. Electrical Conduit work 80% completed.
26	Conversion of Existing 11 KV HT/LT overhead lines of 11 KV Bolaru and Mangaladevi feeders, emanating from 33/11 KV MUSS Handgudda into UC Cabling system at Mangaladevi Temple road and New Monkey Stand road	4.45	4.45	16.12.2021 (LOA)			0.19	LOA issued on 16.12.2021. Material approval from MESCOM received and material has been received at site.
<b>Total</b>		<b>649.52</b>	<b>607.79</b>				<b>309.90</b>	

Sl.No	Name of the Project	SCP Cost	Tender Cost	Tender Date	Last Date of Bid Submission	No. of tender calls	Present Status
1	Command and Control Centre - Stage 2	30.00	30.00	24.11.2021	03.09.2021	1	Tender Evaluation under progress.
2	Waterfront Area Development Sub Project - Promenade Development Phase IA	24.70	24.70	22.11.2021	30.12.2021	1	8 Bids received. Tender evaluation completed 06.02.2022.
3	Waterfront Area Development Sub Project - Promenade Development Phase IB	13.81	13.81	22.01.2022	01.03.2022	1	
4	Waterfront Area Development Sub Project - Promenade Development Phase IC	6.61	6.61	22.01.2022	01.03.2022	1	
5	Surface Lake Accretion Ponds at Gular Kere	0.45	0.45	25.01.2022	08.02.2022	1	
6	Tensile Roof installation at Newly built Mangala Stadium	0.88	0.88	07.01.2022	19.01.2022	1	6 Bids received. Tender evaluation in progress.
<b>Total</b>		<b>76.45</b>	<b>76.45</b>				

Sl.No	Name of the Project	SCP Cost	DPR Cost	DPR approval date	Amount put to tender	Tentative Date of Tendering	Present Status
1	Waterfront Area Development	143.98	143.98				Balance sub-projects DPR preparation in progress.
<b>Total</b>		<b>143.98</b>	<b>143.98</b>				
<b>GRAND TOTAL SCM</b>		<b>951.24</b>	<b>869.52</b>				

PUBLIC-PRIVATE PARTNERSHIP (PPP) Projects									
I. Completed Projects									
Sl.No	Name of the Project	SCP Cost	DPR Cost	Work Order date	Work Order date	Date of Completion as per contract	Actual Date of Completion	Work Order date	Present Status
Nil									

II. Ongoing Stage									
Sl.No	Name of the Project	SCP Cost	DPR Cost	Work Order date	Work Order date/Issued date	Date of Completion as per contract	Probable date of Completion	Work Order date	Present Status
1	Installation of Rooftop Solar on Government Buildings in ARD as a - Phase I	7.08	7.08	WO: 30.07.19	30.03.2019	30.01.2021	30.01.2022	WO: 30.07.19	Agreement with Govt buildings signed only for 7034kW out of 1288 kW. ESI Hospital, MCC Building, Town Hall & MCC Building at Madhathla has been commissioned. MHC building panels have been erected. 2P Building, Pithola & APMC work yet to start.

2	Development of MLLP with retail space near Hampden Road Junction	79.05	79.05	LoA: 07.11.20	29.06.2020	01.09.2021	01.04.2024	LoA: 07.11.18	Concessional Agreement signed on 25.09.2021. MUDA approval received. #Bidding in progress
3	Conversion of Street Lights to LED	62.63	62.63	LoA: 03.07.20	24.02.2023	24.10.2021	24.04.2022	LoA: 03.07.20	Installation Work in progress. (11,900 Nos. out of 66,000 Nos. Completed)
1	Redevelopment of Central Market along with Fish Market	114.03	114.03	LoA: 29.10.20	20.10.2020	01.02.2023	01.02.2023	LoA: 29.10.20	The work is under hold due to stay from Hon'ble High Court of Karnataka
<b>Total</b>		<b>242.79</b>	<b>242.79</b>						
<b>II. Tendering Stage</b>									
Sl.No	Name of the Project	SCP Cost	DPR Cost	Tender Date	Tender Date	Lot Date of EoI Submission	Present Status		
1	Integrated Transport Hub (Integrated Bus Terminal with Retail Cell and Recreational Center)	200.00	200.00	23.12.2021		27.05.2022	No bids received for IPO Call. LOI for conceptual plan has been called		
<b>Total</b>		<b>200.00</b>	<b>200.00</b>						
<b>III. DPR/PR Stage</b>									
Sl.No	Name of the Project	SCP Cost	DPR Cost	Tender Date	DPR Approval Date	PR Approval Date	Present Status		
<b>GRAND TOTAL PRP</b>		<b>442.79</b>	<b>442.79</b>				<b>Nil</b>		



Convergence Projects				
I. Projects Completed				
Sl.No	Name of the work	Cost as per SCP (Rs Cr)	Work Order Cost (Rs Cr)	Present Status
1	Development of GIS Road	1.50	1.23	Work Completed.
2	Development of Road - Hamilton Circle to Old Bunder Main Road	7.40	1.36	
3	Development of Bavasapada Idya Masjid Area - Interlocking	0.60	0.45	
4	Development of Storrock Road Widening of Road, Drain and Footpath	1.90	1.56	
5	Development of Road from Hanjankata Circle to Munapa Gudi Junction	0.95	0.93	
6	Development of Karangalada Circle	0.90	0.87	
7	Development of Old Keri Road	0.56	0.40	
8	Development of Road from Hotel Krishna Bharan to Hotel Vinlesh	0.50	0.33	
9	Development of Jappa Kudupadi Road	0.43	0.36	
10	Development of Road from Ath Shetty Circle to Venmukheri Cross	2.30	2.30	
11	Development of Road from Mandipada Circle to Railway Station Junction	1.82	1.82	
12	Bongarkeri Road Widening	1.12	1.12	
13	Beccoti Hostel Road Development	1.75	1.75	
14	GIS Road Widening	1.50	1.50	
15	KS Rao Road Development	0.97	0.97	
16	Widening of Tozhi	54.80	54.80	
17	Segregated Smart Bin for Street level collection	0.50	0.50	
18	EWS Housing	9.36	2.36	
	<b>Total</b>	<b>87.06</b>	<b>74.61</b>	
II. Ongoing Stage				
Sl.No	Name of the work	Cost as per SCP (Rs Cr)	Work Order Cost (Rs Cr)	Present Status
1	Regeneration of Sewerage System and Missing Links works to Mangaluru City	30.00	30.00	Project start date: 08.06.2018 Work in progress  These are part of 24x7 water supply project. Notice to proceed issued on 24.12.2019. Survey works & pipe laying works under progress (KUIWIMP) upto date Rs 69 Cr has been deposited with KUIDFC.  Being taken up in SCM Cost Being taken up in SCM Cost
2	100% water supply coverage along with residential meters, water quality monitoring and SCADA	40.00	40.00	
3	24x7 water supply residential water meter, Bulk water meter along with SCADA	88.75	88.75	
4	Community Level Facilities along with International swimming pool	5.00	5.00	
5	Integrated asset management and urban property Ownership Record	2.00	2.00	
	<b>Total</b>	<b>165.75</b>	<b>165.75</b>	
III. Tendering Stage				
Sl.No	Name of the work	Cost as per SCP (Rs Cr)	Work Order Cost (Rs Cr)	Present Status
				Nil
IV. DPR/FR Stage				
Sl.No	Name of the work	Cost as per SCP (Rs Cr)	Work Order Cost (Rs Cr)	Present Status
				Nil
<b>Grand Total Convergence</b>		<b>248.81</b>	<b>240.36</b>	

**Shivamogga Smart City Limited-SCM-Projects**

**I. Completed Projects**

Sl. No.	GIS ID	Name of the work	SCP Cost (Rs. Cr.)	Rev. Work Order Cost (Rs. Cr.) - includes Verticals	Work Order Date	Date of Completion as per Contract	Actual date of Completion	Physical Progress %	Financial Progress %	Present Status
1	KAR-SHI-012	Development of Tank mobilisa park (No 7) in Shivamogga	0.43	0.40	12.02.2018	27.08.2018	28.02.2019	100%	0.40 Cr (100%)	Work Completed, Financial Closure Achieved
2	KAR-SHI-046	Providing infrastructure for development of smart library	0.22	0.19	14.11.2018	14.03.2019	14.03.2019	100%	0.19 Cr (100%)	Work Completed, Financial Closure Achieved
3	KAR-SHI-047	Development of SMART LIBRARY ICT interventions 4 libraries and 11 School	4.96	6.00	11.09.2019	17.12.2019	17.12.2019	100%	6.00 Cr (100%)	Capex part of the Work Completed Project is under O&M stage. O&M part of the Work completed 100% will be achieved after 5 years O&M
4	KAR-SHI-063	Development of Vinayaka Park	0.60	0.50	18.02.2019	17.08.2019	07.01.2020	100%	0.50 Cr (100%)	Work Completed, Financial Closure achieved
5	KAR-SHI-052	Development of Family Welfare Park	1.93	1.99	14.11.2010	12.02.2020	13.02.2020	100%	1.93 Cr (100%)	Work Completed, Financial Closure achieved
6	KAR-SHI-007	Development of Conservancies in Package-1	1.37	0.89	18.02.2019	24.09.2020	25.02.2020	100%	0.89 Cr (100%)	Work Completed, Financial Closure achieved
7	KAR-SHI-100	Supply, installation, Commissioning and Operation & maintenance of Digital Display Boards	2.40	2.02	23.12.2019	30.06.2020	30.06.2020	100%	2.02 Cr (100%)	Capex part of the Work Completed Project is under O&M stage. O&M part of the Work completed 100% will be achieved after 5 years O&M
8	KAR-SHI-110	Supplying and installation of Furnitures in COVID-19 Hospital in Super Specialty Hospital of SIMS	0.50	0.50	05.02.2020	05.09.2020	21.09.2020	100%	0.50 Cr (100%)	Work Completed, Financial Closure Achieved
9	KAR-SHI-009	Development of Conservancies in Package-2	1.85	1.54	01.11.2020	25.06.2019	21.09.2020	100%	1.54 Cr (100%)	Work Completed, Financial Closure achieved
10	KAR-SHI-016	Keburu Stadium Demarcation	2.12	2.62	05.03.2018	04.12.2018	07.12.2020	100%	2.50 Cr (100%)	Work Completed & O&M pending
11	KAR-SHI-062	Development of Muzharabka temple park (Park 03) in Shivamogga City	1.20	0.99	26.12.2018	08.07.2019	04.12.2020	100%	0.99 Cr (100%)	Work Completed, Financial Closure Achieved
12	KAR-SHI-076	Smart Education in Govt Schools - Pan City (45 school)	6.50	6.50	30.05.2020	01.01.2021	23.12.2020	100%	3.75 Cr (92%) 2.75 Cr (42%) Capex 20% of 0.50 Cr (100%)	Capex part of the Work Completed 100% of the Capex part will be achieved in 5 years of O&M. Project is presently under O&M stage. O&M part of the Work completed 100% will be achieved after 5 years O&M
13	KAR-SHI-061	Development of Parks Vota Road, Sheshadriparam, Ghandi nagar, DC compound, Mission Compound Park	1.72	1.76	18.02.2019	02.09.2019	31.12.2020	100%	1.75 Cr (100%)	Work Completed, Financial Closure Achieved
14	KAR-SHI-056	Development of Parks Malleshwar nagar park, Bahajjary road in Shivamogga city	2.50	1.81	25.06.2019	24.12.2019	31.12.2020	100%	1.81 Cr (100%)	Work Completed, Financial Closure achieved
15	KAR-SHI-136	Development of Freedom Maid Utility Space and its Partial Implementation	5.00	5.30	12.05.2020	11.07.2020	28.02.2021	100%	5.30 Cr (100%)	Work Completed, Financial Closure achieved
16	KAR-SHI-092	Face-lifting to Riverfront Crematorium	5.00	4.99	08.01.2020	30.06.2021	31.03.2021	100%	4.99 Cr (100%)	Work Completed, Financial Closure achieved
17	KAR-SHI-119	Procurement of medical Equipments to District Health and Family Welfare Department Shivamogga	1.00	0.07	01.09.2020	30.03.2021	30.02.2021	100%	0.07 Cr (100%)	Work Completed, Financial Closure Achieved
18	KAR-SHI-009	Development of Conservancies in Package-3	4.82	4.03	26.12.2018	08.07.2019	15.04.2021	100%	4.03 Cr (100%)	Work Completed, Financial Closure Achieved
19	KAR-SHI-010	Development of Conservancies in Package-4	4.75	3.32	01.03.2019	05.09.2019	12.04.2021	100%	3.32 Cr (100%)	Work Completed, Financial Closure Achieved
20		Repair works in Govt P.H.C, Sogabatti, Shivamogga	0.12	0.11	16.12.2020	31.07.2021	15.04.2021	100%	0.09 Cr (100%)	Work Completed, Financial Closure Achieved
21	KAR-SHI-142	Repair works in Govt Tamil School BH Road, Shivamogga	0.07	0.10	16.12.2020	31.03.2021	10.04.2021	100%	0.09 Cr (100%)	Work Completed, Financial Closure Achieved
22	KAR-SHI-010	Canal Redevelopment-Phase-1 (Rs.11.00 Cr)	11.71	10.63	18.12.2018	25.11.2019	09.10.2021	100%	7.31 Cr (69.2%)	Work Completed, Financial Closure achieved
23	KAR-SHI-054	Development of Physical Infrastructure (interiors, HVAC, and others) for setting up of Command and control centre	1.10	3.92	21.12.2018	20.06.2019	11.10.2021	100%	3.92 Cr (100%)	Work Completed, Financial Closure achieved
24	KAR-SHI-143	Green Urbanization at selected Places in Shivamogga City	2.82	2.57	22.10.2020	30.07.2021	09.10.2021	100%	2.57 Cr (11.5%)	Work Completed, Financial Closure achieved
25	KAR-SHI-003	Street Art in the selected locations across the city	1.60	0.51	29.05.2020	20.10.2020	31.10.2021	100%	0.51 Cr (100%)	Work Completed, Financial Closure Achieved
26	KAR-SHI-001	Smart Road from Ashoka Circle to Alkaata Circle	26.59	25.27	24.03.2018	21.02.2019	30.12.2021	100%	21.24 Cr (85%)	Work Completed, Financial Closure achieved
27	KAR-SHI-036	Improvement of hole bus stop	0.75	0.01	19.02.2019	19.09.2019	30.12.2021	100%	0.16 Cr (15%)	Work Completed, Financial Closure achieved
28	KAR-SHI-022	Development of Heritage Walk / Village	15.60	15.82	14.09.2019	13.07.2020	31.12.2021	100%	10.12 Cr (70.39%)	Work Completed, Financial Closure achieved
Sub Total - A in crs			115.76	106.82						

**II. Ongoing Projects**

Sl. No.	GIS ID	Name of the work	SCP Cost (Rs. Cr.)	Rev. Work Order Cost (Rs. Cr.) - includes Verticals (Approved & anticipated)	Work Order Date	Date of Completion as per Contract	Actual date of Completion	Physical Progress %	Financial Progress %	Present Status
1	KAR-SHI-002	Development of Smart road in package 1, Area between BH road Savalanga Road, Kuvempu road, in Shivamogga City	26.57	27.21	01.02.2017	22.02.2020	31.03.2021	70%	17.23 Cr (64.5%)	Work In Progress
2	KAR-SHI-036	Area between Jai Road - Kuvempu Road - Savalanga Road - 100' Ring Road and Canal Front Road - Package 2a	66.41	61.97	10.02.2017	17.02.2020	31.03.2021	70%	31.81 Cr (47.9%)	Work In Progress
3	KAR-SHI-067	Area between Jai Road - Kuvempu Road - Sagar Road - Canal Front Road - Package 2b	100.07	96.79	12.02.2019	11.02.2020	31.03.2021	70%	60.36 Cr (62.91%)	Work In Progress
4	KAR-SHI-096	Area between Savalanga Road - 100' Ring Road - Canal Front Road - Package 2c	98.62	97.14	10.02.2017	17.02.2020	31.03.2021	70%	51.17 Cr (51.78%)	Work In Progress
5	KAR-SHI-059	Area between Savalanga Road - Bahajjary Road - River Front Road - BH Road - Package 2d	95.96	93.65	10.02.2019	17.02.2020	31.03.2021	70%	60.50 Cr (63.04%)	Work In Progress

No.	Sl. No.	Name of the work	SCP Cost	Tender / DPR Cost	Tendered Date	Physical Progress	Financial Progress	Remarks		
6	KAR-SHI-075	Last Mile connectivity using Cycle track and Footpath - Development of Inner Ring Road from Laxmi taluk junction to MT Road (7.5 km)	90.00	93.89	14.08.2019	16.02.2021	30.04.22	73%	58.69 Cr (65.33%)	Work In Progress
7	KAR-SHI-011	Package-5 Redevelopment of Conservancy lanes in Gopuji Nagar, Basavanna gudi and Durji gudi areas in Shivamogga City.	12.00	11.25	20.12.2019	30.11.2020	31.03.2021	54%	4.76 Cr (39.69%)	Work In Progress
8	KAR-SHI-010	Riverfront Development- Infrastructure works; pedestrian bridge, River front promenade, etc- North Bank	130.00	105.74	14.08.2019	25.11.2019	31.03.21	37%	31.50 Cr (23.85%)	Work In Progress
9	KAR-SHI-073	Centralized Architecture (DCDR setup by MSI at KADDS-SQC)	11.50	8.90	Work taken up by KUIDFC	16.08.2021	30.06.2022	80%	6.90 Cr (75%)	Work In Progress
10	KAR-SHI-086	Wildlife Interpretation centre with science park (Turnkey)	10.00	8.58	31.12.2019	30.06.2021	30.11.2022	31%	0.43 Cr (5%)	Work In Progress
11	KAR-SHI-091	Conservation of Heritage Building - Govt School adjacent to Karnataka Sanga and other buildings (Turnkey)	5.00	3.58	30.12.2019	30.06.2021	10.07.2022	40%	1.67 Cr (33%)	Work In Progress
12	KAR-SHI-090	Conservation of Heritage Building - Corporation Main Building (Turn Key)	3.00	2.00	30.12.2019	30.06.2021	21.09.2022	31%	0.60 Cr (20%)	Work In Progress
13	KAR-SHI-023	Restoration and Adaptive Re use of Shivappa Nayaka palace Precinct (DBUNT basis-Turnkey project)	15.50	15.51	29.11.2019	29.11.2020	30.09.2022	33%	1.90 Cr (12%)	Work In Progress
14	KAR-SHI-070	Providing Smart Bus Shelters & E-Toilet for PAN city (61 nos)	18.50	11.91	10.03.2020	09.12.2020	30.07.22	75%	7.76 Cr (72.85%)	Work In Progress
15	KAR-SHI-060	Development of Corporation Park (Park 17) in Shivamogga City	4.40	4.78	09.03.2020	12.02.2021	28.02.22	80%	3.20 Cr (72.73%)	Work In Progress
16	KAR-SHI-082	Construction of MLCF with commercial complex	30.00	26.04	06.03.2020	31.08.2021	21.05.2022	35%	1.67 Cr (20.39%)	Work In Progress
17	KAR-SHI-089	Modern Police Information/ Tourism kiosk	5.00	1.32	19.06.2020	18.12.2020	28.01.22	52%	0.69 Cr (13.8%)	Work In Progress
18	KAR-SHI-137	Construction of HAWKENT'S ZONE with taxi/ auto stand (Integrated bus terminal)	15.93	14.67	01.07.2020	31.11.2021	31.03.2022	20%	2.23 Cr (14.06%)	Work In Progress
19	KAR-SHI-055	Appointment of System Integrator for Implementation of IOC and other ICT interventions for Shivamogga Smart City	50.66	52.45	25.08.2020	25.05.2021	30.04.2022	53%	12.68 Cr (24.83%)	Work In Progress
20	KAR-SHI-070	Improvement and Beautification of Private Bus Terminal	7.00	5.05	16.09.2020	10.09.2021	31.07.2022	35%	1.71 Cr (24.43%)	Work In Progress
21	KAR-SHI-140	Balance work in the First floor of Super specialty hospital of SIMS	4.50	4.50	24.09.2020	15.06.2021	28.02.2022	60%	2.70 Cr (60%)	Work In Progress
22	KAR-SHI-141	Yoga Bhavana and other amenities	4.00	4.00	07.11.2020	30.06.2021	30.06.2022	50%	2.00 Cr (50%)	Work In Progress
23	KAR-SHI-030	Public Bike Sharing(2.19 cr SCM+1.24cr PPP)	3.19	3.11	30.07.2021	30.11.2021	25.05.2022	5%	0.02 Cr (1%)	Procurement of 300 Nos Bicycles under progress
24	KAR-SHI-059	Development of park near Country Club	3.70	2.93	25.08.2021	31.07.2022	31.07.2022	0%	0.33 Cr (9%)	Work In Progress
25	KAR-SHI-145	Procurement of Automatic Nucleic Acid Extractor (RNA/DNA) for VDL Shivamogga	0.35	0.35	27.08.2021	15.12.2021	28.01.2022	0%	0.01 Cr (3%)	Work being executed by VDL Shivamogga under Advisory No 15 guidelines. Procurement from vendor is under Progress and expected to be completed by 28.01.2022
26	Advisory-15	Construction of Govt College and Govt PU Girls College, BH Road Shivamogga	1.90	1.90	20.09.2021	31.01.2022	31.01.2022	0%	0.40 Cr (21%)	Work being executed by PWD Shivamogga under Advisory No 15 guidelines.
Sub Total - B in Cr			833.46	769.90						

### III. Tender Stage

No.	Sl. No.	Name of the work	SCP Cost	Tender / DPR Cost	Tendered Date	Physical Progress	Financial Progress	Remarks
1	KAR-SHI-079	Wehra Stadium Existing Sports facility upgradation	13.00	13.00	21.01.2022	NA	0.01 cr	Tendered on 21.01.2022. last date for Submission of bids is 08.02.2022
2		Estimate for Conversion of Existing Over Head 11 KV/LT lines into Partial UG cable for Facilitating Railway Flyover from Usha nursing home Circle to LES Nagar Chowdamma Temple Limit of Saravanga Road to the jurisdiction of Unit-2, CSO-1, MESCOM, Shivamogga Under Self Finance Scheme And Estimate for shifting of h/f lines for providing railway over bridge from bashipura to somnalkoppa road as per request of SW Railway Department under Self Finance Scheme in unit 7 and unit 9 of CSO3 Shivmoga limits.	3.20	2.20	04.02.2022	NA		Tendered on 04.02.2022. last date for Submission of bids is 19.02.2022
3		Providing and laying MS/HDPE riser/ Distribution pipe, UGD works and construction of drain at LC 99 and LC 52 in Shivamogga city	4.30	4.30	04.02.2022	NA		Tendered on 04.02.2022. last date for Submission of bids is 19.02.2022
Sub Total - C in Cr			19.50	19.50				

### IV. DPR Stage / FR Stage

No.	Sl. No.	Name of the work	SCP Cost	DPR Cost	DPR Approved Date	Physical Progress	Financial Progress	Remarks
1	KAR-SHI-147	Building of Check Weir across Tungb River	23.10	23.10	2022	NA	0.07 cr	DPR Under finalization
Sub Total - D in Cr			23.10	23.10				
Grand Total GOM			991.02	919.39				

I. Completed Projects									
S. No.	Name of the work	SCP Cost (Rs Cr)	Work Order Cost (Rs Cr)	Work Order date					Savings / Excess Compared to SCP
Nil									
Sub Total - A in crs		0.00	0.00						

II. Ongoing Projects										
S. No.	Name of the work	SCP Cost (Rs Cr)	Work Order Cost (Rs Cr)	W.O issued on	Date of Completion as per Contract	Actual Date of Completion	Physical Progress	Financial Progress	Present Status and Reason for Delay in Completion	
1	KAR-SHI-046	Conversion of normal street lights to LED street light system	31.60	44.02	03.06.2020	30.09.2021	31.12.2021	15%	0.01 (0.0%)	Work Under Progress
2	KAR-SHI-030	Public Bike Sharing(3.19 cr SCs+ 1.24 cr PPP)	1.24	1.24	30.03.2021	31.12.2021	31.12.2021	5%	0.01 Cr (0.0%)	Work Under Progress
Sub Total - A in crs		32.84	45.26							

III. Tender Stage									
S. No.	Name of the work	SCP Cost	Tender / DPR Cost	Tendered Date			Physical Progress	Financial Progress	Status
1	KAR-SHI-032	Sofar on Canal top (Things high level canal)	140.10	140.10			NA	NA	No bids received in Sh Call. Call to be tendered
Sub Total		140.10	140.10						
Total		172.03	185.76						

IV. DPR Stage / FR Stage									
S. No.	Name of the work	SCP Cost	DPR Cost	DPR Approved					
Nil									
Grand Total PPP Totals		172.03	185.76						

### Convergence-Projects

I. Completed Projects									
S. No.	Name of the work	SCP / OPR Cost in Rs Cr	W.O Cost in Rs Cr						
1	KAR-SHI-002	Pruning of Floriculture, organic farming and related activities	10.42	10.42					Work Completed
2	KAR-SHI-040	Public Toilets in Shivamogga city using SBM funds	2.4	1.6					Work Completed
3	KAR-SHI-102	Providing UPD scheme to Shivamogga City under AMRUT additional grants	7	7					Work Completed
4	KAR-SHI-103	PKG-35 Additional grants for construction of Fruit flower market in corporation site in Garden Area	1.5	1.5					Work Completed
5	KAR-SHI-104	PKG-54 fruit and flower market at city municipal round place at Garden Area	3	3					Work Completed
6	KAR-SHI-105	PKG-55 (1) Improvement of Goplibetty Koppa and sharavathi nagar cemetery	0.5	0.5					Work Completed
7	KAR-SHI-106	Development of park at albeta circle in Shivamogga	0.5	0.5					Work Completed
8	KAR-SHI-107	Development of Green Park at Professor Park in Shivamogga	0.5	0.5					Work Completed
9	KAR-SHI-108	PKG NEW 2 - Road Improvement works in CMC Shivamogga in the limits of Shivamogga District under Mahayamatri nagarothana	1.45	1.45					Work Completed
10	KAR-SHI-109	PKG 1 : Road Improvement work in CMC Shivamogga in the limits of Shivamogga District under mahayamatri nagarothana Phase-2	1.71	1.71					Work Completed
11	KAR-SHI-110	Prevention work of flood in Yerca river Bed near verabhadreshwara temple in old mandal Shivamogga	1	1					Work Completed
12	KAR-SHI-111	PKG-1 Development of 80 feet road from Shivamogga private bus stand to 100 feet road	2	2					Work Completed
13	KAR-SHI-112	PKG-10 reconstruction of Footpath at Shivamogga Bus Stand to 100 feet road and 80 feet road divider	1.5	1.5					Work Completed
14	KAR-SHI-113	PKG-3 Development of road from Vinoba nagar Channel to Police chowki	2	2					Work Completed
15	KAR-SHI-114	PKG-60 Development of Median Lighting from tanga bridge to sahyadri College	1	1					Work Completed
16	KAR-SHI-115	PKG-41 Development of Conservancies in Park Extension and developing it into kind markets	2	2					Work Completed
17	KAR-SHI-116	PKG-32 24x7 water supply scheme KUVS&DB contribution amount	6	6					Work Completed
18	KAR-SHI-126	Green Park and spaces Ward No. 23	0.41	0.41					Work Completed
19	KAR-SHI-127	Green Park and spaces Shardaamma Layout	0.35	0.35					Work Completed
20	KAR-SHI-128	Green Park and Spaces Malleshwara Nagar	0.35	0.35					Work Completed
21	KAR-SHI-129	Green Park and Spaces Gopalgowda Extension in T block	0.24	0.24					Work Completed
22	KAR-SHI-130	Green parks and spaces Development of Gopal Gowda extension A block (Adjacent to KRIDL Office) Park	0.25	0.25					Work Completed
23	KAR-SHI-131	Green parks and spaces Gopal Gowda extension A block	0.3	0.3					Work Completed
24	KAR-SHI-132	Green Park and Spaces Rajendra Nagar	0.35	0.35					Work Completed
25	KAR-SHI-133	Green Park and Spaces Vinobhanagar Professor Park	0.5	0.5					Work Completed
26	KAR-SHI-134	Green Park and Spaces Asota Circle Park	0.5	0.5					Work Completed
27	KAR-SHI-135	Green Park and spaces Development of Surya Layout and PAT Layout Park	0.75	0.75					Work Completed
28	KAR-SHI-030	Storm water Drains in Shivamogga using Amrut funds	8	8					Work Completed
29	KAR-SHI-072	UPD scheme including under the sub-division scheme of MESCOM	70.95	71.2					Work Completed
30	KAR-SHI-090	Widening to Four lane divided carriageway to paved shoulder from RM 205 Tumbler-Honorary section Camp/Adenali to	70.95	70.95					Work Completed
Total		172.30	197.83						

II. Ongoing Projects									
S. No.	Name of the work	SCP Cost	W.O Cost						
1	KAR-SHI-037	24x7 water supply Project (KUVS&DB)	130.7	135.4					Work in progress
Total		130.70	135.40						
TOTAL (Convergence)		329.65	333.73						
GRAND TOTAL (SCP+PPP+O&M)		1493.92	1476.36						

**Tumakuru Smart City Limited**

**SCM Project**

**I. Completed Projects**

I. No.	Name of the Project	SCP Cost	Approved DPR Amount (Rs. In Cr)	WO Cost (Including GST)	Work order date	Date of Completion as per contract	Actual Date of Completion	Present Status
1	Dredging, Desilting, Lining, Restoration & Reclamation Works on Upstream Feeder Channels	0.39	0.39	0.389	Work entrusted to KRDL			Physical Progress Work is completed. Work completion date:10.12.2017
2	Construction of Smart e-Toilets	0.17	0.21	0.175	21.0.2017	27.02.2018	27.02.2018	Physical Progress Project Completed & inaugurated on 02-03-2018. Work completion date:27.02.2018
3	Development of Intermediate Para Transit Stands at Kadi Basaveshwara Circle and MG Road	0.04	0.05	0.039	15.06.2018	25.08.2018	25.08.2018	Physical Progress Work is completed. Work completion date:25.08.2018
4	Construction of GI Barbed Wire Fencing under High Tension Power Supply Lines for Planstion in Tumakuru.	0.55	0.55	0.407	09.03.2018	09.09.2018	09-09-2018	Physical Progress Work is completed. Work completion date:09.09.2018
5	Redevelopment of Siddaganga Bus Shelter	0.08	0.09	0.068	22.05.2018	22.09.2018	22-09-2018	Physical Progress Work is completed. Work completion date:22-09-2018
6	Smart Park- Tumakuru University Park- (Civil)	0.62	0.62	0.617	08.11.2017	07.07.2018	30-08-2018	Physical Progress Work is completed. Work completion date:30.09.2018
7	Contribution towards improvement of Water Supply Scheme (under AMRLUT)	14.00	14.00	14.00	Fund Transferred to KUWS&DB under AMRLUT			Physical Progress Work is completed. Work completion date:30.09.2018
8	Development of Nursery for afforestation and green buffer zones at Amanikere	0.49	0.50	0.496	Work entrusted to Forest Dept.			Physical Progress Work has been completed. Work completed
9	Smart Lounges & Information Kiosks at Amanikere Lake basin	0.29	0.29	0.30	11.10.2017	10.09.2018	01.09.2018	Physical Progress Work is completed. Work has been completed on 01.09.2018
10	Construction of Toilet Block at NCC Campus	0.14	0.14	0.103	15.06.2018	26.10.2018	30.11.2018	Physical Progress Work is completed. Work Completed date 30.11.2018
11	6KW centralized Off-Grid Solar Power Plant with LED based Solar street lighting system	0.40	0.40	0.316	09.06.2018	11.08.2018	24.11.2018	Physical Progress Work is completed. Work Completed date 24.11.2018
12	Pro-ecing Toilet Block at PU College	0.14	0.13	0.101	11.06.2018	20.10.2018	24.11.2018	Physical Progress Work is completed. Work Completed date 24.11.2018
13	Apportionment towards GIS Software with KUIDFC	0.60	0.60	0.60	Project is implemented by KUIDFC			Work completion date: April 2017
14	Pedestrian Environment Improvement & Public Place making at Govt. PU College Precinct	2.40	2.40	1.97	22.01.2018	24.11.2018	05.01.2019	Work of path way 2 Completed. Path way 1 is redesigned as separate project. Work Completed date 05.01.2019
15	Clearance of 05 haass of Amanikere	0.24	0.24	0.183	19.07.2018	18.12.2018	04.01.2019	A project funded by TUDA taken-up under convergence. Clearance of Naatas is completed. Work Completed date 04.01.2019
16	Installation of Sanitary Napkin Dispenser & Incinerator (at Empress High school/ PU college)	0.008	0.008	0.008	27.12.2018	16.01.2019	16.01.2019	Installed
17	50 KW-off-Grid Solar Photo Voltaic (SPV) System at GOVT.PU Collage	0.73	0.73	0.658	13.07.2019	22.01.2019	22.01.2019	Physical Progress Work is completed on 22.01.2019 O&M is in progress. Hence payment will be made for O&M period
18	Smart Lounges - Furniture part	0.14	0.14	0.11	24.01.2019	23.02.2019	10.02.2019	Work order issued on 24.01.2019 Physical Progress Work is completed.
19	Plantation around Amanikere lake	0.64	0.64	0.64	Work entrusted to Forest Dept.			Entrusted work to forest Dept. Work Completed on 03.12.2018
20	Smart Parking at M.G Road Conservancies - Civil Part	0.40	0.45	0.33	22.10.2018	04.03.2019	04.03.2019	Work Order issued on : 22.10.2018 Duration of Project: 4 months Work Completed on 04.03.2019
21	Smart Parking at M.G Road Conservancies - IT Part	0.16	0.15	0.13	28.12.2018	07.06.2019	07.08.2019	Work order issued on :28-12-2018 Work Completed on 07.08.2019
22	Upparahalli Flyover Under Space Development	0.43	0.43	0.38	28.12.2018	04.07.2019	07.06.2020	Work order issued on :28-12-2018 Work Completed on 07.06.2019.
23	Plantation on Medians	0.90	1.00	0.849	07.08.2018	06.11.2018	05.11.2018	Work Order Issue Date: 07-08-2018 Duration of Project: 3 Months (5 years O & M) Planting of hedges on major roads such as Kottipuru road, Amanikere Road,Shettihalli main road, Kunigal Main Road, BH Road has been completed.
24	Inerior works for Integrated City Management Command & Control Centre in Town Hall Building in Tumakuru	0.42	0.42	0.368	06.03.2019	08.05.2019	29.07.2019	Work order issued on 06.03.2019 Work completed on 29.07.2019
25	Selection of Agency for Operation and Maintenance of Smart Lounge at Amanikere - IT Part	0.86	0.95	0.69	14.12.2018	14.04.2019	14.04.2019	Work order issued on :14-12-2018 Work Completed on 22.05.2019 Work completed. O & M is going on.
26	Supply, installation of Letter bins, roller containers and sign board	0.37	0.37	0.32	15.10.2018	15.01.2019	14.01.2019	Work Order Issue Date: 15.10.2018 Duration of Project: 2 months Installed 40 Bins in various locations. Project is short closed as the identified locations will be under construction of Smart Road & road shoulder improvement project.
27	Supply of UAV systems (Drone Procurement)	0.25	0.19	0.25	02.07.2019	28.08.2019	22.08.2019	Work Order issued on 02.07.2019 Drone Supplied on 22.08.2019
28	Spous Health Center at PU College	0.41	0.45	0.372	15.06.2019	22.06.2019	22.06.2019	Work Order Issue Date: 15.06.2019 Work Completed on 22.06.2019
29	Integrated City Management Control Centre (ICMCC)	59.25	59.59	47.16	23.11.2018	23.11.2019	15.08.2019	Work Order Issued on : 23.11.2018 Work Completed on 15.08.2019 Hardware related to ICMCC has already followed. ATCS implemented in one location Civil work for CCTV, Signalling and VMS completed.
30	Establishment and Operation of Teacher resource center and student resource center in Tumakuru City	0.23	0.232	0.16	13.05.2018	03.10.2019	22.06.2019	Work Order issued on 13.05.2018 Work Completed on 22.06.2019

31	Digital Library Solution	1.63	1.63	1.71	04.01.2019	19.08.2019	28.03.2019	Work order issued on 04.01.2019 Work Completed on 28.08.2019 Implementation Completed.
32	Selection of Agency for Establishment of Smart Classrooms at different Govt. Schools/Colleges of Tumakuru	0.65	0.64	0.70	22.07.2019	31.08.2019	31.08.2019	Work Order issued on 22.07.2019. Work Completed on 31.08.2019
33	Signage & Legibility - Digital Display Boards (at 3 locations)	1.00	0.766	0.574	24.01.2019	19.03.2019	03.09.2019	Work order issued on 24.01.2019 Work Completed on 03.09.2019
34	Selection of Agency for establishment of digital classrooms, ICT lab and language labs at Govt College and schools of Tumakuru (Cati-2)	2.25	2.25	2.25	05.03.2019	15.05.2019	15.09.2019	Work order issued 05.03.2019 Work Completion on 15.09.2019
35	Construction of Skill Development Centre for NCC Cadets	0.42	0.42	0.327	06.01.2019	11.10.2019	11.10.2019	Work order issued 06.03.2019 Work Completion on 11.10.2019
36	Firing Simulator for NCC Building - IT Part			0.11	06.01.2020	16.05.2020	16.05.2020	Work order issued 06.01.2020 Work Completion on 16.05.2020
37	Supply, installation of Furniture & Electrical work of DNC for PHC -Tumakuru	0.13	0.16	0.13	02.08.2019	01.09.2019	31.08.2019	Work order issued 02.08.2019 Work Completion on 31.08.2019
38	Development of Smart Bus Shelter - Phase 1 (5 locations)	0.44	0.44	0.36	17.01.2019	15.08.2019	15.08.2019	Work order issued on 17.01.2019 Work Completed 15.08.2019
39	Supply and installation of Smart Poles at different places of Tumakuru	1.02	1.20	1.03	22.07.2019	21.10.2019	25.10.2019	Work Order issued on 22.07.2019 Completed on 25.10.2019
40	Source Theme Park at Amanikere Lake	0.49	0.39	0.39	22.07.2019	16.11.2019	16.11.2019	Work order issued on 22.07.2019 Completed on 16.11.2019
41	Procurement and installation of open Gym equipment and Children play equipment along with allied civil works in TCC limits	0.81	0.51	0.37	22.07.2019	16.11.2019	16.11.2019	Work order issued on 22.07.2019 Completed on 16.11.2019
42	Development of Parks - TCC Premises		0.176	0.176	31.03.2019	30.11.2019	30.11.2019	Work entrusted to Horticulture Department. Work order issued on 04.09.2019 Work completed on 12.12.2019
43	Development of Parks- Siddarameshwara Extension park	0.75	0.199	0.199	04.09.2019	04.12.2019	12.12.2019	Work entrusted to Horticulture Department. Work order issued on 04.09.2019 Work completed on 12.12.2019
44	Development of Parks- Seppanahalli Nagar park		0.178	0.178	04.09.2019	04.12.2019	12.12.2019	Work entrusted to Horticulture Department. Work order issued on 04.09.2019 Work completed on 12.12.2019
45	Development of Parks- IB PWID park		0.195	0.195	21.10.2019	20.01.2020	12.12.2019	Work entrusted to Horticulture Department. Work order issued on 21.10.2019 Work completed on 12.12.2019
46	Digital Nerve Centre	4.27	4.27	4.27	28.02.2019	19.10.2019	19.10.2019	Work order issued 28.02.2019 Physically work is completed. Year 1 and Year 2 Service and O&M is completed Presently, DNC Service for Year 3 is under O&M.
47	Development of Parks - Kuvempu Nagar - Ward No 21	0.39	0.392	0.34	10.07.2019	02.10.2019	01.03.2020	Work order issued on 10.07.2019 Work Completed on 01.03.2020
48	Development of Parks - GS Puram - Ward No 251	0.11	0.111	0.10	10.07.2019	02.10.2019	01.03.2020	Work order issued on 10.07.2019 Work Completed on 01.03.2020
49	Development of Parks - Adarsh Nagar - Ward No 20	0.91	0.905	0.74	10.07.2019	10.10.2019	05.03.2020	Work order issued on 10.07.2019 Work Completed on 05.03.2020
50	Additional Class rooms Block at PU College	1.23	0.99	0.688	17.07.2018	28.08.2019	01.03.2020	Work Order Issue Date: 17.07.2018 Work completed on 01.03.2020
51	Clear Parking of Glass House	4.5	3.15	2.63	25.05.2019	24.09.2019	02.04.2020	Work Order issued on 25.05.2019 Work completed on 29.04.2020
52	Intermediate Para Transo Stands - Phase 2	0.05	0.04	0.04	13.06.2019	12.09.2019	15.05.2020	Work order issued on 13.06.2019 Work Completed on 15.05.2020
53	Development of Field Marshal Chappa road as Smart road	7.90	7.90	4.29	23.11.2018	22.11.2019	10.06.2020	Work Order Issued on : 23.11.2018 Work Completed on 10.06.2020
54	Intervention and Additional improvement for 24*7 Water Supply (SCADA system (KUWS&DB)) - Piping of Hemavathi water to Amanikere	18.61	18.61	18.61	24.05.2019	23.05.2020	10.06.2020	Work Order issued on 24.05.2019 Work Completed on 10.06.2020
55	Construction of Boundary Wall and chain link Fencing with MS gate and provision for cameras & lighting around Amanikere Lake.	5.50	4.55	3.47	22.07.2018	21.04.2020	16.08.2020	Work order issued on 22.07.2019 Work Completed on 10.08.2020
56	Rejuvenation & Up gradation of Ring Road	68.40	68.40	58.95	23.11.2018	22.11.2019	25.06.2020	Work Order Issued on : 23.11.2018 Work Completed on 25.06.2020
57	Linked House Monitoring System (LHMS)	0.25	0.25	0.22	02.06.2020	15.07.2020	17.07.2020	Work Order issued on : 02.06.2020 Work Completed on 17.07.2020
58	Gym equipments procurement for SFC site Govt PU	0.45	0.56	0.42	20.03.2020	20.05.2020	20.07.2020	Work Order issued on : 20.03.2020 Work Completed on 20.07.2020
59	Furniture for additional classroom in Govt PU College	0.04	0.05	0.05	04.06.2020	04.07.2020	20.07.2020	Work Order issued on : 04.06.2020 Work Completed on 20.07.2020
60	Development of Parks - Amariyoshi Nagar	0.49	0.56	0.40	12.12.2019	24.04.2020	22.07.2020	Work Order Issued on : 12.12.2019 Work Completed on 22.07.2020
61	Development of Parks - Seppanahalli Extension	0.57	0.64	0.52	03.10.2019	21.04.2020	22.07.2020	Work Order issued on : 03.10.2019 Work Completed on 22.07.2020
62	Development of Parks - Jayanagar	0.55	0.63	0.55	03.10.2019	16.04.2020	22.04.2020	Work Order issued on : 03.10.2019 Work Completed on 22.04.2020
63	Development of parking of 7 conservancies at SE Puram roads in Tumakuru	1.40	1.62	1.35	08.08.2019	18.03.2020	22.07.2020	Work Order issued on : 08.08.2019 Work Completed on 22.07.2020
64	Construction of additional classroom - New building at Govt PU college	1.00	0.40	0.11	10.07.2019	16.07.2020	25.07.2020	Work Order issued on : 10.07.2019 Work Completed on 25.07.2020
65	Development of Banyan Tree Boulevard	0.99	0.98	0.98	17.11.2018	17.09.2019	01.09.2020	Work Order Issued on : 17.11.2018 Work Completed on 01.09.2020
66	Intelligent Transport System	6.00	4.63	4.32	07.02.2019	05.08.2019	01.05.2020	Work order issued on 07.02.2019 Work completed on 01.09.2020 Presently under O&M Period

67	Affordable Housing at Mariyamma Nagar	10.00	13.52	14.01	27.04.2019	26.10.2020	02.09.2020	Work order issued on 27.04.2019 Work Completed on 02.09.2020
68	Development of Parks - Mahalakshmi Layout	0.45	0.52	0.42	03.10.2019	20.04.2020	02.09.2020	Work order issued on 03.10.2019 Work completed on 02.09.2020
69	Development of Parks - Gokul Extension	0.50	0.58	0.45	03.10.2019	20.04.2020	02.09.2020	Work order issued on 03.10.2019 Work completed on 02.09.2020
70	Development of Auto Stands - Phase 3	0.10	0.11	0.08	12.12.2019	12.03.2020	29.05.2020	Work Order issued on 12.12.2019 Work completed on 24.09.2020
71	Construction of 107 PIS boards at bus stands in Tumkur	0.99	0.99	0.79	30.10.2019	02.05.2020	24.09.2020	Work Order issued on 30.10.2019 Work completed on 24.09.2020
72	Development of Parks - Islama (02) tree plantation at Amanikere	0.20	0.197	0.197	04.09.2019	03.03.2020	24.09.2020	Work entrusted to Horticulture Department. Work Order issued on 04.09.2019 Work completed on 24.09.2020
73	Smart Road Package-3A (Ashoka Road and DC Road)	21.19	21.19	19.67	27.04.2019	26.04.2020	30.09.2020	Work order issued on 27.04.2019 Work completed on 30.09.2020
74	Solid Waste Management (IEC)	0.28	0.177	0.14	14.09.2019	13.06.2020	30.09.2020	Work Order issued on 14.09.2019 Work completed on 30.09.2020
75	Repair work of Private Bus Stand (Ward No 14) at Tumkur	0.26	0.26	0.21	20.06.2020	10.11.2020	30.12.2020	Work order issued on 20.06.2020 Work completed on 24.10.2020
76	Procurement of Medical and other equipments for RT-PCR Lab at District Hospital for COVID-19 Testig.	0.8591	0.8591	0.8591	17.08.2020	28.10.2020	26.10.2020	Work Order issued on 17.08.2020 Work completed on 28.10.2020
77	Development of Women Theme Park at Uparahalli	0.94	0.94	0.68	27.12.2018	26.03.2019	30.01.2021	WO issued on 27.12.2018 Work completed on 26.11.2020 Levied Penalty of Rs 6,77,377 for delay in completion of milestones to contractor.
78	Procurement of IT Hardware to Tumkur City Corporation (TCC) for E- Office	0.55	0.55	0.55		30.06.2020	30.12.2020	Procurement of IT hardware components is completed
79	Replacement of street lights into LED street lights in Solid Waste Management unit at Ajjondanahalli, Tumkur	0.143	0.143	0.11	20.06.2020	10.10.2020	15.12.2020	Work order issued on 20.06.2020 Work completed on 26.11.2020
80	Installation of 02 nos of Borewells and pumps in Solid Waste Management unit at Ajjondanahalli, Tumkur	0.150	0.150	0.11	20.06.2020	10.10.2020	15.12.2020	Work order issued on 20.06.2020 Work completed on 26.11.2020
81	Purchase of ALS Ambulance to New Trauma Centre	0.540	0.540	0.540	25.08.2020	24.10.2020	30.12.2020	Work order issued on 25.08.2020 Work completed on 26.11.2020
82	Supply of Tractor mounted Boom sprayer with boom and accessories besides mist blower to TCC at Tumkur.	0.210	0.210	0.210	05.09.2020	05.10.2020	15.12.2020	Supply Order issued on 05.09.2020 Duration : 07 Days Work completed on 26.11.2020
83	Repair works of Anganwadi Centers in Tumkur City Corporation limits, Tumkur	0.83	0.84	0.84	20.06.2020	10.12.2020	30.12.2020	Work order issued on 20.06.2020 Work completed on 18.12.2020
84	Development of Two wheeler parking at FMC Road conservancy -On Street Parking Lots	2.20	0.48	0.41	21.03.2020	23.09.2020	30.12.2020	Work order issued on 21.03.2020 Work completed on 18.12.2020
85	Development of Kuntelish Park in IDSMT layout & Unni Krishnan Park in Sadashiva Nagar	1.46	1.47	1.20	28.05.2020	20.11.2020	30.12.2020	Work order issued on 28.05.2020 Work completed on 18.12.2020
86	Development of Madhuvana park, Shirakumara Swamy park & Deverayanapalna park in Tumkur	1.47	1.47	1.29	15.05.2020	10.11.2020	30.12.2020	Work order issued on 15.05.2020 Work completed on 18.12.2020
87	Installation of CCTV in Solid Waste Management unit at Ajjondanahalli, Tumkur.	0.154	0.154	0.14	20.06.2020	10.10.2020	30.12.2020	Work order issued on 20.06.2020 Work completed on 13.12.2020
88	Construction of Administrative Office of Solid Waste Management unit at Ajjondanahalli, Tumkur	0.102	0.102	0.12	20.06.2020	10.10.2020	30.12.2020	Work order issued on 20.06.2020 Work completed on 18.12.2020
89	Construction of Macadam Around the inner compound wall in solid waste management unit at Ajjondanahalli, Tumkur	0.090	0.090	0.08	22.07.2020	21.10.2020	30.12.2020	Work order issued on 22.07.2020 Work completed on 18.12.2020
90	Construction of Conventional Public Toilet blocks - (4 Locations) - Phase 2	0.74	0.63	0.65	27.11.2019	15.01.2021	15.01.2021	Work Order issued on 27.11.2019 Work completed on 30.12.2020
91	Utilization of Impounded Water in Tumkur Amanikere by Pumping Water to the Existing 50MLD Capacity WTP in P.N.Paiya	13.78	13.78	13.78	23.04.2019	23.04.2020	13.01.2021	Work Order issued on 23.04.2019 Work completed on 13.01.2021
92	Supply of Uniforms for Tumkur City Corporation Pourakarmikas	0.11	0.11	0.05	13.11.2020	12.12.2020	12.01.2021	Work Order Issued on 13.11.2020 Work completed on 12.01.2021
93	Supply, Installation and Erection of 65 mtr high metal Flag Pole at Amanikere	1.060	1.062	1.02	05.09.2020	20.10.2020	23.01.2021	Work order issued on 05.09.2020 Work completed on 23.01.2021
94	Package - 6, Development of park in Bharathi Nagar (ward no.22) and Sanjeevini nagar, Kyathasandra (Ward no.33), Tumkur	0.960	0.960	0.77	03.09.2020	12.02.2021	12.02.2021	Work order issued on 03.09.2020 Work completed on 12.02.2021
95	Development of parks at Batuvadi (ward no 27), Pragathi Badavane & Yadava nagar ward no 29 in Tumkur	1.490	1.50	1.22	26.05.2020	25.10.2020	28.02.2021	Work order issued on 26.05.2020 Work completed on 28.02.2021
96	Energy Efficient Lighting (LED lighting for New extension)	11.600	7.95	6.80	06.03.2019	05.02.2020	31.03.2021	Work order issued 06.03.2019 Work completed on 31.03.2021
97	Creation of Lighting Infrastructure on the identified dark spot in 35 wards coming under TCC jurisdiction in Tumkur City.	4.978	4.876	4.66	12.08.2020	31.12.2020	31.03.2021	Work order issued on 12.08.2020 Work completed on 31.03.2021
98	ICMOG Phase 2	19.14	24.52	19.37	15.04.2020	14.11.2020	30.04.2021	Work order issued on 15.04.2020 Work completed on 30.04.2021
99	Package 3, Development of Highway Park (Ward No 21) and other parks in Tumkur	1.070	1.710	1.450	10.09.2020	30.03.2021	01.07.2021	Work Order issued on 10.09.2020 Work completed on 01.07.2021
100	Construction of Compound wall in PU College	1.80	1.80	1.34	04.06.2020	11.05.2021	01.07.2021	Work order issued on 04.06.2020 Work completed on 01.07.2021
101	Development of park near Panchamukhi Extension Aniharsanahalli bypass (Ward No 2) and Development of Azad Nagar Park in Ashoka Nagar (Ward No.26)	1.510	1.510	1.27	07.01.2021	05.07.2021	15.07.2021	Work order issued on 07.01.2021 Work completed on 15.07.2021

102	Development of Street vending zones at Kothihoppu road near SS circle, Tumakuru Phase 1	0.443	0.443	0.330	2.10.2020	19.05.2021	25.07.2021	Work order issued on 2.10.2020 Work completed on 25.07.2021
103	Construction of Multi-Dimensional Auditorium with Library and Class Rooms at Empress Govt. High School/PU College	10.00	12.99	13.53	31.05.2019	30.05.2020	10.08.2021	Work order issued on 31.05.2019 Work completed on 10.08.2021
104	Package 4- Development of GSB Park in ward no. 11, Gangasandra, and Development of park in ward no.27, Batawadi Sy No. 45/2, Gangotri Nagar Main Road, Near Warner Bactory, Tumakuru	1.360	1.357	1.11	18.08.2020	17.01.2021	17.08.2021	Work order issued on 18.08.2020 Work completed on 17.08.2021
105	Package-5 Development of Park in Municipal layout sy.no 66/1 (Ward no. 25) and Banjara Bhavana in Sarveswathpuram 2nd stage (Ward no.28) Tumakuru	1.170	1.172	0.98	18.08.2020	17.01.2021	17.08.2021	Work order issued on 18.08.2020 Work completed on 17.08.2021
106	Shifting of BESCOM HT lines and other infrastructure in OSD-1	0.000	0.000	0.394	07.09.2020	13.01.2021	21.08.2021	Work Order issued 07.09.2020 Work completed on 21.08.2021
107	Rain Water Harvesting & Afforestation	5	4.99	4.22	23.02.2019	22.11.2019	25.08.2021	Work order issued 23.02.2019 Work completed on 25.08.2021
108	Smart Road Package-2 (6 roads - Mandipet Main Road, Mandipet 1st and 2nd Main Road, North Bus Stand Road(Gubbi Veeranna Kalamandir Road), South Bus Stand Road(KSRTC Depot Road), Bhagavan Mahaveer Jain Road, FMG Cariappa road)	35.88	35.68	32.72	28.02.2019	27.02.2020	27.08.2021	Work order issued 28.02.2019 Work completed on 27.08.2021
109	Repair work required for 8 no's of buildings at Primary Health Centre	0.66	0.66	0.77	02.11.2019	01.05.2020	30.08.2021	Work Order issued on 02.11.2019 Work completed on 30.08.2021
110	Development works at Vidyanagar Pump House	0.500	0.500	0.278	13.11.2020	14.05.2021	30.08.2021	Work Order issued on 13.11.2020 Work completed on 30.08.2021
111	Package - 7 Selection of System Integrator for Installation , commissioning and operation of Smart infrastructure at selected parks in Tumakuru - 11 components.	3.160	3.180	3.23	04.12.2020	05.05.2021	02.12.2021	Work order issued on 04.12.2020 Work completed on 02.12.2021
112	Construction of Tunnel walking and Yoga retreat in Amanikere	4.00	2.30	1.67	27.12.2018	19.07.2020	31.10.2021	Work Order issued on 27.12.2018 Work Shun closed on 30.11.2021
113	Construction of Anganawadi centers in Tumakuru City Corporation limits, Tumakuru. (Phase - I)	2.780	2.780	2.11	05.08.2020	04.02.2021	30.11.2021	Work order issued on 05.08.2020 Work completed on 30.11.2021
114	Providing, Installation & Commissioning of Garden light poles along the bund of Amanikere, Tumakuru	2.800	2.800	1.930	13.12.2020	31.03.2021	04.12.2021	Work order issued on 13.12.2020 Work completed on 04.12.2021
115	Smart Road Package-1 (4 Roads - MG, JC, Harpet and Vivekananda roads)	27.99	27.57	27.99	01.02.2019	31.01.2020	31.12.2021	Work order issued 01.02.2019 Work completed on 31.12.2022 The work order cost is Rs.24.08 Cr. However as per GMIS, initial days of portal it was insisting that the work order cost should be equal to SCM Funding Pattern. Therefore, the work order cost is matched with SCM Funding Pattern. Hence, Rs.27.99 Cr is reflected in GMIS & MIS now.
<b>Total</b>		<b>421.47</b>	<b>420.21</b>	<b>372.74</b>				

## II. OnGoing Stage

Sl No.	Name of the work	SCP Cost	Approved DPR Amount (Rs. In Cr)	WO Cost (Including GST)	Work order date	Date of Completion as per contract	Probable date of Completion	Present Status
1	Smart Road Package-3B (Charmundeshwari, Dr. Radha Krishna , Belagumma Road)	49.82	49.0	44.45	06.03.2021	06.03.2020	31.03.2022	Work order issued 06.03.2019 Physical progress: 60% - Radhakrishna road work completed. - Belagumma Road - From NH under pass to Thammaiah Hospital Crossing & Drain work, Footpath, Parking area and main carriage way completed. - From Thammaiah Hospital to Konihoppu Road Ducting and drain works are completed. Main carriage way work is in progress Reasons for Delay in completion of Work: a) Encroachments in Charmundeshwari Road, Survey was conducted by Tumakuru City Corporation (TCC) and site clearance report is yet to be received from TCC. b) Permission by Forest Department for Shifting of Trees c) Permission and Shifting of Electrical Utilities by BESCOM d) Delayed due to COVID-19 work was stopped. Work in progress now.
2	Smart Road Package-3C ( BH Road)	47.72	47.72	41.5	05.03.2021	05.03.2020	26.02.2022	Work order issued 06.03.2019 Physical progress: 65% (including additional scope) original scope- road furniture work is in progress. Additional scope- Footpath and parking area development is in progress Additional scope- connecting roads WMM, DBM and BC is in progress Due to encroachment and non clearance. Delayed due to COVID-19 work was stopped. Work in progress now.
3	MSI (Centralised Data Center at KMD6)	30	30	12.2	-	23.05.2020	-	Project entrusted to KURDFC.
4	Shoulder Improvement for Other than Smart Roads Road Improvements in ABD area with Under Ground Ducting and Pavement	106.92	96	89.94	06.03.2019	07.03.2020	19.02.2022	Work order issued on 06.03.2019 Physical progress: 50% - SS Puram, CSI Layout, KR Extension, Sornadesvi nagar - DBM & BC completed, paver laying work completed and road furniture work yet to be start. - Vilayanna Nagar, MG Road 1st and 2nd cross roads, - DBM & BC, paver blocks work completed and Road furniture work yet to be start. - MG Road 3rd and 4th cross roads, Chickpete and Gandhi Nagar - DBM completed and paver work is in progress. - Chickpete Roads BC is in Progress Reasons for Delaying work is due to temporarily work was stopped by local public and representatives, ducting work stopped by DC sir and later given permission to start work in CSI layout and SS puram only, delay due to covid-19 work has been delayed, delay due to KUW&B, Gas, UGD line department. Work in progress now.



5	Redevelopment of Ring Road - Phase 2	52.5	45.8	52.50	29.05.2019	28.05.2020	31.08.2021	<p>Work Order issued on 29.05.2019</p> <p>Finishing works in progress</p> <p>The work order cost is Rs.38.47 Cr. However as per GMIS, initial days of portal it was insisting that the work order cost should be equal to SCM Funding Pattern. Therefore, the work order cost is matched with SCM Funding Pattern. Hence, Rs.52.50 Cr is reflected in GMIS &amp; MIS now.</p>
6	Drone Survey	1	0.75	0.856	09.07.2019	08.01.2020	31.03.2021	<p>Work order issued on 09.07.2019</p> <p>Physical Progress:90%</p> <p>Physical survey not completed by agency. Hence, Termination notice issued.</p>
7	City Library Business Incubation & Innovation Centres	21.63	29.94	25.62	12.06.2019	11.06.2020	28.02.2022	<p>Work order issued on 12.06.2019</p> <p>Physical Progress : 75%</p> <p>-- 100% Block work completed -- Internal Plastering work completed and external Plastering work completed -- Electrical work is in progress -- False ceiling work is in progress. -- Tiles works and ACP works in progress</p> <p>1) Delayed Due to clearance to cut trees from Forest Department.. 2) Delayed due to COVID'19 work was stopped. Work in progress now</p>
8	Lake Bank Conservation & Erosion Protection (Amanikere Lake)	32.00	31.88	23.37	31.05.2019	30.05.2020	31.01.2022	<p>Work order issued on 31.05.2019</p> <p>Physical Progress : 85%</p> <p>-- Pathway, culvert and hand railing work is in progress</p> <p>Letter issued to contractor, advising "to speed up the implementation of work, otherwise stringent action will have to initiated to terminate the contract".</p> <p>Proposed to Levy Penalty of Rs 23,42,262 for delay in completion of milestones.</p>
9	Skills on wheels	0.32	0.41	0.32	03.08.2019	03.08.2019	31.10.2021	<p>Work Order issued on 04.07.2019.</p> <p>Procurement of 1 vehicles from KSRTC is completed. And Bus will be delivered in a week.</p>
10	Trauma Centre (Development and Improvement of Medical Facilities in city merged with Trauma Centre)	56.00	56.00	41.43	22.07.2019	21.10.2020	28.2.2022	<p>Work order issued on 22.07.2019 by the Health &amp; Family welfare department.</p> <p>Physical Progress : 65%</p> <p>-- Flooring and ciding work is in progress. -- Finishing work for basement &amp; ground floor work is in progress. -- HVAC and fire fighting work is in progress.</p> <p>1) Due to clearance to cut trees from Forest Department.. 2) Delayed due to COVID'19 work was stopped.</p>
11	Integrated Bus Terminal Redevelopment	100.00	82.90	88.56	03.10.2019	02.10.2021	31.03.2023	<p>Work Order issued on 03.10.2019</p> <p>Physical Work : 20%</p> <p>-- Lower Basement slab 70% work completed. And Upper basement column work is in progress</p> <p>Delayed due to tree cutting and Shifting of Electrical utilities. And due to COVID'19 work was stopped. Work in progress</p>
12	Construction of Sports Complex at MG Stadium	53.00	49.97	54.64	11.09.2019	10.09.2020	28.02.2022	<p>Work order issued on 11.09.2019</p> <p>Physical Work : 85%</p> <p>-- All 8 viewer gallery are completed and painting &amp; electrical in progress. -- VVIP, Admin block and PH Gallery Structural work completed and Flooring, Electrical fitting, Painting, Front elevation work is in progress -- Sports complex electrical &amp; SS Rallings fixing work is in progress -- Wrestling block structural work completed. Flooring, painting &amp; electrical in progress. -- Internal Road work laying of GSB work completed</p> <p>Delayed due to tree cutting of trees by forest department. And due to COVID'19 work was stopped. Work in progress now</p>
13	Construction additional classrooms on existing old building	2.50	2.49	2.39	25.10.2019	06.11.2020	15.02.2022	<p>Work Order issued on 25.10.2019</p> <p>Finishing works in progress</p>
13	Intervention and Additional Improvement for 24*7 Water Supply (SCADA system (KUWS&DB)) - Filling of Hemavathu water to Amanikere	12.39	12.39	12.39	24.05.2019	23.05.2020		<p>Work Order issued on 24.05.2019</p>
	Utilization of Impounded Water in Tumakuru Amanikere by Pumping Water to the Existing 50MLD Capacity WTP in P.N.Palya	11.77	11.77	11.77	23.04.2019	23.04.2020		<p>Work in progress</p>
14	Redevelopment of Bus Shelters at different locations in Tumakuru	0.29	0.29	0.23	24.01.2020	24.08.2020	24.06.2021	<p>Work order issued on 24.01.2020</p> <p>Work is delayed due to -</p> <p>The existing bus shelter contractor (PPP) used objection to proceed the work. Hence, work is short closed.</p>
15	Construction of Toilet block at Govt. PU College Premises	0.89	0.89	0.57	04.06.2020	31.07.2021	31.12.2021	<p>Work order issued on 04.06.2020</p> <p>Physical progress-65%</p> <p>Tiles and flooring work is in progress</p> <p>Delayed due to COVID'19 work was stopped.</p>
16	Development of Sports Arena at PU College	3.50	4.81	4.32	28.05.2020	28.02.2021	31.01.2022	<p>Work order issued on 28.05.2020</p> <p>Physical Progress : 55%</p> <p>-- Structural work of gallery, raftering well completed. Pavilion G+1 seating work is in progress. -- Laying of granite in gallery seating is in progress -- Drain &amp; Court formation work is in progress</p> <p>Delayed due to COVID'19. Work in progress now</p>

17	Amankere Urban Hall	1.73	2.01	1.57	01.06.2020	25.10.2020	31.12.2021	Work order issued on 01.05.2020 Physical Progress : 90% Installation of Stairs & pavers completed. Tensile roof work is in progress
18	Construction of Building for IDMC	7.58	13.61	11.36	06.05.2020	05.05.2021	31.03.2022	Work order issued on 06.05.2020 Physical Progress : 50% - structure work is completed - 5th, 1st floor, 2nd floor block work completed - 5th floor, first floor and second floor internal plastering is in progress. - external plastering is in progress.
19	Providing Plotting, Framing, installation of way finding signage "You Are Here" signage Board in Tumakuru	0.74	0.74	0.53	07.08.2020	04.11.2020	15.01.2022	Work Order issued on 07.08.2020 Physical Progress : 30% Foundation work in progress. Fabrication of frame work is completed
20	Infrastructure correction in the existing lighting system in Tumakuru	2.990	2.980	2.58	03.09.2020	02.01.2021	30.11.2021	Work Order issued on 03.09.2020 Work in progress
21	Supply & installation of Lake Amenities along with allied works at Amankere Tumakuru	1.060	1.080	0.860	10.09.2020	14.06.2021	31.01.2022	Work Order issued on 10.09.2020 Physical Progress : 60% - Out of 123 benches, installation of 100 Benches completed - Children equipment & Other Amenities installation is under progress
22	Development of SS Circle (Ward No 19), Tumakuru.	0.752	0.752	0.596	-	-	-	LOA issued on 03.11.2020 Land issue yet to be cleared
23	Procurement and installation of Furniture for PU College including Additional Classroom, Tumakuru	1.000	1.000	1.000	04.02.2021	03.04.2021	31.12.2021	Work order issued on 01.12.2020 Work in progress The work order cost is Rs. 0.594 Cr. However as per GMIS, initial days of portal it was insisting that the work order cost should be equal to SCM Funding Pattern. Therefore, the work order cost is matched with SCM Funding Pattern. Hence, Rs.1.00 Cr is reflected in GMIS & MIS now.
24	Fixing of Hemavarni water from Gangasandya tank to Marolur tank	16.05	11.00	11.00	23.12.2020	22.11.2021	31-03-2021	Work order issued on 23.12.2020 Physical Progress: 30% Housing chamber 4th lift wall concrete completed 1000mm dia Pipe line laying work 80mt completed and balance is in progress.
25	Development of Model Anganwadi Centres at Dibbur & Other locations in Tumakuru - Phase II	1.390	1.390	1.390	23.02.2021	22.08.2021	31.01.2022	Work order issued on 23.02.2021 Physical progress: 75% Out of 4 Locations, 3 locations are completed In Dibbur location - Block work is in progress
26	Development of Street vending zones at Kethahalli road near SS circle, Tumakuru - Phase II	0.830	0.830	0.64	09.02.2021	06.05.2021	31-01-2022	Work order issued on 09.02.2021 Construction of collapsed due to rain compound wall completed Physical Progress: 40% Compound wall plastering complete Earth work for electrical cable is completed De-slag of storm water drain and removing and re-setting of drain cover slab completed Fabrication of 12nos Kiosk completed Installation of Kiosk yet to start Delay due to Covid-19. Construction of Collapsed compound wall
27	Junction improvement to DC Office Circle in Tumakuru	1.79	1.45	1.45	25.01.2021	24.05.2021	15.02.2022	Work order issued on 12.01.2021 Finishing works in progress
28	Construction of Vending Zones at Marayanna Nagar, Tumakuru	2.580	2.580	2.05	09.02.2021	05.05.2021	31-01-2022	Work order issued on 09.02.2021 Physical Progress: 50% Flooring, Pedestal and photo beam concrete work completed. Back filling work completed Assemble of LGSFB section is in progress. Creation of LGSFB section yet to start. Delay due to Covid-19, work stopped due by the local residents
29	Construction of Vending Zones at Jaya Nagar Bus stop, Shettihalli, Tumakuru	1.010	1.010	0.605	08.02.2021	02.02.2021	31-01-2022	Work order issued on 09.02.2021 Physical Progress: 45% Earth work excavation for boundary DSM is completed. DSM filling work completed GRI work completed Pedestal for MS structure work completed Fabrication work is in progress, Block size wall construction completed Delay due to covid-19, Scarcity of construction materials
30	Construction of Vending Zones at Dhole Ghal, Ashoknagar, Tumakuru	2.700	1.000	0.87	01.02.2021	03.03.2021	31-01-2022	Work order issued on 09.02.2021 Physical Progress: 45% Compound wall block work completed. DSM for platform work completed. Front side compound wall is in progress pedestal for tensile zone completed Tensile fabric fabrication work completed Covering of Tensile Fabric yet to start
31	Construction of Bus Shelters at all locations in Tumakuru	2.150	1.860	1.469	02.01.2021	17.08.2021	20-02-2022	Work order issued on 08.02.2021 Physical Progress: 30% 7 Nos bus shelter upto photo beam completed Erection of MS structure work and finishing works are in progress Delay due to covid-19

32	Storm Water Drains - Construction of Diversion Drain for Sewage/Sullage water entering at northern Side of Amanikere.	5.00	4.89	4.230	04.06.2021	14.10.2021	31.01.2022	Work order issued on 04.06.2021 Physical Progress : 50% -- 0.000 to 0.450 km out of 0.885 km drain work completed. -- Remaining drain work is in progress
33	Solid Waste Management - Construction of Land fill at Ajagondanahalli Dumping site	3.49	3.49	3.490	04.06.2021	14.10.2021	31.03.2022	Work order issued on 04.06.2021 Physical Progress : 50% Excavation & Embankment work is in progress
34	Development of Fitness Theme Park at Kasaba (Ward no - 3)	0.75	0.75	0.650	05.05.2021	04.09.2021	15.02.2022	Work Order issued on 05.05.2021 Finishing works in progress
35	Procure, Supply, Install & Commissioning of Furniture works to Multifunctional Auditorium at Empress Girls High School & PU College, Tumakuru	1.28	1.28	1.040	05.09.2021	20.10.2021	28.02.2022	Supply Order issued on 05.09.2020 Physical Progress : 80% Installation lab furnitures Work in progress
36	Solid Waste Management - Remediation of open dump and cycling of space at ajagondanahalli dumping site -Bro Mining	2.40	4.97	4.97	30.12.2021	31.10.2023	31.10.2023	Work order issued on 30.12.2021
<b>Total</b>		<b>641.36</b>	<b>611.78</b>	<b>555.62</b>				

### III. Tendering Stage

Sl. No.	Name of the work	SCP Cost	Approved DPR Amount (Rs. In Cr)	Amount put to bid	Tender Date	Last Date of Bid Submission	No. of tender calls	Present Status
NIL								
<b>Total</b>								

### IV. DPR/FR Stage

Sl. No.	Name of the work	SCP Cost	DPR/Estimated Cost (Rs. In Cr)	Approved DPR Amount (Rs. In Cr)	Expected Tender Date	Expected Last Date of Bid Submission	Present Status	
NIL								
<b>Total</b>								
<b>Grand TOTAL SCM</b>		<b>1062.84</b>	<b>1033.99</b>	<b>928.32</b>				

## PUBLIC-PRIVATE PARTNERSHIP (PPP) Project

### I. Completed Projects

Sl. No.	Name of the work	SCP Cost	Work Order Cost	Work Order date	Date of Completion as per contract	Actual date of Completion	No EoT's obtained	Present Status
1	Street-lighting control system	40.00	74.75	06.01.2020	05.06.2020	20.12.2021	-	Work Completed CoD declared by ICEA
2	Piped Natural Gas Supply	90.00	100.00	16.01.2015	15.01.2021	28.01.2022	-	PPP project taken up by GAIL Scope of Work includes 1800 inch dia. of pipeline to be laid by the completion date & it also includes 32000 Domestic PNG connections at Tumkur. Out of 32000 domestic PNG connections 21000 PNG connections are given. Excavation work for laying of Pipes for supply of Natural Gas is completed in ABD Area and gas connections also provided to consumers those who requested for installation. MEIL has confirmed work is completed in ABD Area of Smart City limits vide under letter ref no MEIL/2022/Jan/SC/ABD/001 Dated. 28.01.2022.
<b>Total</b>		<b>130.00</b>	<b>174.75</b>					

### II. Ongoing Satge

Sl. No.	Name of the work	SCP Cost	Work Order Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	No EoT's obtained	Present Status
1	Roof Top Solar Panels - Govt. Buildings & Industries	54.00	8.23	27.01.2021	26.01.2023	26.01.2023	-	Stage I - 15 building identified. Project cost Rs. 0.50 crores. Work order issued on 27.01.2021 Installation completed in 3 buildings. Work in progress in 3 buildings.
2	New Lobby Mall with Multi level car parking	22.00	60.00	31.03.2021	-	-	-	LOA issued on 31.03.2021
3	Development of Smart Bus Shelter (B+Q Shelter)	3.70	5.00	18.10.2021	-	-	-	LOA issued on 30.11.2021
4	Public Bicycle Shaning	2.00	2.23	05.07.2021	05.08.2021	-	-	Work order issued on 08.11.2021. Survey and feasibility work completed.

5	Implementation & Maintenance of Floating Solar plant at Bugudannahalli water tank/reservoir in Tumakuru	48.00	88.00					LoA issued on 03.01.2022
Total		130.70	173.46					

### III. Tendering Stage

Sl. No.	Name of the work	SCP Cost	Amount Put to bid	Tender Date	Last Date of Bid Submission	Status
Nil						
Total		0.00	0.00			

### IV. DPR/FR Stage

Sl. No.	Name of the work	SCP Cost	DPR Cost
Nil			
Total		0.00	0.00
Grand Total PPP		260.70	348.21

### Convergence Projects

Sl. No.	Name of the work	Milestone	Cost (Rs Cr)					Status
1	Water Supply System - 24 7 Water Supply	Completed	237.58					Work Completed
2	Under Ground Drainage System	Completed	184.32					Work Completed
3	Ring Road - Shifting of Utilities	Completed	5.00					Work Completed
4	Improvements to Water Supply Scheme - Tumakuru City Under AMRUT additional Grants	Completed	78.03					Work Completed
5	Energy Project	Completed	61.98					Work Completed
6	Conversion of Overhead by UG cable for 11 kv feeders, running new 11 kv UG cable for feeder distribution, conversion of LT overhead lines and service mains by LT UG cables, providing LT service to the houses	Completed	62.59					Work Completed
7	Improvement of Road from Sri Sri Shivakumara Swamiji Circle to old Sra gate in Tumkur - Town Limits, Old Sri Sri Shivakumara Swamiji Circle to AMLA	Completed	5.19					Work Completed
8	Improvement of old NH-4 from Km 70.15 to 74.05 in Tumkur City Limits.	Completed	13.80					Work Completed
9	Improvements to Block Societies at SIDDAGANGA HIGH SCHOOL	Completed	2.08					Work Completed
10	Construction of Glass House in Tumakuru Amankere Park	Completed	5.50					Work Completed
11	Construction of Sports Complex in Kyanasomra TUDA Layout	Completed	5.62					Work Completed
12	Providing of Media to BTS site	Completed	0.47					Work Completed
13	Construction of Samudaya Bhavana in S.NO 67 1 of Marolatu, Tumakuru	Completed	2.3					Work Completed
14	Integrated Power Development Scheme - IPDS	Completed	28.22					Work Completed
15	Providing Chainlink Fencing to the park in SNO 30 2 in Melakote - Veerasagara Residential Layout, Tumakuru City	Completed	0.13					Work Completed
16	Construction of 1556 Ground Floor Dwelling units including infrastructure at 6 selected slum in Tumakuru City under Rajiv Awas Yojana	Completed	68.59					Work Completed
17	Providing Chainlink fencing to the park in S NO 66 1, 66 1B, 66 3B in Shreeyash residential area	Completed	0.12					Work Completed
18	Providing Chainlink fencing to the park in S. NO 20 201 in Melakote-Veerasagara Residential Layout, Tumakuru City	Completed	0.1					Work Completed
19	Providing Walkpath to Nrupathungasagar Park Tumakuru City	Completed	0.09					Work Completed
20	Construction of 1200 Dwelling units, G+2 including infrastructure works in Dabbu Sy.No.24 in Tumakuru City under Rajiv Awas Yojana	Completed	89.96					Work Completed
21	Development and Beautification to Saranathiparam Park Behind Ramagata Nagara, Tumakuru City	Completed	0.08					Work Completed
22	Providing Chainlink Fencing to the park in S.No 20 203 and 20 20 in Melakote-Veerasagar Residential Layout	Completed	0.07					Work Completed
23	Providing Chainlink Fencing to the park in Sy No 237 15 in Tumkur Kasaba	Completed	0.05					Work Completed
24	Junction Improvement of entry point to Tumakuru from NH41 in Tumakuru City at Basawadi near Charan Petroleum in Tumakuru City	Completed	0.30					Work Completed

25	Junction Improvement at Catech Circle in Tumakuru City	Completed	0.46					Work Completed
26	Junction Improvement at Sri Siddhartha Institute in Tumakuru City	Completed	0.6					Work Completed
27	Junction Improvement at Gubbik Gate Circle in Tumakuru City	Completed	0.67					Work Completed
28	Development of Park in Ward No-3D in Sathapini Extension in Tumakuru City	Completed	0.48					Work Completed
29	Development of Park in Ward No-11 at Melakote Near BESSCOM Power Station in Tumakuru City	Completed	1					Work Completed
30	Development of Park in Ward No-08 KHB Colony, Indak Park, Police Station Backside in Tumakuru City	Completed	0.3					Work Completed
31	Providing Covering Slab, Desilting and protection to valuable reaches in Bhanshanakan and G.C.R Colony, Tumakuru City	Completed	2.5					Work Completed
32	Development of Park in Ward No-32 Jayanagar East in Tumakuru City	Completed	0.7					Work Completed
33	Improvements to water supply scheme to Tumakuru City under AMRUT - 4 DMA's and intra works	Completed	42.94					Work Completed
34	Improvements of UGD Scheme to Tumakuru City under AMRUT - Rejuvenation works	Completed	42.12					Work Completed
35	Construction of Footpath from KEB office to DC office via Amanikere in Tumakuru City	Completed	1.03					Work Completed
36	Construction of Cycle Track from KEB office to DC Office via Amanikere in Tumakuru City	Completed	1.06					Work Completed
37	Development of Cycle Track and Footpath from Sri Shivakumar Swamiji Circle to DC office along Bangalore-Bommaru Road via Amanikere Lake in	Completed	1.7					Work Completed
38	Development of Cycle Track and Footpath from Catech Circle to Marakuru Lake Circle via Siddhartha Institute along Tumakuru-Kunigal Road in	Completed	2.36					Work Completed
39	Construction of Path on the 60 Feet road and Baddihalli main road and the road connecting Nelanda Convent road and upperahalli main road	Completed	1.65					Work Completed
40	Development of footpath in D.Devaraj Urs Road in Tumakuru City.	Completed	0.76					Work Completed
41	Piped Natural Gas Supply	Work in Progress	16.00					PPP project taken up by GAIL Work completed
<b>Total</b>			<b>949.61</b>					

### II. Ongoing Stage

Sl. No.	Name of the work	Milestone	Convergence Cost (Rs Cr)					Status
1	Construction of 25 MLD Capacity Sewage Treatment Plant of Sequential Batch Reactor (SBR) Technology in Tumakuru city	Work in Progress	26.50					Work in progress
2	Cycle 4 Change in Tumakuru City	Work in Progress	2.41					Work order issued on 08.02.2021
<b>Total</b>			<b>30.91</b>					

### III. Tendering Stage

Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)					
NIL								
<b>Total</b>								

### IV. DPR/FR Stage

Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)					
NIL								
<b>Total</b>			<b>0.00</b>					
<b>Grand Total Convergence</b>			<b>980.52</b>					

**Bengaluru Smart City Limited**

**SCM Project**

Rs. In Cr

**I. Completed Projects**

Sl. No.	Name of the Project	SCP Cost	WO Cost	Revised Cost (in Crore)	Work Order date	Date of Completion as per contract	Actual Date of Completion	Project Status
1	KAR-BEN-067 LED Lighting for Vidhan Soudha, Vikas Soudha, MS Building and VV Towers	2.05	1.90	1.90	27.05.2020	26.08.2020	26.08.2020	Work Completed
2	KAR-BEN-076 COVID-19 related Infrastructure works by Health and Family Welfare Department	1.86	1.86	1.86	25.10.2020	23.11.2020	23.11.2020	Work Completed
3	KAR-BEN-077 Provision of High Flow Nasal Cannula (HFNC) by Directorate of Medical Education	4.80	4.80	4.80	27.10.2020	11.11.2020	11.11.2020	Work Completed
4	KAR-BEN-078 Provision of Medical Equipment to Rajiv Gandhi Chest Diseases	0.80	0.66	0.66	18.11.2020	01.03.2021	01.05.2021	Work Completed
5	KAR-BEN-071 Digital Health Infrastructure for BBMP and Bengaluru Urban District	11.70	10.00	10.83	22.01.2021	13.08.2021	13.08.2021	Work Completed
6	KAR-BEN-084 Provision of Medical Equipments to BMCRI	9.24	9.24	9.24	29.01.2021	28.02.2021	17.09.2021	Work Completed
7	KAR-BEN-072 Provision of Medical Equipments to Institute of Gastroenterology Sciences and Organ Transplant	4.90	4.90	4.90	29.01.2021	28.02.2021	01.12.2021	Work Completed
<b>Total</b>		<b>35.35</b>	<b>33.38</b>	<b>34.21</b>				

**II. On Going Stage**

Sl. No.	Name of the work	SCP Cost	WO Cost	Revised Cost (in Crore)	Work Order date	Date of Completion as per contract	Probable Date of Completion	Project Status
1	KAR-BEN-046 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 1	35.31	35.56	35.93	01.03.2019	31.05.2020	26.02.2022	1. Commercial Street-From Kamraj Road Jumna Masjid Road (Near Bowring Hospital) - Work Completed 2. Kamraj Road from M G Road upto Commercial Street and upto St. Johns Church Road. - Work is in Progress
2	KAR-BEN-047 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 2	29.27	29.21	29.27	27.02.2019	26.02.2020	10.01.2022	1. Ulsoor Road from Dickenson Road to Kensington Road - Work Completed 2. Dickenson Road from M G Road to Kamraj Road - Work Completed
3	KAR-BEN-048 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 3	49.23	53.44	53.26	27.02.2019	26.05.2020	20.01.2022	1. Infantry Road from Ali Askar Road to Safina Plaza complex (Main Guard Cross Road) - Work Completed 2. Central Street from M G Road to Shivajinagar Bus Stand (TTMC) and upto Indian Express (Balekundart) junction - Work Completed 3. Bowring Hospital Road from Main Gita Cross Road to HSIS Gosha Hospital - Work Completed
4	KAR-BEN-049 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 4	37.04	39.73	39.98	05.03.2019	04.06.2020	30.03.2022	1. Millers Road from Chalukya Circle to Cantonment via Queens Road - Work is Progress 2. Raj Bhavan Road from Minsk Square to Basaveshwara Circle - Work Completed
5	KAR-BEN-050 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 5	29.01	29.77	29.78	01.03.2019	29.02.2020	31.12.2021	1. McGrath Road from Brigade Road up to Richmond Road - Work Completed 2. Convent Road from Richmond Road to Residency Road - Work Completed 3. Hayes Road from Richmond Road to Residency Road - Work Completed 4. Wood Street from Museum Road to Richmond Road - Work Completed 5. Castle Street from Museum Road to Richmond Road - Work Completed 6. Tete Lane - From Richmond road to castle street - Work Completed
6	KAR-BEN-051 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 6	41.38	45.61	45.75	01.03.2019	31.05.2020	20.01.2022	1. Kasturba Road from Siddalingai Circle to Minsk Square via Queens Road (M G Road) - work Completed 2. Queens Road from M G Road to Cantonment Railway Station - Work Completed

7	KAR-BEN-052 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 7	36.80	39.67	39.97	01.03.2019	30.06.2020	21.12.2021	1. Raja Ram Mohan Roy Road from Richmond Circle to Hudson Circle - Work Completed 2. Lavelle Road from M.G.Road to Richmond Circle - Work Completed. 3. Brigade Road from M.G.Road to War Memorial Junction - Work Completed.
8	KAR-BEN-053 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 1	40.22	40.22	44.29	22.07.2019	21.10.2020	28.03.2022	1. St.John's Road - from Kensington Road to St.John's Church Road - Work is in Progress. 2. St John's Church Road (New Bamboo Bazar Road to Promenade Road)- Work is in Progress.
9	KAR-BEN-054 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 2	41.67	39.39	43.42	07.08.2019	06.11.2020	31.03.2022	1. Miller's Road Extension (from Miller's Road Underpass to Haines Circle) - Work is in Progress 2. Cantonment Road (from Millers Road to Queens Road) - Work is in Progress 3. HKP Road (from Queens Road to Russel Market) - Work is in Progress
10	KAR-BEN-055 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 3	16.22	15.36	16.94	20.07.2019	19.10.2020	31.03.2022	1. Jumma Masjid Road - from Bowring Hospital Road to Russel Market - Work Completed. 2. ChandniChowk Road - from HKP Road to Shivaji Road - Work Completed
11	KAR-BEN-056 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 4	28.10	26.79	29.37	07.08.2019	06.11.2019	31.10.2021	1. Sethu Rao Road (from Mysore Road Junction to G. P Road) - Work Dropped due to Work Front 2. Sethu Rao Cross Road (from Iyengar Road to Sethu Rao Road - Work Dropped due to Work Front 3. NR Road (from SJP Road Junction to Cutchery Road - Work Dropped due to Work Front 4. SJP Road (from KR Market Circle to NR Road Junction)- Work Dropped due to Work Front
12	KAR-BEN-057 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 5	46.80	44.47	48.92	22.07.2019	21.10.2020	30.04.2022	1. Race Course Road (from Palace Road to Hare Krishna Road) - Work Completed 2. Rajbhavan Road (from Millers Road Intersection to Ali Asker Road Intersection) - Work Completed 3. Palace Road (from Millers Road Intersection to Basaveshwara Circle) - Work Completed
13	KAR-BEN-058 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 6	25.26	24.90	27.30	19.08.2019	18.11.2020	30.03.2022	1. Avenue Road - from Mysore Bank Circle to SJP Road - Work is in Progress 2. Rhenius Street - from General KS Thimmaya Road to Langford Road - Work is in Progress
14	KAR-BEN-023 Integrated mobility towards creating vibrant destination Shivajinagar Bus Terminal Redevelopment (Terminus + Parking Structure + Subway)	3.82	2.88	3.82	23.03.2020	22.09.2020	28.06.2021	Work is in Progress
15	KAR-BEN-025 Protection and Redevelopment of a Botanically Varied Parkland - Cubbon Park Phase A	16.73	17.56	22.73	21.03.2020	22.01.2021	03.12.2021	Work is in Progress
16	KAR-BEN-065 Protection and Redevelopment of a Botanically Varied Parkland - Cubbon Park - Phase B	20.00	17.79	20.88	20.07.2020	19.04.2021	31.12.2021	Work is in Progress
17	KAR-BEN-063 Setting up Auditorium block & Geological Rock Garden at Jawaharlal Nehru Planetorium	32.50	31.19	34.65	23.11.2020	22.05.2022	22.05.2022	Work is in Progress
18	KAR-BEN-062 Integrated Mobility Hub and Junction Improvement at KR Market	20.00	19.16	21.30	14.12.2020	19.9.2021	30.03.2022	Work is in Progress
19	KAR-BEN-073 Civil Works at Bengaluru Medical College and Research Institute	11.90	10.65	11.72	20.1.2021	15.05.2021	31.03.2022	Work is in Progress
20	KAR-BEN-074 Provision of Medical Equipments to Nidwar Memorial Institute of Oncology	6.85	5.87	6.85	20.12.2020	28.03.2021	31.07.2021	Work is in Progress
21	KAR-BEN-069 Project Rashmi - Women's Space at Workplace	2.00	2.00	2.00	20.11.2020 28.06.2021	19.01.2021 11.08.2021	19.01.2021 11.08.2021	Work Completed Work is in Progress
22	KAR-BEN-080 Completion of Mini Auditorium. Additional work and interior work for Department of Women and Child Welfare	6.56	3.81	4.98	03-02-2021	02.08.2021	30.09.2021	Work is in Progress (Nirmathi Kendra)

23	KAR-BEN-079 Redevelopment of historic economic Centres - Meat Market, Adjacent to KR Market	16.00	15.50	18.89	30.01.2021	29.12.2021	29.12.2021	Work is in Progress
24	KAR-BEN-024 Redevelopment of historic economic Centres - KR Market	33.00	33.00	38.83	03.02.2021	02.01.2022	30.06.2022	Work is in Progress
25	KAR-BEN-083 Construction of Day Care Centre (Creche) at NS Building	0.50	0.50	0.53	02.02.2021	01.03.2021	30.06.2021	Work is in Progress
26	KAR-BEN-081 New Works for the Institutes of the Department of Women and Child Welfare	2.80	2.46	3.26	4.05.2021	04.09.2021	28.02.2022	Work is in Progress
27	KAR-BEN-066 Proposal for operation of electric buses feeder service to Namma Metro by BMTC - Fleet Procurement	50.00	50.00	50.00	05.02.2021	04.02.2022	04.02.2022	Work is in Progress
28	KAR-BEN-041 ICCC - (Integrated Command and Control Center)	113.44	95.99	118.89	24.03.2021	23.11.2021	23.11.2021	Work is in Progress
29	KAR-BEN-088 Digital Class Rooms for BBMP Schools and Colleges	6.00	6.00	6.00	12.10.2021	12.10.2021	-	Work is in Progress
30	KAR-BEN-050 Providing Smart Traffic Solutions to Bengaluru Traffic Police at ABD area	7.50	7.50	7.50	07.10.2021	07.10.2021	-	Work is in Progress
31	Provision of Medical Equipments to Vanivilas Hospital	17.43	19.40	18.40	24.12.2021	23.01.2022	-	Work is in Progress
<b>Total</b>		<b>824.14</b>	<b>605.31</b>	<b>875.43</b>				

### III. Tendering Stage

Sl. No.	Name of the work	SCP Cost	Tender Cost	Revised cost	Tender Date	Last Date for Submission	No of Tenders Call	Project Status
NIL								
<b>Total</b>		<b>0.00</b>	<b>0.00</b>	<b>0.00</b>				

### III. DPR/FR Stage

Sl. No.	Name of the work	SCP Cost	DPR Cost	REVISED COST	DPR approval date	Tentative Date of Tendering	Project Status	
NIL								
<b>GRAND TOTAL SCM</b>		<b>859.49</b>	<b>838.72</b>	<b>989.64</b>				

### PUBLIC-PRIVATE PARTNERSHIP (PPP) Project

#### I. Completed Projects

Sl. No.	Name of the work	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Project Status	
NIL								

#### II. Ongoing Stage

Sl. No.	Name of the work	SCP Cost	WO Cost	Work Order date	Last Date of Bid Submission	Probable date of completion	Project Status
<b>Total</b>		<b>-</b>	<b>0.00</b>				
<b>Grand Total PPP</b>		<b>0.00</b>	<b>0.00</b>				

### Convergence Projects

#### I. Work Completed

Sl. No.	Name of the work	DPR Cost	Work Order Cost	Present Status
1	KAR-BEN-044 Improvement of Drains and Footpaths and asphaltting of 21 selected roads in peenya industrial area in Dasarhalli Constituency	26.34	26.34	Work Completed

#### II. Ongoing Stage

Sl. No.	Name of the work	DPR Cost	Work Order Cost	Present Status
1	KAR-BEN-045 Improvement of Drains Footpaths and asphaltting of 6 selected arterial and Sub arterial roads in Mahadevapur zone	11.45	11.45	Work in Progress
2	KAR-REG-019 Development of RG Road and Malleshwarain road under Tender SURE guidelines Tender SURE Roads taken up by BBMP. Work Progress shown under GENCL	25.5	24.13	Work in Progress



3	KAR-BEN-060 Development of Palace road under Tender SURE guidelines Tender SURE Roads taken up by BBMP. Work Progress shown under BenSCL	26	25.91	Work in Progress
<b>TOTAL</b>		<b>62.95</b>	<b>65.49</b>	
<b>III. Tendered Projects</b>				
<b>Sl. No.</b>	<b>Name of the work</b>	<b>DPR Cost</b>	<b>Work Order Cost</b>	<b>Present Status</b>
Nil				
<b>IV. DPR/FR Stage</b>				
<b>Sl. No.</b>	<b>Name of the work</b>	<b>DPR Cost</b>	<b>Work Order Cost</b>	<b>Present Status</b>
Nil				
<b>Grand Total convergence</b>		<b>89.29</b>	<b>91.83</b>	
<b>Grand Total</b>		<b>948.78</b>	<b>930.55</b>	

ವಿಜ್ಞಾನ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ನೆರವಿನ "ಉತ್ತರ ಕರ್ನಾಟಕ ನಗರ ಪಲಯ ಬಂಡವಾಳ ಹೂಡಿಕಾ ಕಾರ್ಯಕ್ರಮ" ದಡಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ.

ಕ್ರ. ಸಂ.	ಜಿಲ್ಲೆ	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆ	ಕಾಮಗಾರಿ ವಿವರ	ಪರಿಷ್ಕೃತ ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ವಿರ್ತಿ ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಪರ
1	ಧಾರವಾಡ	ಹುಬ್ಬಳ್ಳಿ	ಒಳಚರಂಡಿ ಪಲಯ-2 ರಲ್ಲಿ ಸೀವರ್ ಟ್ರಂಕ್ ಮೈನ್, ಸಬ್ ಮೈನ್ ಹಾಗೂ ಇಂಟರ್ ಸೆಪ್ಟರ್ ಗಳ ಅಳವಡಿಕೆ (ಪ್ರಾಕ್ಟೀಜು-02ಹೆಚ್‌ಯುಜಿ02)	33.47	ಮೆ//ಈಗಲ್ ಇನ್ಫ್ರಾ ಇಂಡಿಯಾ ಲಿ.	33.47	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
2		ಹುಬ್ಬಳ್ಳಿ	ಒಳಚರಂಡಿ ಪಲಯ-1&3 ರಲ್ಲಿ ಸೀವರ್ ಟ್ರಂಕ್ ಮೈನ್, ಸಬ್ ಮೈನ್ ಹಾಗೂ ಇಂಟರ್ ಸೆಪ್ಟರ್ ಗಳ ಅಳವಡಿಕೆ, ಒಳಚರಂಡಿ ಪಲಯ - 4 ರಲ್ಲಿ ಸಬ್ ಮೈನ್ ಹಾಗೂ ಫೋರ್ಸ್ ಮೈನ್ ಪೂರೈಕೆ ಮತ್ತು ಮಳೆ ನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ (ಪ್ರಾಕ್ಟೀಜು-02ಹೆಚ್‌ಯುಜಿ02ಎ)	36.7	ಮೆ//ಈಗಲ್ ಇನ್ಫ್ರಾ ಇಂಡಿಯಾ ಲಿ.	36.7	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
3		ಹುಬ್ಬಳ್ಳಿ	ಎಸ್.ಬಿ.ಆರ್ ತಂತ್ರಜ್ಞಾನದ 40 ಎಮ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ ವಿನ್ಯಾಸ, ನಿರ್ಮಾಣ ಹಾಗೂ ನಿರ್ವಹಣೆ (ಪ್ರಾಕ್ಟೀಜು-02ಹೆಚ್‌ಯುಜಿ02ಬಿ)	35.08	ಮೆ//ಎಸ್.ಎನ್. ಎನ್‌ವಿರೋ-ಟೆಕ್ ಪ್ರೈವಿ. ಲಿ.	35.08	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
4		ಹುಬ್ಬಳ್ಳಿ	ಹೆಚ್ಚುವರಿ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ (ಪ್ರಾಕ್ಟೀಜು-02ಹೆಚ್‌ಯುಜಿ02ಸಿ)	13.81	ಶ್ರೀ ಗುರುರಾಘವೇಂದ್ರ ಎಂಟರ್ ಪ್ರೈವಿಟ್, ಜಿ.ವಿ.	13.81	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
5	ಧಾರವಾಡ	ಧಾರವಾಡ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ (ಡಿಸ್ಟ್ರಿಕ್ಟ್ 6 ಮತ್ತು 10) (ಪ್ರಾಕ್ಟೀಜು-03ಡಿಡಬ್ಲ್ಯೂಡಿ02)	23.05	ಮೆ//ಅಯ್ಯಪ್ಪ ಇನ್ಫ್ರಾ ಪ್ರಾಜೆಕ್ಟ್ಸ್ ಪ್ರೈವಿ. ಲಿ.	23.05	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
6	ಧಾರವಾಡ	ಧಾರವಾಡ	20 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ.ಯ ವಿನ್ಯಾಸ, ನಿರ್ಮಾಣ ಹಾಗೂ ನಿರ್ವಹಣೆ (ಪ್ರಾಕ್ಟೀಜು-03ಡಿಡಬ್ಲ್ಯೂಡಿ02ಎ)	21.69	ಮೆ//ರೋಷಿಯಾನ್ ವಿಯೋಲಿಯಾ ವಾಟರ್ ಸಲ್ಯೂಷನ್ಸ್ ಪ್ರೈವಿ. ಲಿ.	21.69	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
7	ಧಾರವಾಡ ಹಾವೇರಿ	ಧಾರವಾಡ ಮತ್ತು ರಾಣಿಬೆನ್ನೂರು	ಧಾರವಾಡ ಮತ್ತು ರಾಣಿಬೆನ್ನೂರು ನಗರದಲ್ಲಿ ಆಗ್ನಿಶಾಮಕ ಮತ್ತು ತುರ್ತು ಸೇವೆಗಳ ಠಾಣೆ ಮತ್ತು ಸಿಬ್ಬಂದಿಗಾಗಿ ವಸತಿ ಗೃಹ ನಿರ್ಮಾಣ (ಪ್ರಾಕ್ಟೀಜು-02ಎಫ್‌ಇಎಸ್‌01)	4.69	ಮೆ//ಕೆಬಿಆರ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್	4.69	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
8	ದಾವಣಗೆರೆ	ದಾವಣಗೆರೆ	ಒಳಚರಂಡಿ ಡಿಸ್ಟ್ರಿಕ್ಟ್ 1 ರಲ್ಲಿ ಟ್ರಂಕ್ ಮೈನ್ ಹಾಗೂ ಇಂಟರ್‌ಸೆಪ್ಟರ್ ಅಳವಡಿಕೆ (ಪ್ರಾಕ್ಟೀಜು-03ಡಿವಿಜಿ02).	19.3	ಮೆ//ಅಭಿರಾಮ್ ಇನ್‌ಫ್ರಾ ಪ್ರಾಜೆಕ್ಟ್ಸ್ ಪ್ರೈವಿ. ಲಿ.	17.98	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
9		ದಾವಣಗೆರೆ	ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾಕ್ಟೀಜು-02ಡಿವಿಜಿ01).	27.36	ಮೆ//ಸಾಲ್ಯಾನ್ ಇಂಜಿನಿಯರಿಂಗ್ ಫಿರ್‌ಫಾಡ್	27.36	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
10		ದಾವಣಗೆರೆ	ಎಸ್.ಟಿ.ಪಿ.ಯ ವಿನ್ಯಾಸ, ನಿರ್ಮಾಣ ಮತ್ತು ನಿರ್ವಹಣೆ (ಪ್ರಾಕ್ಟೀಜು-03ಡಿವಿಜಿ02ಎ).	31.07	ಮೆ// ಹೆಚ್‌ಎನ್‌ಬಿ ಇಂಜಿನಿಯರ್ಸ್ ಪ್ರೈವಿ. ಲಿ.	31.07	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.



ಕ್ರ. ಸಂ.	ಜಿಲ್ಲೆ	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆ	ಕಾಮಗಾರಿ ಹೆಸರು	ಸಂಪೂರ್ಣ ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಖರ್ಚು ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ವರ
24	ವಿಜಯಪುರ	ವಿಜಯಪುರ	ಅಸ್ತಿತ್ವದಲ್ಲಿರುವ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಮುನ್ಸೂಚನೆ ಹಾಗೂ ಇಂಟರ್ ಸೆಪ್ಚನ್. ಹೊಸ ಪ್ರದೇಶಗಳಿಗೆ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ವಿಸ್ತರಣೆ (ಡಿಸ್ಕ್ರಿಟ್ ಎ) ಹಾಗೂ ಮಳೆನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು-02ಬಿಜಿಆರ್02)	18.43	ಮೆ//ರಾಮ್ಪಿ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್. ಜಿ.ಎ.	15.3	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
25	ವಿಜಯಪುರ	ವಿಜಯಪುರ	2ಬಿ ಡಿಸ್ಕ್ರಿಟ್ ಯಲ್ಲಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ ಮತ್ತು ಎಫ್.ಎಲ್. ಮಾದರಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು-02ಬಿಜಿಆರ್02ಎ)	16.64	ಮೆ//ರಾಮ್ಪಿ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್. ಜಿ.ಎ.	13.56	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
26	ವಿಜಯಪುರ	ವಿಜಯಪುರ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ (ಪ್ಯಾಕೇಜು-02ಬಿಜಿಆರ್02ಬಿ).	19.4	ಮೆ//ಪಾರ್ಟೀಲ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ ಮತ್ತು ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈ.ಲಿ.	16.73	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
27	ವಿಜಯಪುರ	ವಿಜಯಪುರ	250 ಕೆ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ.ಯ ವಿದ್ಯುತ್ ನಿರ್ಮಾಣ ಹಾಗೂ ನಿರ್ವಹಣೆ (ಪ್ಯಾಕೇಜು-02ಬಿಜಿಆರ್02ಸಿ).	1.83	ಮೆ//ಯೂರೋಟೆಕ್ ಎನ್ವಿರಾನ್ಮೆಂಟ್ ಪ್ರೈ.ಲಿ.	1.54	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
28	ವಿಜಯಪುರ	ವಿಜಯಪುರ	ಅಸ್ತಿತ್ವದಲ್ಲಿರುವ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಮುನ್ಸೂಚನೆ ಹಾಗೂ ಇಂಟರ್ ಸೆಪ್ಚನ್. ಹೊಸ ಪ್ರದೇಶಗಳಿಗೆ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ವಿಸ್ತರಣೆ (ಡಿಸ್ಕ್ರಿಟ್ ಎ) ಹಾಗೂ ಮಳೆನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ - ಉಳಿಕೆ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-02ಬಿಜಿಆರ್02ಡಿ).	26.5	ಮೆ//ಟಿ.ಎಸ್.ಪಾಲ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್	26.43	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
29	ವಿಜಯಪುರ	ವಿಜಯಪುರ	2ಬಿ ಡಿಸ್ಕ್ರಿಟ್ ಯಲ್ಲಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ ಮತ್ತು ಎಫ್.ಎಲ್. ಮಾದರಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ - ಉಳಿಕೆ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-02ಬಿಜಿಆರ್02ಇ).	43.14	ಮೆ//ಲಕ್ಶ್ಮೀ ಇಂಜಿನಿಯರಿಂಗ್	43.08	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
30	ಬೆಳಗಾವಿ	ಗೋಕಾಕ್	ಗೋಕಾಕ್ ನಗರಸಭೆಯಲ್ಲಿ ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ ಕಾಮಗಾರಿ ಮತ್ತು ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು (ಪ್ಯಾಕೇಜು-02ಬಿಜಿಆರ್01)	9.82	ಮೆ//ಹೈಕಾನ್ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ (ಇಂಡಿಯಾ).ಲಿ.	9.81	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
31	ಬೆಳಗಾವಿ	ಗೋಕಾಕ್	24/7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-04ಬಿಜಿಆರ್01)	20.6	ಮೆ//ಜೈನ್ ಇರಿಗೇಷನ್ ಪ್ರೈ.ಲಿ	19.4	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಹಂತದಲ್ಲಿದೆ.
32	ಬೆಳಗಾವಿ	ಗೋಕಾಕ್	ಒಳಚರಂಡಿ ಜಾಲ ಹಾಗೂ ಎಫ್.ಎಲ್. ಮಾದರಿಯ 8.7 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು-02ಬಿಜಿಆರ್02)	23.9	ಮೆ//ಈಗಲ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ ಕಂ.	23.9	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
33	ಬೆಳಗಾವಿ	ಗೋಕಾಕ್	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-02ಬಿಜಿಆರ್06)	0.54	ಮೆ//ಗಂಗಾರದ್ಡಿ	0.54	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
34	ಬೆಳಗಾವಿ	ನಿಪ್ಪಾಣಿ	ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ ಕಾಮಗಾರಿ ಮತ್ತು ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು (ಪ್ಯಾಕೇಜು-02ಎನ್.ಪಿ.ಎನ್.01).	10.88	ಮೆ//ಪಿ.ಪಿ. ಪ್ರೀಸ್ಟರ್ಲೆಂಡ್ ಪ್ರಾಜೆಕ್ಟ್ಸ್ ಲಿ.	10.88	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
35	ಬೆಳಗಾವಿ	ನಿಪ್ಪಾಣಿ	ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ ಕಾಮಗಾರಿ ಮತ್ತು ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು - ಉಳಿಕೆ ಕಾಮಗಾರಿಗಳು (ಪ್ಯಾಕೇಜು-02ಎನ್.ಪಿ.ಎನ್.01ಎ).	5.87	ಮೆ//ಆರ್.ಡಿ.ಕತ್ತಾರು	5.86	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.

ಕ್ರ. ಸಂ.	ಜಿಲ್ಲೆ	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆ	ಕಾಮಗಾರಿ ಹೆಸರು	ಪರಿಷ್ಕೃತ ಗುತ್ತಿಗೆ ದೊತ್ತ (ರೂ.ಕೋಟಿ)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಬಿಡುಗಡೆ ದೊತ್ತ (ರೂ.ಕೋಟಿ)	ಪರ
36		ನಿಪ್ಪಾಣಿ	24/7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-04ಎನ್.ಪಿಎನ್.01)	24.81	ಮೆ//ಜೈನ್ ಇರಿಗೇಷನ್ ಪ್ರೈವಿ	22.88	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಹಂತದಲ್ಲಿ.
37		ನಿಪ್ಪಾಣಿ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-02ಎನ್.ಪಿಎನ್.06)	0.27	ಮೆ//ಎ.ಎ.ಧಾರವಾ	0.27	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
38	ಬೆಳಗಾವಿ, ಬಾಗಲಕೋಟೆ	ಜಮಖಂಡಿ, ರಬಕವಿ-ಬನಹಟ್ಟಿ, ಇಳಕಲ್, ಬಾದಾಮಿ, ಗೋಕಾಳ, ನಿಪ್ಪಾಣಿ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-02ಎಸ್.ಪಿ.02)	1.78	ಮೆ//ಸ್ವಾನ್ಯಾರ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್	1.78	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
39	ಬಾಗಲಕೋಟೆ	ಜಮಖಂಡಿ	ಒಳಚರಂಡಿ ಜಾಲ ಹಾಗೂ 7.6 ಎಂ.ಎಲ್.ಡಿ ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಜು-02ಜೆಕೆಡಿ02)	18.19	ಮೆ//ಎ.ಪಿ.ಆರ್ ಪ್ರಾಜೆಕ್ಟ್ ಪ್ರೈವಿ.	18.19	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
40		ಜಮಖಂಡಿ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-02ಜೆಕೆಡಿ06)	0.94	ಮೆ//ಅಭಿರಾಮ್ ಇನ್ಫ್ರಾ	0.94	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
41		ಜಮಖಂಡಿ	ಲಕ್ಷಣ ಕೆರೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು 03ಜೆಕೆಡಿ03)	1.11	ಮೆ.ಆರ್.ಡಿ.ಕೆ.ಆರ್.ಎಸ್	1.11	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
		ರಬಕವಿ-ಬನಹಟ್ಟಿ	ಒಳಚರಂಡಿ ಜಾಲ ಮತ್ತು ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿಯ 9.2 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಜು-02ಆರ್.ಪಿ.ಕೆ02).	1.72	ಮೆ//ಜಿಎಸ್.ಜಿ ಆರ್.ಎಂ.ಎಸ್	1.00	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
42		ರಬಕವಿ-ಬನಹಟ್ಟಿ	ಒಳಚರಂಡಿ ಜಾಲ ಮತ್ತು ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿಯ 9.2 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಜು-02ಆರ್.ಪಿ.ಕೆ02).	43.50	ಮೆ//ಅಕ್ವಾಟೆಕ್ ಲಕ್ಷ್ಮಿ (ಜಿವಿ)	41.99	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ. ಒಳಚರಂಡಿ ಮನೆ ಸಂಪರ್ಕವನ್ನು ನಗರಸಭೆಯವರು ಕೈಗೊಂಡಿರುತ್ತಾರೆ.
43		ರಬಕವಿ-ಬನಹಟ್ಟಿ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-02ಆರ್.ಪಿ.ಕೆ06)	0.88	ಮೆ//ಪಿ.ವಿ.ಆರ್.ಎಸ್ ಮೂವರ್ಸ್	0.88	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
44		ಇಳಕಲ್	ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿ 8 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಹಾಗೂ ಒಳಚರಂಡಿ ಜಾಲ (ಪ್ರಾ.ಕೇ.ಜು-02ಪಿ.ಎಲ್.ಕೆ02).	2.65	ಮೆ//ಶ್ಯಾಮರಾಜು	2.65	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
45		ಇಳಕಲ್	ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿ 8 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಹಾಗೂ ಒಳಚರಂಡಿ ಜಾಲದ ಉಳಿಕೆ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾ.ಕೇ.ಜು-02ಪಿ.ಎಲ್.ಕೆ02).	39.5	ಮೆ//ಯು.ಪಿ.ಎಲ್ ಎನ್.ಪಿ.ಎಸ್.ಎಂ.ಬಿ.ಎಸ್ ಇಂಜಿನಿಯರ್ಸ್ ಲಿಮಿಟೆಡ್.	38.46	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
46		ಇಳಕಲ್	24/7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-02ಪಿ.ಎಲ್.ಕೆ01)	19.18	ಮೆ//ವಿ.ಎಂ.ಎಲ್.ಎಸ್	18.77	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ ಹಾಗೂ ನಗರಸಭೆ ವತಿಯಿಂದ ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆಯನ್ನು ನಿರ್ವಹಿಸಲಾಗುತ್ತಿದೆ.

ಕ್ರ. ಸಂ.	ಜಿಲ್ಲೆ	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆ	ಕಾಮಗಾರಿ ಹೆಸರು	ಪರಿಷ್ಕರಣೆ ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಖರ್ಚು ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಪರ
47		ಇಳಕಲ್	ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇಜು-04ಎಎಲ್06)	5.52	ಮೆ//ಎಸ್.ಬಿ.ದೊಸ್ತೂರು ಜಿ.ವಿ	5.52	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
48		ಇಳಕಲ್	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇಜು-02ಎಎಲ್06)	0.41	ಮೆ//ಅಮರೇಶ್ ಕಬಡಗಿ ಜಿ.ವಿ	0.41	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
49		ಬಾದಾಮಿ	ಮಳೆ ನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇಜು-02ಬಿಡಿಎಮ್02)	4.3	ಮೆ//ಅಭಿರಾಮ್ ಇನ್ಫ್ರಾ	4.29	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
50		ಬಾದಾಮಿ	ಮಳೆ ನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇಜು-02ಬಿಡಿಎಮ್02ಎ)	4.72	ಮೆ//ಆರ್.ಡಿ.ಕಿತ್ತೂರು	4.72	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
51		ಬಾದಾಮಿ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇಜು-02ಬಿಡಿಎಮ್06)	0.32	ಮೆ//ಸಿ.ವಿ. ಬಿಕ್ಕಾಪತಿಮಟ್	0.32	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
52	ಕಲ್ಬುರ್ಗಿ	ಕಲ್ಬುರ್ಗಿ	ಬುದ್ಧವಿಹಾರ ಪ್ರದೇಶದಲ್ಲಿ ಶೌಚಾಲಯ ಕಟ್ಟಡ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇಜು-01ಬಿಡಿಯುಬಿ01)	0.3	ಶ್ರೀ.ಅನೀಲ್ ಪ್ರಸಾದ್	0.3	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
53		ಕಲ್ಬುರ್ಗಿ	ಕಲ್ಬುರ್ಗಿ ನಗರದಲ್ಲಿ ಕೆ.ಬಿ.ಎನ್. ದರ್ಗಾ - ಶೌಚಾಲಯ ಕಟ್ಟಡ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇಜು-02ಬಿಡಿಯುಬಿ03)	2.26	ಶ್ರೀ.ಸಂಜೀವ್ ರೆಡ್ಡಿ	2.26	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
54		ಕಲ್ಬುರ್ಗಿ	ಕಲ್ಬುರ್ಗಿ ನಗರದಲ್ಲಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ (ಪ್ರಾ.ಕೇಜು-02ಬಿಡಿಯುಬಿ02)	1.57	ಮೆ//ಕೋರಮಂಡಲ್	1.57	ಕಾಮಗಾರಿ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
55		ಕಲ್ಬುರ್ಗಿ	ನಂದೀಕೂರ್ ಗ್ರಾಮದಲ್ಲಿ 40 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಒಯು ನಿರ್ಮಾಣ ಮತ್ತು ನಿರ್ವಹಣೆ (ಪ್ರಾ.ಕೇಜು-02ಬಿಡಿಯುಬಿ02ಎ).	48.99	ಮೆ//ಹೆಚ್.ಎನ್.ಬಿ ಇಂಜಿನಿಯರ್ಸ್ ಪ್ರೈವಿ.	48.98	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
56		ಕಲ್ಬುರ್ಗಿ	ಕಲ್ಬುರ್ಗಿ ನಗರದಲ್ಲಿ ಶರಣಬಸಪ್ಪ ದೇವಸ್ಥಾನದಲ್ಲಿ ಪ್ರವಾಸೋದ್ಯಮ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇಜು-02ಬಿಡಿಯುಬಿ03ಎ)	4.51	ಶ್ರೀ.ಅನೀಲ್ ಪ್ರಸಾದ್ ಪಾನ್ಸೇ	4.51	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
57		ಕಲ್ಬುರ್ಗಿ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ನಿರ್ಮಾಣ - ಉಳಿಕೆ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾ.ಕೇಜು-03ಬಿಡಿಯುಬಿ02).	35.99	ಮೆ// ಪ್ರಗತಿ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	35.64	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
58		ಶಹಾಬಾದ್	ಹೊಸ ಸಗಟು ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆಯ ನಿರ್ಮಾಣ. ಸರಬರಾಜು ವ್ಯವಸ್ಥೆಯ ಮರ್ನಿಂಗ್ ಪೇಜಿ ಹಾಗೂ ಹೊಸ ನೀರು ಶುದ್ಧೀಕರಣ ಘಟಕ (ಪ್ರಾ.ಕೇಜು-02ಎಎಬಿಡಿ01).	27.93	ಮೆ//ಶೇಖ್ ಮತ್ತು ಸುರಾ ಇಂಜಿನಿಯರ್ಸ್ ಪ್ರೈವಿ.	28.05	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
59		ಶಹಾಬಾದ್	24/7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇಜು-04ಎಎಬಿಡಿ01).	10.8	ಮೆ//ವಿಶ್ವರಾಜ್ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಲಿ.	10.14	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಹಂತದಲ್ಲಿದೆ.
60	ಯಾದಗೀರ್	ಯಾದಗೀರ್	ಸಗಟು ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ (ಪ್ರಾ.ಕೇಜು-02ವೈಜಿಆರ್01)	6.83	ಮೆ//ಪ್ರಗತಿ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	6.83	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
61		ಯಾದಗೀರ್	ಆಗ್ನಿಶಾಮಕ ದಳದ ವಸತಿಗೃಹ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇಜು-02ಎಫ್.ಎಎಸ್03)	1.17	ಮೆ//ಕೊಟಾರ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	1.17	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
62		ಯಾದಗೀರ್	24/7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇಜು-04ವೈಜಿಆರ್01).	15.5	ಮೆ//ವಿಶ್ವರಾಜ್ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಲಿ.	14.57	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ

ಕ್ರ. ಸಂ.	ಜಿಲ್ಲೆ	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆ	ಕಾಮಗಾರಿ ಹೆಸರು	ಪಂಪುಕ ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ವಿವರಣೆ ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಪರ
63		ಯಾದಗೇರಿ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಮತ್ತು ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಜು-03ಬಿಡಿಆರ್02)	8.84	ಮೆ//ಅಭ್ಯಾಸಿ ಇನ್ಫ್ರಾ ಪ್ರಾಜೆಕ್ಟ್ಸ್ ಪ್ರೈ.ಲಿ.	8.84	ಕಾಮಗಾರಿ ರದ್ದುಪಡಿಸಲಾಗಿದೆ. ಎಡಿಬಿ ನೆರವು ಮುಕ್ತಾಯವಾದ ಕಾರಣ ಕಾಮಗಾರಿಯನ್ನು ಕೈಬಿಡಲಾಗಿದೆ.
64	ಕಬ್ಬಗಿರಿ, ಬೀದರ್, ಯಾದಗೇರಿ	ಯಾದಗೇರಿ, ಕಹವಾಡ ಮತ್ತು ಬಸವಕಲ್ಯಾಣ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-02ಎಸ್0ಬಿ03)	4.12	ಮೆ//ಕೊಚ್ಚಾಟಿ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	4.12	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
65	ಬೀದರ್	ಬೀದರ್	ಜಿಲ್ಲಾ ಪಾರ್ಕ್ ಇಲಾಖೆ ಕಟ್ಟಡದ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಜು-02ಡಿಎಸ್01)	0.49	ಶ್ರೀ.ರಾಜೇಶ್ ಕೆ.	0.49	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
66		ಬೀದರ್	ಹೊಸ ಸಗಟು ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಹಾಗೂ ನೀರು ಸಂಸ್ಕರಣ ಘಟಕ ನಿರ್ಮಾಣ (02ಬಿಡಿಆರ್01)	27.14	ಮೆ//ಮೆಫಾ ಇಂಜಿನಿಯರ್ಸ್ ಮತ್ತು ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	27.13	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
67		ಬೀದರ್	ವಿತರಣಾ ಜಾಲ ಕುಳಾರಣೆ (ಪ್ರಾ.ಕೇ.ಜು-02ಬಿಡಿಆರ್01ಎ)	27.19	ಮೆ//ಮೆಫಾ ಇಂಜಿನಿಯರ್ಸ್ ಮತ್ತು ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	27.18	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
68		ಬೀದರ್	24/7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-04ಬಿಡಿಆರ್01).	35.8	ಮೆ//ವಿಶ್ವರಾಜ್ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	32.82	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಹಂತದಲ್ಲಿ.
69		ಬೀದರ್	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಜು-02ಬಿಡಿಆರ್02).	42.8	ಮೆ// ಅಭ್ಯಾಸಿ ಇನ್ಫ್ರಾ ಪ್ರಾಜೆಕ್ಟ್ಸ್ ಪ್ರೈ.ಲಿ.	37.92	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
70		ಬೀದರ್	ಹೊಸ ಪ್ರದೇಶಕ್ಕೆ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ವಿಸ್ತರಣೆ (ಪ್ರಾ.ಕೇ.ಜು-03ಬಿಡಿಆರ್02).	17.97	ಶ್ರೀ.ಗುರುನಾಥ್ ಕೊಲ್ಕಾರು	17.97	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
71		ಬೀದರ್	ಪ್ರವಾಸೋದ್ಯಮ ಅಭಿವೃದ್ಧಿ (ಪ್ರಾ.ಕೇ.ಜು-03ಬಿಡಿಆರ್03)	3.67	ಶ್ರೀ.ಗುರುನಾಥ್ ಕೊಲ್ಕಾರು	3.67	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
72		ಬೀದರ್	ಬೀದರ್ ಕೋಟೆಯ ಏಂದಕ ಸ್ವಚ್ಛಗೊಳಿಸುವ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-03ಬಿಡಿಆರ್02ಎ)	4.1	ಶ್ರೀ.ಗುರುನಾಥ್ ಕೊಲ್ಕಾರು	4.10	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
73		ಬಸವಕಲ್ಯಾಣ	ಪ್ರವಾಸೋದ್ಯಮ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-01ಬಿಎಸ್04)	2.73	ಮೆ//ದ್ರೂಪಾ ನರಸಿಂಹರಾಜು	2.73	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
74		ಬಸವಕಲ್ಯಾಣ	ಹೊಸ ಸಗಟು ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಹೊಸ ನೀರು ಸಂಸ್ಕರಣ ಘಟಕ (ಪ್ರಾ.ಕೇ.ಜು-02ಬಿಎಸ್01)	26.38	ಮೆ//ಮೆಫಾ ಇಂಜಿನಿಯರ್ಸ್ ಮತ್ತು ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	25.73	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
75		ಬಸವಕಲ್ಯಾಣ	24/7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-04ಬಿಎಸ್01)	54.00	ಮೆ//ವಿಶ್ವರಾಜ್ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	52.83	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಹಂತದಲ್ಲಿ.
76		ಬಸವಕಲ್ಯಾಣ	ಬಸವಕಲ್ಯಾಣ ನಗರದಲ್ಲಿ ಆಸ್ತಿಪಾಸ್ತಿ ದಳದ ವಿಸ್ತೀರ್ಣ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-02ಎಸ್0ಬಿ03ಎ)	1.25	ಮೆ//ವಿ.ಆರ್.ಪಾಟೀಲ್ ಮತ್ತು ಆರ್.ನಿರಂಜನ್	1.25	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.

ಕ್ರ. ಸಂ.	ಜಿಲ್ಲೆ	ನಗರ ಸ್ವೀಯ ಸಂಸ್ಥೆ	ಕಾಮಗಾರಿ ಹೆಸರು	ಪರಿಷ್ಕೃತ ಗುತ್ತಿಗೆ ಪೂತ್ರ (ರೂ.ಕೋಟಿ)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ವಿರ್ಬಿ ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಪರ
77	ಬಳ್ಳಾರಿ	ಬಳ್ಳಾರಿ	ಸಗಟು ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ (ಪ್ರಾಕೇಜು-02ಬಿಎಲ್‌ವೈ01ಎ).	42.19	ಮೆ//ಇವಿಆರ್‌ಸಿಎಲ್ ಮತ್ತು ಸಾಯಿ ಸುಧೀರ್ (ಜಿಪಿ)	42.19	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
78	ಬಳ್ಳಾರಿ	ಬಳ್ಳಾರಿ ನಗರದ ಆಲಿಪುರ್ ಹಾಗೂ ಸಂಗವಲ್‌ನಲ್ಲಿ ನೀರು ಕುದ್ರೀಕರಣ ಘಟಕ ನಿರ್ಮಾಣ ಹಾಗೂ ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾಕೇಜು-02ಬಿಎಲ್‌ವೈ01ಬಿ).	46.49	ಮೆ//ಇವಿಆರ್‌ಸಿಎಲ್ ಮತ್ತು ಸಾಯಿ ಸುಧೀರ್ (ಜಿಪಿ)	46.49	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.	
79	ಬಳ್ಳಾರಿ	ಬಳ್ಳಾರಿ ನಗರದಲ್ಲಿ ಫೀಡರ್ ಮೈನ್, ವಿತರಣಾ ಜಾಲ, ಎಂ.ಜಿ.ಆರ್ ನಿರ್ಮಾಣ (ಪ್ರಾಕೇಜು-02ಬಿಎಲ್‌ವೈ01ಕ).	32.51	ಮೆ//ಎಸ್‌ಎಂ‌ಸಿ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	32.5	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.	
80	ಬಳ್ಳಾರಿ	24/7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾಕೇಜು-04ಬಿಎಲ್‌ವೈ01).	74.18	ಮೆ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	52.98	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ	
81	ಬಳ್ಳಾರಿ	ಹಡ್ ವರ್ಕ್ ರಸ್ತೆ ಮಾರ್ಗ. ಕಾವಲುಗಾರರ ಕೊಠಡಿ ನಿರ್ಮಾಣ (ಪ್ರಾಕೇಜು ಸಂಖ್ಯೆ 02ಬಿಎಲ್‌ವೈ01ಡಿ)	0.51	ಶ್ರೀ.ಸಿದ್ದರಾಮಣ್ಣ	0.5	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.	
82	ಬಳ್ಳಾರಿ	ನೀರು ಸರಬರಾಜು - ಮೋಕಾ ಹಡ್ ವರ್ಕ್ ಹತ್ತಿರ ತಡೆ ಗೋಡೆ ಮತ್ತು ಪೈಪ್ ಕಲ್‌ವರ್ಚ್ ನಿರ್ಮಾಣ (ಪ್ರಾಕೇಜು ಸಂಖ್ಯೆ 02ಬಿಎಲ್‌ವೈ01ಇ)	0.55	ಶ್ರೀ.ಸಿದ್ದರಾಮಣ್ಣ	0.55	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.	
83	ಬಳ್ಳಾರಿ	ಬಳ್ಳಾರಿ ನಗರದಲ್ಲಿ ನೀರು ಸರಬರಾಜು ಸುಧಾರಣೆ- ಟ್ರಿಂಕಾ ಲೆಸ್ ತಂತ್ರಜ್ಞಾನದ 1067 ಎಂಎಂ ಎಂಎಸ್ ಪೈಪ್ ಅನ್ನು 150 ಎಂಎಂ ಡಯಾ ಎಂಎಸ್ ಪೈಪ್ ರೈಲ್ವೆ ಲೈನ್ ಅಡ್ಡಲಾಗಿ ಆಲಿಪುರ್ ನೀರು ಕುದ್ರೀಕರಣ ಘಟಕದ ಹತ್ತಿರ 85.30 ಮೀ ಪೈಪ್ ಅಳವಡಿಕೆ (ಪ್ರಾಕೇಜು ಸಂಖ್ಯೆ 02ಬಿಎಲ್‌ವೈ01ಎಫ್)	1.72	ಮೆ//ಅಯ್ಯಪ್ಪ ಇನ್ಫ್ರಾ ಪ್ರಾಜೆಕ್ಟ್ ಪ್ರೈ.ಲಿ.	1.72	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.	
84	ಬಳ್ಳಾರಿ	ಬಳ್ಳಾರಿ ನಗರದಲ್ಲಿ ನೀರು ಕುದ್ರೀಕರಣ ಘಟಕಕ್ಕಾಗಿ ರಸ್ತೆ ಮಾರ್ಗ ನಿರ್ಮಾಣ, ಕಾವಲುಗಾರರ ಕೊಠಡಿ ಮತ್ತು ಶೌಚಾಲಯ ನಿರ್ಮಾಣ (ಪ್ರಾಕೇಜು ಸಂಖ್ಯೆ 02ಬಿಎಲ್‌ವೈ01ಜಿ)	0.53	ಮೆ//ಎಂ.ರವೀಂದ್ರ ನಾಥ್	0.52	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.	
85	ಹೊಸಪೇಟೆ	ಹೊಸಪೇಟೆ ನಗರಸಭೆಯಲ್ಲಿ ನೀರು ಸರಬರಾಜು ಸುಧಾರಣೆ (ಪ್ರಾಕೇಜು-01ಹೆಚ್‌ಪಿಟಿ01).	15.25	ಮೆ//ಸಾಯಿ ಸುಧೀರ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	15.24	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.	
86	ಹೊಸಪೇಟೆ	24/7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾಕೇಜು-04ಹೆಚ್‌ಪಿಟಿ01)	58.11	ಮೆ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	45.17	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ	
87	ಹೊಸಪೇಟೆ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ - 146 ಕಿ.ಮೀ ಒಳಚರಂಡಿ ಜಾಲದ ಪೂರೈಕೆ ಹಾಗೂ ಅಳವಡಿಸುವಿಕೆ, ಮ್ಯಾನ್‌ಹೋಲ್ ಹಾಗೂ 1.75 ಕಿ.ಮೀ ಮಳೆನೀರು ಚರಂಡಿಗಳ ನಿರ್ಮಾಣ (ಪ್ರಾಕೇಜು-01ಹೆಚ್‌ಪಿಟಿ02ಎ).	20.62	ಮೆ//ಶ್ಯಾಮರಾಜು ಮತ್ತು ಕಂಪನಿ (ಇಂಡಿಯಾ) ಪ್ರೈ.ಲಿ.	20.54	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.	
88	ಹೊಸಪೇಟೆ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ - 27 ಎಂ.ಎಲ್.ಡಿ ಎಂಎಸ್‌ಪಿ ಮಾದರಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಹಾಗೂ 2 ವೆಲ್ ವೆಲ್. ಪಂಪಿಂಗ್ ಯಂತ್ರ ಹಾಗೂ ಪಂಪಿಂಗ್ ಮೈನ್ ನಿರ್ಮಾಣ (ಪ್ರಾಕೇಜು-01ಹೆಚ್‌ಪಿಟಿ02ಬಿ).	24.32	ಮೆ//ಶ್ಯಾಮರಾಜು ಮತ್ತು ಕಂಪನಿ (ಇಂಡಿಯಾ) ಪ್ರೈ.ಲಿ.	23.16	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.	




ಕ್ರ. ಸಂ.	ಜಿಲ್ಲೆ	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆ	ಕಾಮಗಾರಿ ಹೆಸರು	ಪರಿಷ್ಕೃತ ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ವಿಚ್ಛೇದನ ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಪರ
89		ಹೂಸವೇಟೆ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ (ಪ್ಯಾಕೇಜು-01ಹೆಚ್‌ಒಟಿ02ಸಿ).	13.97	ಮೆ//ಕೃಷ್ಣ ಕನ್ಸ್ಟ್ರಕ್ಷನ್	11.13	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
90		ಗಂಗಾವತಿ ಮತ್ತು ಸಿಂಧನೂರು	ಅಗ್ನಿಶಾಮಕ ಪುರ್ವಸೇವೆಗಳ ವಸತಿ ಗೃಹ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು-02ಎಫ್‌ಒಎಸ್‌04)	2.4	ಮೆ//ವಿ.ಆರ್.ಪಾಟೀಲ್ ಮತ್ತು ಅಸೋಸಿಯೇಟ್ಸ್	2.4	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
91		ಕೊಪ್ಪಳ ಮತ್ತು ಸಿಂಧನೂರು	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-02ಎಸ್‌ಸಿಡಿ05)	0.55	ಶ್ರೀ.ಶ್ರೀನಿವಾಸ ಕನ್ಸ್ಟ್ರಕ್ಷನ್	0.55	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
92	ಕೊಪ್ಪಳ	ಕೊಪ್ಪಳ	ಒಳಚರಂಡಿ ಸಂಗ್ರಹಣೆ ವ್ಯವಸ್ಥೆ ಒದಗಿಸುವಿಕೆ. ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿ 8 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಒ ನಿರ್ಮಾಣ ಮತ್ತು ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು (ಪ್ಯಾಕೇಜು-02ಕೆಪಿಎಲ್02).	25.58	ಮೆ//ಜಿಎಸ್‌ಜೆ ಅರವಿಂದ್ ಲಿ.	21.49	ಕಾಮಗಾರಿ ರದ್ದುಪಡಿಸಲಾಗಿದೆ. ಎಡಿಜೆ ನೆರವು ಮುಕ್ತಾಯವಾದ ಕಾರಣ ಕಾಮಗಾರಿಯನ್ನು ಕೈಬಿಡಲಾಗಿದೆ.
93		ಗಂಗಾವತಿ	ಮಳೆ ನೀರು ಚರಂಡಿ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-02ಜಿಟಿಎ01)	4.79	ಮೆ//ರಾಮ್ಪಿ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್	4.79	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
94		ಗಂಗಾವತಿ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-02ಜಿಟಿಎ06)	3.53	ಶ್ರೀ.ಸಿದ್ದರಾಮಣಗೌಡ	3.53	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
95		ಗಂಗಾವತಿ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-02ಎಸ್‌ಸಿಡಿ04)	3.36	ಶ್ರೀ.ಅಮರ್‌ಕಡ್	3.36	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
96	ರಾಯಚೂರು	ರಾಯಚೂರು	ರಾಯಚೂರು ನಗರದ ರಾಂಪುರ ಮತ್ತು ಕೃಷ್ಣ ನೀರು ಸರಬರಾಜು ಸುಧಾರಣೆ ಕಾಮಗಾರಿಗಳು (ಪ್ಯಾಕೇಜು-01ಆರ್‌ಸಿಆರ್‌01).	14.75	ಮೆ//ಸಾಯಿ ಸುದೀರ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈ.ಲಿ.	14.74	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
97		ರಾಯಚೂರು	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ (ಪ್ಯಾಕೇಜು-01ಆರ್‌ಸಿಆರ್‌02)	2.97	ಮೆ//ಕೋರಮಂಡಲ್	2.96	ಕಾಮಗಾರಿ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
98		ರಾಯಚೂರು	ಹೊಸೂರು ವಲಯದಲ್ಲಿ ಒಳಚರಂಡಿ ಜಾಲ 68 ಕಿ.ಮಿ ಮತ್ತು 8 ಎಂಎಲ್‌ಡಿ ಎಸ್.ಟಿ.ಒ ನಿರ್ಮಾಣ ಹಾಗೂ ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು (ಪ್ಯಾಕೇಜು-02ಆರ್‌ಸಿಆರ್‌02).	41.58	ಮೆ//ಸ್ಟ್ರಿಕ್ - ಅಕ್ವಾಟೆಕ್ ಜಿ.ವಿ	41.58	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
99		ರಾಯಚೂರು	ಎಕ್ಲಾಸ್‌ಪುರ ವಲಯದಲ್ಲಿ ಒಳಚರಂಡಿ ಜಾಲ 64 ಕಿ.ಮಿ ಮತ್ತು 20 ಎಂಎಲ್‌ಡಿ ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿ ಎಸ್.ಟಿ.ಒ ನಿರ್ಮಾಣ ಹಾಗೂ ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು (ಪ್ಯಾಕೇಜು-04ಆರ್‌ಸಿಆರ್‌02).	60.02	ಮೆ//ಸ್ಟ್ರಿಕ್ - ಅಕ್ವಾಟೆಕ್ ಜಿ.ವಿ	60.02	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
100		ರಾಯಚೂರು	ಮಾವಿನಕೆರೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-04ಆರ್‌ಸಿಆರ್‌04)	2.67	ಮೆ//ಸುಧಾಕರ್ ಇನ್ಫ್ರಾಟೆಕ್	2.67	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
101		ರಾಯಚೂರು	24/7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-04ಆರ್‌ಸಿಆರ್‌01)	97.34	ಮೆ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈ.ಲಿ.	70.36	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
102		ಸಿಂಧನೂರು	24/7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (04ಎಸ್‌ಎನ್‌ಡಿ01)	99.00	ಮೆ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈ.ಲಿ.	83.76	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
103		ಸಿಂಧನೂರು	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಎಸ್.ಟಿ.ಒ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು-03ಎಸ್‌ಎನ್‌ಡಿ02)	61.25	ಮೆ//ಯುಪಿಎಲ್ ಇಂಜಿನಿಯರ್ಸ್ ಲಿಮಿಟೆಡ್	57.65	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.

ಕ್ರ. ಸಂ.	ಜಿಲ್ಲೆ	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆ	ಕಾಮಗಾರಿ ಹೆಸರು	ಪರಿಷ್ಕೃತ ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಖರ್ಚು ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಪರ
104		ಸಿಂಧನೂರು	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾಕೇಜು-02ಎಸ್.ಎನ್.ಡಿ.06)	1.45	ಶ್ರೀ.ಎಂ.ಸಿದ್ದರಾಮಣ್ಣ	1.45	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
105	ಚಾಮರಾಜನಗರ	ಚಾಮರಾಜನಗರ	ಸಗಟು ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ ಕಾಮಗಾರಿಗಳು. ಕಚ್ಚೆ ನೀರು ರೈಸಿಂಗ್ ಮ್ಯಾನ್ ಪುನರ್‌ಸ್ಥಾಪನೆ. ಆರ್.ಸಿ.ಸಿ ಮೇಲ್ನಿಟ್ಟಡ ಜಲಸಂಗ್ರಹಣಾರ ನಿರ್ಮಾಣ ಹಾಗೂ 58 ಕಿ.ಮಿಗಳ ವಿಸ್ತರಣೆ ಜಾಲ ವ್ಯವಸ್ಥೆ (ಪ್ರಾಕೇಜು-02ಸಿಆರ್‌ಎನ್‌01).	11.88	ಮೆ//ಸುಪ್ರದ ಕನ್ಸ್ಟ್ರಕ್ಷನ್	11.88	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
106		ಚಾಮರಾಜನಗರ	ಮನೆ ಸಂಪರ್ಕ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾಕೇಜು-02ಸಿಆರ್‌ಎನ್‌01ಎ).	4.46	ಮೆ//ಸುಪ್ರದ ಕನ್ಸ್ಟ್ರಕ್ಷನ್	4.46	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
107		ಚಾಮರಾಜನಗರ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ನಿರ್ಮಾಣ. 9.0 ಎಂ.ಎಲ್.ಡಿ ಎಫ್‌ಎಎಲ್ ಮಾದರಿಯ ಎಸ್‌ಟಿ ನಿರ್ಮಾಣ ಹಾಗೂ ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು ಹಾಗೂ ಮಳೆ ನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ (ಪ್ರಾಕೇಜು-02ಸಿಆರ್‌ಎನ್‌02).	29.31	ಮೆ//ಜಿಎಸ್‌ಜೆ ಆರವಿಂದ್ (ಜಿಎ) ಲಿ.	29.3	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
108		ಚಾಮರಾಜನಗರ	ವಾರ್ತೆ ಭವನ ಕಟ್ಟಡ ನಿರ್ಮಾಣ (ಪ್ರಾಕೇಜು-02ಡಿಐಸಿ03)	0.9	ಮೆ//ಆಲ್‌ನ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್	0.9	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
109		ಚಾಮರಾಜನಗರ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾಕೇಜು-02ಎಸ್‌ಸಿ06)	0.76	ಶ್ರೀ.ಕೃಷ್ಣ	0.76	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
110		ಚಾಮರಾಜನಗರ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾಕೇಜು-02ಸಿಆರ್‌ಎನ್‌06)	2.61	ಶ್ರೀ.ಗುರುರಾಘವೇಂದ್ರ	2.61	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
111		ವಿವಿಧ ಪಟ್ಟಣಗಳು	ನಗರ ನಕ್ಷೆ ತಯಾರಿಕೆ (ಪ್ರಾಕೇಜು - 1) - 10 ಪಟ್ಟಣಗಳು (ಪ್ರಾಕೇಜು-03ಯುಎಂಸಿ01)	1.98	ಮೆ//ಜಿನಿಸ್ಸ್	1.98	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
112		ವಿವಿಧ ಪಟ್ಟಣಗಳು	ನಗರ ನಕ್ಷೆ ತಯಾರಿಕೆ (ಪ್ರಾಕೇಜು - 2) - 3 ಪಟ್ಟಣಗಳು (ಪ್ರಾಕೇಜು-03ಯುಎಂಸಿ02)	2.89	ಮೆ//ನವಯುಗ ಟೆಕ್ನಾಲಜೀಸ್	2.89	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
113		ವಿವಿಧ ಪಟ್ಟಣಗಳು	ನಗರ ನಕ್ಷೆ ತಯಾರಿಕೆ (ಪ್ರಾಕೇಜು - 3) - 4 ಪಟ್ಟಣಗಳು (ಪ್ರಾಕೇಜು-03ಯುಎಂಸಿ03)	0.62	ಮೆ//ಜಿನಿಸ್ಸ್	0.62	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
114	ಬೆಂಗಳೂರು	ಬೆಂಗಳೂರು	ನಗರಾಭಿವೃದ್ಧಿ ಭವನದ ನಿರ್ಮಾಣ (10 ಪ್ರಾಕೇಜುಗಳು)	27.32	ಮೆ//ಆರ್.ಆರ್.ಪ್ರಾಜೆಕ್ಟ್, ಅನಂತ್, ವಿ.ಕೆ., ಹರಿನಾಥ್, ಒಮೇಶ್, ಐ.ಸಿ. ಮತ್ತು ಇತರರು.	27.32	ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದೆ.
115	ಮೈಸೂರು	ಮೈಸೂರು	ಎ.ಟಿ.ಐ ಕ್ಯಾಂಪಸ್ ಮತ್ತು ಹಾಸ್ಟೆಲ್ ನಲ್ಲಿ ಒಳಾಂಗಣ ಹಾಗೂ ಸಾಮಗ್ರಿಗಳ ವಿರೀದಿ (4 ಪ್ರಾಕೇಜುಗಳು)	3.51	ಮೆ//ಸಂಜಯ್, ಪ್ರಶಾಂತ್, ಮ್ಯಾಕ್ಸ್ ಮಂಗಲ್ ರಾಮ್ ಇತರರು.	3.5	ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದೆ.

ಕ್ರ. ಸಂ.	ಜಿಲ್ಲೆ	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆ	ಕಾಮಗಾರಿ ಹೆಸರು	ಪರಿಷ್ಕೃತ ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ವಿಚಾರ ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಪರ
116		ವಿವಿಧ ಕಟ್ಟಡಗಳು	ಅಗ್ನಿಶಾಮಕ ಸುರಕ್ಷಾಕಾರ್ಯಗಳ ಉಪಕರಣಗಳ ಖರೀದಿ (12 ಪ್ಯಾಕೇಜಿಂಗ್‌ಗಳು)	23.49	ಮೆ.ವ್ಯಾಟಿಕೆ, ಬಾಲ್ಟಿಕ್ ಆರೋಕ್ ಲೇಔಟ್ ಮತ್ತು ಇತರರು.	23.49	ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದೆ.

(9 ರದ್ದುಪಡಿಸಿದ ಗುತ್ತಿಗೆಯಲ್ಲಿ ಪಾತಿ ಕಾಮಗಾರಿಗ ಮರು ಖರ್ಚು ಮಾಡಲಾಗಿದೆ. 2 ಗುತ್ತಿಗೆಗಳು ಕೈಬಿಡಲಾಗಿದೆ)

  
 ಸೀಮಾ ಪ್ರವಾಸಕರ  
 (ಎನ್.ಕೆ.ಯು.ಎಸ್.ಐ.ಪಿ)

ಟ್ರಾಂಚ್-1

ಅನುಬಂಧ-೨  
ಕ್ರೀಮಿಕ - ಜಲಸಿರಿ

ಕ್ರ. ಸಂ	ನಗರ/ಪಟ್ಟಣ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆಯ ಮೊತ್ತ (ಕೋಟಿಗಳಲ್ಲಿ)	ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಮುಕ್ತಾಯ ದಿನಾಂಕ	ಭೌತಿಕ ಪ್ರಗತಿ	ಆರ್ಥಿಕ ಪ್ರಗತಿ (ಕೋಟಿಗಳಲ್ಲಿ)
1	ದಾವಣಗೆರೆ	ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ	ಮೆ/ಸಿಂಪ್ಲೆಕ್ಸ್ ಇನ್ಸ್ಟ್ರೂಟೆಕ್ ಪ್ರೈವಿ	108.43	13.01.2015	28.02.2022	96.13%	104.24
2		(20 MLD and 5 MLD) ತಾಜ್ಜಿ ನೀರು ಸಂಸ್ಕರಣಾ ಘಟಕ	ಮೆ/ಹೆಚ್ ಎನ್ ಎಂ ಎಂಜಿನಿಯರ್	39.90	21.08.2015	30.11.2018	100%	39.90
3		ಸಗಟು ನೀರು ಕಾಮಗಾರಿ	ಮೆ/ಶ್ರೀರಾಮ್ ಇಪಿಸಿ-ಡಿಆರ್ ಎಸ್ (ಜೆಎ)	82.05	01.08.2017	30.06.2022	95.35%	76.89
4		24/7 ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ಸೂಯಜ್ ಪ್ರಾಜೆಕ್ಟ್ ಪ್ರೈವಿ	472.19	18.05.2018	31.01.2023	71.99%	296.56
5	ಹರಿಹರ	ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ ಮತ್ತು (18 MLD) ತಾಜ್ಜಿ ನೀರು ಸಂಸ್ಕರಣಾ ಘಟಕ	ಮೆ/ಶ್ರೀರಾಮ್ ಇಪಿಸಿ ಪ್ರೈವಿ	66.73	09.01.2015	31.08.2020	100%	64.74
6		ಸಗಟು ನೀರು ಕಾಮಗಾರಿ	ಮೆ/ಸೇತ್ & ಸೂರ್ ಪ್ರೈವಿ	27.03	18.05.2017	31.08.2020	100%	26.75
7		24/7 ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ವಿವೋಲಿಯ ಪ್ರೈವಿ	50.12	01.09.2017	31.05.2021	100% (Trial run ಹಂತದಲ್ಲಿರುತ್ತದೆ)	48.26
8	ಬ್ಯಾಡಗಿ	ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ ಮತ್ತು (5 MLD) ತಾಜ್ಜಿ ನೀರು ಸಂಸ್ಕರಣಾ ಘಟಕ	ಮೆ/ಶ್ರೀರಾಮ್ ಇಪಿಸಿ - ಯೂರೋಟೆಕ್ ಪ್ರೈವಿ(ಜೆಎ)	63.42	16.04.2016	28.02.2022	96.45%	61.07

ಕ್ರ. ಸಂ	ನಗರ/ಪಟ್ಟಣ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆಯ ಮೊತ್ತ (ಕೋಟಿಗಳಲ್ಲಿ)	ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಮುಕ್ತಾಯ ದಿನಾಂಕ	ಪರಾ	ಆರ್ಥಿಕ ಪ್ರಗತಿ (ಕೋಟಿಗಳಲ್ಲಿ)
9	ಬ್ಯಾಡಗಿ	ಸಗಟು ನೀರು ಕಾಮಗಾರಿ	ಮೆ/ಸೇತೆ & ಸೂರ್ ಪ್ರೈವಿ	6.32	18.05.2017	17.11.2018	100%	6.32
10		24/7 ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ಪ್ರೀರಾಮ್ ಇಟಿ ಸಿ ಪ್ರೈವಿ	25.67	16.08.2017	31.03.2022	83.63%	20.29
11	ರಾಣಬೆನ್ನೂರು	ಸಗಟು ನೀರು ಮತ್ತು 24/7 ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ವಿಪೋಲಿಯ ಪ್ರೈವಿ	127.11	06.10.2017	10.10.2021	100% (Trial run ಹಂತದಲ್ಲಿರುತ್ತದೆ)	127.11
12		ಗಂಗಾಜಲ ದೊಡ್ಡಕೆರೆಯ ಪುನರುಜ್ಜೀವನ ಕಾಮಗಾರಿ	ಮೆ/ಲಕ್ಶ್ಮೀ ಸಿವಿಲ್ ಎಂಜಿನಿಯರ್ಸ್	29.83	05.09.2018	28.02.2022	98.45%	24.29

ಟ್ರಾಂಚ್ -2

ಕ್ರ. ಸಂ	ನಗರ/ಪಟ್ಟಣ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆಯ ಮೊತ್ತ (ಕೋಟಿಗಳಲ್ಲಿ)	ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಮುಕ್ತಾಯ ದಿನಾಂಕ	ಭೌತಿಕ ಪ್ರಗತಿ	ಆರ್ಥಿಕ ಪ್ರಗತಿ (ಕೋಟಿಗಳಲ್ಲಿ)
1	ಕುಂದಾಪುರ	24x7 ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ಲಕ್ಶ್ಮೀ ಸಿವಿಲ್ ಇಂಜಿನಿಯರಿಂಗ್ ಪ್ರೈವಿ	28.10	19.12.2017	30.09.2021	100% (Trial run ಹಂತದಲ್ಲಿರುತ್ತದೆ)	23.64
2	ಉಡುಪಿ	24x7 ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ಸೂಯಜ್ ಪ್ರಜೆಕ್ಟ್ ಪ್ರೈವಿ- ಸೂಯಜ್ ಇಂಡಿಯಾ ಪ್ರೈವಿ- ಡಿ.ಆರ್.ಎಸ್ ಇನ್ಸ್ಟಾಟೆಕ್ ಪ್ರೈವಿ(ಜಿ.ಎ)	107.08	16.11.2018	10.10.2022	45.89%	52.25
3		ಸಗಟು ನೀರು ಸರಬರಾಜು ಸುಧಾರಣಾ ಕಾಮಗಾರಿ (ವರಾಹಿ)	ಮೆ/ಡಿ.ಆರ್.ಎಸ್ ಇನ್ಸ್ಟಾಟೆಕ್ ಪ್ರೈವಿ	117.89	23.08.2019	22.05.2022	60.85%	75.79

ಕ್ರ. ಸಂ	ನಗರ/ಪಟ್ಟಣ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆಯ ಮೊತ್ತ (ಕೋಟಿಗಳಲ್ಲಿ)	ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಮುಕ್ತಾಯ ದಿನಾಂಕ	ಭೌತಿಕ ಪ್ರಗತಿ	ಆರ್ಥಿಕ ಪ್ರಗತಿ (ಕೋಟಿಗಳಲ್ಲಿ)
4	ಉಡುಪಿ	45 MLD ನೀರು ಕುದ್ಡೀಕರಣ ಘಟಕ ನಿರ್ಮಾಣ	ಮೆ/ಎಸ್‌ಎಂಸಿ ಇನ್ಫ್ರಾಟೆಕ್ ಪ್ರೈ.ಲಿ.	50.80	31.05.2021	30.05.2023	pile test ಪ್ರಕ್ರಿಯೆಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.	6.11
5	ಪುತ್ತೂರು	24x7 ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ಸೂಯೆಜ್ ಪ್ರಜೆಕ್ಟ್ ಪ್ರೈ.ಲಿ- ಸೂಯೆಜ್ ಇಂಡಿಯಾ ಪ್ರೈ.ಲಿ- ಡಿ.ಆರ್.ಎಸ್ ಇನ್ಫ್ರಾಟೆಕ್ ಪ್ರೈ.ಲಿ(ಜೆ.ವಿ)	76.12	16.11.2018	10.06.2022	52.02%	43.24
6	ಮಂಗಳೂರು	24x7 ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ಸೂಯೆಜ್ ಪ್ರಜೆಕ್ಟ್ ಪ್ರೈ.ಲಿ- ಸೂಯೆಜ್ ಇಂಡಿಯಾ ಪ್ರೈ.ಲಿ- ಡಿ.ಆರ್.ಎಸ್ ಇನ್ಫ್ರಾಟೆಕ್ ಪ್ರೈ.ಲಿ(ಜೆ.ವಿ)	585.30	24.12.2019	24.08.2023	22.45%	156.71
7	-	ಹಾಲಿ ಒಳಚರಂಡಿ ಪಂಪಿಂಗ್ ಮೈನ್ ಪೈಪಲೈನ್ ಬದಲಿ	ಮೆ/ಡಿ.ಆರ್.ಎಸ್ ಇನ್ಫ್ರಾಟೆಕ್ ಪ್ರೈ.ಲಿ	84.56	06.06.2018	27.07.2021	100%	84.56
8		ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಪುನರ್ ನಿರ್ಮಾಣ (ವಲಯ 3&5)	ಮೆ/ಸಿಂಪ್ಲೆಕ್ಸ್ ಇನ್ಫ್ರಾಟೆಕ್ ಪ್ರೈ.ಲಿ	41.84	28.01.2020	27.04.2022	8.75%	0.94
9		ಮಂಗಳೂರು ನಗರದ 'ವಲಯ 9,12&13 ಕ್ಕೆ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯನ್ನು ಒದಗಿಸುವುದು.	ಮೆ/ಸಿಂಪ್ಲೆಕ್ಸ್ ಇನ್ಫ್ರಾಟೆಕ್ ಪ್ರೈ.ಲಿ	38.42	28.01.2020	27.04.2022	14.88%	5.50
10		ಸುರತ್ಕಲ್ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಪುನಃಶ್ಚೇತನ ಮತ್ತು ಮಿಸ್ಸಿಂಗ್ ಲಿಂಕಗಳಿಗೆ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯನ್ನು ಒದಗಿಸುವುದು.	ಮೆ/ಕೆಬಿಆರ್ ಇನ್ಫ್ರಾಟೆಕ್ ಪ್ರೈ.ಲಿ	72.76	06.06.2018	31.05.2022	86.65%	65.45

ಕ್ರ. ಸಂ	ನಗರ/ಪಟ್ಟಣ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆಯ ಮೊತ್ತ (ಕೋಟಿಗಳಲ್ಲಿ)	ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಪುನರ್ನಿಯೋಜನೆ ದಿನಾಂಕ	ಭೌತಿಕ ಪ್ರಗತಿ	ಆರ್ಥಿಕ ಪ್ರಗತಿ (ಕೋಟಿಗಳಲ್ಲಿ)
11	ಮಂಗಳೂರು	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಪುನರ್ವಸತಿ ಮತ್ತು ಪುನರ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ಪಲಯ 1.4&7) ಮಂಗಳೂರು-2	ಮೆ/ಸಿಂಘ್‌ಕ್ಸ್ ಇನ್ಫ್ರಾಟೆಕ್ ಪ್ರೈವಿ.	52.96	06.03.2019	05.06.2022	30.32%	15.36
12		ಹಾಲಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಪುನರ್ವಸತಿ ಮತ್ತು ಪುನರ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ಪಲಯ7) ಮಂಗಳೂರು-3	ಮೆ/ಸಿಂಘ್‌ಕ್ಸ್ ಇನ್ಫ್ರಾಟೆಕ್ ಪ್ರೈವಿ.	33.06	06.03.2019	05.06.2022	13.29%	7.21
13		ಸಗಟು ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ಎಸ್‌ಎಂಸಿ ಇನ್ಫ್ರಾಟೆಕ್ ಪ್ರೈವಿ.	35.29	05.03.2019	31.05.2022	59.08%	20.22



ಕಾರ್ಯಕಾರಿ ವ್ಯವಸ್ಥಾಪಕರು  
ಕ್ಲಿಮಿಪ್-ಕೆಯುಐಡಿಎಫ್‌ಸಿ.  
ಬೆಂಗಳೂರು



ಅನುಬಂಧ - 4

ಕರ್ನಾಟಕದ 9 ಪಟ್ಟಣಗಳಲ್ಲಿ ನೀರು ಸರಬರಾಜು ಯೋಜನೆಯ ಮಾಹಿತಿ

(ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)

ಕ್ರ. ಸಂ.	ಜಿಲ್ಲೆ	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆ	ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿ ಮೊತ್ತ	ಕಾಮಗಾರಿಯ ಟೆಂಡರ್ ಮೊತ್ತ	ಟೆಂಡರ್ ಗುತ್ತಿಗೆ ನೀಡಿದ ದಿನಾಂಕ	ಗುತ್ತಿಗೆ ಅವಧಿ	ಕಾಮಗಾರಿಗಳ ವಿವರ
1	ಗದಗ	ಮುಂಡರಗಿ	19.56	17.43	02.03.2018	18 ತಿಂಗಳು	ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
2	ಬಳ್ಳಾರಿ	ತೆಕ್ಕಲಕೋಟೆ	27.52	21.73	08.03.2018	18 ತಿಂಗಳು	ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
3	ಬಳ್ಳಾರಿ	ಕೊಟ್ಟುರು	31.16	13.55	09.03.2018	18 ತಿಂಗಳು	ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
4	ಬಾಗಲಕೋಟೆ	ಮಹಾಲಿಂಗಪುರ	11.07	10.84	05.03.2018	12 ತಿಂಗಳು	ಟ್ರಿಯಲ್ ರನ್ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
5	ಬಾಗಲಕೋಟೆ	ತೆರದಾಳ	17.72	16.18	05.03.2018	15 ತಿಂಗಳು	ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
6	ರಾಯಚೂರು	ಮುದಗಲ್	34.96	31.29	07.03.2018	18 ತಿಂಗಳು	ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
7	ದಕ್ಷಿಣ ಕನ್ನಡ	ಮುಲ್ಕಿ	15.35	15.14	17.01.2018	18 ತಿಂಗಳು	ಟ್ರಿಯಲ್ ರನ್ ಪೂರ್ಣಗೊಂಡಿದೆ. ಪೆಣಂಬೂರ್ ಡಬ್ಲ್ಯೂ.ಟಿ.ಪಿ ಯಿಂದ 3 ಎಂ.ಎಲ್.ಡಿ ನೀರನ್ನು ಎಂ.ಸಿ.ಸಿ ಒದಗಿಸಿದರೆ ಕಮಿಷನಿಂಗ್ ಮಾಡಬಹುದಾಗಿದೆ.
8	ಬಳ್ಳಾರಿ	ಕಂಪ್ಲಿ	20.78	23.19	13.03.2018	18 ತಿಂಗಳು	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
9	ಮಂಡ್ಯ	ಕೆ.ಆರ್.ಪೇಟೆ	27.75	17.00	14.08.2019	18 ತಿಂಗಳು	ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ಫೆಬ್ರವರಿ 2022 ರ ಅಂತ್ಯಕ್ಕೆ ಪೂರ್ಣಗೊಳಿಸಲು ನಿರೀಕ್ಷಿಸಲಾಗಿದೆ.
			205.87	166.35			



ಕಾರ್ಯಕಾರಿ ವ್ಯವಸ್ಥಾಪಕರು (ಪ್ರಭಾರ),  
9-ಪಟ್ಟಣಗಳು, ಕೆಯುವಡಿಎಫ್‌ಸಿ, ಬೆಂಗಳೂರು.

