ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಸ್ಯೆ	:	1619 (1869)
ಸದಸ್ಯರ ಹೆಸರು	:	ಶ್ರೀ ರಘನಾಥ್ ರಾವ್ ಮಲ್ಕಾಪೂರೆ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)
ಉತ್ತರಿಸಬೇಕಾಗಿದ್ದ ದಿನಾಂಕ	:	15-03-2022
ಉತ್ತರಿಸುವ ಸಚಿವರು	:	ಮಾನ್ಯ . ಪೌರಾಡಳತ, ಸಣ್ಣ ಕೈಗಾರಿಕೆಗಳು ಹಾಗೂ ಸಾರ್ವಜನಿಕ ವಲಯ ಉದ್ಯಮಗಳ ಸಚಿವರು

ಕ್ರ ಸಂ	<i>ప్ర</i> ಶ್ನ	ಉತ್ತರ
	ಚೀದರ್ ಜಿಲ್ಲಾ ವ್ಯಾಪ್ತಿಯಲ್ಲರುವೆ ನಗರಸಭೆ /ಪುರಸಭೆ/ ಪಟ್ಟಣ ಹಂಚಾಯತಿ ವ್ಯಾಪ್ತಿಯ ಹಲವಾರು ಬಡಾವಣೆಗಳಲ್ಲ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಮತ್ತು ರಸ್ತೆಗಳು ಇಲ್ಲದೇ ಸಾರ್ವಜನಿಕರು ತೊಂದರೆ ಅನುಭವಿಸುತ್ತಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ (ಮಾಹಿತಿ ನೀಡುವುದು)	ಹೌರಾಡಳತ ನಿರ್ದೇಶನಾಲಯ: ಚೀದರ್ ಜಿಲ್ಲೆಯ 7 ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಪೈಕಿ ಚೀದರ್ ನಗರಸಭೆ ಹಾಗೂ ಹುಮನಾಬಾದ್ ಮರಸಭೆಗಳಲ್ಲ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯನ್ನು ಅನುಷ್ಠಾನಗೊಳಸಲಾಗುತ್ತಿದೆ. ಉಳದಂತೆ ಬಸವಕಲ್ಯಾಣ ನಗರಸಭೆ, ಭಾಲ್ಲ ಮರಸಭೆ, ಹಳ್ಳಬೇಡ ಮರಸಭೆ, ಚೀಡುಪ್ತ ಮರಸಭೆ ಹಾಗೂ ಔರಾದ್ ಪಟ್ಟಣ ಪಂಚಾಯತಿಗಳಲ್ಲ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಇರುವುದಿಲ್ಲ. ಕೆಯುಪಡಿಎಫ್ನು: ಬಹ್ಮನ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ನೆರವಿನ ಉತ್ತರ ಕರ್ನಾಟಕ ನಗರ ವಲಯ ಬಂಡವಾಳ ಹೂಡಿಕಾ ಕಾರ್ಯಕ್ರಮದಡಿ (ಎನ್.ಕೆ.ಯು.ಎಸ್.ಐ.ಪಿ) ಬೀದರ್ ಜಿಲ್ಲೆಯ, ಬೀದರ್ ನಗರಕ್ಕೆ ಒದಗಿಸಿದ ಅನುದಾನಕ್ಕೆ ಅನುಗುಣವಾಗಿ ಅನುಮೋದಿತ ಒಳಚರಂಡಿ ಯೋಜನೆಯನ್ನು ಎಂಡು ಪ್ಯಾಕೇಜುಗಳಲ್ಲಿ ಕೈಗೊಳ್ಳಲಾಗಿದ್ದು, ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಿ ನಗರಸಭೆಗೆ ಹಸ್ತಾಂತರಿಸಿದೆ. ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಿ ನಗರಸಭೆಗೆ ಹಸ್ತಾಂತರಿಸಿದೆ. ಕಾಮಗಾರಿಗಳ ವಿವರ ಕಳಕಂಡತಿಂದ: ಒಳಚರಂಡಿ ಜಾಲ: 83.00 ಕಿ.ಮೀ ಮ್ಯಾನ್ ಹೋಲ್ - 2702 ಸಂಖ್ಯೆ ರಿಸೀವಿಂಡ್ ಚೇಂಬರ್ - 3905 ಸಂಖ್ಯೆ ಬರು ಕೊಳವ: 0.8 ಕಿ.ಮೀ ಪಟ್ ವಲ್: 1 ಸಂಖ್ಯೆ ಜಲ ತ್ಯಾಜ್ಯ ಸಂಸ್ಕರಣ ಘಟಕ 17 ಎಂಎಲ್ಡಡಿ ಎಲ್ಕಟ್ರೋ ಮೈಕಾನಿಕಲ್ ಉಪಕರಣಗಳು ಮೇಲಿನ ಯೋಜನೆಯಡಿ ಒಳಚರಂಡಿ ಮನೆ ಸಂಪರ್ಕ ನೀಡುವ ಕಾಮಗಾರಿ ಬಳಗೊಂಡಿರುವುದಿಲ್ಲ. ಗ್ರಾಹಕರು ನಗರಸಭೆಯ ಅನುಮತಿ ಮೇರೆಗೆ ತಮ್ಮ ಸ್ಯಂತ ಪ್ರಚ್ಯದಲ್ಲಿ ಒಳಚರಂಡಿ ಮನೆ
	ੋਂ ਹੈ ਹੋ ਹੋ ਹੋ ਹੋ	ಸಂಪರ್ಕವನ್ನು ಪಡೆಯಬೇಕಾಗಿದೆ. ಇದುವರೆಗೆ 3509 ಮನೆಗಳೆ ಒಳಚರಂಡಿ ಸಂಪರ್ಕ ಪಡೆದಿರುತ್ತಾರೆ. ಮೇಲಿನ ಯೋಜನೆಯಲ್ಲಿ ಒಳಚರಂಡಿ ಜಾಲ ನಿರ್ಮಿಸುವಾಗ ಕತ್ತರಿಸಿದ ರಸ್ತೆಯ ಭಾಗವನ್ನು ಮಾತ್ರ ಪುರ್ನನಿರ್ಮಾಣ ಮಾಡಲು ಅನುವು ಮಾಡಲಾಗಿತ್ತು. ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ಮಿತಿ ಅದುದವರ ಮೂಲಕ ಬೀದರ್ ಜಿಲ್ಲಾಧಿಕಾರಿಗಳು ಕೈಗೊಂಡ ಮೇರೆಗೆ ಅದರ ಮೊತ್ತವನ್ನು ಜಿಲ್ಲಾಧಿಕಾರಿಗಳಿಗೆ ಬಿಡುಗಡೆ ಮಾಡಲಾಗಿದೆ. ನಿವರ ಆಗುಬಂಧ-5 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

<u>ಕ.ನ.ನೀ.</u>ಸ ಮತ್ತು ಒ.ಚ <u>ಮಂಡಳಿ</u>

1) ಬೀದರ್ ನಗರಸಭೆ:

ಬೀದರ್ ನಗರಸಭ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಕ.ನ.ನೀ.ಸ ಮತ್ತು ಒಚ ವತಿಯಿಂದ ಅಮೃತ್-1 ರ ಯೋಜನೆಯಡಿ ವಲಯ-2 ಮತ್ತು ವಲಯ-3 ರ ಪ್ರದೇಶಗಳಲ್ಲಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ.

2) ಬಸವಕಲ್ಯಾಣ ನಗರಸಭೆ:

ನಗರ ಸಭೆಯ ಕೋರಿಕೆಯ ಮೇರೆಗೆ, ಬಸವಕಲ್ಯಾಣ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಗೆ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಕಲ್ಪಿಸುವ ವಿವರವಾದ ಅಂದಾಜು ಪಟ್ಟಿ ತಯಾರಿಸಲು, ಸರ್ವ ಕಾರ್ಯವು ಪ್ರಗತಿಯಲ್ಲಿ ರುತ್ತದೆ.

3) ಹುಮನಾಬಾದ ಪುರಸಭೆ:

ಒಳಚರಂಡಿ ಪ್ಯವಸ್ಥೆಯನ್ನು ಕ.ಎಮ್.ಆರ್.ಪಿ ವತಿಯಿಂದ ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ.

4) ಚಿಟಗುಪ್ಪಾ ಪುರಸಭೆ:

ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಇರುವುದಿಲ್ಲ. ಸದರಿ ಪುರಸಭೆಯಿಂದ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯನ್ನು ಕಲ್ಟಿಸಲು ಯಾವುದೇ ಕೋರಿಕೆ ಬಂದಿರುವುದಿಲ್ಲ.

5) ಭಾಲಿ,ಪುರಸಭೆ:

ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಇರುವುದಿಲ್ಲ. ಸದರಿ ಪುರಸಭೆಯಿಂದ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯನ್ನು ಕಲ್ಪಿಸಲು ಯಾವುದೇ ಕೋರಿಕೆ ಬಂದಿರುವುದಿಲ್ಲ.

6) ಹಳ್ಳಿಖೇಡಪುರಸಭೆ:

ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಇರುವುದಿಲ್ಲ. ಸದರಿ ಪುರಸಭಯಿಂದ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯನ್ನು ಕಲ್ಪಿಸಲು ಯಾವುದೇ ಕೋರಿಕೆ ಬಂದಿರುವುದಿಲ್ಲ.

7) ಔರಾದ ಪಟ್ಟಣ ಪಂಚಾಯತಿ:

ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಇರುವುದಿಲ್ಲ. ಸದರಿ ಪಟ್ಟಣ ಪಂಚಾಯತಿಯಿಂದ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯನ್ನು ಕಲ್ಪಿಸಲು ಯಾವುದೇ ಕೋರಿಕೆ ಬಂದಿರುವುದಿಲ್ಲ.

ಸ್ಮಳೀಯ ನಗರಸಭೆ / ಪುರಸಭೆ / ಪಟ್ಟಣ ಪಂಜಾಯತಿ ಗಳಿಂದೆ ಕೋರಿಕೆ ಬಂದಲ್ಲಿ, ಒಳಚರಂಡಿ ಯೋಜನೆ ರೂಪಿಸಲು ಕ್ರಮ ಕೈಗೊಳ್ಳಲಾಗುವುದು.

ಆ) ಯಾವ ಯಾವ ಬಡಾವಣೆಗಳಲ್ಲ ಈ ಸಮಸ್ಯೆಗಳು ಕಂಡು ಬಂದಿವೆ; ಮತ್ತು ಈ ಸಮಸ್ಯೆಗಳನ್ನು ನಿವಾರಿಸಲು ಸರ್ಕಾಗ ಕೈಗೊಂಡಿರುವ ಕ್ರಮಗಳೇನು: (ಪ್ರತ್ಯೇಕ ವಾರ್ಡ್ವಾರು ಸಂಹೂರ್ಣ ವಿವರ ನೀಡುವುದು)

ಪೌರಾಡಆತ ನಿರ್ದೇಶನಾಲಯ:

ಬಡಾವಣೆಗಳನ್ನು ನಿರ್ಮಿಸಿದ ಪ್ರಾಧಿಕಾರ ಮತ್ತು ಖಾಸಗಿ ಸಂಸ್ಥೆ/ ವ್ಯಕ್ತಿಗಳು ಬಡಾವಣೆಗಳಲ್ಲ ರಸ್ತೆ, ಒಳಚರಂಡಿ, ಕುಡಿಯುವ ನೀರು, ವಿದ್ಯುತ್ ಸಂಪರ್ಕ ಇತ್ಯಾದಿ ಮೂಲಭೂತ ಸೌಕರ್ಯಗಳನ್ನು ಒದಗಿಸಿ, ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗೆ ಹಸ್ತಾಂತರಿಸಬೇಕಿದೆ.

ಬಡಾವಣೆಯಲ್ಲ ರಸ್ತೆ ಮತ್ತು ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಇಲ್ಲದೇ ಇದ್ದಲ್ಲ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಿಗೆ ವಿವಿಧ ಯೋಜನೆಯಡಿ ಲಭ್ಯವಾಗುವ ಅನುದಾನದಿಂದ ಮತ್ತು ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಸ್ವಂತ ಮೂಲಗಳ ಆದಾಯದಿಂದ ಹಂತ ಹಂತವಾಗಿ ಒದಗಿಸಲಾಗುತ್ತದೆ.

ಜಿಲ್ಲಾ ವ್ಯಾಪ್ತಿಯಲ್ಲರುವ ನಗರಸಭೆ/ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ / ಮರಸಭೆ. ಅಭಿವೃದ್ಧಿಗಾಗಿ ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲ ಸರ್ಕಾರದಿಂದ ಚಡುಗಡೆಯಾದ ಅನುದಾನವೆಷ್ಟು: ಈ ಅನುದಾನವನ್ನು ಯಾವ ಉದ್ದೇಶಗಳಗೆ ಬಳಸಲಾಗಿದೆ: ಬಳಸಿದ್ದಲ್ಲ ಅನುಮೋದಿತ ಕ್ರಿಯಾಯೋಜನೆ, ಬೆಂಡರ್ಗೆ ಸಂಬಂಧಿಸಿದ ಎಲ್ಲಾ ದಾಖಲೆಗಳು, ಅನುದಾನ ಪಾವತಿಸಿದ ಅಲ್ಲುಗಳು. ವೋಚರ್*ಗಳು* ಲೆಕ್ತ ಪರಿಶೋಧನಾ ವರದಿಗಳೊಂದಿಗೆ (ವರ್ಷವಾರು. ಕಾಮಗಾರಿವಾರು ವಿವರ ಸೀಡುವುದು)

(B

ಪೌರಾಡಳತ ನಿರ್ದೇಶನಾಲಯ:

14ನೇ / 15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನ:

ಚೀದರ್ ಜಿಲ್ಲೆಯ ನಗರಸಭೆ, ಪಟ್ಟಣ ಪಂಚಾಯುತಿ ಮತ್ತು **ಮರಸಭೆಗಳ** ಅಭಿವೃದ್ಧಿಗಾಗಿ ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲ ಚಡುಗಡೆಯಾಗಿರುವಅಸುದಾನದ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-3ರ<u>ಲ್</u>ಲ ಅನುದಾನ ಬಳಕೆಯ ಮಾರ್ಗಸೂಚಿಯಂತೆ ಸದರಿಅನುದಾನವನ್ನು 1) ಕುಡಿಯುವ ನೀರು ಕಾಮಗಾರಿಗಳು 2) ಶೌಚಾಲಯ ಸಾಮೂಹಿಕ/ಸಾರ್ವಜನಿಕ ಮತ್ತು ನಿರ್ವಹಣೆ 3) ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಕಾಮಗಾರಿಗಳು 4) ಫೆನತ್ಯಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ 5) ಮಳೆ ನೀರುಚರಂಡಿ ಕಾಮಗಾರಿಗಳು 6) ಸಮುದಾಯ ಆಸ್ತಿಗಳ ನಿರ್ವಹಣೆ (ಪಾರ್ಕ್ ಒಳಗೊಂಡಂತೆ) 7)-ರಸ್ತೆ ಮತ್ತು ಪಾದಾಚಾರಿ ಮಾರ್ಗಗಳ ನಿರ್ವಹಣೆ 8) ವಿದ್ಯುತ್ ಆದಿ ದೀಪಗಳ ಅಳವಡಿಕೆ/ನಿರ್ವಹಣೆ /ವಿದ್ಯುತ್ ಉಳತಾಯದ ಕ್ರಮಗಳು 9) ಸ್ಮಶಾನ/ಚಿತಾಗಾರ ನಿರ್ವಹಣೆ ಕಾಮಗಾರಿಗಳನ್ನು ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಅವಶ್ಯಕತೆಗನುಗುಣವಾಗಿ ಹಾಗು ಅನುದಾನ ಲಭ್ಯತೆಗನುಗುಣವಾಗಿ ಕೈಗೊಳ್ಳಲಾಗಿದೆ (ವಿವರ ಸಿ.ಡಿ ನೀಡಲಾಗಿದೆ).

<u>ನಗರೋತ್ತಾನ:</u>

ನಗರೋತ್ಥಾನ ಹಂತ-3, ನಗರೋತ್ಥಾನ ವಿಶೇಷ ಹಾಗೂ ನಗರೋತ್ಥಾನ ಪ್ರೋತ್ಸಾಹಧನ ಯೋಜನೆಗಳಿಗೆ ಸಂಬಂಧಪಟ್ಟ ಮಾಹಿತಿಯನ್ನು **ಅನುಬಂಧ**-1 ರಲ್ಲ ಲಗತ್ತಿಸಿದೆ (ವಿವರ ಸಿ.ಡಿ ಯಲ್ಲ ನೀಡಲಾಗಿದೆ)

ಕೆಯುಐಡಿಎಫ್ಸ್:

ಎನ್.ಕೆ.ಯು.ಎಸ್.ಐ.ಪಿ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಬೀದರ್ ನಗರಕ್ಕ್ಲೆ ಕಳೆದ 3 ವರ್ಷಗಳಿಂದ ಯಾವುದೇ ಹೊಸ ಕಾಮಗಾರಿಗಳಿಗೆ ಅನುದಾನ ಬಿಡುಗಡೆಯಾಗಿರುವುದಿಲ್ಲ.

ಆದರೆ, ಎನ್.ಕೆ.ಯು.ಎಸ್.ಐ.ಪಿ ಯೋಜನೆ 2008 ರಿಂದ ಎಡಿಬಿ ನೆರವಿನ ಅನುಷ್ಕಾನಗೊಳಿಸುತ್ತಿದ್ದು, ಎಡಿಬಿ ನೆರವು 2016 ರಲ್ಲಿ ಮುಕ್ತಾಯವಾದ ನಂತರ ವಾಣಿಜ್ಯ ಬ್ಯಾಂಕಿನ ಸಾಲದ ನೆರವು ಮತ್ತು ಹಣಕಾಸಿನಡಿಯಲ್ಲಿ ಮೂಲಗಳ ಮುಂದುವರೆದ ಕಾಮಗಾರಿಗಳಾದ 24/7 ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ವ್ಯಾಕೇಜು-04ಬಿಡಿಆರ್01) 2018 ರಲ್ಲಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು. ಸದ್ಯ ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆಯನ್ನು ಗುತ್ತಿಗೆದಾರರು ಕರಾರಿನಂತೆ ನಿರ್ವಹಿಸುತ್ತಿದ್ದಾರೆ. ಈ ಯೋಜನೆಗಳಿಗೆ ಆಗಿಂದಾಗ್ಯೆ ವೆಚ್ಚವಾದಂತೆ ಹಣವನ್ನು ನಗರಸಭೆಯವರು ನೀರಿನ ಕರ ವಸೂಲಿ ಮಾಡಿ ಎಸ್ಕ್ರೋ ಖಾತೆಗೆ ಜಮಾ ಮಾಡಬೇಕಾಗಿರುತ್ತದೆ. ಸದರಿ ಖಾತೆಯಿಂದ ಹಣವನ್ನು ಗುತ್ತಿಗೆದಾರರಿಗೆ ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆಗೆ ಬಿಡುಗಡೆಮಾಡಬೇಕಾಗಿರುತ್ತದೆ. ಆದರೆ, ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ವಚ್ಚಕ್ಕೆ ಸರಿದೂಗುವಷ್ಟು ನೀರಿನ ಕರ ವಸೂಲಿಯಾಗದ ಕಾರಣ ಇತರೆ ಮೂಲದಿಂದ ಈ ಬಾಬ್ತಿಗೆ ನಗರಸಭೆಯವರು ಕೆಯುಐಡಿಎಫ್ಸಿಗೆ ಮರು ಹೊಂದಾಣಿಕ ಮಾಡುವುದನ್ನು ನಿರೀಕ್ಟಿಸಿ ವೆಚ್ಚಮಾಡಲಾಗುತ್ತಿದೆ. ಸದರಿ ವಿವರ ಕೆ೪ಕಂಡಂತಿದೆ.

ವರ್ಷ ಬಿಡುಗಡೆ ಮತ್ತು ಖರ್ಚಾದ ಮೊತ್ತ (ರೂ.ಕೋಟಿ)

2019-20

 $2.41 \pm (1.81 \text{ O&M})$

2020-21

2.67 O&M

2021-22

3.35 O&M

<u>ಕ.ನ.ನೀ.ಸ ಮತ್ತು ಒ.ಚ ಮಂಡಳಿ</u> ಅ). ಬೀದರ್ ನಗರಸಭೆ:

- 1). ಅಮೃತ್ ರೋಜನೆಯಡಿ ಬೀದರ್ ನಗರದ ವಲಯ-2 ಕ್ಕೆ ಒಳಚರಂಡಿ ಯೋಜನೆ:
 - ಬಿಡುಗಡೆಯಾದಅನುದಾನ ಗೂ. 3675.43 ಲಕ್ಷಗಳು.
 - ಟೆಂಡರ್ಕರಾರು ಪತ್ರ ಸಂಖ್ಯೆ : 25 ದಿನಾಂಕ : 13.10.2016
 - ಕಾಮಗಾರಿಗೆ ಇದುವರೆಗೂ ಪಾವತಿಸಿರುವ ಮೊತ್ತ : ರೂ. 3675.43 ಲಕ್ಷಗಳು.
 - ಕಾಮಗಾರಿಯನ್ನು ದಿನಾಂಕ : 31 10.2019 ರಂದು ಪೂರ್ಣಗೊಳಿಸಿ. ಜಾಲನೆಗೊಳಿಸಿದ್ದು, ದಿನಾಂಕ : 15.09.2021 ರಂದು ನಗರಸಭೆಗೆ ಹಸ್ತಾಂತರಿಸಲಾಗಿದೆ.
- 2), ಅಮೃತ್ ಯೋಜನೆಯಡಿ ಬೀದರ್ ನಗರದ ವಲಯ-3 ಕೈ ಒಳಚರಂಡಿ ಯೋಜನೆ (ಹೆಚ್ಚುವರಿ ಅನುದಾನ):
 - ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ : ರೂ. 4005.33 ಲಕ್ಷಗಳು.
 - ಟೆಂಡರ್ ಕರಾರು ಪತ್ರ ಸಂಖ್ಯೆ : 02 ದಿನಾಂಕ 29.09.2018
 - ಕಾಮಗಾರಿಗೆ ಇದುವರೆಗೂ ಪಾವತಿಸಿರುವ ಮೊತ್ತ : ರೂ. 4005.33 ಲಕ್ಷಗಳು.
 - ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಳ್ಳುವ ಹಂತದಲ್ಲಿದೆ.
- 3). ಅಮೃತ್ ಯೋಜನೆಯಡಿ ಬೀದರ್ ನಗರದ ವಲಯ-3 & 1 ರ ಬಿಟ್ಟು ಹೋದ ಪ್ರದೇಶಗಳಲ್ಲಿ ಒಳಚರಂಡಿ ಯೋಜನೆ(ಉಳಿತಾಯ ಮೂತ್ತ):
 - ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ : ರೂ.736.18 ಲಕ್ಷಗಳು.
 - 🛌 ಟಿಂಡರ್ಕರಾರು ಪತ್ರ ಸಂಖ್ಯೆ : 35 ದಿನಾಂಕ 24.03.2020
 - ಕಾಮಗಾರಿಗೆ ಇದುವರೆಗೂ ಪಾವತಿಸಿರುವ ಮೊತ್ತ ರೂ.735.42 ಲಕ್ಷಗಳು.
 - ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಳ್ಳುವ ಹಂತದಲ್ಲಿದೆ.
- ಆ). ಭಾಲ್ಕಿ ಪುರಸಭೆ:
- 1). ಕಾರಂಜಾ ಜಲಾಶಯದಿಂದ ಭಾಲ್ಕಿ ಪಟ್ಟಣ ಹಾಗೂ ಮಾರ್ಗ ಮಧ್ಯದ 23 ಹಳ್ಳಿಗಳಿಗೆ ಸಂಯುಕ್ತ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಯೋಜನೆ :
 - ಬಿಡುಗಡೆಯಾದಅನುದಾನ : ರೂ. 4422.03 ಲಕ್ಷಗಳು.
 - ಟೆಂಡರ್ಕರಾರು ಪತ್ರ ಸಂಖ್ಯೆ :
 - 1. ಪತ್ರ ಸಂಖ್ಯೆ : 05 ದಿನಾಂಕ 11.01.2018
 - 2. ಪತ್ರ ಸಂಖ್ಯೆ : 08 ದಿನಾಂಕ 23.09.2019
 - 3. ಪತ್ರ ಸಂಖ್ಯೆ : 25 ದಿನಾಂಕ 02.12.2019
 - 4. ಪತ್ರ ಸಂಖ್ಯೆ : 26 ದಿನಾಂಕ 16.12.2019
 - ಕಾಮಗಾರಿಗೆ ಪಾವತಿಸಿರುವ ಮೊತ್ತ : ರೂ. 10459.59 ಲಕ್ಷಗಳು
 - ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಿ ಚಾಲನೆಗೊಳಿಲಾಗಿದೆ.

- ಇ). ಔರಾದ ಪಟ್ಟಣ ಪಂಚಾಯತಿ:
- 1). ಔರಾದ ಪಟ್ಟಣಕ್ಕೆ ಹಾಗೂ ಮಾರ್ಗ ಮಧ್ಯದ ಬರುವ 6 ಹಳ್ಳಿಗಳಿಗೆ ಹಾಲಹಳ್ಳಿ ಬ್ಯಾರೇಜ್ ಮೂಲ ದಿಂದ ಸಂಯುಕ್ತ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಯೋಜನೆ ವಿತರಣಾ ಕೊಳವೆ ಮಾರ್ಗ:
 - ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ : ರೂ. 721.00 ಲಕ್ಷಗಳು.
 - . ಟೆಂಡರ್ ಕರಾರು ಪತ್ರ ಸಂಖ್ಯೆ : 01 ದಿನಾಂಕ : 17.04.2020
- ಕಾಮಗಾರಿಗೆ ಪಾವತಿಸಿರುವ ಮೊತ್ತ : ರೂ. 278.28 ಲಕ್ಷಗಳು. ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಪೌರಾಡಳತೆ ನಿರ್ದೇಶನಾಲಯ:

14ನೇ / 15ನೇ ಹಣಕ್ಕಾಸು ಆಯೋಗದ ಅನುದಾನ:

ಚೀದರ್ ನಗರಸಭೆಯ ಪ್ಯಾಪ್ತಿಯಲ್ಲ ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ–3 ರಲ್ಲ ಲಗತ್ತಿಸಿದೆ (ವಿವರ ಸಿ.ಡಿ ಯಲ್ಲ ನೀಡಲಾಗಿದೆ).

<u>ನಗರೋತ್ತಾನ:</u>

ಆದರ್ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲ ನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿ ಕೆಳೆದ 3 ವರ್ಷಗಳಲ್ಲ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳು, ಕಾಮಗಾರಿಗಳ ಮೊತ್ತ ಮತ್ತು ನಿರ್ವಹಿಸಿದ ಗುತ್ತಿಗೆದಾರರುಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ–2 ರಲ್ಲ ಲಗತ್ತಿಸಿದೆ (ವಿವರ ಸಿ.ಡಿ ಯಲ್ಲ ನೀಡಲಾಗಿದೆ).

<u>ಅಮ್ಮತ್:</u>

ಬೀದರ್ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲ ಅಮೃತ್ ಯೋಜನೆಯಡಿ ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳು. ಕಾಮಗಾರಿಗಳ ಮೊತ್ತದ ವಿವರಗಳನ್ನು ಅನುಬಂಧ–4 ರಲ್ಲ ಲಗತ್ತಿಸಿದ (ವಿವರ ಸಿ.ಡಿ ಯಲ್ಲ ಸೀಡಲಾಗಿದೆ).

ಕೆಯುಐಡಿಎಫ್ಸ್:

ಎನ್.ಕೆ.ಯು.ಎಸ್.ಐ.ಪಿ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಬೀದರ್ ನಗರದಲ್ಲಿ ಕಳೆದ 3 ವರ್ಷಗಳಿಂದ ಯಾವುದೇ ಹೊಸ ಕಾಮಗಾರಿಗಳಿರುವುದಿಲ್ಲ. ಆದಠೆ, ಮುಂದುವರೆದ ಕಾಮಗಾರಿಯಾದ 24/7 ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು - 04ಬಿಡಿಆರ್01) 2018 ರಲ್ಲಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು. ಅದರ ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆಯನ್ನು ಗುತ್ತಿಗೆದಾರರು ಕರಾರಿನಂತೆ ನಿರ್ವಹಿಸುತ್ತಿರುತ್ತಾರೆ. ವಿವರ ಅನುಬಂಧ-6 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

ಕ.ನ.ನೀ.ಸ ಮತ್ತು ಒ.ಚ ಮಂಡಳಿ ಬೀದರ್ ನಗರಸಭೆ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ 2019-20, 2020-21, 2021-22 ಸಾಲಿನಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ

- i). ಅಮೃತ್ ಯೋಜನೆಯಡಿ ಬೀದರ್ ನಗರದ ವಲಯ-2 ಕ್ಕೆ ಒಳಚರಂಡಿ ಯೋಜನೆ:
- 🖅 ಕಾಮಗಾರಿಯ ಮೊತ್ತ : ರೂ.11600.00 ಲಕ್ಷಗಳು

A MARKET CONTRACTOR SEC.

• ಗುತ್ತಿಗೆದಾರರು : ಮೆ|| ಎಲ್.ಸಿ. ಇನ್ಪಾ, ಪ್ರೂಜೆಕ್ಡ್ಡ ಪ್ರೈ.ಲಿ. ಅಹಮದಾಬಾದ

- ಇದುವರೆಗಿನ ವೆಚ್ಚ : ರೂ. 9813.60 ಲಕ್ಷಗಳು
- ಕಾಮಗಾರಿಯನ್ನು ದಿನಾಂಕ 31.10.2019 ರಂದು ಪೂರ್ಣಗೊಳಿಸಿ ಚಾಲನೆಗೊಳಿಸಿದ್ದು, ದಿನಾಂಕ 15.09.2021 ರಂದು ನಗರಸಭೆಗೆ ಹಸ್ತಾಂತರಿಸಲಾಗಿದೆ.
- 2). ಅಮೃತ್ ಯೋಜನೆಯಡಿ ಬೀದರ್ ನಗರದ ವಲಯ-3 ಕ್ಕೆ ಒಳಚರಂಡಿ ಯೋಜನೆ (ಹೆಚ್ಚುವರಿ ಅನುದಾನ):
- ಕಾಮಗಾರಿಯ ಮೊತ್ತ : ರೂ. 5779.00 ಲಕ್ಷಗಳು
- . • ಗುತ್ತಿಗೆದಾರರು : ಮೆ∥.ಜಯಂತಿ ಸೂಪರ್ ಕನ್ನಟ್ರಕ್ಷನ್ನ ಪ್ರೈ.ಲಿ. ಮಹಸಾನಾ, ಗುಜರಾತ.
- ಇದುವರೆಗಿನ ವೆಚ್ಚ : ರೂ 4005.33 ಲಕ್ಷಗಳು
- ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯ್ನಲಿರುತ್ತದೆ.
- 3) ಅಮೃತ್ ಯೋಜನೆಯಡಿ ಬೀದರ್ ನಗರದ ವಲಯ-3 & 1 ರ ಬಿಟ್ಟು ಹೋದ ಪ್ರದೇಶಗಳಲ್ಲಿ ಒಳಚರಂಡಿ ಯೋಜನೆ (ಉಳಿತಾಯ ಮೊತ್ತ):
- ಕಾಮಗಾರಿಯ ಮೊತ್ತ : ರೂ. 1770.68 ಲಕ್ಷಗಳು
- ಗುತ್ತಿಗೆದಾರರು : ಮೆ|| ಶ್ರೀ ಸುಭಾ ಸೇಲ್ಸ್ ಬೆಂಗಳೂರು.
- ಇದುವರೆಗಿನ ವಚ್ಚು : ರೂ. 735.42 ಲಕ್ಷಗಳು ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಕಡತ ಸಂಖ್ಯೇನಅಇ 108 ಎಸ್.ಎಫ್.ಸಿ 2022

1. Now (40.1). [20.1.2].

ಪೌರಾಡಳಿತ ಮತ್ತು ಸಣ್ಣ ಕೈಗಾರಿಕೆ ಹಾಗೂ ಸಾರ್ವಜನಿಕ ಉದ್ಲಿಮಗಳ ಸಚಿವರು

ವಿಧಾನ-ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಶ್ರೀ ರಘುನಾಥ್ ರಾವ್ ಮಲ್ಕಾಪೂರೆ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು) ರವರ ಚುಕ್ಕೆ ರಹಿತ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 1869 ಕ್ಕೆ ಉತ್ತರ ನಗರಸಭೆ ಜೀದರ:

ಕ್ರ. ಸಂ <i>.</i>	ಯೋಜನೆ ಹೆಸರು	ವರ್ಷ	ಮಂಜೂರಾದ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲ)	ಜಡುಗಡೆಯಾದ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲ)	ಖರ್ಚು ಮಾಡಿದ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲ)	ಬಾಕಿ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲ)
1	ನಗರೋತ್ಥಾನ ಹಂತ–3	2018-19		20.46	20.46	0.00
2	ನಗರೋತ್ಥಾನ ಹಂತ–3	2019-20	The state of the s	18.75	18.75	0.00
3	ನಗರೋತ್ಥಾನ ಹಂತ–3	2020-21		1141.55	1141.55	0.00
4	ನಗರೋತ್ಥಾನ (ವಿಶೇಷ)	2018-19		0	0	0.00
. 5	ನಗರೋತ್ಥಾನ (ವಿಶೇಷ)	2019-20		. 0	0 ;	0.00
6	ನಗರೋತ್ಥಾನ (ವಿಶೇಷ)	2020-21	***************************************	914.35	914.35	0.00
ನಗರಸಭೆ	ಬಸವಕಲ್ಯಾಣ:					
1 .	ನಗರೋತ್ಥಾನ ಹಂತ–3	2018-19		105.68	105.68	0.00
2	ನಗರೋತ್ಥಾನ ಹಂತ–3	2019-20		268.68	268.68	0.00
3	ನಗರೋತ್ಥಾನ ಹಂತ3	2020-21	·	343.43	343.43	0.00
4	ನಗರೋತ್ಥಾನ (4% ಪ್ರೋತ್ಸಾಹಧನ)	2018-19		0	. 0	0.00
5	ನಗರೋತ್ಥಾನ (4% ಪ್ರೋತ್ಸಾಹಧನ)	2019-20		335.94	335.94	0.00
6	ನಗರೋತ್ಥಾನ (4% ಪ್ರೋತ್ಸಾಹಧನ)	2020-21		102.3	102.3	0.00

					•		
ಕ್ರ. ಸಂ.	ಯೋಜನೆ ಹೆಸರು	ವರ್ಷ .	ಮಂಜೂರಾದ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲ)	ಚಡುಗಡೆಯಾದ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲ)	ಖರ್ಚು ಮಾಡಿದ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲ)	ಬಾಕಿ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲ)	
ನಗರಸಭೆ	ಕೂರ್ಕೆ:		`				
1	ನಗರೋತ್ಥಾನ ಹಂತ–3	2018-19		0	0	0.00	
2	ನಗರೋತ್ಥಾನ ಹಂತ–3	2019-20		128.92	128.92	0.00	
3	ನಗರೋತ್ಥಾನ ಹಂತ–3	2020-21		218	218	0.00	
4	ನಗರೋತ್ಥಾನ (ವಿಶೇಷ)	2018-19		1192.23	1192.23	0.00	
5	ನಗರೋತ್ಥಾನ (ವಿಶೇಷ)	2019-20		315.26	315.26	0.00	
6 .	ನಗರೋತ್ಥಾನ (ವಿಶೇಷ)	2020-21		223.12	223.12	0.00	
7	ನಗರೋತ್ಥಾನ (4% ಪ್ರೋತ್ಸಾಹಧನ)	2018-19		251.01	251.01	0.00	
8	ನಗರೋತ್ಥಾನ (4% ಪ್ರೋತ್ಸಾಹಧನ)	2019-20		363.64	363:64	0.00	
9	ನಗರೋತ್ಥಾನ (4% ಪ್ರೋತ್ಸಾಹಧನ)	2020-21		785.59	785,59	0.00	
ಗರಸಭೆ	ಹುಮನಾಬಾದ:						
1	ನಗರೋತ್ಥಾನ ಹಂತ–3	2018-19		229.61	229.61	0.00	
2 .	ನಗರೋತ್ಥಾನ ಹಂತ–3	2019-20	·	51.81	51.81	0.00	
3	ನಗರೋತ್ಥಾನ ಹಂತ–3	2020-21	:	43.36	43.36	0.00	
4	ನಗರೋತ್ಥಾನ (ವಿಶೇಷ)						
ຸ 5	ನಗರೋತ್ಥಾನ (4% ಪ್ರೋತ್ಸಾಹಧನ)	2018-19		. •	0	0.00	
		<i>₹</i> +					

ಕ್ರ. ಸಂ.	ಯೋಜನೆ ಹೆಸರು	ವರ್ಷ	ಮಂಜೂರಾದ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲ)	ಜಡುಗಡೆಯಾದ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲ)	ಖರ್ಚು ಮಾಡಿದ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲ)	ಬಾಕಿ ಅನುದಾನ (ರೂ. ಲಕ್ಷಗಳಲ್ಲ)
6	ನಗರೋತ್ಥಾನ (4% ಪ್ರೋತ್ಸಾಹಧನ)	2019-20		0	0	0.00
7	ನಗರೋತ್ಥಾನ (4% ಪ್ರೋತ್ಸಾಹಧನ)	2020-21		368.51	368.51	0.00
ನಗರಸಭ	ಜಿಟಗುಪ್ಪ :	The transfer of the contract make			, , , , , , , , , , , , , , , , , , ,	
1	ನಗರೋತ್ಥಾನ ಹಂತ–3	2020-21		164.53	164.53	0.00
ನಗರಸಭೆ	कंधुक्षंध्वं(छ):					
1	ನಗರೋತ್ಥಾನ ಹಂತ–3	2020-21		222.68	222.68	0.00
ನಗರಸಭ	හී ටෙක්(න):	<u> </u>		Make the desired and the second and		
1	ನಗರೋತ್ಥಾನ ಹಂತ–3	2018-19		65.01	65.01	0

್ಯಾಯೀಜನಾ ನಿರ್ದೇಶಕರು ಜಲ್ಲಾ ನಗರಾಭವೃದ್ಧಿಕೋಶ. ಜೀದರ

<u>ಅನುಬಂಧ</u>_2 ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಶ್ರೀ ರಘುನಾಥ್ ರಾವ್ ಮಲ್ಕಾಮೂರೆ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು) ರವರ ಚುಕ್ಕೆ ರಹಿತ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 1869 ಕ್ಕೆ ಉತ್ತರ (ರೂ. ಲಕಗಳಲಿ)

						(ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)		
ಕ್ರ ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರೀಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ವಧಾ
T	,		ನಗರಸಭೆ ಬೀದರ	·				· · · · · · · · · · · · · · · · · · ·
	ನಗರಸಭೆ ಜೀದರ		:					
ı	ನಗರೋತ್ಥಾನ (ಹಂತ–3)		ULB Contribution for AMRUT Scheme	1328	1328		Work Completed	
			Construction of CC Road & Drin from H/o Huleppa to GND College Boundry, H/o Subhash to H/o Madevappa, H/o Sangappa to GND College boundry, H/o Gundappa to H/o Rajappa, Shivputra to H/o Jaggu, H/o Satish to Shinde at Sai Nagar in Ward No. 25. (TSP)	50	0	Eranna Mamdapure	Work Completed	
			Construction of CC Road & Drain from H/o K.K to H/o Shamappa, H/o Shantamma to Connection 5th Cross Road at Vidya Nagar, Construction of CC Road & Drain from Hajira Kirana Shop to H/o Nawab, H/o Azhar to H/o Zuber, H/o Pasha to H/o Iqbal, H/o Wasing to H/o Syed, Construction of CC Road RCC Drain & Culvert Faqeer Pasha to H/o Mustafa at Bilal Colony in Ward No. 25, (TSP)	75	o	Eranna Mamdapure	Work Started	
			Construction of RCC Drain (Both side) from Chowbara to H/o Teli at Phulekar Galli, Construction of CC Road from Main Road to Singar Bagh Circle, Construction of CC Road from Singar Bagh Main Road to H/o Zubair near Water Tank, Construction of CC Road from Singar Bagh, Water Tank to Vegetable Market Road at Singar Bagh, Construction of CC Road & Drain from H/o Md Kaliq to Main Road at Chowbara in Ward No. 02	50	0	Eranna Mamdapure	· Work Started	
			Construction of CC Road from Ho Mannan Qureshi to Ho Nisar Sab, Construction of RCC Drain from Ho Rafiq Sab to Ho Shareef Sab at Mustaid Pura, Construction of RCC Drain from Naya Kaman to Slaughter House in Ward No. 03	75	0	Eranna Mamdapure	Work Started	
			Construction of CC Road & RCC Drain from H/o Shafi Bhai to H/o Bilal Sab, Construction of CC Road & RCC Drain from H/o Raju to H/o Aziz at Pansal taleem, Construction of CC Road at Raja Bagh, Construction of CC Road at Surrounding of t,ateef Pure Masjid, Construction of RCC Drain from Vishwa Chandu Kirana Shop to Nazeer Kirana Shop in Ward No. 04	75	0	Eranna Mamdapure	Work Started	
	The state of the s		Construction of CC Road from Masjid Pansal Taleem to Tarnshikari Dargah, Construction of CC Road from Dr. P.K Roy Clinic to H/o Ahmed Hussain Police & Construction of RCC Drain from H/o Sudhaker to Jaishree Kirana Store at Datlaya Galli, Construction of CC Road from H/o Mailoorker to H/o Narayan Rao at Tamahikari Galli, Construction of CC Road surrounding & Construction of RCC Drain & Road from Masjid Noor Khan Taleem to H/o Mohammed Rafiq via H/o Isaq Sir at Noor Khan Taleem in Ward No. 05	75	0	Eranna Mamdapure	Work Started	
			Construction of RCC Drain & Road from Town police Main Road via Gowi Wada, Paajni Wada to Masjid at Cliistiya Pura, Construction of CC Road & Drain from h/o Yousuf Khan to Circle office, & other internal roads in Ward No. 08	75	0	Eranna Mamdapure	Work Started	
		ļ	Construction of CC Road from Muslim to Milap Comer, CC Road from H/o Md Asim Barood wale to H/o Fasiuddin Teacher, CC Road from H/o M.A Hakeem to Faseel Trench end, CC Road from H/o M.A Quadeer (Public Confernce New Paper) to H/o Baba Quadri, CC Drain from H/o M.A Manna to Dr. Sailence Hospital in Ward No. 07	75	0	Eranna Mamdapure	Work Started	
			Construction of CC Road from H/o Kalam Sir to H/o Inayat Ali at Dall Mill area, H/o Sardar Sab to H/o Galib Hashmi, from Dargah behind ZP Office to H/o Razzak Bhai, & from H/o Samad to H/o JE Sab & Construction of RCC Drain from H/o Babu Bahi to H/O Saleem, H/o Mirza Sab to H/o Gouse Bhai via H/o Asgar Sab at Moniyar Taleem, Construction of RCC Drain & Road from H/o Amir via Khankha via H/o Laiq (Phalif) to H/o Hafeez Quadn via Decent Function Hall Road via H/o Manzoor to H/o Zafar Advocate, Construction of RCC Drain & CC Road from H/o Hakeem to h/o Gulam Maqsood at Maniyar Taleem in Ward No. 08	75	41.76	Eranna Mamdapure	Work Started	

5 . x o.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜ ಮೊತ್ತ	ವೆಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಷರಾ
			Construction of CC Road from Ram Mandir to H/o Multani via H/o Jabshetty at Bheem Nagar, Construction of CC Road from H/o Shivraj Patil to Javeed Kirana Shop at Mohella Saudagaran,Construction of CC Road & RCC Drain from H/o Bhavani to H/o Dr. Maqsood Chanda at Bheem Nagar in Ward No. 10. (SCP)	50	49 99	Eranna Mamdapure	Work Completed	
			Construction of CC Road from Baba Function Hall to H/o Riyaz Sab AEE at Chintamani Gada, Construction of CC Road & RCC Drain from Beef Shop via H/o Moiz Hussain AEE to Masjid Muzaffer Hussaini, Construction of RCC Drain & Road at Pathan Galil, Construction of RCC Drain & Road at Talgaht in Ward No. 09 Construction of BT Road from Multani Pasha Dargah Chowk to Prince Medical via Ram Mandir, Construction of CC Roads Ganesh Mandir Sourrounding at Gorkha Galii in Ward No. 10	101	0	Eranna Mamdapure	Work Started	
			Construction of RCC Drain & Road from Rajiv Gandhi Circle via H/o Ram Chander Driver to Church, Construction of RCC Drain & CC Road from H/o Ravi Wadekar to Christian Cross, Construction of RCC Drain & CC Road from H/o Madhuker to Apostolic Church at Devraj Urs Colony Colony, Construction of CC Roads & Drains at Jabbar Colony, Construction of CC Road & Drains In Dixit Layout in Ward No. 14. (SCP)	85.21	80,19	Eranna Mamdapure	Work Completed	
			Construction of CC Road & RCC Drain from Janwada Main Road to H/o Manik Jojna, Construction of CC Road & RCC Steps from H/o Devanand Kushnoor to Cave, Construction of BT Road & Construction of RCC Drain (Both Side) from H/o Hebbale Old Navadgeri to New Navadgeri, Construction of CC Road & RCC Drain from H/o Vaijinath Alfur to H/o Sham Jojna via Primary School, Construction of CC Road RCC Drain from Ambedkar Bhavan via H/o Kalavathi to H/o Kashinath at Navadgeri, Construction of RCC Drain from Idgah Complex to Vijay Laxmi Seree Centre on Udgir Road in Ward No. 15. (SCP)	75	75	Eranna Mamdapure	Work Completed	
			Construction of CC Road & RCC Drain behind Axis Bank in Ward No. 25,	50	49,99	Eranna Mamdapure	Work Started	
			Construction of C.C. Road From Gangshetty House To Mahadev Temple, Construction of CC Road & Drain From Basweshwar Chowk To Balaji House, Construction of CC Road & Drain From Laximbai House To Honnadi House, Construction of CC Road & Orain From Basweshwar Chowk To Renbow Tailar House at Vidya Nagar in Ward No. 22, Construction of C.C. Road From Near Asha Function Hall Main Road To Srimanth Dhabalya House At. Near New Adharsh Collony Opp. Asha Function Hall in Ward No. 23, Construction of CC Road from Childri Ring via Lidker Colony & Bakappa Kote College to Wadder Colony, from Grave Yard to Wadder Colony, Construction of CC Road & Drain from Hyder Colony to Millind Nagar in Ward No. 24, (SCP)	95	94,95	Eranna Mamdapure	Work Completed	
			Construction of C.C. Road From Baswarja Chila House To Prema Public School Brahmpur Colony Hammai Via Gurumuth House Ward No. 26, Construction of C.C. Road From Dr. Penta Reddy To baburao Vishwanta House Via Nagappa Houe At. Hemreddy, Construction of C.C. Road From Gowardhan Reddy House To Saniv Reddy Plot Via Penta Reddy House Ward No. 27 & Construction of CC Road & RCC Drain from H/o Peter to H/o Shamappa Upar near ITI College, Construction of CC Road & Orain from H/o Mailoor Main Road to H/o Babu Rao Hamal at Jamgl Colony in Ward No. 29. (SCP)	95	94,98	Eranna Mamdapure	Work Completed	
			Providing Mini Mast at Bheem Nagar, Labour Colony, Navadgeri, Hudco Colony, Pratap Nagar, Jai Bheem Nagar, Sai Colony. Old & New Naubad. Yellaling Colony, Lumbini Nagar, Anand Nagar, Mochi Galli, Kalidas Nagar, Haroorgeri, Vidya Nagar, Chidri, Milind Nagar, Sangameshwar Colony, Bidri Colony, Lidker Colony Wadder Colony, Ambedkar Colony, Haroorgeri, old Mailoor, gandhi Nagar, Jamgi Colony, Rampure Colony, Zion Colony Old & New Kumbarwada, Ganesh Nagar, Shahpur Gate, Haladkeri, Lalwadi, TDB Colony, Rajgound Colony, Jeruselam Colony, Ashok Nagar, Shivpur Colony, Canon Colony, in Bidar City, (SCP)	60	39.97	Eranna Mamdapure	Work Completed	

...

これは 表記とでない。

ಕ್ರ ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	್ಷವರಾ
۸٥.			Construction of CC Road & RCC Drain From H/o Ambedkar Bhavan to H/o Shivraj Nagoore & H/o Veershetty to Veershetty Postman, Construction of CC Road From H/o Govl. Primar School to H/o Narsing Bhande back side New Church at New Navadgeri & Construction of CC Road from Jhira Conventional Hall to Old Navadgeri in Ward No. 15 & Construction of CC Road & RCC Drain From Connecting Road Baswa Nagar To Rampure Colony Hanuman Mandir via Gumme Layout. Construction of CC Road & RCC Drain From H/o Ratna Patil to Budh Mandir at. Haroorgen in Ward No. 21. (TSP)		61.76	Eranna Marndapure	Work Completed	_
			Construction of CC Road from Gouse Qureshi Flour Mill to H/o Md Jaffer Sab at Syed Wadi, Construction of CC Road from H/o Habeebuddin to Mohammed Sultan at Chonde Galli, Construction of CC Road from H/o Md Muqtar to H/o Md Chand to Dattu to Raju Ghanti Dande Galli & Jumilya Galli, Construction of CC Road from Abdul Rauf Sahab to H/o Fatima Begum to Bhagwan Galli Road, Construction of CC Road from H/o Moinuddin Flour Mill to H/o GM Khan Maula Ali Pochamma Mandir in Ward No. 01	50	0	Eranna Mamdapure	Work Started	
			Construction of Strome Water Drain at Lidker Colony & Bidn Colony, Construction of Strome Water Drain at Kumbanwada in Ward No. 30, Construction of Strome Water Drain from Railway under pass to upto Haroorgan Main Road in Ward No. 26	93.03	92.91	Eranna Mamdapure	Work Compléted	
	,		Construction of Strome Water Drain from Bidfi Colony via Haq Colony, Mehraj Colony to Chidri Ring Road upto Main Nala in Ward No. 25	90	0	Eranna Mamdapure	Work Started	
			Providing UG Cable & Street lights for Medians of Roads from Boomgoundeshwar Circle Mailoor Cross, Ambedkar Circle to Basweshwar Circle, Roohi Circle to Airforce Mess, at Chidri & from Guru Nanak Jhira to Chickpet Cross, BVB College to Chitta Cross in Bidar City	96	0	Eranna Mamdapure	Work Campleted	
2	ನಗರೋತ್ಥಾನ (ವಿಶೇಷ)		Construction of RCC Drain & Road From Venkat Rao to Open well near Junior College in Ward No. 02, Construction of CC Road From H/o Ramlu to H/o Pandari at Teighat, Construction of CC Drain from H/o Mallikarjun to H/o Guruneth at Talghat in Ward No. 09, Construction of CC Drain from H/o Sharnappa to NTC School Via Community Hall at Bheem Nagar, Construction of CC Road from Bhavani Mandir to H/o Raghunath to H/o Sunil to H/o Murli Advocate to H/o Madan Lal via Raju to H/o Sidram & from Ambedkar Chowk to Community Toilet in Ward No. 10	BQ	2.75	Kotarki Constructions	Work Started	
			Construction of RCC Drain & CC Road from H/o Basheer Khan to H/o Chand Noodles, Construction of RCC Drain & CC Road from H/o Nazeer to H/o Ramesh Mochi at Afzal Pura, Construction of RCC Drain & CC Road from H/o Subhash Waghmare to H/o Basith Fruit, Construction of RCC Drain & CC Road from H/o Khan Sab (Map Drawer) to H/o yousuf Saheb, Construction of RCC Drain & CC Road from H/o Siral Bhai Bank to H/o Salauddin Electrician, Construction of RCC Drain & CC Road from H/o Hameed Bhai Tamba to Kirana Shop at Shahguni & Construction of CC Roads & Drains in Multani Colony in ward No. 13	70	0	Kotarki Constructions	Work Started	:
			Construction of CC Roads & RCC Drains in Multani Colony & other internal roads in Ward No. 12	80	0	Kotarki Constructions	Work Started	
-			Construction of RCC Drain & BT Road from H/o Mallu Phleker to H/o Pashe Bhai via H/o Veershetty Patil, Construction of RCC Drain from H/o Jaganath Jamedar to H/o Vishwanath Biradar, Construction of RCC Drain & BT Road from H/o Neelkanth Ullagadde to H/o Baswaraj Maige, Construction of Road & RCC Drain 5th Lene of main Road at Guru Nanak Colony, Construction of BT Road from Guruduwara Gate to Labour Colony via Dargah at Guru Duwara, Construction of BT Road at Jail Colony, Construction of RCC Drain from Tony Khanuja to H/o Dr. V G Reddy, Construction of RCC Drain from Mahesh Ladekar to Rajshekhar Kulkarri Hospital at Sardar Valla Bhai Patel Colony, Construction of BT Road from h/o Ramesh Patil to H/o Shantpurker to H/o Chandrappa Madna at Karanja Quarters, in Ward No. 16	80	33.5	Kotarki Constructions	Work Started	
			Construction of BT Road & RCC Drain from Udgir Road via Akkamahadevi Chowk via H/o Matikarjun to H/o Manik Reo Patil, Construction of BT Road & RCC Drain from H/o Beldale via Garden to H/o Pradeep Kodge, Construction of CC Road & Drain at Inside of Papnash Arch at Shiv Nagar (N & S), from Millinium School to Chickpet Road in Ward No. 17	80	42.15	Kotarki Constructions	Work Started	·

/ ಕ್ರ ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿಷರ	ಷರಾ
		·	Construction of CC Road & RCC Drain at Old Naubad, Yellaling Colony, Lumbini Nagar, Ramchander Nagar Kaikadi Galli, Preeti Nagar, near Phugat Nagar, Construction of CC Road & Drain in Valley View Colony Naubad, KSRP Layout Naubad, Improvements of Approach Road to CFC at Auto Nagar Naubad, from Diet College to Govt. Tanning Centre, from H/o Jaganath Tahsildar to KIADB Main Road & other internal Streets in Ward No. 18	107.5	100,27	Kotarki Constructions	Work Completed	
	,		Construction of CC Road from Airforce Compound wall to Subash Kirana Shop via Shanker Serikar, from Sharda Nivas to Vijay Kumar Conductor, H/o Shivrej Rejpure to H/o Ganpathi Kamble, from Indu Nivas to Vijay kumar, from Ravi Raj Kirana Shop to H/o Vinod Driver, from H/o Shanker Serikar to Govt. School via H/o Gayakwad, from H/o Sunil Dulle to H/o Mahadevi Nilaya, from H/o Kashinath Pyage to Govt. School, Construction of BT Road & RCC Drain from SB Patil Dental College to Vivekanand Colony, Construction of BT Road & RCC Drain at Anand Nagar, Construction of CC Road & Drain at Shiv Nagar (S) & other internal roads in Ward No. 19	80	72.55	Kotarki Constructions	Work Completed	
			Construction of CC Road from H/o Javeed Councilor to Khandak at Out Side Shah Gunj, Road from Kirana Shop to end, Road from Arman Chicken Centre to Khandaq, Road from H/o Khaja Bhai to existing Road, Road from H/o Aziz to Khandaq, Road from Bidar Computers Shop to Bakery, Road from Nice Furniture Shop to Khandaq, Road from Paragaon Footware to Khandaq, Road from Printing Press to Khandaq, Road from from Mandir to Dr. Satish out side Shah Gunj, Road & RCC Drain at H/o Chandrakanth Rao, Road & RCC Drain at H/o Shama Painter, Road from H/o Khan to Ganesh General Store, Construction of CC Road from H/o Janti Lecturer to H/o Mohan Rao Danade cross road at Jyothi Colony in Ward No. 20	75	0	Kotarki Constructions	Work Started	
			Construction of RCC Drain from Axis Bank Vidya Nagar Colony to Haroorgeri Budha Mandir, Construction of CC Road from H/o NB Reddy Guruji to H/o Ligade in SC Galli at Baswa Nagar, Construction of CC Road & RCC Drain from H/o Baswaraj Patil to Soumya Hair Dress at Vidya Nagar, Construction of BT Road & RCC Drain from H/o Gangshetty to Gandhi Gunj Bank, Construction of CC Road & RCC Drain from Kittur Rani Channamma School to Halmandge Complex at Vidya Nagar, Construction of CC Road & Drain from manjunath Udupi Hotel to Gadgi Babu rao Steel Shop, Tirumala Udupi Hotel to Asian Paint Shop at Moti Bazar Gandhigunj, Construction of CC Road & Drains at Badruddin Colony in Ward No. 21	100	84.62	Kolarki Constructions	Work Completed	. 2
			Construction of CC Road & RCC Drain from H/o Dattatray Kulkami to Ram Mandir at Vidya Nagar, Construction of CC Road & RCC Drain from H/o Balaji Deshpande to Ganesh Mandir at Vidya Nagar & other internal Roads in Ward No. 22	75	, 61.21	kotarki Constructions	Work Completed	-
			Construction of CC Road & Drain from H/o bebu Tailor to Police Patel house via H/o Yaseen Serikar, from H/o Pandit MES to Ring Road via H/o Hiremath at Chidri, Construction of RCC Drain & Road from H/o Ex Army man to H/o Shiv Kumar Nives at 5th Cross at Ram Negar & other internal Roads at Ram Negar, New Adarsh Colony in Ward No. 23,	100	51.52	Kotanki Constructions	Work Completed	•
			Construction of CC Drain from H/o Dattatraya to existing Big Nala, Construction of RCC Drain from H/o Shammena to H/o Sunii Kumar, Construction of RCC Drain & Road From H/o Sara Bai to H/o Devidhar, Construction of RCC Drain & Road From H/o Sara Bai to H/o Prain & Road From H/o Sunii Kumar to H/o Anand, Construction of RCC Drain & Road From H/o Shridhar Bangle to H/o Deelip Dhoni, Construction of RCC Drain & Road From Community Hall to H/o Goraknath, Construction of RCC Drain & Road From H/o Shridhar Bangle to H/o Rada From H/o Suresh to H/o Arjun, Construction of RCC Drain & Road From H/o Babu Rao Carpenter, Construction of RCC Drain & Road From H/o Babu Rao Carpenter, Construction of RCC Drain & Road From H/o Chandrakanth to	88.75	16.68	Kotarki Constructions	Work Started	

~ 養

.. 1 ...

		٠				,		
		-						
ಕ್ರ ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ಬೆಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಪರಾ
			Construction of BT Road & RCC Drain from Raju Kirana Shop opp. Sai baba Temple to Pole No. 40000208871, Construction of CC Road from Pole No. AC25/A to Dr. Hybatl & from Main Road Jay Laxmi Electrical Shop to Pole No. AC 11/A near H/o Ganpath Rao Kulkarni, Construction of CC Road from Pole No. AC 11/A to H/o Ganpath Rao Kulkarni to Chidf Main Road in Ward No. 24, Construction of CC Road from H/o Adil Khan H. No. 18-3-153/1 to end, Construction of RCC Drain from Lucky traders to H/o Asim Barood at Maqdoom Ji Colony, Construction of CC Road from H/o Sunil P Joshi Advocate to Chidf Main Road, Construction of CC Road from Pole No. AC/17A H/o Sunil P Joshi Advocate to H. No. 2-11-67-3103 Pole No. 40000208014, Construction of CC Road from Pole No. 40000208014 to Anjana Book Depot to Chidf Ma	100	81.09	Kolarki Constructions	Work Started	:
			Construction of CC Road & Drain from Kudre Function Hall to H/o Shinde, H/o Anneppa to H/o Doddi, H/o Sangamma to open Plot, H/o Doddi to Open Plot, H/o Murthy Rao to H/o Nagesh, H/o Rangappa to H/o Hansh Shinde, Kudre Boundry (North) to Kudre Boundry (South) at Sangameshwar Colony in Ward No. 25	50	45,32	Kotarki Constructions	Work Completed	
			Construction of CC Road & Drain from H/o Faruq Bhai to Water Tank, Bread Karkhana to Nala, H/o Faizul Rahman to Nala, H/o Hanamanth to Mubeen, Masjid to Kareem Bhai, Military Man to H/o Noor at Haq Colony in Ward No. 25	50	43,63	Kotarki Constructions	Work Completed	
			Construction of CC Road & Drain from H/o Wajid Ahmed to H/o Rajkumar, H/o Shanker Rao to H/o Sanju Kumar at mailoor, from Manhalli main road opp. Sindol Kalyan mantap to H/o Chandrakanth via H/o Bheem Rao Khandre house at KEB Colony in Ward No. 27	50	34.09	Kotarki Constructions	Work Completed	
			Construction of CC Road & Drain from H/o Jaggu to H/o Ashok, H/o Sidram to Gumpa Main Road, from H/o Pradeep Janjre to Umer Masjid at Gandhi Nagar, Vishnu Vardhan School to GND School at Teachers Colony, & other internal Roads in Old Mailoor in Ward No. 26	100	40.1	Kotarki Constructions	Work Starled	
			Construction of CC Road & Drain from Chidn Ring via H/o Aleem to H/o Md Faheemuddin at Green Hill Colony, Construction of CC Road & Drain from Maitoor Main Road to H/o Shabuddin at Gandhi Nagar Mailoor, from H/o Kiran to GOvl. School, H/o Veijinath Hosalli to Shastri nagar Garden, Meiloor Main Road to H/o Babu KEB, H/o Hangargi to H/o Reddy, H/o Saleem to H/o Joshi at Shastri Nagar, & other internal Roads in Ward No. 29	50	39.55	Kotarki Constructions	Work Completed	
,			Construction of CC Road & RCC Drain from H/o Basayya Swamy to H/o Gada via H/o Devinder, Construction of CC Road from H/o H.K Maishetty to Govt. Primary School via H/o Amruth Chimkode, Construction of RCC Drain from H/o Neelkantappa to H/o Waghmarea Construction of CC Road from H/o Pandurang Panchal to H/o Veershetty Kowadgaon at Murtanjay nagar, Construction of CC Road & RCC Drain from Kumbarwada Road to H/o Jagdevi Tagare at Zion Colony via Basappa Kalwadi School Construction of CC Road & RCC Drain from H/o Prakash KEB to Gundappa Police via Sonamma Teacher, CC Road from Kumbarwada to H/o Amruth Bettad at Ganesh Nagar, in Ward No. 30	75	49.15	Kotarki Constructions	Work Completed	
			Formation of Metal Road & providing BT Road from H/o Vithal Sangappa (Mini Water Tank) to H/o Vazir.Saith at Shahpur Gate, Construction of CC Road from H/o Sharnappa Mailoorkar to MWS Water Tank at Ladgerl, Formation of Metal Road & providing BT Road from H/o Shivkumar Koli via Basweshwar Temple to Hyderabad Road Ladgerl, Formation of Metal Road & providing BT Road from Minorities Hostel to Rajgound Colony in Ward No. 31	50	19.55	Kotarki Constructions	Work Started	

ಶ್ರ ಸಂ	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಷರಾ
			Construction of Strom water drain from existing CD of Bidar Malkapur SH Road to Narshimha Zhama (Upto Crematorioum). Construction of CC Road & Rcc Drain from H/o Hameed to H/o Rosamma via H/o Fakruddin, construction of CC Road & RCC Drain From H/o Shantkumar to H/o Medhu via H/o Narsingh, Construction of RCC Drain & road From H/o Jeleel to H/o Salochana, Construction of CC Road & RCC Drain from H/o Pinnu Bhai to H/o Moghalappa in Gareeb colony, Construction of CC Road & RCC Drain from H/o Reju Leader to H/o Natheniel via H/o Dashrath & Jayassoor in Eden Colony, Construction of CC Road & RCC Drain from H/o Gudsab via H/o Tajuddin & Saleem Mechanic, Construction of CC Road & RCC Drain from H/o Raheem to H/o Kashim Miyan via H/o Majeed in Edgen in Ward No. 34	100	58.89	Kotarki Constructions	Work Started	and the second s
			Construction of CC Road from H/o Kore to to H/o Smt. Solochana, Construction of CC Road from H/o Kashinath to H/o Smt. Laxmi at Gumma Colony, Construction of CC Road from H/o Abbas Mumtaz to Masjid, Construction of CC Road from H/o Sandeep Patil to H/o Regin at Deendayal Nagar, Construction of CC Road & RCC Drain from H/o Ashok Idli to H/o Reju at Gowli Wada, Construction of CC Road from H/o Marit to H/o Suryavanshi, Construction of CC Road from H/o Smt. Asha to H/o Guru at Jeruselam Colony, Construction of CC Road from Ashok Nagar Arch to H/o Baswa Bhagyya at Ashok Nagar, Construction of CC Road from H/o Jaganath Denaphoor to H/o Kore, Construction of CC Road from H/o Nagshetty Bhure to Public Toilet at Hugerl, Construction of CC road from H/o Birju to H/o Sharnappa Charal at Shivpur Col	100	87.76	Kotarki Constructions	Work Completed	
		-	Construction of RCC Road & Drain From H/o Dande to Zharnappa Mamdapure from Amandas House to H/o Vidya Charan Madna House & From Chandrappa House to Pundlik Madna House in Ward No. 16, Construction of RCC Drain & Road From H/o Vijay Kumar to Prabhaker Sindhe at Jai Bheem Nagar, Construction of RCC Drain & Road From H/o Maruthi to H/o Pandurang at Jai Bheem Nagar, Construction of RCC Drain & Road From H/o Paramma to H/o Jummakhan, Construction of RCC Drain & Road From H/o Thakur, Construction of RCC Drain & Road From H/o Hanuman Temple to H/o Channabasappa at Pratap Nagar in Ward No. 17		49.84	Kotarki Constructions	Work Started	
	·		Construction of RCC Drain & Road at Khasmal Bi Colony, Construction of RCC Drain & Road at Cannon Colony, Faiz Pura, Construction of RCC Drain & Road at Edgen & other internal roads in Ward No. 33	100	91.81	Kotarki Constructions	Work Completed	,
			Construction of CC Road from Old Church to H/o Anup, Construction of CC Road from H/o Smt. Rosemary to H/o Elisha Bhasker, Construction of CC Road from H/o Sarojini Luke to H/o Savita Renuka, Construction of CC Road from H/o Arjun Bheemappa to H/o K.S Prasad, Construction of CC Road & RCC Orain from H/o Arjun Bheemappa to H/o Alice Shiromani, Construction of CC Road from H/o Savita to H/o Late Alice at Bethlehem Colony, Construction BT Road & RCC Drain from Mangalpeth Cross to Bhavani Mandir Construction of CC Road from H/o Samuel to H/o Sony Sir, Construction of CC Road from H/o Road & Drain from H/o Sanjay Jessi to H/o Manik Chimalpad, Construction of RCC Drain & CC Road from H/o Raju Mateken to H/o Eshwar Adda, Construction of CC Ro	80	67\76	Kotarki Constructions	Work Completed	
			PMC and Nagarothana Cell Amount	75	64.92	Kotarki Constructions	Work Started	
			"Construction of RCC Drain & Road From Ambedkar Circle Naubad to Community Hell, Construction of RCC Drain & Road From H/o Shantkumar Kaudgaun to H/o Narsappa, Construction of RCC Road & Drain From H/o Ramesh Kamble to H/o Pradeep at Naubad, Construction of RCC Drain & Road From Balki Road to H/o Ramesh Bandu, Construction of RCC Drain & Road From Bhalki Road to H/o Ramesh Bandu, Construction of RCC Drain & Road From H/o Arind Hedde to H/o Laxman Rao Kamble, Construction of RCC Drain & Road From H/o Arinn Rao Bhosle to H/o Ganpathi, Construction of RCC Drain & Road From H/o Baswaraj Jyothi to H/o Vaijinath Dande, Construction of RCC Drain & Road From H/o Ganpath Rao Suryavanshi to H/o Master at	90	80.52	Kotarki Constructions	Work Started	

· i .. ·

冬芸

.5

, o.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಜೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಷರಾ	
			Construction of CC Road & Orain from H/o Vithal to H/o Shivraj, H/o Manesh to H/o Prakash, H/o Bakappa Kote to Digamber, H/o Vithal to H/o Shantkumar, H/o Bhim Rao to H.No. 92, H/o Ram to H/o Subhash at Bidri Colony, & Construction of CC Road & RCC Drain from open plot to H/o Shivraj to H/o Sudheer & from H/o Narayan to Grave yard at Lidker Colony in Ward No. 25	80	79.76	Kotarki Constructions	Work Completed		
			Construction of RCC Drain & Road From H/o Vaijinath Alcore to H/o Nagappa Chikle. Construction of RCC Drain & Road From H/o Dattatraya to H/o Sainath at Khusi Nagar, Construction of CC Drain & Road From H/o Jaganath Metre to H/o Sangonda S/o Veergounda (Boruvell), Construction of RCC Drain & Road From Zareppa Bhalke to H/o Shanker Sriram via H/o Shivram Kalappa & Smt. Saraswati Rutamma Pandri house, H/o Tukaram Peerappa Ghaleppa, Shganker to Ghaleppa Kamthane, Kareem to Ambadas, Construction of RCC Drain & Road From H/o Sidram to Kalavati at New Navadgeri behind Ambedkar Bhavan, in Ward No. 15	73.75	7.2	Kotarki Constructions	Work Started		
			Construction of CC Road & RCC Drain From H/o Panderi Patil to Main Drain, Construction of CC Road & RCC Drain From H/o Dr. Kamshetty to H/o Bhakale Sir's, Construction of CC Road & RCC Drain From Hanuman Mandir to H/o Ravi Advocate At. Kalidas Nagar, in Ward No. 21	50	37.66	Kotarki Constructions	Work Started		
			Construction of CC Road from H/o Sushilamma to Shaik Noor Samdani Dargah via Rejkumar S/o Dasarath House at Shapur Gate in Ward No. 31, Construction of CC Road from Abdul Faiz Dargh to Church, from Urdu School to Canon Colony, from h/o Vaijinath Digwal to H/o Ramchander Digwal in Ward No. 33	50	0	Kotarki Constructions	Work Started		
,			Construction of CC Road from H/o Dawood Councilor to H/o Md Iqbal Kushnori, Construction of CC Road from H/o Rasheed Khan Durani to H/o Muzammil Khen via H/o Sirajuddin Girdawar, Construction of RCC Drain & CC Road at Dargah Shaik Vazir to Kulga Bowli Kaman at Shamshiya Colony, Construction of RCC Drain from Dargah Shaik Wazir to H/o Dr. Fazal Ur Haq, Construction of RCC Drain & Deck slab at Jamuna Mori near Mubarak Shaheed Grave Yard, Construction of RCC Drain & CC Road from H/o Azeem Khan to h/o Salim Saheb, Construction of RCC Road & RCC Drain from H/o Hafeez Bahi to Guishan Function Hall Rawahel Galli, Construction of CC Road & RCC Drain from H/o Nayeem to beside Public Garden, Construction of CC Road & Drain from H/o Moon Light to H/o Khaleel on Tasker Road in Ward No. 11	70	0	Kotarki Constructions	Work Started		
	ನಗರೋತ್ಥಾನ (4% ಪ್ರೋತ್ಸಾಹಧನ)		Improvement of Road, Construction of Drain and Construction of Footpath from Basweshwar Circle Naubad to Sahapur Gate	""	o		Under Tender Process		
1			Construction of CC Road & RCC Drain at Noor Khan Taleem, Quadriya Ground & Parkota in Ward No. 06	20	0		Under Tender Process		
7			Construction of CC Road & RCC Drain at Ahmed Bagh & Gole Khana in Ward No. 07	20	0		Under Tender Process		
			Construction of CC Road & RCC Drain at Maniyar Taleem, Dhobi Galli in Ward No. 08	20	0		Under Tender Process		
			Construction of CC Road & RCC Drain at Talghat in Ward No. 09	20	0		Under Tender Process		
			Construction of CC Road & RCC Drain at Bheem Nagar & Ram Mandir area in Ward No. 10	20	0		Under Tender Process		
			Construction of CC Road & RCC Drain at Shamshiya Colony, Multani Colony & Rohelle Galli in Ward No. 11	20	0		Under Tender Process		
J			Construction of CC Road & RCC Drain at Multani Colony in Ward No. 12	20	0		Under Tender Process		_
I			Construction of CC Road & RCC Drain at Labour Colony, Yousuf Pure, & Afzal pure in Ward No. 13	20	0		Under Tender Process		_
			Construction of CC Road & RCC Drain at Labour Colony, Devraj Urs Colony, SC Galli in Ward No. 14	20	0		Under Tender Process		
1			Construction of CC Road & RCC Drain at Navadgeri in Ward No. 15	20	0		Under Tender Process		

,

ತ್ರ ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ವಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಪ ರಾ
			Construction of CC Road & RCC Drain at various places in Ward No. 01	20	0		Under Tender Process	
			Construction of CC Road & RCC Drain at Gowli Wada, Ansari Galli, & Darzi Galli in Ward No. 02	20	0	•	Under Tender Process	
			Construction of CC Road & RCC Drain at Mustaid Pura in Ward No. 03	20	0		Under Tender Process	
			Construction of CC Road & RCC Drain Kulsoom Galli, Raja Bagh & Hara Taziya at Pansal Taleem in Ward No. 04	20	0	,	Under Tender Process	
			Construction of CC Road & RCC Drain at Pansal Taleem, Brahmanwadi & Komti Galli in Ward No.	20	0		Under Tender Process	
			Construction of CC Road & RCC Drain near MI Office Pretap Nagar, KHB Colony at Naubad & Shiv Nagar North in Ward No. 17	25	O		Under Tender Process	
			Construction of CC Road & RCC Drain at Sai Colony, Old Naubad area in Ward No. 18	50	0		Under Tender Process	
			Construction of CC Road & RCC Drain at LIC Colony, Shiv Nager (S) & Anand Nager in Ward No.	25 .	0		Under Tender Process	
			Construction of CC Road & RCC Drain at Nandi Colony, Jyothi Colony & Mochi Galli in Ward No. 20	25	0		Under Tender Process	
-			Construction of CC Road & RCC Drein at Kalidas Nager, Baswa Nager, & Badruddin Colony in Ward No. 21	25	0		Under Tender Process	
			Construction of CC Road & RCC Drain at Vidya Nagar & Sai Colony in Ward No. 22	25	0	٠.	Under Tender Process	
			Construction of CC Road & RCC Drain at New Adarsh Colony in Ward No. 23	25	0		Under Tender Process	
			Construction of RCC Drain from Railway Culvert at Jyofhi Colony to Motte Layout & CC Road at Old Adarsh Colony & Bidri Colony in Ward No. 24	70	c		Under Tender Process	
	•		Construction of CC Road & RCC Drain at Haq Colony & Sangameshwar Colony in Ward No. 25	25	0		Under Tender Process	
			Construction of CC Road & RCC Drain at Haroorgen & Ambedkar Colony in Ward No. 28	25	0	,	Under Tender Process	
			Construction of CC Road & RCC Drain at Old Mailoor, Vivekanand Colony & Agriculture Colony in Ward No. 27	40	0		Under Tender Process	
			Construction of CC Road & RCC Drain at Gandhi Nagar in Ward No. 28	25	0		Under Tender Process	
			Construction of CC Road & RCC Drain et Allamprabhu Nagar, Kailash Nagar & Bank Colony in Ward No. 29	25	0	٠ .	Under Tender Process	
			Construction of CC Road & RCC Drain at Zion Colony & Kumbarwada in Ward No. 30	25	ā		Under Tender Process	
	,		Construction of CC Road & RCC Drain at Haladken & Lalwadi in Ward No. 31	25	0		Under Tender Process	
			Construction of CC Road & RCC Drain at Channabaswa Hagar & Hugari in Ward No. 32	25	0		Under Tender Process	
	,	·	Construction of CC Road & RCC Drain at Faiz Pura & Khasmal Bi Colony in Ward No. 33	40	0		Under Tender Process	
			Construction of CC Road & RCC Drain at Gareeb Colony & Pakhawada in Ward No. 34	40	0	-	Under Tender Process	
			Construction of CC Road & RCC Drain at Various places in Ward No. 35	25	0		Under Tender Process	
			Improvement of Ring Road from Chidri Junction to Shanpur Gate via Gumpa in Bider City	85	0		Under Tender Process	<u>.</u>
			ನಗರಸಭ ಬಸವಕಲ್ದಾಣ					
1	ನಗರೋತ್ಥಾನ (ಹಂತ–3)		Construction of New CMC office building 1st floor in Basavakalyan City.	124.57	0	Madivalayya Hiremath (Madivalayya Gurayya Hiremath)	Work Started	

- -

.

			1			T	ಕಾಮಗಾರಿಯ ಪ್ರಚಿಯ		7 .
ر ٥.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜ ಮೊತ್ತ	ವೆಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಷರಾ	
			Providing & Installation of E- tollet at Mini vidhan sounds (Anubhava Mantap Road), Anubhava Mantap, Basava vana and Sedanand swamy meth in Basavakalayan City.	40	0	Bincy Baby Eram Scientific Solutions Pvt Ltd	Work Started		
			Providing Rcc drain & footpath with heritage design railing both side form Tripuranth IB to Nulichandayya Park in Basavakalyan City.(SCP)	200	148.23	Mohankumar RK Infra Pvt, Ltd.	Work Completed		
			Providing drain R/s and both side footpath from MiniVidhan Soudha to Nocii chandayya park.	50	36.65	Mohankumar RK Infra Pvt. Ltd.	Work Completed		
			Providing RRC Drain and footpath from Milini Vidhan Soudha to Anubhav mantap in Basavakalyan City.	50	26.3	Mohankumar RK Infra Pvt. Ltd.	Work Completed]
			Providing BT Road and drain from Bus-stand to Rural Police Station.	76	60.24	Mohankumar RK Infra Pvt. Ltd.	Work Completed		
			Providing Utility dud & footpath with heritage design railing both side form Narayanpur cross to Bus stand in Basavakayan City. (TSP)	147.69	27.82	Mohankumar RK Infra Pvt. Ltd.	Work Started		
			KUIDFC Contribution (24x7 water supply)	790	474,39		Work Started		
			Providing Rec drain with Utility duct & footpath with heritage design railing both side form Tripuranth IB to Ambedkar Circle in Basavakaiyan City.	100	73.03	Mohankumar RK Infra Pvt. Ltd.	Work Completed		
			Providing BT Road around Gandhi circle and CC Road & Drain around LIC office near Navarang Talkies and in shahussain locality in Basavakaiyan City.	50	37.78	Mohankumar RK Infra Pvt. Ltd.	Work Completed]
			Providing CC Road & footpath with heritage design railing both side form Holkunde house main road to Basaveshwar temple in Basavakelyan City.	50	36,43	Mohankumar RK Infra Pvt. Ltd.	Work Completed] ,
			Providing heritage design street lighting from Nooli chandayya park to Basaveshwar circle in Basavakalyan City.	50	0	Prakash Shivmurthy Halmandge	Work Started		
			Construction of BT Road from Alampraphu Circle to Khanapur Road .	50	48.3	Mohankumar RK Infra Pvt. Ltd.	Work Completed		
			Extension of BT Road both side and Recarpetting the existing Road from Ambedkar circle to Forl in Basavakalyan City.	100	79.66	Mohankumar RK Infra Pvt. Ltd.	Work Completed		
			Providing Storm water drain from Babbar Bag to Sattika Nala and Ambika bar to cave in Biradar colony and surrounding area in Basavakalyan City.	82.3	74.52	Mohankumar RK Infra Pvt. Ltd.	Work Completed		
			Providing Storm water drain from Dhobi Ghat Narayanpur road to Nazim Bhai Shop SH-11 in Basavakalyan City. (SCP)	164.44	55.19	Mohankumar RK Infra Pvt. Ltd.	Work Started		. ·
2	ನಗರೋತ್ಥಾನ (4% ಪ್ರೋತ್ಸಾಹಧನ)		Restoration of Road from Tripuranth IB to Yadlapur Cross Via Dr. BR Ambedkar Circle in Bassavakalyan	500	438.24	Mohankumar RK Infra Pvt Ltd.	Work Completed		
			ಪುರಸಭೆ ಭಾಲ್ಕಿ				· · · · · · · · · · · · · · · · · · ·		_
P. 4	ನಗರೋತ್ಥಾನ (ಹಂತ–3)		(i) Construction of CC Road and one side drain from Ganesh Katta to via house of Basvaraj kudte upto New NTMS school Deshmukh Galii in w.no 4 (ii)Construction of CC Road drain from house of Allasha to Via House of Karamunge upto Backside mashetty house syed galli in w.no 4 (iii)Construction of CC Road and drain from house of Abdul NTMS School Maasaklar to via samad upto house of reghunaht sonale in w.no 4 (iv) Construction of CC Road and drain form house of Kamaloddin to Suresh House Main Road Syed Galli in w.no 4 (vi)Providing CC Road and Drain from Bhure house to Gadagayya house in ward no.4 (vi)Providing CC Road from mahaday temple to Wate House in ward no.4 (vii)Construction of CC Drain from house of Yekanand Swamy to Batel Grave yard Anandawadi Road Ward No.5	40	8.06	Suryakanth G Almaje	Work Started	·	
	`		(i)Construction of Compound Wall, CC Road to Sunni Khabrastan Dadgi base in Ward No.5 (ii)Construction of Compound Wall to Batel Grave yard Anandawadi road in Ward No.5	27	20.95	Suryakanth G Almaje	Work Completed		
			(i)Construction of CC Drain and stone pichting to emankment for protection from Vithal mandir to Humnabad Road Nata near Yeilamma Temple with murum facility for side solders. Sholders in Ward No. 06 (ii)Construction of CC Road from Vithal mandir to Chowdl via house of near Gugre Brahaman Galli Ward No. 06 (ii)Construction of CC Road and one side Drain from Chowdl to via Sunte galli upto dadgibase kaman in w.no.6	45	- 21:01	Suryakanth G Almaje	Work Started		

.. . ..

•

ತ್ರ ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ವರಾ
			(i)Construction of CC Drain from Dadgibase Kaman to house of Khasim Welsang Dadgibase in W.No. 06 (ii)Construction of CC Road and one side drain from house of melanbi W/o ismailsab and House of Khasim sab Dadgibase Ward No. 06 (iii)Construction of CC Road and one side drain from the house of Santosh Bhairoji to via H/o Rizwan Pathan Saleem tadpalli Putalbee upto House of sandeep pandurangrao ugade Kumbar galli Ward No. 06	35	7.19	Suryakanth G Almaje	Work Started	
			(i)Construction of CC Road and Drain from Phule chowk to H/o of Alle in w.no.11 (ii)Drain from Ganesh Mandir to Alle house Pawar Hospital Backside in w.no.11(iii)Construction of CC Road & Drain from mouneshwar school to H/o Digambar mane upto H/o Wali Ahamed Janata Colony in w.no.15 (iv)Construction of C.C. Road and one side drain from house of kondiba sindhe house to paramchand marwadi house in Ward No. 23	36	5.3	Suryakanth G Almaje	. Work Started	
			(i)Construction of C.C. Road and one side drain from house of SK Patil Bidar Bhalki main Road to Vaia house of D.G. Jagtap upto house of Sattar S/o Habeeb sab in Ward No. 23(ii)Construction of CC Road and one side Drain from house of Shivyogi swamy backside to chotumiyan adda mws in Ward No. 23 (iii)Providing CC Road and Drain from house of TT Mankari to via Shiva)I Primary School upto Main Road Shahu Nagar in Ward No. 23 (iv) Construction of CC Road and Drain one side from house of Avinash Patil to house of Subhash metre house Subhash Chowk in Ward No. 23	49.7	24.35	Suryakanth G Almaje	Work Started	
			(i) Construction of CC Road and Drain from H/o Nabeesab Zare to H/o Baburo Korikane in w.no.12 (ii)Construction of CC Road (Upper layer 6") community half to H/o Yasinsab VM colony Ward No. 12 (iii)Construction of CC Road one side drain from house of Chinnamma Bauge to House of Shankar TMC V.M. Colony Ward No. 13 (iv)Construction of CC Road & Drain cover from H/o Vidyasagar to Ramesh More via. Upto public Toilet Vijaymahanteshwar colony Ward No. 13, (SCP)	42.33	15.12	Suryakanth G Almaje	Work Started	
			(i)Construction of CC Road & Drain (B.S.) from house of Karlyappe to house of Vijaykumar Kore in vijaymahanteshwar colony Ward No. 13 (ii)Construction of CC Road & one side drain from H/o Jagadevi sharanappe to Mouneshwar school in w.no 15 (iii)Construction of CC Road (only) from H/o L.M.Kamble to H/oWali Janata Colony in w.no 15. (SCP)	34	11,38	Suryakanth G Almaje	Work Started	
		_	(i)Construction of CC Road from H/o Shankar Vallapure to H/o Public Toilet Janata Colony in w.no. 15 (ii) Construction of C.C. Road and one side drain from house of Ravi Floor milt to house of Deelip Ramele KHB Colony Ward No. 17 (iii) Drain from Gangaram Gaywat to Vithairao suryavanshi in w.no. 21 (iv) Construction of CC Road and one side drain from house of vamanrao hanmanthrao gajrale to house of chandrakanth lamale house in w.no. 23. (SCP)	33	23.64	Suryakanth G Almaje	Work Started	
			(i) Construction of CC Drain only one side from H/oFakeeroddin to via H/o Pandari metre upto Bidar base in w.no 1 (ii) Construction of CC Drain (only) from H/o Torane to H/o Rajkumar Hontagande Devi Nagar Behind in w.no 14 (iii) Construction of CC drain from H/o shankar puri to devi nagar entrance road in w.no 14 (iv) Construction of CC Road and Drain (B.S.) from H/o Shankreppa Driver to Anii Garwad house Devi Nagar in w.no 14.(TSP)	30,31	19.5	Suryakanth G Almaje	Work Started	
			Supplying and Fixing of LED Street Lights to Ward No. 1, 14 & 17 in Bhalki Town. (TSP)	14	·14.44	Suryakanth G Almaje	Work Completed	
÷			(i) Construction of CC Road and Drain from H/o Nabaesab Zare to H/o Baburo Konkane in w.no.12 (ii) Construction of CC Road (Upper layer 6") community hall to H/o Yasinsab VM colony Ward No. 12 (ii) Construction of CC Road one side drain from house of Chinnamma Bauge to House of Shankar TMC V.M. Colony Ward No. 13 (iv) Construction of CC Road & Drain cover from H/o Vidyasagar to Ramesh More via. Upto public Toilet Vijaymahanteshwar colony Ward No. 13. (SCP)	45	29.05	Suryakanth G Almaja	Work Started	
			(i) Construction of CC Road and drain from H/o Topare to Dadgi Base in w.no (ii)Construction of CC Road and drain (B-1) from house of Dhanraj Jalde to Via Kaasi Vishwanath Temple upto Ganesh Temple in w.no 4	40	23.35	Suryekenth G Almaje	Work Completed	
	:		Development of Public Garden in K.H.B Colony in Bhalki Town.	30	20.57	Suryakanth G Almaje	Work Completed	
	İ	į	Development of Public Garden near Shalkeshwar Temple in Bhalki Town.	25.77	20.17	Suryakanth G Aimaje	Work Completed	

.

ಕ್ರ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಷರಾ
			Providing and Construction of Strom Water Drain From Near Bus stand Humnabad-Bhaiki main Road to Bidar Base Vai, Behind Urdu Primary School in Bhaiki Town.	45.39	46,19	Suryakanth G Almaje	Work Completed	<u>-</u>
·			Supplying and Fixing of LED Street Lights in ward no 6, 10, 11, 15 and 21 in Bhalki Town.	35	36.63	Suryakanth G Almaja	Work Completed	
			Providing and laying pipeline from Akkamahadevi Cross to Ambika Lodge in Bhalki Town.	20	0	work dropped	Work Started	
			Construction of Sump in TMC Office Grond in Bhalki Town.	10	0	work dropped	Work Started	
2	ನಗರೋತ್ಥಾನ (ವಿಶೇಷ)	,	(i) Construction of icc road & drain from H/o Bhalke Nivas to SS patil sir house in w.no 12 (ii) CC Drain:from H/o S.S. Patil house to M.I.tank via H/o Balaji Kamti in w.no 12 (iii)Construction of CC Road & Drain from Kanaka das chowk to H/o Subhash Karamunge in w.no.12	46	0 .	Sri Morge Ganapathi Baliram	Work Started	
		-	Amount Reserved for PMC and Nagarothana Cell	75	56.09		Work Started	
			i)Construction of bridge Near backside sagar kamble in w.no.2 Ashok Nagar ii)Construction of Compound Wall and CC Road to Madiga Samaj Grave yard in Ward No.5 & iii)Old Bheem Nagar Entrance Gate iv)Providing Cobal Stone Pavers near H/o Zareppa Metre, Suryakant Ranjere and H.o Rajkumar Halge Ward No.5 v)Providing Cobal Stone Paver to Road from H/o Sumesh kalappo to H/o Narcing Jagtap in w.no22	41	. 0	Sri Morge Ganapathi Baliram	Work Started	
			i) Construction of CC Road and oneside drain for H/o Bhure Maliappa to via Peer katta H/o Sha Nawaz & peer katta to H/o Sanju Hoogar in W NO.3 ii)Construction of CC Road and Drain from H/o Nagshetappa Jamadar to via H/o manohar upto nilanga Road INW.NO.14	33 75	12.05	Srf Morge Ganapathi Ballram	Work Completed	
			Construction of BT Road and Drain from H/o Dhanraj Tonkakatte to Via. Satya Sai School upto Khandre layout Main Road	140	106.01	Sri Morge Ganapathi Ballram	Work Completed	4
			(i) Providing CC Road from H/o Shivkanth Kakanale to Sattar Hiremath Main Road in w.no.2 (iii)Providing and Construction of Only drain from H/o Nazer tawar to Anand wadi road near ladies toilet in w.no.3 (iii)Construction of CC Road from Nayum bagwan shop to Zahar pandarpar house sidd taleem galii ward No. 03(iv)Construction of CC Road one side drain from H/o Prakash Patil to H/o Makanna Muchalambe teen dukan gali.in ward no.7 (v)Construction of CC Road One side drain H/o Resool miyan to H/o Katwate & H/o Pandurang biradar to H/o Sangappa Kumbar in ward no.7 (vi)Construction of CC Road & Drain (one side) from H/o Prakash Patil to H/o Rama Bhath Harkar Galii in ward no.7 (vii)Construction of CC Road & Drain (one side) from H/o Basanth pawar to H/o Dattu Upase Harkar Ga	49.3	40.08	Sri Morge Ganapathi Baliram	Work Completed	
			(i) Providing and Construction of CC Road and Drain from H/o Madav Maharaj Vishal puri Gopal Galli in werd.no.7 (ii) CC Road from H/o Halanga Shivarajappa to H/o Mallappa Pavashette Gopal Galli in ward no.7 (iii)Construction of CC Road briburao Mankari house in ward no 7 (iv)Only Drain for H/o Babu Murale to Uttampuri in ward no.7 (v)Construction of CC Road & one side drain from H/o Silar to H/o basavaraj Kamalakar in ward no.7 (vi)Only CC Drain from H/o Vithalrao Halsange to Sangappa Bendre in ward no.7	27.7	21.44	Srl Morge Ganapathi Baliram	Work Completed	
			i) Providing C.C. Road from Humnabad Road vai Sai Mandir to House of Baburao Panchal Kumbeshwar Galti in w.no.8 (ii) CC Road & and Drein to Ganesh Mandir all round .in w.no.09	45.5	47.43	Sri Morge Ganapathi Baliram	Work Completed	
			CC Road one side drain from kumbeshwar temmple. H/o. Baburao Panchal upto ivithal mandir kumbeshwar galli ward no. 08.	28.5	28.5	Srl Morge Ganapathi Ballram	Work Completed	
	_		C.C. Road and Drain from House of Basava Nilaya to upto the house of maltikarjun Sangram in w.no.09	70	70.65	Sri Morge Ganapathi Baliram	Work Completed	
			Construction of CC Road and drain from House of Sharanappa Rumma house to via vijaykumar Markhale house sangmesh karkale house in w.no.09	50	47.3	Sri Morge Ganapathi Baliram	Work Completed	

ತ್ತ ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ವರಾ
			(i) Construction of CC Road and drain from CB College Road Wale house to Rajkumar Watchman house fecture colony (Ganesh Nagar) in w.no.09 (ii)Construction of C.C. Road & Drain from Wale house to via H/o Hudge upto H/o Mallikarjun Police in w.no.09	40	23.74	Sri Morge Ganapathi Ballram	Work Started	-
•			(i)Construction of C.C. Road & Drain from Kallappa Ladde to via H/o Basavaraj Biradar upto H/o Mallikarjun Sangam in Lecture Cokony in w.no.09 (ii)Construction of C.C. Road & Drain from Satosh Biradar to via H/o Devidas Bhure upto H/o back side of Sagge House in Ganesh nagar Colony in w.no.09 (iii) Construction of C.C. Road & Drain from Lecture Colony-Collage Road to H/o Rajkumar Mainale upto H/o Sanjukumar Mouneshwar Colony in w.no.09	45	13.81	Sri Morge Ganapathi Bailram	Work Staned	
			Construction of CC Road and drain from Batale nala via Hanuman Temple Anandwadi Road to Ashok nagar via Kaikadi galii	85	57.98	Śri Morge Ganapathi Baliram	Work Completed	
	,		i) Construction of C.C. Road & Drain from KEB Baburao to via H/o Anneppa Hotel upto Shiv mandir in Ganesh Nagar in w.no.09 (ii) Construction of C.C. Road & Drain from H/o Chandrakanth Haibathpure to H/o Shivraj Centring in Ganesh Nagar in w.no.09 (iii) CC Road and Drain from House of Vamanrao sonkamble to house of Rajkumar Bhure sukhshanti negar (Dhul peth)	46.5	39.67	Srí Morge Ganapathi Bállram	Work Completed	
			(i) Providing RCC Drain from Kamalabai Telang house to Sangmesh Theatre Canteen in w.no.10 (ii)Consruction of CC Road & Drain for masum pasha colony Samudaya Bhavan to Grave Yard near Talab Ward No. 10 Masoom Pasha Colony (iii)CC drain (with cover) from house of Balgar to Santappa Ashtrue Gold Shop in w.no.10 (iv.)CC Road from Kumar Bar to Gandhi chowk area in w.no.10	41	25.26	Sri Morge Ganapathi Baliram	Work Started	
			(i)Construction of CC Road and one side drain from house of Meillikerjun SBH bank refired employee to Guru colony main Road house of chikatwar Rajkumar Guru colony Ward No. 10 (ii)Construction of CC Road and drain B.S. from house of Kallappa ladde to Shivaraj Sawale via house of Omkar uppe in Guru Colony house of Shantveer sirgapur to house of shantveer patil in w.no.10 (iii) Construction of CC Road and Drain (B.S.) from the Pawan Kurnar Belure to Ramesh Karkale Asture Colony in w.no.10	45	45.1	Sri Morge Ganapathi Baliram	Work Completed	
			Construction of CC Road and Drain (B.S.) from house of Rachayya swamy to house of chandrakanth Biradar LIC agent via Sharanappa Urban Bank Manager Guru Colony Ward No. 10	35	28.8	Srl Morge Ganapathi Baliram	Work Completed	
	·		(i) Construction of CC Road and Drain (B.S.) from house of Rejkumar Bakka to House of Nuchḥa in w.no.10 (ii)Construction of CC Road & Drain (B.S.) from Behind Kadkeshwar School in Asture Colony in w.no.10 (iii) CC Road and Drain (B.S.) from Ganpati Bakka house backside to Rajkumar Panchal house in Asture Colony in w.no.10	49	33.2	Sri Morge Ganapathi Baliram	Work Completed	
			(i) Construction of icc road & drain from H/o Prakash Khandre to via Om shanti H/o Yuvraj sirse upto vishwanathirao sree book deport main road in w.no 12 (ii) Construction of iCC Road & Drain from H/o Baburao Hulsoore to iH/o Vishwanath Deshmukh in w.no 12	49	14.9	Sri Morge Ganapathi Baliram	· Work Started	
			(i)Construction of C. C. Road and B.S. Drain from Dr. Gafar Hospital to via H/o Omprakash Maii Patil Advocate upto Shinde laundry Mudda galii in ward No.13 (ii) Construction of CC Road and drain from house of Sonaba to Sonale House in ward No.13 (iii) Construction of CC Road and drain from Guru Cold drinks to Dr.Jadav Hospital in ward No.13	45	38.88	Sri Morge Ganapathi Baliram	Work Completed	
			(i) Construction of CC Road from house of Rajkamar RTO to Udgir Main Road via, Agriculture office Tahail area Ward No.13 (ii) Construction of CC Road from Nirgude complex to H/o Dr. Kale near New Jadhay Hospital in ward No.13	40	38.67	Sri Morge Ganapathi Baliram	Work Completed	
		•	(i) Construction of CC Road and drain from house of Dr. Kale to New Jadhav Hospital in ward No.13 (ii) Construction of CC Road and drain (B.S.) from house of Bhalkeshwar to VIa Sadguru School upto Old Tahsil Office in ward No.13	40	38.84	Sri Morge Ganapathi Bailram	Work Completed	

• •

ಕ್ರ ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಷರಾ
			i)Construction of RCC Drain from Shafiyoddin floormill to Dhor Galli in w.no.3 ii)Construction of CC Road from house of vaijingth Navadge to Dhanraj Jante Ward No.5 ii)Construction of CC Road and one side drain from Cherch compound to H/o Balaji Biradar church galli wardNo.14 iv)Providing & Construction of CC Road & strom water drain (both side) from H/o Mallikarjun Conductor to H/o Surappa Chalkare W.No.16 v)Providing & Construction of CC Road & strom water drain (both side) from H/o Felix Vegas to H/o Segar Shinde vi)Providing & Construction of CC Road & strom water drain (both side) & Deckslabs from H/o Narayan Gakwade to Ramesh Chabatre in w.no.16	49.75	· 15.92	Sri Morge Ganapathi Baliram	Work Started	
	•		(i)Construction of CC Road and Drain from Nilanga Main Road to H/o Jairaj Bellale in w.no. 14 (ii) Construction of CC Road and Drain from H/o Gunderao tekale to H/o Megaraj Ghante Shivnagar in w.no. 14 (iii) Construction of CC Road and Drain from Nilanga Road to via H/o Zaheersab upto H/o sadiqsab in w.no.14	45	37.1	Sri Morge Ganapathi Baiiram	Work Campleted	
	•		(i)Construction of CC Road and Drain from H/o Negshetappa Jamadar to via H/o manohar upto nilanga Road in w.no 14 (ii) CC Road (one side) drain from H/o Gurunath Tugaonkar to via H/o Shivkumar Deshmukh upto Nilanga Road one layer required in w.no 14 (iii) CC Road & CC Drain from H/o GanpathTagangaonkar to via H/o Shivkumar Deshmukh upto Nilanga Road (Existing CCRoad) one layer required in w.no 14 (iv)Construction of CC Road and Drain from H/o Sharanappa Shinde to H/o Pascal church galli in w.no 14 (v) Construction of CC Drain from from H/o Principal Birdar to Big Nals in w.no 14 (vi) Construction of CC Drain from H/o Anil house via H/o Dattath limbakikarto H/o Dhanraj Mehtre in w.no 14 (vii) Construction of CC Road and Drain from H/o Dr. Kumar Swamy to via	48	33.15	Sri Morge Ganapathi Baliram	Work Started	
			Construction of CC Road and one side drain from H/o Shesherao turne to H/o dixit upto nala in w.no 14	25	24.84	Srl Morge Ganapathi Baliram	Work Completed	
			(i) Construction of C.C. Road from House of Baburao Tambre to Anîta Patil House Ward No. 17 PWD Quarters in Ward No. 17 (ii) Construction of C.C. Road and drain from H/o Baburao Madakatti to H/o Jagadish Biradar in Ward No. 17 (iii) Construction of C.C. Road & Drain from Dhanraj Patil House to Nirgude house, in Ward No. 17 (iv) Construction of C.C. Road and drain from house of Urnesh Digge to sharanappa Bhalke house in Ward No. 17 (v) Construction of C.C. Drain from Hanuman Chowk to Nagshetty Prabha house in Ward No. 17 (vi) Construction of C.C. drain from the Sidramappa Kudte to the Kashappa Nidode Sharan Nagar in Ward No. 17 (vii) Construction of CC drain from House of Baburao Mungale to via house of Rajkurnar Biradar upto house of krishnaji Jadhav in Ward No. 17	49	23.23	Srl Morge Ganapathi Baliram	Work Started	
			(i) Construction of Drain from House of Lanjwade to Rajkumar Biradar house in Ward No. 17 (ii) Construction of C.C. Road & Drain from Rekha Deelip Kaknale house to upto mobile tower in housing board colony in w.no.17 (iii) Construction of CC drain from Baburao Biradar house to Ramesh Panchal house in KHB Colony in Ward No. 17 (iv) Construction of C.C. Road and drain from house of mallikarjun prabha to Jeevanrao Patil KHB Colony in Ward No. 17 (v) Construction of C.C. Road and Drain from house of Jeevanrao Patil upto house of vilasrao patil KHB Colony in Ward No. 17	31	o	Sri Morge Ganapathl Ballram	Work Started	
			Construction of C.C. Road and Drain from house of Ashok Kasle to House of Kurubkhelgi patil KHB Colony in Ward No. 17	40	37.92	Sri Morge Ganapathi Baliram	Work Completed	
			(i)Construction of CC Road from Balaji Temple to hanuman chowk in Ward No. 18 (li) Construction of CC Road and Drain from Mallikarjun muchalmbe to tvo rejkumar sirse in Sharan Nagar In Ward No. 18 (lii) Construction of CC Road and Drain Suresh Kirana Shop to Krishana Temple Balaji Nagar in Ward No. 18 (iv) Construction of CC Road and Drain from Bhalki-Bidar Road to Ho Gundappa Belakatte in Ward No. 19	· 49	47.62	Sri Morge Ganapathi Baliram	Work Started	
			(i) Construction of CC Road and Drain from house of Kallashnath Meenkere upto Swarny Nivas vial Anil tokhande in Ward No. 18 (ii)Construction of CC Road and drain from H/o Shivkumar plumber to H/o Datta gonda in W. No. 21	48	32.28	Sri Morge Ganapathi Ballram	Work Completed	

<u>s</u> ,	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ	1						
۸o.	ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ವರಾ
			Construction of CC Road and Drain from Kashinath Khandre Petrol Pump to Biyaril Dall mill to from H/o chandrakanth Sirse to Gunawanth Veirage and Ball house to house of Dhanaji metre patil house to Vairage house in Balaji Nagar in Werd No. 18	70	64.37	Srl Morge Ganapathi Baliram	Work Completed	
			Construction of CC Road and Drain from Bhalki Bidar main road to near Reilway gate to upto H/o subhash Saigaon to Shivaji manakari to kishanrao uchhe & Ravi Paranalleto Kashinath Bone subhash chowk area in Ward No. 19	28	26.12	Srl Morge Ganapathi Baliram	Work Completed	
			i) Providing & Construction of CC Road & strom water drain (both side) & Deckslab from H/o Jagnath Kamble to via Laxman Mitriman upto Tejamma House at Siddarth Nagar in w.no.16 ii) Providing & Construction of CC Road & strom water drain (both side) & Deckslabs from H/o Kundanbai Rajput via Sharnappa Sampange upto H/o Sidev Govind Dandugle Janata House in w.no.16 iii)Providing & Construction of CC Road & strom water drain (both side) & Deckslab from H/o Bheemanna Ramle to H/o Durgappa Kasle Janata Colony W.No.16	48	19.37	Sri Morge Ganapathi Bailram	Work Started	
		·	(i) Construction of CC Road and drain from H/o Shafi Baig to Silarsab field in new Mascom pasha colony in w.no 22 (ii) Construction of CC Road from house of Rameshrao Telang to chand pasha kirana shop masum pasha colony ward no. 23	32	17,99	Sri Morge Ganapathi Baliram	Work Started	
_			Construction of 81 Road and drain from New RTO office upto Government College teacher colony in Ward No.08	40	42.86	Sri Morge Ganapathi Ballram	Work Completed	
	····		Construction of BT Road and Orain from SH-75 main Road via Edga upto stedlum in teachers colony in Ward No. 08.	50	-57.29	Sri Morge Ganapathi Baliram	Work Completed	
	,		Construction of B.T. Road and drain from house of Sharanppa Bakka to house of basvaraj nuccha layout colony ward No. 9 with footpath	35	36.09	Sri Morge Ganapathi Baliram	Work Completed	
		-	Construction of BT. Road and drain from Poineer Public School to via H/o PSI natekar upto house of dhanraj Bhange	50	52.24	Sri Morge Ganapathi Ballram	Work Completed	
\dashv			Construction of BT, Road & Drain from Urnakanth ladge to Dhanraj Dhage house lecture colony (Guru Colony) Ward No. 09	40	30.11	Sri Morge Ganapathi Baliram	Work Campleted	,
			Construction of ST Road and Drain from house of Kamalakar Swamy to Lecture Colony Main Road via behind Asture Kalyan mantap Ward No. 10	70	72.53	Sri Morge Ganapathi Baliram	Work Completed	
			Construction of BT. Road and Drain from Hanuman Chowk to Karanja Office Gate in Ward No. 17 Bhalki town	30	30.6	Sri Morge Ganapathi Baliram	Work Completed	
			Construction of CC Road and drain from CB Colony cross to V.K. Patil Factory cross Talwad village road in Bhalki Town.	25	20.54	Sri Morge Ganapathi Baliram	Work Completed	
_			Construction of CC Road and Drain from CB Colony cross via H/o Kallappa Islampure upto Lecture colony Road Vidya Nagar Bhalki Town.	30	33,25	Sri Morge Ganapathi Ballram	Work Completed	
			Construction of CC Road & Orain from Ramesh Mathapathi via vaijinath biradar via H/o Maheboob Khan upto churchin sai nagar.in w.no.19	45	19,78	Sri Morge Ganapathi Baliram	Work Completed	
			Improvements to Walkway of M.I. Tank at Bhalki Town	60	42.68	Sri Morge Ganapathi Baliram	Wark Campleted	
			Development of Public Garden in Lecture Colony in Bhalki Town.	30	22.25	Sri Morge Ganapathi Baliram	Work Completed	
_			Development of Public Garden in Ganesh Nagar in Bhalki Town.	25	20.79	Sri Morge Ganapathi Baliram	Work Completed	
			Supplying and Fixing of LED Street Lights in Ward No.3, 4, 7, 8, 9, 12, 13, 17, 18 and 19 of Bhalki Town.	80	69.19	Sri Morge Ganapathi Baliram	Work Completed	

ಕ್ರ ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಷರಾ
			i) Providing & Construction of CC Road & strom water drain from H/o Shankar Kamble to H/o Renuka Thakur in sidharth Nagar ward no.16 in Shalki Town. ii)CC Road and Drain (B.S.) for H/o Yuvaraj Kunde to sopaniso house in w.no.20 iii)Construction of CC Road and Drain from H/o Uttam Joshi to H/o Sumash Master new Bheem Nagar in w.no.20 iv)Construction of CC Drain from H/o Viswajeet Boarde to ademma Bhavikatte in w.no.20	47	10.68	Sri Morge Ganapathl Baliram	: Work Started	
			i) Providing and construction of Drain from H/o Gundappa Idgar to Gangaram Gaikwar Joshiwale in w.no.21 ii)Only Drain from Urnesh Gaywat to Madukar dhurve Joshi Galli in w.no.21 iii)CC Road and drain from H/o Sanju Gaywat to Via Jaisheel upto H/o Neelkanth in w.no.21 iv)CC Road for Noor, masjid to Govt. School in W. No. 21 v)Only Drain From H/o Nagnath Bhavikatte toH/o Subhash Nalembur in Old Bheem Nagar in w.no22 vi)Construction of CC Road from Bheemnagar cross to Anjun Sindanken Old Bheem Nagar in w.no22	48	8.41	Sri Morge Ganapathi Ballram	Work Started	
			i)Construction of CC Road and Drain (B.S.) from Government Hostel to H/o Yashwanthrao Jilebeewale old bheem nagar in w.no22 ii)Construction of CC Road and Drain from H/o Satish Gokale to H/o Narayanrao Halle in w.no22	35	3.8	Sri Morge Sanapathi Baliram	Work Started	
			Supplying and Fixing LED street lights to Ward No 2, 5, 16, 20, 21 & 22	30	29.59	Srl Morge Ganapathi Baliram	Work Completed	
3	ನಗರೋತ್ಥಾನ (4% ಪ್ರೋತ್ಸಾಹಧನ)		Construction of Drain, Foot path Centre median from Vivekanand circle via Busstand and Laying electric poles with LED lights in Bhalki town	500	237.29	Shankar Baliram Morge (Sharda Constructions)	Work Started	
			Construction of Road and drain in KBN colony and Kalyani colony in Bhafki town	100	107.02	Shankar Baliram Morge (Sharda Constructions)	Work Completed	
			Construction of CC Road & Drain from two Halkude to two Rajkumar Bettale in Syed Galli W.No.4	20	0	Shankar Baliram Morge (Sharda Constructions)	: Work Started	ſ
			Construction of CC Road & Drain from h/o Mohan Naik to h/o Shivakumar Kudte in Syed Galli W.No.4	10	0	Shankar Baliram Morge (Sharda Constructions)	Work Started	
			Construction of CC Road & Drain from h/o Babu Sphar to h/o Vijaykumar Patil in Syed Galll W.No.4	10	0	Shankar Baliram Morge (Sharda Constructions)	Work Started	
	,		Construction of CC Road & Drain from h/o Bandu Kulkami to h/o Subhash Choudri in W.No.6	10	0	Shankar Baliram Morge (Sharda Constructions)	Work Started	
			Construction of CC Road & Drain from No Shivaji Kumbar to Via School upto No Basavaraj Joldapge in W.No.6	12	0	Shanker Balirem Morge (Sharda Constructions)	Work Started	
		-	Construction of CC Road & Drain from h/o Shanthkumar Sunte to h/o Pannalkar in W.No.6	12	0	Shankar Baliram Morge (Sharda Constructions)	·Work Started	
			Construction of CC Road & Orain from h/o Balchandra Deshpande to h/o Sachin Joshi in W.No.6	10	0	Shankar Baliram Morge (Sharda Constructions)	:Work Started	
			Construction of CC Road & Orain from No Suresh Joldapge to h/o Shivakumar Hedgapure in W.No.6	10	0	Shankar Baliram Morge (Sharda Constructions)	Work Started	
		<u>.</u>	Construction of CC Road & Drein from h/o Chandmiyan to Via H/o Prakash Patil upto Durga Temple in Kumbeshwar Galli W.No.8	10	0	Shankar Baliram Morge (Sharda Constructions)	Work Started	
			Construction of CC Road & Drain from h/o Bhalkeshwar Shinde to Via H/o Durga Devi Temple uplo H/o Shivaji Rao Sonaba in Kumbeshwar Galli W.No.8	10	0	Shankar Baliram Morge (Sharda Constructions)	Work Started	

ಕ್ರ ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಆಂದಾಜ	ವೆಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ	·
				ದೊತ್ತ	జ ద్ద	ಗುತ್ತಗಬೇರು ಹಸರು	ವಿವರ	ಷ ರಾ
			Construction of CC Road & Drain in Teachers Colony Sub-Roads in W.No.8	30	29.54	Shenkar Baliram Morge (Sharda Constructions)	Work Completed	
			Construction of CC Road & Drain from h/o Santosh R.T.O Office Bulding to BCM Hostel in Teachers Colony W.No.8	20	19.12	Shankar Baliram Morge (Sharda Constructions)	Work Completed	
			Construction of CC Road & Drain from Behind Swamy Hotel to Via H/o Vaijeenath Sirse Upto Main Road in W.No.8	20	12.02	Shankar Baliram Morge (Sharda	Work Completed	
			Construction of Strom water Drain from Omshanti to Via H/o Kallappa Gone upto M.I Tank in W.No.12	20	0	Constructions) Shanker Beliram Morge (Sharda	Work Started	
			Construction of CC Road & Drain from H/o Sharanappa Bakka to H/o Pavan Biradar in Lecturer Colony.W.No.9	20	0	Constructions) Shankar Baliram Morge (Sharda	Work Started	
			Construction of CC Road & Drain from H/o Ashok Bouge to H/o Madakatti in Lecturar Colony	20	0	Constructions) Shankar Baliram Morge (Sharda	Work Started	
			Construction of CC Road & Drain from CB Collage Road to Via H/o Adinath Patil Towards Guruprasad School in Lecturer Colony W.No.9	20	O	Constructions) Shankar Baliram Morge (Sharda Constructions)	.Work Completed	
_			Construction of CC Road & Orain from H/o Pundlikapps Tompe to H/o Neetkant Chape in W.No.9	30	9.52	Shankar Baliram Morge (Sharda Constructions)	Work Started	
		-	Construction of CC Road & Drain from H/o Rajkumar Karamunge to H/o Nuccha in Ashture Colony W.No.10	25	14.24	Shankar Baliram Morge (Sharda Constructions)	Work Completed	
			Construction of CC Road & Drain from H/o Swamy House to Via H/o Rajkumar Patil Lectr upto Maharaja Colony Cross in W.No.10	30	23.37	Shankar Baliram Morge (Sharda Constructions)	Work Completed	·
			Construction of CC Road from Bhalki-Bidar Main Road (Rajkumar Bellale Complex) to Rikye Gold Shop in W.No.10	20	9.15	Shenker Beliram Morge (Sharda Constructions)	Work Completed	
			Construction of BT Road and Drain, from Maharaja Colony Cross to CB Collage Road Via Ashture Kalyan Mantap in W.No.10	60	59.26	Shankar Ballram Morge (Sharda Constructions)	Work Completed	
			Construction of Drain from P.W.D Quires to TPS Compound Wall upto Basaveshwar Chowk Main Road in W.No.17	7	.0	Shankar Baliram -Morge (Sharda Constructions)	. Work Started	
			Construction of CC Road & Drain from H/o Tagarkhade to H/o Jeevan Padde Fire Station Area in W.No.18	35	18.52	Shanker Baliram Morge (Sharda Constructions)	Work Started	
			Construction of CC Road & Drain from H/o P.S Biradar to H/o Harihar Rao Hospital Karanja Qtrs Area in W.No.17	12	0	Sharikar Baliram Morge (Sharda Constructions)	Work Completed	·
			Construction of CC Road & Drain from H/o Babu Rao Biradar to H/o Mallikarjun Prabha Housing Board Colony in W.No.17	15	0	Shankar Baliram Morge (Sharda Constructions)	Work Started	
_			Construction of CC Road & Drain from H/o Prabha to H/o Kurubkhelgi Patil in W.No.17	35	0	Shankar Baliram Morge (Sharda Constructions)	Work Started	
_			Construction of CC Drain from Ashram to M.I Tank in W.No.12	15	0	Shankar Baliram Morge (Sharda Constructions)	Work Started	,
		i	Construction of CC Road & Drain from H/o Ravi Ramle to H/o Shivanand Swamy in Janata Colony n W.No.17	25	0	Shankar Batiram - Morge (Sharda Constructions)	Work Started	

The state of the s

÷

ಕ್ರ ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಬ ಮೊತ್ತ	ವೆಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಪ ರಾ
			CC Road & Drain in Khandre Thanda W.No.14	20	18 64	Shankar Baliram Morge (Sharda Constructions)	Work Completed	
			Construction of CC Drain from H/o Jairaj Khandre to H/o Pralhad Fire station Area in W.No. 17	- 7	0	Shankar Baliram Morge (Sharda Constructions)	:Work Started	
			Construction of CC Drain from H/o Khaja Miyan to H/o Jameeloddin Quareshi in W.No. 19	5	0	Shankar Baliram Morge (Sharda Constructions)	Work Started	
			Construction of CC Drain from H/o Moinoddin Mirce to H/o Ramesh Mochi in Sai Nagar W.No.19	5	0	Shankar Baliram Morge (Sharda Constructions)	Work Completed	
			Construction of CC Drain from H/o Gyneneshwar to H/o Jagtap W.No.19	10	0	Shankar Baliram Morge (Sharda Constructions)	Work Started	
			Construction of Compound Wall to Muslim Grave Yard near Bidar Base	25	0	Shankar Baliram Morge (Sharda Constructions)	Work Started	
			Construction of Compound Wall to Muslim Grave Yard near Bus Stand	30	0	Shankar Baliram Morge (Sharda Constructions)	Work Started	
			Development of Public Garden in Housung Board Colony in W.No.17	45	0	Shankar Baliram Morge (Sharda Constructions)	Work Started	
			Construction of CC Road & Orain from Ho Mudda to Ho Advet Shastn in W.No.13	10	0	Shankar Baliram Morge (Sharda Constructions)	Work Started	
			Construction of Bridge Near New Mahaboob Cloth Store on Lecturer Colony in Bhalki Town.	20	15	Shankar Bakram Morge (Sharda Constructions)	Work Completed	
			i Construction of CC Road & Orain in Ashok Nagar Ward No.2 in Bhalki Town.	25	25.28	Shankar Baliram Morge (Sharda Constructions)	Work Completed	
			Construction of CC Road & Drain in Dadgi Base Ward No.5 in Bhalki Town.	25	17.1	Shankar Baliram Morge (Sharda Constructions)	Work Completed	
	٠.		Construction of CC Road & Drain in Vijayamahanteshwar Galli Ward No.12 in Bhaiki Town.	25	0	Shankar Baliram Morge (Sharda Constructions)	Work Completed	
			Construction of CC Road & Drain in Sidharth Nagar Ward No.16 in Bhalki Town.	75	58,86	Shankar Baliram Morge (Sharda Constructions)	Work Completed	·
			Construction of CC Road & Drain in Sai Nagar, Wadder Galli Ward No.19 in Bhalki Town.	25	25.37	Shankar Baliram Morge (Sharda Constructions)	Work Completed	
			Construction of CC Road & Drain in New Bheem Nagar , Indra Nagar and Panchsheel Nagar in Ward No.20 in Bhalki Town.	50	39.81	Shankar Baliram Morge (Sharda Constructions)	: Work Completed	
			Construction of CC Road & Drain in Joshi Nagar Ward No.21 in Bhalki Town,	25	10.22	Shankar Baliram Morge (Sharda Constructions)	Work Started	
			Development of road from Gandhi circle to Shivaji Circle in Bhalki Town	390	55,9	Shankar Baliram Merga (Sharda Censtructions)	Work Started	,
			Development of road to SWM landfill site of Bhalki town from Khandre Thanda	90.	94.88	Shankar Baliram Morge (Sharda Constructions)	Work Completed	

The second secon

ತ್ರ ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊಕ್ತ	ವೆಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ವರಾ
			Development of road from Phule circle to Rajesv Gandhi circle in Bhalki town	200	30,94	Shankar Baliram Morge (Sharda Constructions)	Work Started	
:			Development of road from Subhash circle to Railway Station in Bhalki town	140	89.83	Shankar Baliram Morge (Sharda Constructions)	Work Started	
			Development of road from Bhommagondeshwar circle via Hiremath, Chowdi, Gadi	135	36.48	Shankar Baliram Morge (Sharda Constructions)	Work Started	
		•	Development of road from Bhalki Udgir road to Siddharth Colony via Kalyani colony in Bhalki Town	130	134,65	Shanker Baliram Morge (Sharda Constructions)	Work Completed	
			Development of Road from Bhommagondeshwar circle to Lecture colony via Mauneshwara Temple in Bhalki Town	125	91.18	Shankar Baliram Morge (Sharda Constructions)	Work Started	
			Development of road from Vivekanand Circle to Maroor cross(Via Busstand) in Bhalki Town	190	73,14	Shankar Baliram Morge (Sharda Constructions)	Work Starled	
			` ಮರಸಭೆ ಹುಮನಾಬಾದ					·
1	ನಗರೋತ್ಥಾನ (ಹಂತ–3)	-	Construction of R.C.C. Over Head Water Tank 5.00 Lekhs Ltr. Capacity with Rising Main and Distribution Pipe Line in SC/ ST Area indiranagar. Madiga Community and Dhangar Gadda Ward No. 1 and Ward No.6 (SCP/TSP)	154	51.33	KUWS&DB	Tender to be invited	
			Construction of Shopping Complex, at Old TMC Humnabad.	96.5	43.36	Sri Narayan Singade	Work Started	
			Construction of C.C. Road from Gogi Masjid road to (Davood Katta) to upto Dantkale House Ward No. 13, From Ambedkar School to Dant Kale House Ward No.2, From Bi Bi Galli Masjid to Shambushankar House Ward No. 2 & 11. From Matpati House to Azeez Mastan Via Mustafa House Ward No.3, From Mustari Ravi House to Shivpur Base Ward No.3, Ward No.3, From Battl Shop Guru Pujari House Ward No.3.	50	50	Sri Siddlingappa Patil	Work Completed	
			Construction of CC road from Tiranga Complex to Raseed House Via Vazeer Patel House Ward No. 10, From Al-Ameen School to Sanju House Ward No.11, Kisan Painter House to Murgimath W.No.5 and 10, From Basaveshwar Road to Via Hiremath to Shivayogeshwar Vidyala School W.No. 10, From Guddu Dattappa House to old Muncipal Upto Shivanand Manthalkar House W.No. 5, From Market to Maheboob Subani Darga and Babar House to Ismail House Via Talaati House Dhangar Gadda Ward No. 6.	46	18.34	Sri Siddlingappa Patil	Work Completed	
			Construction of CC Road from Abdul Rehman Retired PSI Via Veerbhadreshwar School and From Tukaram House to Dr. Venkat Rao House Ward No.22, From Kaltur Road to Revanappa Kenchiger, From Masraf Saheb house to Mazhar Kirria shop upto grave Yard via Bus Stop, Fakir Tekda Ward No. 18.	30	26.24	Sri Siddlingappa Patil	Work Completed	
			Construction of C.C. Drain from Dr. Asture House to B.Ed. College, Valse House upto Gulbarga Road Basavanagar Ward No. 21, From Ismail House to Mehboob Plumber House Sana Colony Ward No. 18, From Channappa PSI House to Patri House Ward No. 23, From Narayan Reddy House to Nala Ward No. 7, From Prabhu Talmadgi House to Sidramappa House Bhushetty Layout By Pass Ward No. 22, At Badiger Galli, Zairpeth	48	34 .	Sri Siddlingappa Patil	Work Completed	<u> </u>
			Construction of CC road from Matton Market to Saheb House upto Shivpur Road Ward No. 8, From Chand Pasha House to Tippu Sultana Chowk Ward No.7, From Tippusultan CHowk to Naseeruddin House and Jagannath Dhumale House Ward No. 8, Narayanreddy House to Nala Ward No. 7, From Gurudas Boarding House to Fazal Functin Hall Ward No. 9 & 10.	42	42.71	Sri Siddlingappa Patil	Work Completed	, , , , , , , , , , , , , , , , , , , ,

<u>ಕ್ರ</u>	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಷರಾ
			Construction of CC road from Khuddus house to Via Khureshi Mahiboob Hussaini Retired Pump Operator upto Kallappa Parit House from Chotu Miyan House to Md. Azam House and Maqsood Ward No. 4, House Ward Ni. 18, From Dandarso Patil House to Baba House Ward No. 18, From Nagnath House to Grae Yard, Compound wall Ward No. 18, From Ameen Usmani House to Joshi House Ward No. 04, From Patel House to Aziz Driver house Joshi Galli, Ward N. 4.	46	46.01	Sri Siddlingappa Petil	Work Completed	
			Construction of CC road from liqbal Housed to Maheboob House Sana Colony Ward No. 18, From Swant house to Nag Laxmi Dhaba Bhushetty Layout, from Babu Valse House to Naglaxmi Dhaba Bhushetty Layout Ward No. 22 & 23, From Back side of Kanteppe Dhana House to Chitkota House upto GESCOM. Compound wall Ward No. 22, From Baswaraj House to Subhash House Housing Board Colony Ward No. 20	47	43.11	Sri Sidd≋ngappa Patıl	Work Completed	· · · · · · · · · · · · · · · · · · ·
			Construction of CC road from M.R. Gada House to Via Gujurati Saw Mil to Raju Uppalli House (1350 Feet) Ward No.21, From Sujeet Malge House to Dr. Sangeeta Hospital & Nagshetty Dumne House to Viswariath Yelmadge house, From Basavaraj RUdrawadi house to Mahadev temple in Matpati Layout Ward No. 21, From Kiran Noubadikar House to Traffic Police station.	44	39.4	Sri Siddlingappa Patil		
	,		Construction of CC road from N.H. 9 to Vinayak Councellor house and from Chandrakanth Bukke house to Hiremath Layout, Ward . 19, From N.H. 9 to House of Subhash and from House of Kanteppa Patil to Yousuf Conductor in Housing Board Layout Ward No. 19, From Dama Complex to General Hospital Ward No. 17 and Dattkumar Chidri house to Jeelant House, From M.R Khan House to Chidri Petrol bunk & Arabic School to Isrnail Master house in Ward No. 17.	34	32.19	Sri Sidolingappa Patil	Work Completed	
2	ನಗರೋತ್ಥಾನ (4% ಪ್ರೋತ್ಸಾಹಧನ)		Construction of CC Road From Sanju Jamadar House to Sunii Budur House, From Santosh Navadgi House to KhHutubuddin House, From Veeranna Patil House to Niyum jamadar House upto Sharanappa Rechetty House, From Gaadi House to siddappa Khelgi complex, From Sajeed House to Ziya House, From Alfa Housae to Meena Garje House, From Bhushetty House to Babu Paramshetty House upto Kalamma Temple. From Letae Sami sab House to Nazeer Nimbure House, From Ibrahim House to Khan Sab House Akhada Galli.	59.4	59.4	Sri Shivakeumar Sheelvent	Work Completed	
			Construction of RCC drain and improvements to Bitumenous road from old NH-9 to Bomgondeshwar Statue via Mahadev Temple on Cld Zerpet road in Humnabad town in Bidar District.	54	0		Tender to be invited	-
			Construction of C.C. Road & Drain from Shankar Belenkar House to Shaffuddin house Swamy House to Mahotab House Burje Narsing Rao House to Babureo House Teacher Colony Annarao House to KEB to prabhu hunchgera house Pawar house to Chotumiyan House Gandi Nagar Ward No. 20 Hannumiyan house to Rishikabai house to Babureo mule	54	0		Tender to be invited	
			Improvements of old NH-09 Bitumenous road from IB to Bypass SH-65 via KEB office in Huminabad town in Bider district (1.60 km length)	100	٥		Tender to be invited	
			Construction of CC Road From Nand Kumar Maron House to Gundappa House, From Prabhu Talmedgi House to Sidramappa House, From Sohal Motors House to Chandrakanth Kinigi House, From Anand Electrical House to Lingappa Chincholikar House, From Shivraj House to Anil Police House, From Dharga to manik House, From KEP Compound to Rajkumar Master House, From Kallur road to Basavatirth Math, From Shashikanth House to Dr. Chandrakant House, Ward No. 2:	30.0	58.8	Sri Shivkumar Sheelvant	Work Completed	
			Construction of CC Road From Maheboob Tailor House to Chavan House, From Sidramappa Sheelvant House to Milad school, From Ghavalkar House to valjappa Gulshetty House, From Zameer House to Dhumale House, From Nagayya Swamy to Chedulai Chavan House, From Bani Bee House to Siraj House. From Church to Revansiddappa Nilla House, From Rampure Adv House to Ravi Carpenter House Ward No. 18, 21	55.8	55.8	Sri Shivkumar Shee!vant	Work Completed	
			Construction of CC Roads and Pipe Culvart 1200mm dai 4 vent From Kathalii Road to Via Sinde House upto Kallur Road.	52	51.98	Sri Shivkumar Sheetvant	Work Completed	

ತ್ತ. ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಷರಾ
			Construction of CC Road From Sonamma House to Dastegir House to Via upto Syed Bagdar House to Main Road, From Dhulappa House To Bismillah Khan Briyani House, From Riyaz House to Golli Khurshed House Shivpur, Multan Galli, From Jani miyan House to Khaja Miyan House, From LC Chavan House to Prem Lohar upto Shivpur Base, From Vithal Pujari House to Matti House From Manikappa Patil House to Khatri House Vanal Galli	58	57.25		Work Completed	
			Construction Of CC Roads from Moulali Chowk Gogi sab Masjid, From Moulali chock to Shivpuji. House, From Sangappa Hindoddi House to Kallappa Shop.	54	32.12	Sri Shivkumar Sheetvant	Work Started	
,			Contruction Of CC Drain from Anand Electrical House to Lingappa Chincholikar House, From sunil D humale House to Kashinath Telong House, From Veerbhadrappa From Driver House To Pandulal House Vai Osman House to Fathepur Land, From Siddramappa House To Milad School, From zameer House to Dhumale House, From Nagayya House to Chandula House, From Banu Bee House to Siraj House, From Papad Galii to Moinuddin House, From Kareem sab RTC Driver House to Baba Khan House, From Sami sab House to Nazeer sab Nimbure House, From Riyaz House to Golli Khurshed House, From jani Miya House to khaja Miyan House, From LC Chavan House to prem Lohar upto Shivpur Base. From Moulali Chowk to Gogi Masjid, From Moulali Chowk to Shivpurji House,	60	31.92	Sri Shivkumar Sheelvant	Work Starled	
	-		Construction of Foot path with drainage cover Providing and fixing MS Grilling 600 mt From Agni Kunda to NH No.9 By Pass Road. (Left Side)	51	51	Sri Shivkumar Sheelvant	Work Completed	
			Construction of Foot path with drainage cover From Agni Kunda to NH No.9 By Pass Road. (Right Side)	51	51	Sri Shivkumar Sheelvant	Work Completed	
			Construction of C.C. Road & Drain from Formation of Road from N.H.9 to Harticulture form House Via Sy.No 359 Gundamma House to Prakash House Ward No. 1	39	0		Tender to be Invited	
			Construction of C.C. Road & Drain from Winding of Road from Shivaji. Chowk to N.H.65	60	0		Tender to be invited	·
			Construction of C.C. Road & Drain from Nandu Verma House Muss Shivnagar Iqbal Chirak House to Younus Khan House Ward No. 17 Swamy lineman House to Razak sabunwala House Ward No. 16 Shifting of Utility take the pole and transformar from Shivaji Chowk to N.H.65 and Construction of C.C. Road & Drain from IDSMT Layout	60	0		Tender to be Invited	
	1		Construction of C.C. Road & Drain from Bhavani Temple to Kallur Road Via Kashinath Reddy House Ward No. 18 from Kallur Road to Ramreddy House Shivaji Machkuri Houseto Meraj House Kallur Road to Prabhu Reddy House Via Siddareddy House I.D, Compound wall to Mahadev Temple between APMC yard	66	0		Tender to be invited	
			Constriction of C.C. Drain from Shivchandra Colony both side 300 miter Devanand Shop to Hashappa House KSRTC Layout Old N.H.9 Gulbarga Road to Anii Gulshetty House 500 Miters Old N.H.9 Gulbarga Road to Via Katyanappa House end of Tugaon Lang 500 Mitrs Kallur Road to Janata Nagar School Via Raziapa House Bidri House to Shivraj Jodge House Constriction of Deck slab 20 Nunbers Ward No. 1 to 23, 6x2 miters	67	0	·	Tender to be invited	
			ಮರಸಭೆ ಚಿಟಗುವ್ವ			l	<u> </u>	
1	ನಗರೋತ್ಥಾನ (ಹಂತ–3)		Construction of Shoping Complex in Chitaguppa Town Limit	32.5	30.61	Srl Sivenand Patil	Work Completed	
	-		Construction of Footpath and Drain Work near Subhash Chowk to Pani Base	40	39.43	Srl Siddlingsppa Patit	Work Completed	
			Construction of CC Wall (Retaining Wall) Near New Fire Station Office	38	37.49	Sri Siddlingappa Patil	Work Completed	
			Construction of CC Drain Near Telang Galli to Naia (Shamtabad Road)	17	17 .	Sri Siddlingappa Patil	Work Completed	
			Ward No. 23 Construction of BT Road and Drain Work at Fatmapur Govt School to Fatmapur Lake (New Layout)	40	40	Sri Siddlingappa Patil	Work Completed	
			Ward No. 22 Construction of OHT Tank (5 Lacks Liter) Rising Man & Distribution Pipeline at Nana Hezrath Ashraya Colony	316	105,33	KUWS & DB	Tender to be invited	<u></u>
			Construction of OHT Tank (5 Lacks Ltr) in NGO Colony	.95	31.66	KUWS & DB	Tender to be invited	

ಕ್ರ ಸಂ.	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಜ ರಾ
			Ward No. 23 Distribution of Pipeline At Fatmapur in Ashraya Colony	14.5	4.83	KUWS & DB	Tender to be invited	
			Construction of Raisingman and Distribution of Pipeline in NGO Colony	19	6.33	KUWS & DB	Tender to be invited	
			Ward No. 22 Distribution of Pipeline in Ashraya Colony	25.5	0	KUWS & DB	Tender to be Invited	
			ಮರಸಭೆ ಹಳ್ಳಿಖೇಡ(ಬ)	· · · · · · · · · · · · · · · · · · ·	*	- L	1	
1	ನಗರೋತ್ಥಾನ (ಹಂತ–3)		Construction of CC Road & RCC Drain from Eranna Rajgiri House to Anganwadi. Construction of CC Road & RCC Drain from Shivraj Chamber House to Prashanth Koli House.	25	D	Shivkumar Sheelvant	Work Started	· · · · · · · · · · · · · · · · · · ·
			Construction of CC Road & RCC Drain from Santosh Sangolgi House to Veeranna Ramgundi House. Construction of CC Road & RCC Drain from Shankar Kankatte House to Maii Patii House. Construction of CC Road & RCC Drain from Gurunath Tekur House to Anneppa Timgundi House.	25	15.51	Shivkumar Shealvant	Work Staned	
		-	Construction of CC Road & RCC Drain from Vithal Juja House to Khudawand Masjid. Construction of CC Road & RCC Drain from Mohiuddin Masuklar House to Ayub Soudagar Shop.	25	5.74	Shivkumar Sheelvant	Work Started	
			Construction of CC Road & RCC Drain from Hasanpura Raj Ahmed House to Bombay wale House Construction of CC Road & RCC Drain from Hafeez House to Khaja Murgi House Construction of CC Road from Chandrakanth Dhumale House to Darzi Complex.	25	8.12	Shivkumar Sheelvani	Work Started	
			Construction of CC Road & RCC Drain from Basheermiya Byalahalii House to Near Rauf Bidri Lineman House.	25	21,26	Shivkumar Sheetvant	Work Completed	
			Construction of CC Road & RCC Drain from Vijaykumar Biyani House to Market Main Road. Construction of CC Road & RCC Drain from Behind Police station to Bulgundi Complex.	50 .	1.43	Shivkumar Sheelvant	Work Started	
		,	Construction of CC Road & RCC Drain from Survey No. 319/2, 319/4 to Karanja Layout of Ward No.12 & 13.	25	24.99	Shivkumar Sheelvant	Work Completed	
			Construction of CC Road & RCC Drain from New Bus Stand to Main Road Karanja Layout of Ward No.12 & 13.	50	0	Shivkumar Sheetvant	Work Started	
			Construction of RCC Drain from Manik Sagar House to Govt Hospital. Construction of RCC Drain from Maheboobsab Mechanic House to Gurushantayya House. Construction of CC Road & RCC Drain from Basavanagar Colony Kanakadas Chowk to Hilalpur Main Road. Construction of CC Road & RCC Drain from Jaffar Pailwan House to Hilalpur Main Road	50	29	Shivkumar Sheelvant	Work Started	***************************************
			Construction of CC Road & RCC Drain from Prabha Layout Sy. No. 11AA Humnabad Main Road to Ishwar Temple.	40	21,19	Shivkumar Sheelvant	Work Completed	
			Construction of CC Road & RCC Drain from Soudagar Layout Sy, No.12 & Rajanna Kumbar House to Humnabad Bidar Main Road.	36.05	33.91	Shivkumar Sheelvant	Work Started	
			Construction of CC Road & RCC Drain from Post Office to Murad Nagar Anganwadi.Construction of CC Road & RCC Drain from Main Road to Bhaskar Sir House.	50	50.3	Shivkumar Sheelvant	Work Completed	
			Construction of CC Road & RCC Drain at Sy No. 7 & 8 Bulgundi Layout Construction of CC Road & RCC Drain from Shivgundi Layout Ward No.13. Construction of CC Road & RCC Drain from Karbasayya Swamy House to Bidar Main Road.	50 ·	34.1	Shivkumar Sheelvant	Work Started	
			Construction of RCC Drain & Deck Slab from Beside of TMC office to Near Govt. High School compound wall.	8.5	0	Shivkumar Sheelvant	Work Started	
_			Construction of Community Toilet Near Government High School Compound wall and Constrcution of Mini Bus Stand Near Basaveshwar Circle	10.59	0	Shivkumar Sneelvant	Work Started	
			Construction of RCC Drain from Bhai Bhansilal School to Basaveshwar Chowk. Construction of RCC Drain from Basaveshwar Chowk to Humnabad Bidar state Highway Naganna Cross.	50	0	Shivkumar Sheelvant	Work Started	
	4.8		Construction of CC Road & RCC Drain from Sarveshwar Temple to Halad Baslingappa Temple Main Road.	30	19.38	Shivkumar Sheelvant	Work Started	· · · · · · · · · · · · · · · · · · ·
			Construction of CC Road & RCC Drain from Pandu Rathod House to Vijaykumar House. Construction of CC Road & RCC Drain from Veternary hospital to to Hitalpur Main road	25	26.43	Shivkumer Sheelvant	Work Completed	

.

.

	· T							
±o,	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು	ವರ್ಷ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಆಂದಾಜು ಮೊತ್ತ	ವಚ್ಚ	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಕಾಮಗಾರಿಯ ಪ್ರಗತಿಯ ವಿವರ	ಪರಾ
			Construction of CC Road & RCC Drain from Ramrao Sane House to Main Road Construction of CC Road & RCC Drain from Sumitrabal House to Jhareppa Dalai, Construction of CC Road & RCC Drain from Water Tank to Uday House,	45.78	14.06	Shivkumar Sheelvant	Work Started	
·			Construction of CC Road & RCC Drain from Kasheppa Jamadar House to Hilalpur Main road .Construction of CC Road & RCC Drain at Ward No. 05. Construction of CC Road & RCC Drain at Ward No. 12	59.08	26.8	Shivkumar Sheelvant	Work Started	
			Construction of CC Road & RCC Drain from Margemma Temple to Sarvestiwar Temple Main road.	20	18,71	Shivkumar Sheetvant	Work Started	,
			Construction of CC Road & RCC Drain from Keshavrao Telghatkar House to Sarveshwar Temple. Construction of CC Road & RCC Drain from Subhash Meenkeri House to Ravindra Police Patil House.	50	30 82	Shivkumar Sheelvant	Work Started	,
			Construction of CC Road & RCC Drain from Hin Agsi Hanuman Templa to Gurubasappa chincholi House. Construction of CC Road & RCC Drain from Virupakshi Valdoddi House to Siddappa Nawle House.	50	31,02	Shivkumar Sheelvant	Work Started	
		j	Construction of CC Road & RCC Drain from Raju Mail Patil House to Astikar House.	25	0	Shivkumar Sheelvant	Work Started	
			ಪಟ್ಟಣ ಪಂಚಾಯತ ಔರಾದ(೨)	, <u> </u>		· - · · · · · · · · · · · · · · · · · ·		
1.	ನಗರೋತ್ಥಾನ ` (ಹಂತ–3)		Construction of road and drain at Lidker Colony in ward No 14	29.16	25.52	Sri Jagdish Khuba	Work Completed	
			Construction of CC Road from H/o Shamrao Duduknál to H/o Gnyanamma and from H/o Gnyanamma to H/o Ashok Metre in ward no 7.	11.81	0	Sri Jagdish Khuba	Work Started	
			Construction of road from Bus Depot to Govi Degree College	25	24.52	Sri Jagdish Khuba	Work Completed	· · · · · · · · · · · · · · · · · · ·
			Construction of road at Sy No 119/AK Layout	25	21.7	Sri Jagdish Khuba	Work Completed	
			Construction of road from Govt High School to Deshmukh lake	40.32	33.61	Sri Jegdish Khuba	Work Completed	
			Construction of Drain from Bidar road to Aurad stadium	12.91	11.12	Sri Jagdish Khuba	Work Completed	
			Construction of New Town Panchayat Office building, demolishing the Old TP Office	25.B	0	Amar P Yedve	Work Started	

್ನಿ) ಯೋಜನೆ ವಿರ್ದೇಶಕರು ಇಲ್ಲಾ ನಗರಾಭವೃದ್ಧಿಕೋಶ, ಚೀದರ

LCQ 1869

Details of Grants Releases and expenditure made by Bidar District ULBs during 2018-19, 2019-20 and 2020-21 under 14th FC and 15th FC Grants

Date: 09-03-2022						,	Rs. in La	khs	
		14th FC 2018-1		018-19	-19 14th FC 2019-20		15th FC 2020-21		
District	Name Of the Town	ULB Type	Grants Released	Expenditure	Grants Released	Expenditure	Grants Released	Expenditure	
· · · · · · · · · · · · · · · · · · ·	Basavakalyan	CMC	356.78	309.46	477.27	381.19	465.00	309.79	
	Bidar	СМС	933.08	747.71	1252.72	816.92	1265.00	684.36	
	Bhalki	ТМС	206.98	105.62	276.16	78.20	275.00	40.04	
Bidar	Chittaguppa	тмс	179.94	179.87	240.14	177.45	222.00	17.75	
	Humnabad	TMC	223.64	159.16	301.17	153.92	293.00	20.00	
•	Aurad	TΡ	148.00	71.38	198.11	80.38	190.00	31.65	
	Hallikhed	тмс	170.58	64.99	228.13	103.32	213.00	81.15	
=		Total	2219.00	1638.21	2973.70	1791.38	2923.00	1184.75	

Joint Director (Developme Directors to of Municipal Administration

Bengaluni

LCQ	1869

Workwise Progress of BIDAR CMC under 14th Finance Commission and 15th Finance Commission Grants (2018-19, 2019-20 and 2020-21) Date=10-03-2022 Rs. in Lakhs Contractor .Town Estimate Expenditu S.No Sector Name Work Name /Entrusted **Work Status** Name re Cost Cost **Agency Name** 14th FC Grants 2018-19 Basic Grants Bidar Buildings Improvements to Community Toilet at various places in Bidar City K.S Saleem 21.65 Work Completed 21.88 Shivanand K 2 Bidar Buildings Improvements to Municipal Garden at Dargah Pura 20.00 17.19 Work Completed Patil Budha prakash 3 Bidar Buildings Improvements to Garden at Shiv Nagar north & south Work Completed 20.00 9.61 Bhavikatti Buildings 4 Bidar Improvements to Revapayya Garden in ward No. 29 Ravi P Chitta 6.65 6.57 Work Completed Shivanand K 5 **Burial Ground** Improvement to Grave yard at Guruduwara Bidar 6.00 4.99 Work Completed Patil 6 Bidar Other Works Contribution to SBM 25.00 25.00 Work Completed Improvement to Shivaji Circle opp. DC Office & Madiwal Circle near Medical College 7 Other Works Bidar 5.65 4.38 Work Completed in Bidar City Shivanand K 8 Bidar Other Works Improvement to CMC office Building 5.00 4.23 Work Completed Patil Providing Chain link Fencing & improvement to Garden (Kuthe ki Khabar) & behind Parks and New Town Police Station at Guru Nanak Colony & Improvement of Garden at KHB 9 Bidar Budha Prakash 20.00 20.45 Work Completed Gardens Colony in Ward No. 16 Parks and 10 Bidar Construction of Compound wall to New church at Chidri in Ward No. 23 H Sukumar 10.00 16.17 Work Completed Gardens Construction of CC Road from Chowbara Main Road to H/o Teli at Phulekar Galli. Construction of CC Road from Chowbara Main Road to Sangameshwar Dairy Farm Shivraj at Singar Bagh, Construction of CC Road & RCC Drain from Sangameshwar Dairy 11 Bidar Roads Work Completed Ramanna 31.00 26.50 Farm to h/o Govind Rao Maharaj at Singar Bagh, Construction of CC Road from H/o Phulekar Sana via Singar Bagh Circle to Shalimar Pan Shop in Ward No. 02 Md Construction of CC Road at Multani Colony in Ward No. 12 12 Bidar Roads Work Completed 10.00 8.67 faheemuddin Construction of CC Road from H/o Saleem Sab to H/o Patel Sab, from H/o Baba Ali Shivraj to H/o Munshi Sab, from H/o Afsar Bhai to H/o Ayub Sab, from Infron H/o Khan Sab 13 Bidar Roads Ramanna 24.43 22.35 Work Completed (Map Drawer), from H/o Mehboob Driver to H/o Majid at Shah Gunj, in Ward No. 13 Phulekar

i •					,	- -	
S.No	Town Name	Sector Name	Work Name	Contractor /Entrusted Agency Name	Estimate Cost	Expenditu re Cost	Work Status
14	Bidar	Roads	Construction of CC Road from H/o Bhosle to H/o D.K at KHB Colony in Ward no. 15	Md faheemuddin	12.88	11.54	Work Completed
15	Bidar	Roads	Construction of CC Road from H/o Salivan to H/o Maruthi Birge, from H/o Mallikarjun Kadade to S.C Patil House & from H/o Baswaraj Gutte to H/o Nagappa Partapure, from H/o Baswaraj KSRTC to H/o Rajskehkar Jirge, from H/o Shivaji to Bhalke Dr. House, from H/o Paramjeet Singh to H/o Harjit Singh, from H/o Ambadas Pasarge to h/o Jaganath Jamadar at Vaishnavi Colony in ward No. 16	H Sukumar	15.00	3.83	Work Completed
16	Bidar	Solid Waste Management	Purchase of Blue & Green Dust bins for door to door collection in Bidar City	Maruthi Sangameshwar Enterprises	12.00	10.47	Work Completed
17	Bidar	Solid Waste Management	Purchase of Hinging Dust for commercial Street in Bidar Clty	Shivani Electricals	15.00	11.59	Work Completed
18	Bidar	Solid Waste Management	Purchase of Mini Tipper 3 to 4 Cum Capacity for door to door collection	Sikha Goel	75.00	75.00	Work Completed
19	Bidar	Solid Waste Management	Transfer Station 4 (Decentralization Center) RDF Facility	SBM Contribution	78.36	0.00	Work Started
20	Bidar	Solid Waste Management	Toilet Block as per SWM DPR	SBM Contribution	5.00	0.00	Work Started
21	Bidar	Solid Waste Management	Old Compactor System Replacement	State Auto Mobiles	10.00	9.48	Work Completed
22	Bidar	Storm Water Drains	Construction of RCC Drain & RCC Deck at Industrial Estate at Gandhi Gunj & Construction of RCC Drain & RCC Deck near Laxmi Bai Kamthane School at Vidya Nagar, Construction of RCC Deck slabs near Dist. Court near H/o Kushal Patil & near H/o NV Reddy Guruji House in Bidar City	Meenkeri Sunil	11.00	9.58	Work Completed
23	Bidar	Storm Water Drains	Construction of Drain in Ward No. 04	Shivraj Rammanna Phulekar	9.00	7.73	Work Completed
24	Bidar	Storm Water Drains	Construction of CC Drain from Chowbara Road to H/o Md Basheer at Arkat Galli in Ward No. 05	Mahesh chintamani	5.00	4.43	Work Completed
25	Bidar	Storm Water Drains	Construction of RCC Drain from H/o Babu Bhai to H/o Saleem Bhai at Maniyar Taleem, Construction of RCC Drain & Deck slab near H/o Misbauddin at Barood Galli, near H/o Laiq at Michi Galli, Construction of Cover slab over open well & Road from H/o Akhter Khan to H/o Ilyas Moulsab at Maniyar Taleem iN ward No. 08	Mahesh chintamani	16.94	. 12.45	Work Completed
26	Bidar	Storm Water Drains	Construction of RCC Drain from H/o Faheem Patel to H/o Muneer CTO at Noor Khan Taleem in Ward No. 06 & Construction of CC Drain from H/o Mallappa to H/o Ambrish at Public Garden & from H/o Jahangir Khatib to H/o Ramesh opp. Public Garden in Ward No. 10	Mahesh chintamani	4.50	1.81	Work Completed

S.Nc	Name	Sector Name	Work Name	Contractor /Entrusted Agency Name	Estimate Cost	Expenditu re Cost	Work Status
27	Bidar	Storm Water Drains	Construction of CC Drain from H/o Mallappa to H/o Ambrish at Public Garden & from H/o Jahangir Khatib to H/o Ramesh opp. Public Garden in Ward No. 10 & Raising of existing & Balance RCC Drain wall from Dargah Mubarak Shaheed to Jamuna Mori in Ward No. 11	Kushalkumar	7.50	2.39	Work Completed
28	Bidar	Storm Water Drains	Construction of RCC Drain at Multani Colony in Ward No. 12	Kushal Kumar	10.00	8.97	Work Completed
29	Bidar	Storm Water Drains	Construction of RCC Drain from H/o Shivraj Patil to Bhagamma Temple in Ward No. 16 & Construction of RCC Drain from Udgir Road to Nagamarpalli house at Shiv Nagar in Ward No. 17	Kushal Kumar	8.52	7.99	Work Completed
30	Bidar	Storm Water Drains	Construction of RCC Drain from H/o Sunil Kumar to H/o Santosh Madhav Rao Jamgiker at Venkateshwara Colony, H/o Suresh Mashetty to Prakash Pottar, H/o Gangappa Saule to H/o Shivraj to Kashappa Shakare in Ward No. 19	Ravi P Chitta	15.00	14.22	Work Completed
31	Bidar	Storm Water Drains	Construction of RCC Drain from h/o Apparao Patil to H/o Vishwanath Waddi, from H/o Govind Rao to H/o Hari, from Hanuman Temple to H/o Mallamma Waddi, from H/o Kulkarni to H/o Shamil at Vidya Nagar in Ward No. 22	rAVI p cHITTA	12.50	10.75	Work Completed
32	Bidar	Storm Water Drains	Construction of RCC Drain from Soleman Kirana Shop to H/o Dashrath, from Soleman Kirana Shop to H/o Dashrath at Chidri in Ward No. 23	Mohammed Anwar	6.00	4.38	Work Completed
33	Bidar	Storm Water Drains	Construction of RCC Drain at CB Nagar in Ward No. 30	Mohammed Anwar	10.00	9.42	Work Completed
34	Bidar	Storm Water Drains	Construction of RCC Drain from H/o Qayyum Plumber to H/o Khaja Bhai Pan Shop & from H/o Ayub Khan to H/o Taj Auto House in ward No. 33	Mohammed Anwar	4.00	4.25	Work Completed
35	Bidar	Storm Water Drains	Construction of RCC Drain from H/o Dhanraj Pastor to H/o Stanely Augustine, from H/o Ramesh Auto to H/o Shantkumar in Ward No. 34	Mohammed Anwar	5.00	4.88	Work Completed
36	Bidar	Storm Water Drains	Construction of RCC Drain from H/o Samuel Bombay to H/o Sampath, H/o Samuel Bombay to H/o Samuel Engineer, Poultry Form to H/o Tamanna Mache, & H/o Sanjay Jessi to H/o Manik Chimalpad at Mangalpeth in Ward No. 35	Meenkeri Sunil	10.00	8.77	Work Completed
37	Bidar	Storm Water Drains	Construction of RCC Slab over the Khandak near H/o Raghuvendra Auradker (DIG) DCC Bank Bidar	Kushal Kumar	5.00	4.62	Work Completed
38	Bidar	Street Lighting	Providing LED Light at various places in Ward No. 01, 02, 04, 05, 07, 11, 16, 17 & 18	Rajkumar Shivani Electrical	49.00	48.91	Work Completed
39	Bidar	Street Lighting	Providing LED Light at various places in Ward No. 20, 22, 24, 25, 27, 28, 29, 30	Rajkumar Shivani Electrical	44.31	44.27	Work Completed

S.No	Town Name	Sector Name	Work Name	Contractor /Entrusted Agency Name	Estimate Cost	Expenditu re Cost	Work Status
40	Bidar	Under Ground Drainage	Construction of RCC Drain from H/o Santosh to H/o Shiv kumar, from H/o Veershetty to H/o David, from H/o Basappa H/o Barode, from H/o Shiromani to H/o Sharnappa, from H/o Police to H/o Shankerayya Swamy & from H/o Chandrashekhar to H/o Sanju in Ward No. 17	Meenkeri Sunil	13.00	11.81	Work Completed
41	Bidar	Under Ground Drainage	Construction of RCC Drain (Both side) from H/o Mustafa to existing valley at Jabbar Colony in Ward No. 15, Construction of RCC Drain & Road from H/o Sher Ali to H/o Rauf Sab at Jabbar Colony in Ward No. 15	Mahesh chintamani	8.11	7.51	Work Completed
42	Bidar	Under Ground Drainage	Construction of RCC Drain (both side) from Joy Computers to Babu Wali"s House at Sai Colony, Construction of RCC Drain (both side) at Shah Gunj Yuva Kranti Ganesh to Chambar Galli, Construction of RCC Deck slab near H/o Chakote's & Construction of CC Road from Hanuman Mandir via H/o Jaganth Ex-Councilor to KEB Main Road, Construction of RCC Drain from H/o Channabasapa Halhalli""s to H/o Havappa Advocate via H/o Shantkumar Mudhale, & Construction of RCC Drain & Deck slab beside H/o Chandrakanth patil Councilor, and Construction of RCC Drain & Deck slab along approch road to Babu Wali House in Ward No. 20	Mahesh chintamani	24.00	23.19	Work Completed
43	Bidar	Under Ground Drainage	Construction of RCC Drain from H/o Abdul Bari to H/o Mehboob Sabm from H/o Halim to H/o Hamid, from Fatima Zohra via H/o Lalita Bai to H/o Alauddin, from H/o Noor Bhai to H/o Mehboob & from H/o Rafi to H/o Salim, from H/o Mehboob to H/o Jaffer & from H/o Shaik Mehboob to H/o Shiraz, from H/o Shaik Shukkur via H/o Anita to H/o Veerappa in Ward No. 24	Dilip S Dhone	18.00	15.42	Work Completed
44	Bidar	Under Ground Drainage	Construction of RCC Drain at Agriculture Colony, Sangameshwar Colony & KEB Colony in Ward No.27	Dilip S Dhone	10.00	8.73	Work Completed
45	Bidar	Under Ground Drainage	Construction of RCC Drain from h/o Mallikarjun Patil to Manhalli Main Road behind DCC Bank at Sidharudh Colony, H/o Suresh Dodde to H/o Veershetty Police at Allamprabhu Nagar, from H/o Baswaraj Ex-serviceman to H/o Somnath Kadude (Baswa Bhagyyaker) at Kailash Nagar in Ward No. 29	Shivraj Ramanna Phulekar	10.20	7.34	Work Completed
46	Bidar	Under Ground Drainage	Constructionof RCC Drain from Shajjanshetty to H/o Ashok & H/o Dhulappa to Pail Bore well, from H/o Muktar to H/o Raju Attikai & from Ramanna Koli to H/o Ghaleppa Metre in Ward No. 30	Shivraj Ramanna Phulekar	10.00	9.15	Work Completed

S.N.	ı own Name	Sector Name	Work Name	Contractor /Entrusted Agency Name	Estimate Cost	Expenditu re Cost	Work Status
47	Bidar	Water Supply	Drilling of bore well near H/o Fatima Begum Baghwan Galli, Rao Taleem, near Ashurkhana at Ali Bagh in Ward No. 01, Drilling of bore well near Al-Hameed School at Siddiq Shah Taleem, near Govt. MPS at Mustaid Pura, near Dargah Jamale Bahar, near Slaughter House, and providing pipe line and cistern in Ward No. 03, Drilling of bore well near H/o Hara Taziya, at Komti Galli, & near H/o Husamuddin at Kulsoom Galli in Ward No. 04, Laying of pipe line from Tamshikari Dargah to H/o Md Fasiuddin at Pansal Taleem in Ward No. 05, Drilling of bore well near H/o Mohsin Khan & H/o Shaik Sayeed in ward No. 06, and Drilling of bore well at 2 locations in ward No. 07	Shakil Patel	25.00	21.46	Work Completed
.48	Bidar	Water Supply	Drilling of bore well, providing pipe line & cistern near Dulhan Darwaza, near H/o Shafi Bhai, near H/o Khursheed, near H/o Hakeem Sab & near Chunna Bhatti, & near H/o Shareef in Ward No. 08 & Drilling of bore well and laying of pipe line and cistern at Feroze Talkies Road, near Ram mandir & Bheem Nagar in Ward No. 10	18.73	15.90	Work Completed	
49	Bidar	Water Supply	Drilling of bore well providing pipe line & cistern behind H/o K.S Saleem, near Rahmath Masjid, near H/o Zaheer hafiz sab at Multani Colony, & Providing pipe line cistern opp. Side of Multani Pasha & behind Multani Pasha Dargah, Arch on Tasker Road, near Chanda Shah Kaman at Sofiya Pura, near Sadi Bowli, H/o Akmal Ex Councilor at Rohelle Galli, beside Gulshan Function hall at Rohelle Galli, near H/o Dawood Councilor to H/o md Faheem & Md Fayaz KEB, in Ward No. 11, Drilling of bore well near H/o Shakti at Labour Colony in Ward No. 13	Budha Prakash	18.00	17.84	Work Completed
50	Bidar	Water Supply	Drilling bore well at Khusi Nagar, Old Navadgeri, SC Galli, ST Galli and providing pipe line cistern in Ward No. 15	Ravi P chitta	10.00	7.67	Work Completed
51	Bidar	Water Supply	Drilling of bore well (03 Nos), & Providing RO Plant at KHB Colony in Ward No. 16	Prithviraj	15.00	13.71	Work Completed
52	`Bidar	Providing Cistern and laying of pipe line from existing bore at Humnabad Road to Mallikarjun Temple & opp. Dental College in Ward No. 18 Drilling of bore well & providing MWS & laying of pipe line near H/o Ashok Hosamani at Baswa Nagar, Laying of pipe line from existing bore well to Hanuman Mandir at Kalidas Nagar in Ward No. 21		rAVI p cHITTA	8.00	3.83	Work Completed

S.No	Town Name	Sector Name	Work Name	Contractor /Entrusted Agency Name	Estimate Cost	Expenditu re Cost	Work Status
53	Bidar	Water Supply	Drilling of bore well (2 Nos) providing MWS & laying of pipe line infront of Fatima Maqbara & near & H/o Vijay Kumar Sagar in Ward No. 24 Drilling of bore well near Grave Yard at Bidri & Haq Colony in Ward No. 25 Drilling of bore well providing MWS at Old Mailoor & CMC Colony in Ward No. 27 Providing Cistern (02 Nos) from existing bore well at Gandhi Nagar in Ward No. 28 Drilling of bore well (02 Nos) including cistern and pipe line in Ward No. 31, Drilling of bore well (02 Nos) locations in Ward No. 35	Ravi P Chitta	22.50	22.35	Work Completed
54	Bidar	Water Supply	Drilling of bore well pipe line & cistern at KEB Colony, near H/o Mahadev Swamy at Sangameshwar Colony at Mahesh Nagar in Ward No. 27 Drilling of bore well providing pipe line & cistern near H/o Dattappa Jetla at Old Village Kumbarwada, near H/o Kashinath Master at Rampure Colony, and near Garden at CB Nagar in Ward No. 30	rAVI p cHITTA	19.00	16.40	Work Completed
55	Bidar	Water Supply	Restoration of Manjira Bulk Water Supply Scheme		0.00	0.00	Work Completed
56	Bidar	Water Supply	Purchase of Chemicals Alum / Chlorine gas / Bleaching powder		17.00	5.94	Work Completed
57	Bidar	Water Supply	Purchase of 5.0 Hp, 3.0 Hp and 1.50 Hp submersible pumps	oumps Shivanand K 2.66			Work Completed
58	Bidar	Water Supply	Painting to WTP Plant at Nailamnahalli Thanda	Shivanand K Patil	5.00	. 3.42	Work Completed
59	Bidar	Water Supply	Drilling of bore wells and providing with providing of pumping machinery cistern and piping infront H/o Abdul Basheer at Ahmed Bagh	Mohammed Faheemuddin	2.50	1.58	Work Completed
60	Bidar	Water Supply	Drilling of bore wells and providing with providing of pumping machinery cistern and piping at Gareeb Colony near TC	Mohammed Faheemuddin	2.50	2.06	Work Completed
61	Bidar	Water Supply	Drilling of bore well with providing pumping machinery and piping at Ambedkar Bhavan on Janwada Road	Mohammed Faheemuddin	2.00	2,11	Work Completed
62	Bidar	Water Supply	Drilling of bore wells and providing with providing of pumping machinery cistern and piping at Haq Colony bejind KEB near ice cream factory	Mohammed Faheemuddin	2.50	2.10	Work Completed
63	Bidar	Water Supply	orilling of bore wells and providing with providing of pumping machinery cistern and iping at Bilal colony near H/o Anwar Mohammed Faheemuddin		2.14	Work Completed	
64	Bidar	Water Supply	Drilling of bore wells and providing with providing of pumping machinery cistern and piping at Shiv nagar south behind Reliance digital shop			2.17	Work Completed
65	Bidar	Water Supply	Drilling of bore wells with providing of pumping machinery cistern and piping at Anand Nagar near H/o Shri Shanker Rao Shinde.	Mohammed Faheemuddin	2.50	1.89	Work Completed
			Subtotal		933.09	747.71	·

Page 6

S.N.	rown Name	Sector Name	Work Name	Contractor /Entrusted Agency Name	Estimate Cost	Expenditu re Cost	Work Status
			14th FC Grants 2019-20 Basic Grants				
1	Bidar	Buildings	Contribution ULB share for IHHL under SBM		14.60	14.60	Work Completed
2	Bidar	Buildings	Procurement of Steel Nest-In Ezy-Nest Modular Toilet at Osman Gunj (8 Seat)	Shivanand K -	10.00	9.94	Work Completed
3	Bidar	Buildings	Procurement of Steel Nest-In Ezy-Nest Modular Toilet at Ganesh Maidan (8 Seat)	Shivanand K Patil	10.00	9.94	Work Completed
4	Bidar	Buildings	Procurement of Steel Nest-In Ezy-Nest Modular Toilet on Chidri Road (4 Seat)	shivanand k patil	5.00	4.97	Work Completed
5	Bidar	Buildings	curement of Steel Nest-In Ezy-Nest Modular Toilet on Manhalli Road (4 shiyanand k		4.97	Work Completed	
6	Bidar	Buildings	Procurement of Steel Nest-In Ezy-Nest Modular Toilet on Udgir Road (4 Seat)	shivanand k patil	5.00	4.97	Work Completed
7	Bidar	Buildings	Procurement of Steel Nest-In Ezy-Nest Modular Toilet on Udgir Road (2 Seat)	shivanand k patil	3.00	2.48	Work Completed
8	Bidar	Buildings	Procurement of Steel Nest-In Ezy-Nest Modular Toilet at Teli Galli (8 Seat)	Shivanand K Patil	10.00	9.94	Work Completed
9	Bidar	Buildings	Construction of Compound wall for Municipal Land opp. Noor College	Ravi P Chitta	50.00	9.00	Work Started
10	Bidar	Burial Ground	Re-wiring work for CMC Office Building	K.S Saleem	6.00	6.00	Work Completed
11	Bidar	Burial Ground	Construction of Compound wall to Grave yard from Mubarak Shaheed dargah to Jamuna Mori	K.S Saleem	6.60	6.45	Work Completed
12	Bidar	Parks and Gardens	Development of park at Shiv Nagar South	Md Fahimuddin	15.00	0.00	Work Started
13	Bidar	Parks and Gardens	Development of park at Agriculture Colony	Md Fahimuddin	12.60	12.36	Work Completed
14	Parks and Gardens Development of park at LIC Colony		Development of park at LIC Colony	Md Fahimuddin	10.00	7.92	Work Completed

S.No	Town Name	Sector Name	Work Name	Contractor /Entrusted Agency Name	Estimate Cost	Expenditu re Cost	Work Status
15	Bidar	Parks and Gardens	Construction of Compound wall to Amrut Garden at Talwadi	Shivanand k	15.00	14.32	Work Completed
16	Bidar	Parks and Gardens	Development of Police Circle at near Fathe Darwaza	Shivanand k patil	10.00	9.90	Work Completed
17	Bidar	Roads	Construction of Road from Saw Mill to Vegetable market with foothpath	Shivanand K patil	50.00	48.85	Work Completed
18	Bidar	Roads	Construction of CC road on the northern side of Amrut Garden at Nandi Colony	Md Fahimuddin	15.00	12.41	Work Completed
19	Bidar	Roads	Construction of CC Road at Badruddin Colony from H/o Mallamma to H/o Ramchander Punnur	Md Fahimuddin	11.00	10.59	Work Completed
20	Bidar	Roads	Construction of CC Road from Municipal School to Mangalpeth Cross circle at Mangalpeth and balance work at Fathe Darwaza	Md Fahimuddin	7.00	: 6.74	Work Completed
21	Bidar	Roads	Construction of CC Road from Railway gate to Hyderabad Road at Idgeri	Shivanand K Patil	20.00	19.87	Work Completed
22	Bidar	Roads	Construction of CC Road at Faiz Pura	Shivanand K patil	22.20	22.17	Work Completed
23	Bidar	Solid Waste Management	Amount Reserved for SWM		200.40	130.31	Work Completed
24	Bidar	Solid Waste Management	Supply and installation of waste water treatment plant near Papnash temple	Shivanand K Patil	50.00	49.90	Work Completed
25	Bidar	Storm Water Drains	Construction of RCC drain from Jyothi Colony to Adarsh Colony	Shivanand swamy	30.00	23.30	Work Completed
26	Bidar	Storm Water Drains	Construction of RCC drain from City Palace Function hall to Kanthane School	Ravi P Chitta	50.00	49.93	Work Completed
27	Bidar	Storm Water Drains	Cover slabs to drain at Guru Nanak Colony near New Town police station	Ishwar Kaneri	10.00	10.00	Work Completed
28	Bidar	Storm Water Drains	Construction of Retaining wall at Navadgeri	ishwar kaneri	15.00	5.67	Work Completed
29	Bidar	Storm Water Drains	Construction of RCC Drain at Mailoor	ishwar kaneri	10.00	9.92	Work Completed
30	Bidar	Storm Water Drains	Construction of RCC drain from Adarsh Colony to Maqdoomji Colony	budha prakash	25.00	24.88	Work Completed

S.N.	ı own Name	Sector Name	Work Name	Contractor /Entrusted Agency Name	Estimate Cost	Expenditu re Cost	Work Status
31	Bidar	Storm Water Drains	Construction of CC Drain at Badruddin Colony from H/o Mallamma to H/o Ramchander Punnur	Ishwar kaneri	8.00	7.92	Work Completed
32	Bidar	Storm Water Drains	Construction of cross drain & deck slab at Kariyappa Circle	budha prakash	10.00	9.88	Work Completed
33	Bidar	Storm Water Drains	Construction of RCC Drain from Kariyappa circle to Ambedkar circle budha prakash 9.80 9.76		ISHUCHUH DI KUJU DIAIN HOM KANYANDA CIFCIE IO AMNEOKAT CIFCIE 🕟 🔠 📉 👢 👢 U XII 🔘 U 76 - UAA	Work Completed	
34	Bidar	Storm Water Drains	Construction of RCC drain from Amantharan Hotel via Rotary Circle upto Canara Bank	budha prakash	20.00	19.97	Work Completed
35	Bidar	Street Lighting	Street light maintenance for one year	Rajkumar Shivani Electricals & Hemanth Kumar	100.00	73.37	Work Completed
36	Bidar	Street Lighting	Replacement of median cable and providing and energy efficient devices	Rajkumar	25.20	22.78	Work Completed
37	Bidar	Under Ground Drainage	Procurement of suction cum jetting machine	M/s. Bhavin Pankaj Somaiya	20.00	19.99	Work Completed
38	Bidar	Under Ground Drainage	Improvements to the mian storm water drain from Labour Colony to Bidar Ki Awaz including desilting providing & erection of NP3 pipes and inspection chambers	Nasir Khan Ravi P Chitta Shivanad swamy Ravi P Chitta	100.00	95.77	Work Completed
39	Bidar	Under Ground Drainage	Construction of RCC Drain at Jyoti Colony	Budha prakash	5.20	5.18	Work Completed
40	Bidar	Water Supply	Amount Reserved for water supply		250.40	0.00	Work Started
			subtotal		1252.00	816.92	

S.No	Town Name	Sector Name	Work Name	Contractor /Entrusted Agency Name	Estimate Cost	Expenditu re Cost	Work Status
			15th FC Basic Grants 2020-21				,
1	Bidar	Buildings	Constrruction of Community Toilet at Ganesh Maidan in Bidar City	Budha Prakash Bhavikatti	14.99	0.00	Work Started
2	Bidar	Buildings	Construction of Toilet Block near 100 beded Hospital at Maniyar Taleem	Ishwar Kaneri	8.00	0.00	Work Completed
3	Bidar	Buildings	Construction of Community Toilet at Ambedkar Bhavan at Navadgeri	Ravi P Chitta	8.64	0.00	Work Started
4	Bidar	Burial Ground	Providing electrical crematorium in Grave yard opp. BVB College in Bidar City	02/11/2020	50.00	0.00	Work Started
5	Bidar	Burial Ground	Providing electrical crematorium near Narsimha Jharna in Bidar City	Bhavin Pankaj Somaiya (BRK Traders)	50.00	48.53	Work Completed
6	Bidar	Burial Ground	Providing necessary arrangements for electrical creamtorium at BVB College & Narshimha Jharna Grave Yard	SHAMSHODD IN	16.50	16.31	Work Completed
7	Bidar	Burial Ground	Construction of Compound wall to Grave yard at Nandi Colony	Shivanand K Patil	10.00	9.38	Work Completed
8	Bidar	Parks and Gardens	Development of park with walking track and other basic amenties in Sy.No. 26/A at vivekanand Colony	Ravi P Chitta	15.00	14.84	Work Completed
9	Bidar	Parks and Gardens	Development of Ganesh Maidan including Tree Guard and Footpath	Ravi P Chitta	20.00	19.94	Work Completed
10	Bidar	Parks and Gardens	Development of Garden near H/o Jeetender at Vaidhik Layout New Adarsh Colony	Ravi P Chitta	8.00	7.90	Work Completed
11	Bidar	Parks and Gardens	Development of Park at Mahadev Nagar	Ravi P Chitta	10.00	0.00	Work Completed
12	Bidar	Parks and Gardens	Development of Agriculture Colony Park	Mohan Sharnappa Kalekar	30.00	0.00	Work Started
13	Bidar	Parks and Gardens	Development of Park near Hadpadappa Chowk at Gumpa	Ravi P Chitta	6.50	0.00	Work Completed
14	Bidar	Parks and Gardens	Development of Ganesh Udyan opp. H/o B.G Shetkar at RV Bidappa Colony	Ravi P Chitta	10.00	0.00	Work Completed
15	Bidar	Parks and Gardens	Development of Park near H/o Dr. Shivshankar at Mailoor	Shivanand K Patil	12.00	0.00	Work Started

S.N.	own Name	Sector Name	Work Name	Contractor /Entrusted Agency Name	Estimate Cost	Expenditu re Cost	Work Status	
16	Bidar	Parks and Gardens	Development of park at behind Dr. Bhalke Hospital at Devi Colony	Shivanand K Patil	15.00	0.00	Work Started	
17	Bidar	Roads	Construction of CC Road from Lidker Colony to Haq Colony via H/o Sayed at Wadder Colony	Shivanand K Patil	15.00	14.92	Work Completed	
18	Bidar	Roads	Construction of CC Road from Seventh Day School to Kollur Dall Mill via KP School at Hugeri	Budha Prakash Bhavikatti	9.00	8.98	Work Completed	
19	Bidar	Roads	Construction of CC Road from H/o Dildar Khan to Aqsa Masjid at Badruddin Colony	truction of CC Road from H/o Dildar Khan to Aqsa Masjid at Badruddin				
20	Bidar	Roads	Construction of CC Road from in New Adarsh Colony Vaidhik Layout from Plot No. 1 to Plot No. 140 at New Adarsh Colony	Ravi P Chitta	7.50	7.33	Work Completed	
21	Bidar	Roads	Construction of CC Road from Main Road to H/o Ramesh to H/o Devmitra at Shahpur Gate	Ravi P Chitta	5.00	4.94	Work Completed	
22	Bidar	Roads	Construction of CC Road from H/o Kalappa to H/o Emanuel at Kumbarwada	Ravi P Chitta	5.00	4.93	Work Completed	
23	Bidar	Roads	Construction of CC Road from H/o Ambanna Shanker to Sai Mandir at Devi Colony	Ravi P Chitta	5.00	4.95	Work Completed	
24	Bidar	Roads	Construction of CC Road from H/o Vidya Sagar to H/o Farooq at Talwodi	Ravi P Chitta	5.00	4.91	Work Completed	
25	Bidar	Roads	Construction of CC Road from H/o Rajkumar to Umakanth Patil at Bhavani Colony at Shiv nagar south	Shivanand K Patil	5.00	4.90	Work Completed	
26	Bidar	Roads	Construction of CC Road from H/o Eknath to H/o KGB Manager at Ramchander Nagar Naubad	Shivanand K Patil	5.00	5.00	Work Completed	
27	Bidar	Roads	Construction of CC Road from H/o Bakappa Bhavikatti to Sangameshwar Temple at Lalwadi	Shivanand K Patil	5.00	4.92	Work Completed	
28	Bidar	Roads	Construction of CC Road from H/o News Reporter to Main Road (near Durga Dhaban) on Gunalli Road	Naser Khan	5.00	4.97	Work Completed	
29	Bidar	Roads	Construction of CC Road from H/o Shantkumar Dage to H/o Sumanth at Christian Galli at Chidri	Naser Khan	5.00	4.98	Work Completed	
30	Bidar	Roads	Construction of CC Road from Jyoti Tent house to H/o Shiv Kumar at Sai Nagar	Naser Khan	5.00	4.86	Work Completed	
31	Bidar	Roads	Construction of CC Road from H/o Nisar to H/o Ateeq Ansari at Bilal Colony	Mohan Sharnappa Kalekar	5.00	4.96	Work Completed	

S.No	Town Name	Sector Name	Work Name	Contractor /Entrusted Agency Name	Estimate Cost	Expenditu re Cost	Work Status
32	Bidar	Roads	Construction of CC Road from H/o Sawmy Ghudampalli (50 Feet Road) to H/o Mallu Almaje at Allamprabhu nagar	Mohan Sharnappa Kalekar	10.00	9.88	Work Completed
33	Bidar	Roads	Construction of CC Road from Bakappa Prabhu Nilaya to Mailoor Ring Road at Mahesh Nagar	Ravi P Chitta	5.00	0.00	Work Started
34	Bidar	Roads	Construction of CC Road from Community hall to Azad Chowk Chowk at Multani Colony	Ravi P Chitta	5.00	4.94	Work Completed
35	Bidar	Roads	Construction of CC Road near H/o Raju Kulkarni house to Talati house at Old Adarsh Colony	Ravi P Chitta	5.00	4.95	Work Completed
36	Bidar	Roads	Construction of Road Humps near Kariyappa Circle in Bidar City	Shivanand K Patil	2.00	1.99	Work Completed
37	Bidar	Roads	Construction of CC Road from Hanuman Mandir to Veershetty Wadde house at Vidya Nagar	Shivanand K Patil	3.00	0.00	Work Started
38	Bidar	Roads	Construction of CC Road from Megure Hospital to Walmiki Hospital at Akkamahadevi Colony	Shivanand K Patil	5.00	4.99	Work Completed
39	Bidar	Solid Waste Management	Providing and conering of SWM waste with HDPE liner at Landfill site sultanpur	Venkatesh Sheshappana var (Jalvahini Management services Pvt. Ltd)	50.00	.43.10	Work Completed
40	Bidar	Solid Waste Management	Pruchase of land for SWM site at Sultanpur		50.00	0.00	Tender to be Invited
41	Bidar	Solid Waste Management	Purchase of land 3 acres for C & D waste management		78.25	0.00	Tender to be Invited
42	Bidar	Solid Waste Management	Construction of sump, bore well and pipe line at Sultanpur land fill site	Mohammed Anwar	10.00	9.48	Work Completed
43	Solid W Manage		Supply and installation of C&D watse machine 50 TDP	M/s Sandeep Jalota Jalota Business Support Service LLP	125.00	. 111.11	Work Completed

S.N.	√wn Name	Sector Name	Work Name	Contractor /Entrusted Agency Name	Estimate Cost	Expenditu re Cost	Work Status
44	Bidar	Solid Waste Management	Construction of Ramp of secondray collection site opp. Kanrataka College on Hyderabad Road	Mohammed Anwar	3.00	2.87	Work Completed
45	Bidar	Storm Water Drains	Construction of RCC Drain from H/o Shamsunder to h/o Sudhakar at Akkamahadevi Colony near Rang Mandir	MOhan sharnappa Kalekar	5.00	4.82	Work Completed
46	Bidar	Storm Water Drains	Construction of RCC Drain surrounding of Park at Mhtre Layout new Adarsh Colony	Mohan	5.00	4.94	Work Completed
47	Bidar	Storm Water Drains	Construction of RCC Drain from H/o Sunil PA to H/o Hanumanth patil at Kailash Nagar	Mohan Sharnappa Kalekar	5.00	0.00	Work Started
48	Bidar	Storm Water Drains	Construction of RCC Drain from H/o Riyaz Sab to Govt. School near Chintamani Gada at Maniyar Taleem	Shivanand K Patil	2.00	1.96	Work Completed
49	Bidar	Storm Water Drains	Construction of RCC Drain from existing Govt. Tap via Municipal School to Mangalpeth Arch at Noor Khan Taleem	Shivanand K Patil	2.50	2.34	Work Completed
50	Bidar	Storm Water Drains	Construction of RCC Drain near Beti Circle in Bidar City	Budha Prakash Bhavikatti	5.00	4.09	Work Completed
51	Bidar	Storm Water Drains	Construction of RCC Drain from H/o Babu rao Biradar to H/o Subhas bhosle at old Adarsh Colony	Ravi P Chitta	5.00	4.97	Work Completed
52	Bidar	Storm Water Drains	Construction of RCC Drain from H/o A.K Jantikar to H/o Math at Jyoti Colony	Ravi P Chitta	5.00	4.97	Work Completed
53	Bidar	Storm Water Drains	Construction of RCC Drain from Flower Shop to Gawan Chowk on Fort Road	Ravi P Chitta	9.00	8.83	Work Completed
54	Bidar	Storm Water Drains	Construction of RCC Drain from H/o Rajender to H/o Bhagwanth Khoba (MP BIDAR) at Bankers Colony	Budha Prakash Bhavikatti	10.00	9.88	Work Completed
55	Bidar	Storm Water Drains	Constructin of RCC Drain & Deck slab near Kali Masjid at Maniyar Taleem	Shivanand K Patil	5.00	4.29	Work Completed
56	Bidar	Storm Water Drains	Construction of RCC Deck slab near Rahmanth Function Hall and near H/o Shareef at Maniyar Taleem	Shivanand K Patil	5.00	4,91	Work Completed
57	Bidar	Storm Water Drains	Construction of RCC Drain at CB Nagar Ring Road towards Hyderabad Road in Bidar City	Ravi P Chitta	10.00	9.83	Work Completed
58	Bidar	Storm Water Drains	Construction of RCC Drain from H/o Malappa Giri to Mandir at Lalwadi	Ravi P Chitta	5.00	5.00	Work Completed
59	Bidar Storm Water Construction of RCC Drain at Mahadev Colony Shiv Nagar South		Shivanand K Patil	14.00	13.87	Work Completed	

S.No	Town Name	Sector Name	Work Name	Contractor /Entrusted Agency Name	Estimate Cost	Expenditu re Cost	Work Status
. 60	Bidar	Storm Water Drains	Construction of RCC Deck slab opp. Hanuman Temple at Mailoor	Ravi P Chitta	10.00	4.53	Work Completed
61	Bidar	Storm Water Drains	Construction of RCC Drain with 4 Deck slabs from Hanuman temple to H/o Rachayya via Masjid at old Mailoor	Gangadhar	6.00	5.52	Work Completed
62	Bidar	Storm Water Drains	Construction of RCC Drain from Vishweshwarayya Garden to Agriculture Colony	Gangadhar	8.00	7.21	Work Completed
63	Bidar	Storm Water Drains	Construction of RCC Drain surrounding of Park at Haq Colony	Naser Khan	8.00	7.45	Work Completed
64	Bidar	Storm Water Drains	Construction of RCC Drain from H/o Chature to H/o Mallikarjun at Shahpur Gate	Naser Khan	2.00	1.95	Work Completed
65	Bidar	Street Lighting	Purchase of electrical materials for street light from Ward No. 01 to 17	K.S Saleem	15.00	14.17	Work Completed
66	Bidar	Street Lighting	Purchase of electrical materials for street light from Ward No. 18 to 35	K.S SAleem	15.00	14.30	Work Completed
67	Bidar	Street Lighting	Providing Mini mast near Sunni Mubarak at Badruddin Colony	Rajkumar Shivani Electrical	2.80	2.63	Work Completed
68	Bidar	Street Lighting	Providing Mini mast at Rotary Circle	Rajkumar Shivani Electrical	2.80	2.62	Work Completed
69	Bidar	Street Lighting	Providing Mini mast poles (05 Nos) in Bidar City	Rajkumar Shivani Electrical	5.65	5.30	Work Completed
70	Bidar	Street Lighting	Providing Mini mast near Old RTO office	Rajkumar Shivani Electrical	2.00 .	1.86	Work Completed
71	Bidar	Street Lighting	Providing Mini Mast in Park at Haq Colony, Shiv Nagar, Park at opp. Lic office, Park at Mhetre Layout, Park at Sai Nagar Naubad in Bidar City	Rajkumar Shivani Electricals	20.00	19.96	Work Completed
72	Bìdar	Under Ground Drainage	Construction of RCC CD with approch road at STP Gornalli	Budha Prakash Bhavikatti	31.63	5.27	Work Started
73	Bidar	Water Supply	Providing Rain water harvesting to Old Municipal office, New Municipal office Building & Deputy Commissioner officer Building including recharge pit.	Budha Prakash Bhavikatti	16.00	0.00	. Work Started
74	Bidar	Water Supply	Purchase of Transformer for Bulk water supply at SR on Janwada Road	Rajkumar	10.00	9.89	Work Completed

S.No	iown Name	Sector Name	Work Name	Contractor /Entrusted Agency Name	Estimate Cost	Expenditu re Cost	Work Status
75	Bidar	Water Supply	Drilling of bore well providing pipe line at Labour Colony opp. BSNL office on Janwada Road, at Hudco Colony KHB, near H/o Mashood Ahmed Naaz at Gole Khana, near Plot No. L-91 water tank near H/o Shaik Haji Residence at Gowli Wada in Ward No. 32, at Shahpur Gate, near H/o Mehraj at Dhobi Galli Maniyar Taleem, near H/o Salim at Nana Chowk at Maniyar Taleem & near Hanuman Mandir in Ward No. 27, at Lingayat Galli Chidri & Malgounda Colony Chidri, near H/o Bheemanna house at Shahpur Gate in Bidar City	Ravi P Chitta	30.00	21.44	Work Completed
76	Bidar	Water Supply	Providing Grey water treatment at Bidar City		0.00	Tender to be Invited	
77	Bidar	Water Supply	Construction of Compound wall to Service Reservior (SR) on Janwada Road	Shivanand K Patil	14.00	13.76	Work Completed
78	Bidar	Water Supply	Augumentation of Water supply works Railway crossing for distribution network at Anand Nagar		70.42	0.00	Under Tender Process
79	Bidar	Water Supply	Augumentation of Water supply works including Railway crossing for distribution network at Pakhalwada & Abdul Faiz Dargah area		60.00	0.00	Under Tender Process
80	Bidar	Water Supply	Augumentation of Water supply works at Gareeb Colony	Ravi P Chitta	25.00	0.00	Work Started
81	Bidar	Water Supply	Augumentation of Water supply works at Bilal Colony	Ravi P Chitta	25.00	18.88	Work Completed
82	Bidar	Water Supply	Augumentation of Water supply works at Haq Colony	Ishwar Kaneri	25.00	18.26	Work Completed
83	Bidar Water Supply Augumentation of Water supply works at Sangameshwar Colony		Naser Khan	25.00	24.21	Work Completed	
			Subtotal		1265.00	684.36	
			TOTAL		3450.09	2248.99	

Joint Director (Development)
Directorate of Municipal
Administration
Bengaluru

Page 15

1 × 1		8,7 - 1		Bidar AN	1RUT Wor	ks	* 6 *	**	,	1 1 1 1 1 1 1 1 1 1
Z			* * * * * * * * * * * * * * * * * * * *		. :			*		Amount in crore
SI.No	Sector	Project Name	No.of projects	SHPSC approved	Tender Awarded	Go! Approved	Physical progress	Financial progress in	Grants	eases ULB Share
			projects	cost in cr	cost	cost	in %	cr .	released GoI+GoK	released
1	Sewerage	Providing UGD Scheme to Bidar City under AMRUT	1	98.29	108.85	98.29	100	98.14		
2	Sewerage	Providing UGD Scheme to Bidar City in zone-3 under AMRUT	1	57.79	58.62	57.79	75	40.06	440.04	
3	Sewerage	Providing UGD works in Bidar Zone-3 & Zone-1 leftout areas in Bidar City under AMRUT Savings Amount	1	17.71	17.71	17.71	. 65	7.35	110.81	34.49
		Total of Sewerage =	3	173.79	185.18	173.79		145.55		
3	Parks .	Development of Childrens Park near Gulzar Theater and park in Nandi Colony	1	0.80	0.73	0.73	100	0.55		
4	Parks	Development of park @ haq colony Under AMRUT	. 1	0.50	0.4	0.4	100	0.27		
5	Parks	Development of Metre layout park Under AMRUT -	1	0.85	0.81	0.81	100	0.77	1.11	1.37
6	Parks	Development of Park at New aadharsh colony ' Under AMRUT	1	0.35	0.34	0.34	42	0.13		
7	Parks	Development of Vishveshwarai park, Under AMRUT	1	0.70	0.73	0.7	100	0.65		
· ·		Total of Parks=	5	3.2	3.01	2.98		2.47		
		Grand Total of Bidar=	8 -	176.99	188.19	176.77		148.02	111.92	35.86

ಹುತ್ತು ಅವರಿ ಕರೆಯ ಹಾರಾಡಳತ ನಿರ್ವೇಶನಾಲಯ ೧೬ ಬೆಂಗಳೂರು

ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ (02ಬಿಡಿಆರ್02) – ವಾರ್ಡವಾರು ಪೈಪಲೈನ ಮತ್ತು ಮ್ಯಾನಹೊಲ್ಗಳ ವರದಿ

ಕ್ರಸಂ	ವಾರ್ಡ ಹೆಸರು	ಅಳಪಡಿಕೆಯಾಗಿರುವ ಪೈಪಲೈನ (ಮಿ. ಗಳಲ್ಲಿ)	ಅಳವಡಿಕೆಯಾಗಿರುವ ಅಸ್ತಿತ್ವದಲ್ಲಿರುವ ಒಟ್ಟು ಮ್ಯಾನಹೋಲ ಸಂಖ್ಯೆ ಮನೆಗಳ ಸಂಖ್ಯೆ		ಅಳಪಡಿಕೆಯಾಗಿ ರುವ ಮನೆಗಳ ಸಂಪರ್ಕ	ಅಳವಡಿಕೆ ಆಗಬೇಕಾಗಿರುವ ಮನೆಗಳ ಸಂಖ್ಯೆ
1	ಅಸ್ತನಾ ರಸ್ತೆ. ಉಸ್ಥಾನಿಯಾ ಮಸೀದಿ ರಸ್ತೆ	1108	37	532	74.0	458
2	ದರ್ಜಿ ಗಲ್ಲಿ	2691	86	511	152.0	359
3	ಕಸಾಯಿ ಗಲ್ಲಿ	1529	51	465	94.0	371
4	ಕುಸುಮ ಗಲ್ಲಿ	2219	66 657		131.0	526
5	ಬ್ರಹ್ಮಸವಾಡಿ	1270	42 900		85.0	815
6	ಮುಸ್ಲಿಂ ಚೌಕ. ಗೋಲೆಖಾನಾ	1457	46	446	92.0	354
7	ಶಾಹೀನ ಕಾಲೇಜ ಮತ್ತು ಗೋಲೆಖಾನಾ	2113	. 64	546	128.0	418
8	ದುಲ್ಲನ ದರ್ವಾಜಾ	2097	70	478	139.8	338
9	ಪಠಾನ ಗಲ್ಲಿ	3758	125	723 ·	151.0	572
10	ಭೀಮ ನಗರ	1496	50	728	89.7	638
11	ರೋಹಲೆ ಗಲ್ಲಿ	1598	53	1172	81.5	1091
12	ಮುಲ್ತಾನಿ ಕಾಲೋನಿ	1435 .	48	416	96.0	320
13	ಲೇಬರ ಕಾಲೋನಿ ಮತ್ತು ಜನವಾದಾ ಹನುಮಾನ ದೇವಸ್ಥಾನ	1628	54	597 _	42.5	555
14	ಲೇಬರ್ ಕಾಲೋನಿ	2925	92	641	82.0	559
15	ಜೆ. ಪಿ. ನಗರ	2195	73	851	851 91.0	
16	ಮೋಹನ ಮಾರ್ಕೆಟ, ನಂದಿ ಕಾಲೋನಿ	1205	40	653	80.3	572
17	ಡಿ.ಸಿ.ಸಿ. ಬ್ಯಾಂಕ್ ಹಿಂದುಗಡೆ ಮತ್ತು ಜಿಲ್ಲಾಧಿಕಾರಿ ಕಛೇರಿ ಹಿಂದುಗಡೆ	3474	116	725	120.0	605
18	ನಂದಿ ಪೆಟ್ರೋಲ್ ಪಂಪ ಹಿಂದುಗಡೆ ಮತ್ತು ಹಾರೂರಗೇರಿ	2798	93	1016	99.0	917
19	ಬ್ಯಾಂಕ್ ಕಾಲೋನಿ	442;	. 147	1761-	100.0	1661

ಕ್ರಸಂ	ವಾರ್ಡ ಹೆಸರು	ಅಳಪಡಿಕೆಯಾಗಿರುವ ಪೈಪಲೈನ (ಮಿ. ಗಳಲ್ಲಿ)	ಅಳವಡಿಕೆಯಾಗಿರುವ ಮ್ಯಾನಹೋಲ ಸಂಖ್ಯೆ	ಅಸ್ತಿತ್ವದಲ್ಲಿರುವ ಒಟ್ಟು ಮನೆಗಳ ಸಂಖ್ಯೆ	ಅಳವಡಿಕೆಯಾಗಿ ರುವ ಮನೆಗಳ ಸಂಪರ್ಕ	ಅಳಪಡಿಕೆ ಆಗಬೇಕಾಗಿರುವ ಮನಗಳ ಸಂಖ್ಯೆ
20	ಬ್ಯಾಂಕ್ ಕಾಲೋನಿ	612	20	1902	41.0	1861 .
21	ಚನಬಸವ ನಗರ	320	11	1246	22,0	1224
	ವಾರ್ಡ ಸಂಖ್ಯೆ 14, 19. 20, 21, 26, 29, 30 ಮತ್ತು 32	7191	240	. 17463	. 120.0	.17343 '
	ಒಟ್ಟು .	49540	1626	34428	2112	32316

ಸ್ಟರಿಗ್ರಿ ಗ್ರಾಂಗ್ ಸ್ಟರ್ ಸ್ಟರ್ ಕ್ರಿಯೆಡಬ್ಲ್ಯೂಎಸ್ 26600 ಮನೆಗಳ ಸಂಪರ್ಕ ಅಮೃತ ಯೋಜನೆಯಲ್ಲಿ ಕೈಗೆತ್ತಿಕೊಂಡಿದ್ದಾರೆ.

ಕಾರ್ಯ ವ್ಯವಸ್ಥಾಪಕರು (ಎನ್.ಕೆ.ಯು.ಎಸ್.ಐ.ಪಿ)

C 47800 6-6.

ವಿಧಾನ ಪರಿಷತ್ತು ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ 1619 (1869) ಅನುಬಂಧ 💵

ಏಷ್ಯನ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ನೆರವಿನ "ಉತ್ತರ ಕರ್ನಾಟಕ ನಗರ ವಲಯ ಬಂಡವಾಳ ಹೂಡಿಕಾ ಕಾರ್ಯಕ್ರಮ" ದಡಿ ಯಾದಗಿರಿ ಮತ್ತು ಬೀದರ್ ಜಿಲ್ಲೆಯಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ.

<u> </u>	ස් <u>ජූ</u>	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆ	ಕಾಮಗಾರಿ ಹೆಸರು	ಪರಿಷ್ಟತ ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಖರ್ಚ ಮಾಡಿದ ಮೊತ್ತ (ರೂ.ಕೋಟಿ)			ಒಟ್ಟು ಖರ್ಚು	
ಸಂ.						2019-20	2020-21	2021-22	ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಪರ
l	ಬೀದರ್		24/7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು–04ಬಿಡಿಆರ್01).	1	ಮೆ//ವಿಶ್ವರಾಜ್ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಷರ್ಸ್ಗ್ನಲಿ.	2.41 (1.81 O&M)	2.67 O&M	3.35 O&M		ಕಾಮಗಾರಿ ಮಾರ್ಣಗೊಂಡಿದ್ದು, ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಹಂತದಲ್ಲಿದೆ.

ಕಾರ್ಯ ವ್ಯವಸ್ಥಾಪಕರು ∕_(ಎನ್.ಕೆ.ಯು.ಎಸ್.ಐ.ಪಿ)