




## ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಸಂಖ್ಯೆ : 280  
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ.ಶಶೀಲ್ ಜಿ.ನಮೋಶಿ (ಶಿಕ್ಷಕರ ಕ್ಷೇತ್ರ)  
 ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 17-02-2022.  
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ಮಾನ್ಯ ಮುಖ್ಯಮಂತ್ರಿಗಳು.

ಕ್ರ.ಸಂ.	ಪ್ರಶ್ನೆಗಳು	ಉತ್ತರಗಳು
ಅ.	ಕರ್ನಾಟಕ ರಾಜ್ಯದಲ್ಲಿ ಎಮ್.ಎಸ್.ಡಿ.ಪಿ ಯೋಜನೆ ರಡಿಯಲ್ಲಿ ಬರುವ ಅಲ್ಪಸಂಖ್ಯಾತರ ಕೇಂದ್ರೀಕೃತ ಬ್ಲಾಕ್‌ಗಳು ಎಷ್ಟು? ಅವುಗಳನ್ನು ಯಾವ ಆಧಾರದಲ್ಲ ಆಯ್ಕೆ ಮಾಡಲಾಗಿದೆ? (ವಿವರ ನೀಡುವುದು)	ಅಲ್ಪಸಂಖ್ಯಾತರ ಕೇಂದ್ರೀಕೃತ ಬ್ಲಾಕ್‌ಗಳ ವಿವರ "ಅನುಬಂಧ-1" ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ. <u>ಅಲ್ಪಸಂಖ್ಯಾತರ ಕೇಂದ್ರೀಕರಣ ಪ್ರದೇಶಗಳ ಗುರುತಿಸುವಿಕೆಗಾಗಿ ಇರುವ ಮಾನದಂಡಗಳು.</u> ಅ) ಜಿಲ್ಲೆ/ಬ್ಲಾಕ್/ಪಟ್ಟಣದಲ್ಲಿ ಅಲ್ಪಸಂಖ್ಯಾತರ ಸಮುದಾಯದ ಸಾಮಾಜಿಕ ಹಾಗೂ ಆರ್ಥಿಕ ಸೂಚಕಗಳು. 1) ಸಾಕ್ಷರತೆ ಪ್ರಮಾಣ 2) ಮಹಿಳಾ ಸಾಕ್ಷರತೆ ಪ್ರಮಾಣ 3) ಕೆಲಸ ಬಾಗವಹಿಸುವಿಕೆ ದರ. 4) ಮಹಿಳಾ ಕೆಲಸ ಬಾಗವಹಿಸುವಿಕೆ ದರ. ಆ) ಜಿಲ್ಲೆ/ಬ್ಲಾಕ್/ಪಟ್ಟಣದಲ್ಲಿ ಮೂಲಭೂತ ಸೌಕರ್ಯಗಳ ಸೂಚಕಗಳು. 1) ಮನೆಗಳಿಗೆ ಪಕ್ಕಾ ಗೋಡೆಗಳನ್ನು ಹೊಂದಿರುವ ಶೇ. ಪ್ರಮಾಣ. 2) ಮನೆಗಳಿಗೆ ಸುರಕ್ಷಿತ ಕುಡಿಯುವ ನೀರಿನ ಶೇ. ಪ್ರಮಾಣ. 3) ವಿದ್ಯುತ್ ಸಂಪರ್ಕವನ್ನು ಹೊಂದಿರುವ ಶೇಕಡಾವಾರು ಮನೆಗಳ ಪ್ರಮಾಣ. 4) ಶೌಚಾಲಯವನ್ನು ಹೊಂದಿರುವ ಶೇಕಡಾವಾರು ಮನೆಗಳ ಪ್ರಮಾಣ.
ಆ.	ಎಮ್.ಎಸ್.ಡಿ.ಪಿ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಇಲ್ಲಿಯವರೆಗೆ ಕೈಗೊಂಡ ಸಿವಿಲ್ ಕಾಮಗಾರಿಗಳು ಎಷ್ಟು? (ಅವುಗಳು ಮಂಜೂರಾದ ವರ್ಷ, ಕಾಮಗಾರಿ ಮುಗಿದಿರುವ ವರ್ಷ, ಸದರಿ ಕಟ್ಟಡಗಳನ್ನು ಬಳಕೆಮಾಡಲಾಗುತ್ತಿದೆಯೇ? ಎನ್ನುವ ಸ್ಥಿತಿಗತಿಗಳ ಕುರಿತು ವಿವರವನ್ನು ಅಲ್ಪಸಂಖ್ಯಾತರ ಕೇಂದ್ರಿತ ಬ್ಲಾಕ್‌ವಾರು ನೀಡುವುದು).	ಎಮ್.ಎಸ್.ಡಿ.ಪಿ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಇಲ್ಲಿಯವರೆಗೆ ಕೈಗೊಂಡ ಸಿವಿಲ್ ಕಾಮಗಾರಿಗಳ ವಿವರವನ್ನು "ಅನುಬಂಧ-2" ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.  ಈ ಯೋಜನೆಯಡಿ ಕೈಗೊಳ್ಳಲಾಗಿರುವ ಕಟ್ಟಡಗಳು ಪೂರ್ಣಗೊಂಡ ನಂತರ ಇಲಾಖೆಯ ವಶಕ್ಕೆ ಪಡೆದು ಶೈಕ್ಷಣಿಕ ಉದ್ದೇಶಕ್ಕಾಗಿ ಬಳಸಿಕೊಳ್ಳಲಾಗುತ್ತದೆ.

<p>ಇ.</p>	<p>ಎಮ್.ಎಸ್.ಡಿ.ಪಿ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ನಿರ್ಮಿಸಲಾದ ಕಟ್ಟಡಗಳನ್ನು ಯಾವ ಉದ್ದೇಶಕ್ಕೆ ಕಟ್ಟಿಸಲಾಗಿದೆಯೋ ಅದೇ ಉದ್ದೇಶಕ್ಕೆ ಬಳಕೆ ಮಾಡಲಾಗುತ್ತಿದೆಯೆ: (ಹಾಗಿದ್ದಲ್ಲಿ ಅಲ್ಪಸಂಖ್ಯಾತರ ಕೇಂದ್ರಿತ ಬ್ಲಾಕ್‌ವಾರು ಅವುಗಳ ಉದ್ದೇಶ ಮತ್ತು ಬಳಕೆಯ ಕುರಿತು ವಿವರ ನೀಡುವುದು)</p>	<p>- ಹೌದು -</p> <p>ಎಮ್.ಎಸ್.ಡಿ.ಪಿ ಯೋಜನೆಯಡಿ ವಿಶೇಷವಾಗಿ ವಸತಿ ಶಾಲೆಗಳು, ವಸತಿ ಕಾಲೇಜುಗಳು, ನವೋದಯ ಮಾದರಿ ವಸತಿ ಶಾಲೆಗಳು, ಹಾಸ್ಟೆಲ್‌ಗಳನ್ನು ವಿದ್ಯಾರ್ಥಿಗಳ ಶೈಕ್ಷಣಿಕ ಉದ್ದೇಶಕ್ಕಾಗಿ ನಿರ್ಮಿಸಲಾಗಿರುತ್ತದೆ. ಇವುಗಳನ್ನು ಶೈಕ್ಷಣಿಕ ಉದ್ದೇಶಕ್ಕಾಗಿಯೇ ಬಳಸಿಕೊಳ್ಳಲಾಗುತ್ತಿದೆ.</p> <p>ಎಮ್.ಎಸ್.ಡಿ.ಪಿ ಯೋಜನೆಯು ಕೇಂದ್ರ ಪುಸ್ತಕಾಲಯ ಯೋಜನೆಯಾಗಿದ್ದು, ಇದರಡಿ ನಿರ್ಮಾಣ ಮಾಡಲಾಗುವ ಕಟ್ಟಡಗಳನ್ನು ಶೈಕ್ಷಣಿಕ ಉದ್ದೇಶಕ್ಕಾಗಿ ಆರ್ಥಿಕ ಇಲಾಖೆಯವರು ಮಂಜೂರು ಮಾಡುವ ವಸತಿ ಶಾಲೆ/ಕಾಲೇಜು, ವಿದ್ಯಾರ್ಥಿ ನಿಲಯಗಳಿಗೆ ಕಟ್ಟಡಗಳನ್ನು ಬಳಕೆಮಾಡಿಕೊಳ್ಳಲಾಗುತ್ತದೆ.</p>
<p>ಈ.</p>	<p>ಇಲ್ಲದಿದ್ದಲ್ಲಿ ಯಾವ ಕಾರಣಕ್ಕೆ ಸದರಿ ಕಟ್ಟಡಗಳನ್ನು ಬಳಕೆ ಮಾಡಲಾಗುತ್ತಿಲ್ಲ: ಇದರಿಂದ ಸರ್ಕಾರದ ಮೂಲ ಉದ್ದೇಶ ಮತ್ತು ಅನುದಾನ ವ್ಯರ್ಥವಾಗುವುದಿಲ್ಲವೇ? (ಸದರಿ ಕಟ್ಟಡಗಳನ್ನು ಯಾವಾಗ ಬಳಕೆ ಮಾಡಲಾಗುವುದು ಎಂಬುದರ ಕುರಿತು ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು)</p>	<p>- ಅನ್ವಯಿಸುವುದಿಲ್ಲ -</p>

ಸಂಖ್ಯೆ : MWD 16 LMQ 2022

  
 (ಬಸವರಾಜ ಜೊಮ್ಮಾಯಿ)  
 ಮುಖ್ಯಮಂತ್ರಿ

**ಅನುಭಂದ- 1**

ಮಾನ್ಯ ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಮಾನ್ಯ ಶ್ರೀ.ಸುಶೀಲ್ ಜಿ. ನಮೋಶಿ(ಶಿಕ್ಷಕರ ಕ್ಷೇತ್ರ) ರವರ  
ಜುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ:೨೮೦ ಕ್ಕೆ ಉತ್ತರ

Sl No.	Name of the Districts	Name of the Block	Name of the Town
1	Bidar	Bidar	Bidar
		-	Basavakalyan
2	Uttara Kannada	Bhatkal	-
		Mundgod	-
3	Dakshina Kannada	Bantwala	Mangalore
		Beltangadi	Ullal
		Puttur	-
4	Belgavi	-	Belgavi
5	Bagalkote	-	Bagalkote
6	Bijapur	-	Bijapur
7	Raichur	-	Raichur
		-	Sindhnoor
8	Koppal	-	Gangavathi
9	Gadag	-	Gadag- Betgeri
10	Haveri	-	Ranebennur
		-	Savanur
11	Bellary	-	Hospete
		-	Bellary
12	Chitradurga	-	Chitradurga
13	Davangere	-	Davangere
		-	Harihara
14	Shimoga	-	Shimoga
15	Chikmangalore	-	Chikmangalore
16	Tumkuru	-	Tumkuru
17	Hassan	-	Hassan
18	Yadgiri	-	Yadgiri
19	Kolar	-	Kolar
		-	Mulubagilu
20	Chikballapur	-	Shidlaghatta
21	Ramanagar	-	Ramanagar
		-	Chanpatna
	<b>Total</b>	<b>6</b>	<b>28</b>

ಅನುಭಂದ- ೨

ಮಾನ್ಯ ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಮಾನ್ಯ ಶ್ರೀ.ಸುಶೀಲ್ ಜಿ. ನಮೋಶಿ(ಶಿಕ್ಷಕರ ಕ್ಷೇತ್ರ) ರವರ ಚುಕ್ಕೆ  
ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ:೨೮೦ ಕ್ಕೆ ಉತ್ತರ

SI NO.	District	No of Units	Units completed	Units Work In Progress
1	Bagalkote	10	3	7
2	Belgaum	7	0	7
3	Bellary	7	0	7
4	Bidar	12	2	10
5	Chikkaballapur	6	0	6
6	Chikkamagalore	9	1	8
7	Chitradurga	2	0	2
8	Dakshina Kannada	15	1	14
9	Davangere	9	0	9
10	Gadag	8	0	8
11	Hassan	4	0	4
12	Haveri	12	4	8
13	Kalburgi(12th Plan Works)	7	2	5
14	Kolar	17	2	15
15	Koppal	7	3	4
16	Raichur	17	6	11
17	Ramanagar	8	0	8
18	Shimogga	8	0	8
19	Tumkur	8	1	7
20	Uttara Kannada	4	0	4
21	Vijaypura	6	1	5
22	Yadgiri	10	1	9
	<b>Total</b>	<b>193</b>	<b>27</b>	<b>166</b>

ಅನುಬಂಧ- 2

ಮಾನ್ಯ ವಿಧಾನ ಕಛೇರಿ ಸಭಾಸದರ ಮಾನ್ಯ ಶ್ರೀ.ಕುಶೀಲಾ ಇ. ರವೀಶ(ಶಿಕ್ಷಕರ ಕ್ಷೇತ್ರ) ರವರ ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಕ್ರಮ ಪರಿಷ್ಕರಣೆ ಕ್ಷೇತ್ರ

ಕ್ರ. ಸಂ	ಪ್ರಾಂತ್ಯ	ಯಂತ್ರಣಾ ವರ್ಷ	ಕಾರ್ಯದ ವಿವರ	ಕ್ರಮ ಸ್ಥಿತಿ	ವಿವರ	ನಿಯಮಿತ ಯೋಜನೆಯ ವಿವರ/ಕ್ರಮ ವರದಿ
1	Bagalkote	2016-17	Construction of Morarji Desai Residential PU College (250 capacity for boys and Girls) at Bagalkote (Town)	Work Completed	Completed	10-12-2018
2	Bagalkote	2016-17	Construction of new Multi purpose hall in Morarji Desai Residential School premises (2400 Sq.ft) Navanagar, Bagalkote	Work Completed	Completed	19-03-2018
3	Bagalkote	2016-17	Construction of Adarsh model school run by the Minority Welfare Department at Bagalkote (Town) Bagalkote District	Work in Progress (But delayed)	The work estimate is approved on 20-03-2017 and Site was allotted on January-2019 due to COVID-19 the construction work was delayed. Now ground floor plaster & flooring work completed and 1st floor plastering work is progress.	ಕ್ರಮಯೋಜನೆಯಲ್ಲಿ
4	Bagalkote	2016-17	Construction of Sadbhavani Mantap/Community Centre at Bagalkote (Town) Bagalkote District	Work Completed	Completed	04-08-2018
5	Bagalkote	2017-18	Construction of Sadbhavani Mantap, Jamakhandi	Work not yet Started	In jamakhandi city survey no:5359A/2/4. 798-75 sq mtr available but its need sanction from DUDC.	ಕ್ರಮಯೋಜನೆಯಲ್ಲಿ
6	Bagalkote	2017-18	Construction of Adarsh Model Residential School run by the Minority Welfare Department, Jamakhandi	Work not yet Started	In jamakhandi city survey no:5359A/2/4. 798-75 sq mtr available but its need sanction from DUDC.	ಕ್ರಮಯೋಜನೆಯಲ್ಲಿ
7	Bagalkote	2018-19	Construction of Working Women Hostel at Navanagar, Bagalkote (Town) Bagalkote District	Work in Progress (But delayed)	Ground Floor & 1st Floor plastering work completed and flooring work progress. Estimate approved on 23-07-2019 & amount released on 03-09-2019. The work was in MDRS Campus and same campus has Covid Care Centre 1st & 2nd wave. Hence the work was delayed to complete. Work will be completed by Feb-2022.	28-02-2022
8	Bagalkote	2019-20	Moulana Azad Model School, Bagalkote	Work in Progress (But delayed)	one side plaster work is completed. (Estimate approval and 1st installment directly released to Agency on Feb-2021) Site Handed over to agency on 03-04-2021 the work will be completed by April-2022.	03-04-2022
9	Bagalkote	2020-21	Construction of Minorities Model (Navodaya) Residential School, Navanagar unit, Extension area, Bagalkote (Town) Bagalkote	Work in Progress (Without any delay)	K.H.B Take a action for prepair estimate.	ಕ್ರಮಯೋಜನೆಯಲ್ಲಿ
10	Bagalkote	2018-19	Construction of Dormitory for existing Minority Morarji Desai Residential PU College, Navanagar, Bagalkote	Work in Progress (Without any delay)	Stone Foundation Done on 11-01-2022 and work started as soon as early.	ಕ್ರಮಯೋಜನೆಯಲ್ಲಿ
11	Belgaum	2018-19	Construction of Post Metric 75 bedded Girls Hostel at Ramathirthi Nagar, Belgaum (Town) Belgaum District, changed from Project changed from Construction of Post Metric 75 bedded Girls Hostel at Kumaraswamy layout, Belgaum (Town) Belgaum District.	Work in Progress (Without any delay)	Work has been Inagureated Work start soon.	ಕ್ರಮಯೋಜನೆಯಲ್ಲಿ
12	Belgaum	2019-20	CSC, Belgaum	Work in Progress (But delayed)	Painting Work Completed	30-10-2021
13	Belgaum	2019-20	Moulana Azad Model School, Belgaum-I	Work in Progress (But delayed)	Painting Work Completed	30-10-2021

14	Belgaum	2019-20	Construction of additional works at Morarji Desai Residential PU College in 2nd floor of the existing building, changed from Moulana Azad Model School, Belagavi-2	Work in Progress (Without any delay)	Tender Under Process	ಕ್ರಿಯಾತ್ಮಕ
15	Belgaum	2019-20	Construction of Post-metric girls hostell at Ramathirth Nagar, Belagavi, in which changed from Moulana Azad Model School, Ramdurg	Work in Progress (Without any delay)	Work has been Inagureated Work start soon.	ಕ್ರಿಯಾತ್ಮಕ
16	Belgaum	2019-20	Training centre for Skill competitive & examination for the Minority unemployed youths & Graduates, Belgaum	Work in Progress (But delayed)	Painting Work Under Progress	30-10-2021
17	Belgaum	2020-21	Construction of Morarji Desai Residential School at Belgaum, Palak changed from Construction of Morarji Desai Residential PU College at existing MDRS at Davangere.	Work not yet Started	Written Letter To DC sir	ಕ್ರಿಯಾತ್ಮಕ
18	Bellary	2016-17	Construction of Adarsh model school run by the Minority Welfare Department at Bellary Town, Bellary District	Work in Progress (But delayed)	Foundtion work completed, work started in the month of may 2021 due to delay in site identification and site hand over to agency in march 2021. work progress delayed due to CCC at the construction site and lockdown.	31-03-2022
19	Bellary	2016-17	Construction of Sadbhavna mantap/Community Centre at Bellary Town, Bellary District	Work in Progress (But delayed)	Basement Completed. work progress delayed due to CCC at the site and lockdown.	31-03-2022
20	Bellary	2016-17	Construction of Morarji Desai Residential PU College at Hospet town, Bellary District	Work in Progress (But delayed)	As there was a road issue in the previously identified site, we have identified alternate site and given for the preparation of DRP for furthur process	ಕ್ರಿಯಾತ್ಮಕ
21	Bellary	2019-20	Moulana Azad Model School, Bellary	Work in Progress (Without any delay)	lintel level completed and column raising. 25-11-2021	25-04-2022
22	Bellary	2019-20	Moulana Azad Model School, Hospete	Work in Progress (Without any delay)	Plastering completed. Flooring and electrical work under progress. 25-11-2021	31-12-2021
23	Bellary	2019-20	Moulana Azad Model School, Kamalapur	Work in Progress (But delayed)	Foundation completed. Plinth level is in progress. 25-11-2021	25-04-2022
24	Bellary	2020-21	Construction of Anganwadi at 8th Ward	Work in Progress (Without any delay)	Waiting for fund Release	ಕ್ರಿಯಾತ್ಮಕ
25	Bidar	2016-17	Construction of new Multipurpose hall in Morarji Desai Residential School premises (2400 Sqft) Bambalg, Bidar District	Work Completed	Completed	07-11-2018
26	Bidar	2016-17	Construction of Adarsh model school run by the Minority Welfare Department at Bidar Block, Bidar District	Work in Progress (But delayed)	Flooring work is completed alongwith G plus 1 building, Ground floor finishing work is on going (21-12-2021)	18-12-2021
27	Bidar	2016-17	Construction of Sadbhavna mantap/Community Centre at Bidar Block, Bidar District	Work Completed	Completed	14-07-2019
28	Bidar	2018-19	Construction of Navodaya Model Residential school at Bidar Block, Bidar District	Work stalled due to various reasons	Village people's are making issue regarding site. and we descussed with local MLA and RI. and they told as they will resolve the issues as soon as possible and it may my be completed within a week.	16-06-2022
29	Bidar	2019-20	Moulana Azad Model School, Bidar	Work in Progress (Without any delay)	wrote letter to BUDA office for incorchment, and they said to issue will be disposed within a week (21-12-2021)	16-06-2022

30	Bidar	2019-20	Moulana Azad Model School, Basavakalyan	Working Progress (Without any delay)	Up to Lintle level pillars (21-12-2021)	16-06-2022
31	Bidar	2019-20	Moulana Azad Model School, Bidar-2	Working Progress (Without any delay)	Up to Lintle level pillars (21-12-2021)	16-06-2022
32	Bidar	2019-20	Moulana Azad Model School, Badgalgrama	Working Progress (Without any delay)	marking done (12-08-2021) and foundation work in progress. site objection from forest department. within a week, Another site has been identified and the work will be start within one week (21-12-2021)	16-06-2022
33	Bidar	2019-20	Moulana Azad Model School, Kamatana grama	Working Progress (But delayed)	Foundation work is completed (21-12-2021)	16-06-2022
34	Bidar	2019-20	Moulana Azad Model School, Mantalgrama	Working Progress (Without any delay)	Plinth level (21-12-2021)	16-06-2022
35	Bidar	2019-20	Moulana Azad Model School, Radkalpur, Bidar	Working Progress (But delayed)	Plinth work completed, pillars up to lintle level (21-12-2021)	16-06-2022
36	Bidar	2018-19	Construction of Post Metric Girls Hostel at Mamankeri, Bidar town, Bidar Dist.	Working Progress (Without any delay)	ADM has been received from Directorate office, proposal sent to DC office for Fixassion of Agency	ಕ್ರೂರಯಜ್ಜಯ್ಯ
37	Chikkaballapur	2019-20	CSC, Shidlagatta, Chikkaballapur	Working Progress (But delayed)	Plastering work going on	30-12-2021
38	Chikkaballapur	2020-21	Construction of Anganwadi, Fakirana, Hosihalli	Working Progress (Without any delay)	centring work going on	ಕ್ರೂರಯಜ್ಜಯ್ಯ
39	Chikkaballapur	2020-21	Construction of Anganwadi at Jangamanakote-5	Working Progress (Without any delay)	Foundation completed. Columns raised.	ಕ್ರೂರಯಜ್ಜಯ್ಯ
40	Chikkaballapur	2020-21	Construction of Anganwadi at Jangamanakote-2	Working Progress (Without any delay)	Mould-work-going on	ಕ್ರೂರಯಜ್ಜಯ್ಯ
41	Chikkaballapur	2020-21	Construction of Anganwadi at B. Jhimmasandra-2	Working Progress (Without any delay)	Demolition work is going on.	ಕ್ರೂರಯಜ್ಜಯ್ಯ
42	Chikkaballapur	2019-20	Moulana Azad Model School, Shidlaghatta	Working Progress (Without any delay)	Dining hall washing work going on	30-12-2021
43	Chikkamangalore	2018-19	Construction of Morarij Desai Residential School at Kadur, Chikmangaluru District	Work Completed	Completed	ಕ್ರೂರಯಜ್ಜಯ್ಯ
44	Chikkamangalore	2018-19	Construction of Post Metric Boys Hostel at Chikkamangalore town, Chikkamangalore District	Working Progress (But delayed)	Painting work, Flooring and electric work under progress.	31-03-2022

45	Chikkamagalure	2019-20	Moulana Azadi Model School, Chikkamagalure	Work not yet Started	Identified CA site at Baptist Layout chikkamagalur has not handovered to department. hence new Govt. land /CA site has been identified in sy no. 97/1 & 98/1 of Indavar village chikkamagaluru. soil sample test has been conducted and estimate will be submitted for ADM approval.	ಕ್ರಿಯಾತ್ಮಕ
46	Chikkamagalure	2020-21	Construction of Morarij Desai Residential PU College an Existing MDRS (upgraded) at Chikkamagalure	Work not yet Started	Previously planned site land falls under deemed forest category-1. Hence requested to grant alternative land in Sy.No.7 in Beeknahali village of Kasab Hobli, Chikkamagaluru. Request Proposal for new site has been sent to Deputy Commissioners office on 02.11.2021. The same has been redirected to Tashildar Chikkamagaluru to check avilability of land in said above survey number on 06.11.2021. Assistant director of land survey has made sketch for MDPU college with extent of 5. acres. The same proposal sent to DC for approval.	ಕ್ರಿಯಾತ್ಮಕ
47	Chikkamagalure	2020-21	Construction of Anganwadis at Ward No.1 (30x40) Tippur Nagar-1, Chikkamagalure, Town Changed from Construction of Anganwadis at Uggimulbagilu.	Work in Progress (Without any delay)	Marking work is under progress	12-05-2022
48	Chikkamagalure	2020-21	Construction of Anganwadis at Ward No.2 (30x40) Tippur Nagar-2, Chikkamagalure, Town Changed from Construction of Anganwadis at Kondhalli B, Mulibagilu, Town	Work in Progress (Without any delay)	Marking work is under progress	12-05-2022
49	Chikkamagalure	2020-21	Construction of Anganwadis at Ward No.3 (30x40) Shankar Garage-5, Chikkamagalure, Town Changed from Construction of Anganwadis at Navakarhalli-2, Kolar town	Work in Progress (Without any delay)	Marking work is under progress	12-05-2022
50	Chikkamagalure	2020-21	Construction of Anganwadis at Ward No.10 (20x30) Shanthi Nagar-3, Chikkamagalure, Town Changed from Construction of Anganwadis at Roolsbah Mohalla-2, Kolar town	Work in Progress (Without any delay)	Marking work is under progress	12-05-2022
51	Chikkamagalure	2020-21	Construction of Anganwadis at Ward No.20 (20x35) Hanbil Colony-2, Chikkamagalure, Town Changed from Construction of Anganwadis at Rahamatnagar-1, Kolar town	Work in Progress (Without any delay)	Marking work is under progress	12-05-2022
52	Chitradurga	2019-20	Moulana Azadi Model School, Chitradurga	Work in Progress (Without any delay)	First Floor Plastering work is in progress (Estimate approval and 1st installment directly released to Agency on Feb-2021) Site Handed over to agency on 03-04-2021 the work will be completed by April-2022.	01-02-2022
53	Chitradurga	2020-21	Construction of Anganwadis at Idga Mohalla	Work in Progress (Without any delay)	Estimate approval and 1st installment directly released to agency on 20-12-2021 by Directorate. MWD, Bangalore and wrote a letter to agency for commencement of anganwadi construction work.	ಕ್ರಿಯಾತ್ಮಕ
54	Dakshina Kannada	2018-19	Construction of Morarij Desai Residential school at Konaji, Dakshina Kannada District	Work Completed	Completed	29-02-2020
55	Dakshina Kannada	2018-19	Construction of Post Metric 100 bedded Girls Hostel at Kavoor, Village Mangalore, Town	Work in Progress (But delayed)	Work temproverly stopped due various reason. Objection Public and locals	31-07-2022



56	Dakshina Kannada	2018-19	Construction of Post Metric Girls Hostel (100 bedded) Banjanana Padavara Ammune Village Survey No:124/60 cents Bantwala Town Dakshina Kannada	Work in Progress (But delayed)	Work started after Lokayuktha case. compromised with oponent sent letter to lokayuktha and directorate. Construction of Retaining wall work under progress Ground floor wall work going on.	31-05-2022
57	Dakshina Kannada	2018-19	Construction of Post Metric Girls Hostel (100 bedded) Kadaba Hobli Kodbalavillage Survey No:243/7A/25 cents Puttur Town Dakshina Kannada	Work in Progress (Without any delay)	Ground floor completed. Pillar raised for first floor letter written to Nirmithi to submit UC. Work completed for released amount	01-01-2022
58	Dakshina Kannada	2019-20	CSC Puttur Dakshina Kannada	Work in Progress (Without any delay)	Ground level work completed. Foundation work finished. Work completed for released amount. UC sent to directoret waiting for remaining alotment	31-01-2022
59	Dakshina Kannada	2019-20	Moulana Azad Model School Kudrolli Mangalore	Work in Progress (Without any delay)	work completed. Painting work under progress. UC sent to directoret waiting for remaining alotment	30-04-2022
60	Dakshina Kannada	2019-20	Moulana Azad Model School Puttur	Work in Progress (Without any delay)	Ground floor completed. First floor slab completed Work completed for released amount	30-04-2022
61	Dakshina Kannada	2019-20	Moulana Azad Model School Manjandira	Work in Progress (Without any delay)	Excavation of jungle work completed. Earth work going on	30-05-2022
62	Dakshina Kannada	2019-20	Moulana Azad Model School Mulanapatna Bantwala-1	Work in Progress (Without any delay)	Ground floor completed. Fisrt floor wall work going on. Kitchen and toilet wall completed. Compound completed. Work completed for released amount	30-04-2022
63	Dakshina Kannada	2019-20	Moulana Azad Model School Pudhu Bantwala-2	Work in Progress (Without any delay)	Ground floor foundation completed pillar raised. Land problem solved site allotted to department	30-05-2022
64	Dakshina Kannada	2019-20	Moulana Azad Model School Boliar Mangalore-2	Work in Progress (Without any delay)	Earth work completed marking going on	30-05-2022
65	Dakshina Kannada	2019-20	Moulana Azad Model School Gurukambala	Work in Progress (Without any delay)	Ground floor foundation work completed. Pillar raised	30-04-2022
66	Dakshina Kannada	2019-20	Moulana Azad Model School Ulaibettu	Work in Progress (Without any delay)	Temproverly work stopped due to various reason	10-05-2022
67	Dakshina Kannada	2019-20	Training centre for Skill competitive & examination for the Minority unemployed youths & Graduates Dakshina Kannada	Work in Progress (Without any delay)	20 cents land allotted at mangalore Taluk Bengre survey no.27. Administrative approval done. Bhoomi pooja done. work under progress	12-10-2022
68	Dakshina Kannada	2020-21	Construction of Anganwadi at Bengre school	Work in Progress (Without any delay)	Old Anganwadi demolish completed. Marking out under progress	ಕ್ರಿಯಾಪಲ್ಲವ
69	Davangere	2018-19	Construction of Morari Desai Residential schools (250 capacity) at Davangere town	Work in Progress (Without any delay)	UNDER TENDER PROCESS	ಕ್ರಿಯಾಪಲ್ಲವ
70	Davangere	2019-20	CSC Davangere	Work in Progress (Without any delay)	LINTEL LEVEL WORK FINISHED	30-04-2022

71	Davangere	2019-20	Moulana Azad Model School BD Layout Davangere-01	Work in Progress (Without any delay)	WALL RAISING UNDER PROGRESS	30-06-2022
72	Davangere	2019-20	Moulana Azad Model School Harihara	Work not yet Started	Site will be allotted to our department in the board meeting of APMC. Alloted and file sent to APMC state head office	ಕ್ರೂರಯಾಚಾರ್ಯ
73	Davangere	2019-20	Moulana Azad Model School K.R. Marker Davangere-02	Work in Progress (But delayed)	Ground Clearance under progress	30-06-2022
74	Davangere	2019-20	Construction of Hostel at Harihara Davangere District	Work in Progress (Without any delay)	WAITING FOR DATE FROM MLA FOR FOUNDATION STONE POOJA	ಕ್ರೂರಯಾಚಾರ್ಯ
75	Davangere	2019-20	Training centre for Skill competitive & examination for the Minority unemployed youths & Graduates Davangere	Work in Progress (Without any delay)	LINTEL LEVEL WORK FINISHED	30-04-2022
76	Davangere	2020-21	Construction of Anganwadi at Malebennur Ashraya Colony	Work in Progress (Without any delay)	Ground Clearance under progress	ಕ್ರೂರಯಾಚಾರ್ಯ
77	Davangere	2020-21	Construction of Morarji Desai Residential PU (co education) of 250 capacity rummy Directorate of Minorities at Davangere Town Davangere District	Work in Progress (Without any delay)	UNDER TENDER PROCESS	ಕ್ರೂರಯಾಚಾರ್ಯ
78	Gadag	2018-19	Construction of Academic block at Morarji Desai Residential PU college Gadag Town Gadag District	Work in Progress (Without any delay)	Ground floor completed 1st floor plaster work going on	15-01-2022
79	Gadag	2018-19	Construction of Girls dormitory at Morarji Desai Residential PU college (100 bedded) Gadag Town Gadag District	Work in Progress (Without any delay)	Ground floor completed 1st floor Centring work in progress	17-02-2022
80	Gadag	2019-20	Moulana Azad Model School Gadag	Work not yet Started	We identified site at Gangimadi area of gadag town, the site is reserved for Asharaya yojane, we submit praposal to CMC. CMC commissioner told that we sanction site after taking aproval in genaral meeting. due to code of conduct it is delay	ಕ್ರೂರಯಾಚಾರ್ಯ
81	Gadag	2020-21	Construction of Navodaya Model Residential school (540 capacity) at Gadag Town Gadag District	Work not yet Started	15 acre Site identified at Harti village of gadag taluk. Survey work done. praposal pending at A.C. gadag.	ಕ್ರೂರಯಾಚಾರ್ಯ
82	Gadag	2020-21	Construction of Anganwadi at Mulgunda-12	Work in Progress (Without any delay)	Bhoomi pooja has been done on 12-1-2022	ಕ್ರೂರಯಾಚಾರ್ಯ
83	Gadag	2020-21	Construction of Morarji Desai Residential school (co education) of 250 capacity rummy Directorate of Minorities at Gadag Town Gadag District	Work not yet Started	sanctioned site at hartii village cancelled by MLA sir. they told to search another site. shortly we identified site	ಕ್ರೂರಯಾಚಾರ್ಯ
84	Gadag	2020-21	Construction of Hostel Betageri-1	Work in Progress (Without any delay)	Admin Approval accorded on 26/10/2021. Shortly work will start. KHB tender work is in process	ಕ್ರೂರಯಾಚಾರ್ಯ
85	Gadag	2020-21	Construction of Hostel Betageri-2	Work in Progress (Without any delay)	Admin Approval accorded on 26/10/2021. Shortly work will start: KHB tender work is in process	ಕ್ರೂರಯಾಚಾರ್ಯ

86	Hassan	2018-19	Construction of Post Metric Girls Hostel at Hassan town, Hassan District	Work in Progress (Without any delay)	Foundation work is progress	31-08-2022
87	Hassan	2019-20	CSC Hassan	Work in Progress (Without any delay)	Foundation work is progress	10-09-2022
88	Hassan	2019-20	Moulana Azad Model School, Hassan	Work in Progress (Without any delay)	Site handover 09-08-2021. First floor RCC is completed	31-08-2022
89	Hassan	2020-21	Construction of Anganwadi at Aralepete, Hassan Town	Work in Progress (Without any delay)	Foundation work is progress	ಕ್ರೂರಯೋಜನಾ
90	Haveri	2016-17	Construction of Navodaya Model Residential School on lines of Navodaya run by the Directorate of Minorities at Haveri District	Work in Progress (But delayed)	Plint Level Colama	18-08-2022
91	Haveri	2016-17	Construction of new multipurpose hall in Morari Desai Residential school premises (2400 Sq.ft) Haveri town	Work Completed	Completed	ಮಾನ್ಯ ಮಂತ್ರಿಗಳವರು
92	Haveri	2016-17	Construction of Adarsh model school run by the Minority Welfare Department at Haveri town, Haveri District	Work Completed	Completed	ಮಾನ್ಯ ಮಂತ್ರಿಗಳವರು
93	Haveri	2016-17	Construction of Sadbhavana mantap/Community Centre at MDRS Compound, Karjagi Haveri town, Haveri District	Work Completed	Completed	ಮಾನ್ಯ ಮಂತ್ರಿಗಳವರು
94	Haveri	2016-17	Construction of Morari Desai Residential P.U. College at Haveri town, Haveri District	Work Completed	Completed	ಮಾನ್ಯ ಮಂತ್ರಿಗಳವರು
95	Haveri	2019-20	CSC Ranebennur, Haveri	Work in Progress (Without any delay)	Plaster work in progress.	31-12-2021
96	Haveri	2019-20	Moulana Azad Model School, Ranebennur	Work in Progress (Without any delay)	Roof level work in progress.	18-02-2022
97	Haveri	2019-20	Moulana Azad Model School, Savanur	Work in Progress (Without any delay)	Lintel level	18-02-2022
98	Haveri	2020-21	Construction of Anganwadi at Hattimattor-176	Work in Progress (Without any delay)	Bhoomi pooja will be held within this 15/01/2022	ಕ್ರೂರಯೋಜನಾ
99	Haveri	2020-21	Construction of Anganwadi at Nadimiralagi-108	Work in Progress (Without any delay)	Bhoomi pooja will be held within this 15/01/2022	ಕ್ರೂರಯೋಜನಾ
100	Haveri	2020-21	Construction of Anganwadi at Kanakanagar-87	Work in Progress (Without any delay)	Bhoomi pooja will be held within this 15/01/2022	ಕ್ರೂರಯೋಜನಾ
101	Haveri	2020-21	Construction of Hostel in Savanur, Haveri District	Work in Progress (Without any delay)	Admin Approval accorded on 01/10/2021. Shortly work will start.	ಕ್ರೂರಯೋಜನಾ
102	Kalburgi	2016-17	Construction of New Multipurpose hall in Morari Desai Residential School premises (2400 Sq.ft), Chittapur, Kalburgi District	Work Completed	Completed	31-08-2021

103	Kalburgi	2016-17	Construction of Adarsh model school run by the Minority Welfare Department at Chittapur Block, Kalburgi District	Work in Progress (But delayed)	Delayed due to land transfer process to department and uneven surface of ground for survey work. now excavation work under progress	31-03-2022
104	Kalburgi	2016-17	Construction of Sadbhavana mantap/Community Centre at Nagavi temple, Chittapur Block, Kalburgi District	Work in Progress (But delayed)	Delayed due to land transfer process to department and uneven surface of ground for survey work. now excavation work under progress	31-12-2021
105	Kalburgi	2016-17	Construction of Morarij Desai Residential PU College at Chittapur Block, Kalburgi District	Work Completed	Completed	29.05.2021
106	Kalburgi	2017-18	Construction of Navodaya model residential school on lines of navodaya run by directorate of minorities at Sathanur village, Chittapur	Work not yet Started	Admin approval awaiting for the Government. As there was a road issue in the previously identified site, we have identified alternate site and given for the preparation of DPR for further process. File is sent to FD for cabinet approval.	ಕ್ರೂರಯಜ್ಞಯ್ಯ
107	Kalburgi	2017-18	Construction of Sadbhavana Mantapa Ravoor, Chittapur	Work in Progress (Without any delay)	Column and Brick work Up to lintal level.	30-11-2021
108	Kalburgi	2017-18	Construction of Sadbhavana Mantapa Wadi, Chittapur	Work in Progress (Without any delay)	Column and Brick work Up to lintal level.	31-12-2021
109	Kolar	2018-19	Construction of Morarij Desai Residential school at Petchamanahalli, Kolar District	Work Completed	Completed	ಮಾಸ್ಟರ್ ಪೂರ್ಣ
110	Kolar	2018-19	Construction of Morarij Desai Residential school at Mulbagal, Kolar District	Work Completed	Completed	ಮಾಸ್ಟರ್ ಪೂರ್ಣ
111	Kolar	2018-19	Construction of Morarij Desai Residential PU college for Girls (250 capacity) at Petchamanahalli, Kolar, Town, Kolar District	Work in Progress (Without any delay)	admin apporoval is pending in head office	31-03-2020
112	Kolar	2019-20	Mouiana Azad Model School, Kolar	Work in Progress (Without any delay)	Column and Brick work Up to lintal level.	ಕ್ರೂರಯಜ್ಞಯ್ಯ
113	Kolar	2020-21	Construction of Anganwadi at Kakisha Mohalla	Work in Progress (Without any delay)	Earth work is under progress	ಕ್ರೂರಯಜ್ಞಯ್ಯ
114	Kolar	2020-21	Construction of Anganwadi at Mulkanakunte	Work in Progress (Without any delay)	Earth work is under progress	ಕ್ರೂರಯಜ್ಞಯ್ಯ
115	Kolar	2020-21	Construction of Anganwadi at Halsa Mohalla	Work in Progress (Without any delay)	Earth work is under progress	ಕ್ರೂರಯಜ್ಞಯ್ಯ
116	Kolar	2020-21	Construction of Anganwadi at Nyamath-Bidargan	Work in Progress (Without any delay)	Earth work is under progress	ಕ್ರೂರಯಜ್ಞಯ್ಯ
117	Kolar	2020-21	Construction of Anganwadi at Sultanpappasandra-2	Work in Progress (Without any delay)	Earth work is under progress	ಕ್ರೂರಯಜ್ಞಯ್ಯ

118	Kolar	2020-21	Construction of Anganwadi at Kalah Pete	Work in Progress (Without any delay)	Earth work is under progress	ಕ್ರೂರಯಜ್ಜಯಜ್ಜ
119	Kolar	2020-21	Construction of Anganwadi at Idias Mohalla	Work in Progress (Without any delay)	Earth work is under progress	ಕ್ರೂರಯಜ್ಜಯಜ್ಜ
120	Kolar	2020-21	Construction of Anganwadi at Azadi Nagar	Work in Progress (Without any delay)	Earth work is under progress	ಕ್ರೂರಯಜ್ಜಯಜ್ಜ
121	Kolar	2020-21	Construction of Anganwadi at Nissar Nagar-1	Work in Progress (Without any delay)	Earth work is under progress	ಕ್ರೂರಯಜ್ಜಯಜ್ಜ
122	Kolar	2020-21	Construction of Anganwadi at Nissar Nagar-2	Work in Progress (Without any delay)	Earth work is under progress	ಕ್ರೂರಯಜ್ಜಯಜ್ಜ
123	Kolar	2020-21	Construction of Anganwadi at Mohammadiya Nagar	Work in Progress (Without any delay)	Earth work is under progress	ಕ್ರೂರಯಜ್ಜಯಜ್ಜ
124	Kolar	2020-21	Construction of Anganwadi at Rahamatnagar-2	Work in Progress (Without any delay)	Earth work is under progress	ಕ್ರೂರಯಜ್ಜಯಜ್ಜ
125	Kolar	2020-21	Construction of Anganwadi at Rajanagar	Work in Progress (Without any delay)	Earth work is under progress	ಕ್ರೂರಯಜ್ಜಯಜ್ಜ
126	Koppal	2016-17	Construction of Navodaya Model Residential School on lines of Navodaya run by the Directorate of Minorities at Koppal District	Work in Progress (But delayed)	Site handed over during Jan-2021 but due to covid work started by end of July-2021 present status - Girls Dormitory, Kitchen Block Bottom Plinth Completed, Boys Dormitory earth work under Progress & Academic block yet to be start	29-01-2023
127	Koppal	2016-17	Construction of new Multi purpose hall in Morarji Desai Residential School premises (2400 Sqft) Koppal town	Work Completed	Completed	14-06-2018
128	Koppal	2016-17	Construction of Adarsh model school run by the Minority Welfare Department at Koppal town, Koppal District	Work in Progress (But delayed)	Due to Covid-19 Work was Delayed. present status - Ground floor plastering completed & First floor plastering work under progress	31-12-2021
129	Koppal	2016-17	Construction of Sadbhavana mantap/Community Centre at Koppal town Koppal District	Work Completed	Completed	30.10.2020
130	Koppal	2016-17	Construction of Adarsh model school run by the Minority Welfare Department at Gangavathi town, Koppal District	Work in Progress (But delayed)	Painting work Completed Flooring and electric work under progress	30-11-2021
131	Koppal	2016-17	Construction of Sadbhavana mantap/Community Centre at Gangavathi town, Koppal District	Work in Progress (But delayed)	Site handed over by end of July-2021. present status - roof level work Completed Rec work yet to be start	31-03-2022
132	Koppal	2016-17	Construction of Morarji Desai Residential PUC College at Hiresindhogi village Koppal taluk, Koppal District	Work Completed	Completed	23.07.2020
133	Raichur	2016-17	Construction of girls hostel at Gulbarga University, PG Centre, Yerrana Road, Raichur	Work Completed	Completed	10-06-2020

134	Raichur	2016-17	Construction of Girls Hostel at Agricultural University campus Raichur	Work Completed	Hostel not sanctioned from the Government (Budget Speech 2018-19). A similar proposal was sent on 08-07-2021 to Government for sanction.	18-10-2020
135	Raichur	2016-17	Construction of new building 75 capacity for post-matric girls hostel near Balbhayan Raichur Town	Work Completed	Hostel not sanctioned from the Government (Budget Speech 2018-19). A similar proposal was sent on 08-07-2021 to Government for sanction. Currently this building is Utilized for district and taluka office.	25-07-2018
136	Raichur	2016-17	Construction of Aarsh model school run by the Minority Welfare Department at Raichur Town, Raichur District	Work in Progress (But delayed)	Finishing Stage.	25-09-2021
137	Raichur	2016-17	Construction of Sadbhavana Mantap/Community Centre at Raichur Town, Raichur District	Work Completed	Completed.	25-09-2021
138	Raichur	2017-18	Construction of Navodaya Model Residential School online of Navodaya run by the Directorate of Minorities at Gorebali Hobli, Sindhanoor, Raichur District	Work in Progress (Without any delay)	DPR submitted to government and sent to FD for Cabinet approval	
139	Raichur	2018-19	Construction of Navodaya Model Residential School online of Navodaya run by the Directorate of Minorities at Sankanoor, Raichur Town, Raichur District	Work in Progress (Without any delay)	Girls Hostel Slab Concrete Boys Hostel Ground Floor Slab centering Under progress. Dining Hall and Academic block Plinth Beam Level work Under progress.	30-09-2022
140	Raichur	2017-18	Construction of Morarji Desai Residential School Co-education (250 for Boys/Girls) at Sindhanoor, Raichur Town	Work Completed	Completed	05-04-2021
141	Raichur	2017-18	Construction of Morarji Desai Residential PU College Co-education (250 for Boys/Girls) at Sindhanoor, Raichur Town	Work Completed	Completed	05-04-2021
142	Raichur	2019-20	CSC Sindhanoor, Raichur District	Work in Progress (Without any delay)	Roof level Completed.	01-02-2022
143	Raichur	2019-20	Moulana Azad Model School, Fort area, Raichur	Work in Progress (Without any delay)	Ground And First Floor Roof Level Completed. Second Floor Column Rised upto Roof Level.	12-07-2022
144	Raichur	2019-20	Moulana Azad Model School, Sindhanoor	Work in Progress (But delayed)	Block machinery Work in progress.	01-12-2022
145	Raichur	2019-20	Moulana Azad Model School, Mukunda, Sindhanoor	Work in Progress (Without any delay)	Column Rised Upto Lintle Level Work In progress.	01-09-2022
146	Raichur	2019-20	Moulana Azad Model School, Sargunda, Sindhanoor	Work in Progress (Without any delay)	First Floor Column Rise Upto Lintle Level Work Completed.	01-11-2022
147	Raichur	2020-21	Construction of Anganwadi at Arab Mohalla	Work in Progress (Without any delay)	Work Will Start Within 2 Days.	ಏಕನಿರೀಕ್ಷಿಸಲಾಗಿದೆ
148	Raichur	2020-21	Construction of Anganwadi at Khandar, Gundal	Work in Progress (Without any delay)	Work Will Start Within 2 Days.	ಏಕನಿರೀಕ್ಷಿಸಲಾಗಿದೆ
149	Raichur	2020-21	Construction of Anganwadi at Yergera, Gundal	Work in Progress (Without any delay)	Work Will Start Within 2 Days.	ಏಕನಿರೀಕ್ಷಿಸಲಾಗಿದೆ

150	Ramanagar	2018-19	Construction of Pre/Post-metric Boys Hostel at Channapaina Town, Ramanagar	Work in Progress (Without any delay)	Foundation work under progress	ಕ್ರೂರಾಯ್ತಲಗ್ತ
151	Ramanagar	2018-19	Construction of Pre/Post-metric Girls Hostel at Channapaina Town, Ramanagar	Work in Progress (Without any delay)	Earth work Excavation for foundation	ಕ್ರೂರಾಯ್ತಲಗ್ತ
152	Ramanagar	2019-20	Moulana Azad Model School, Ramanagar	Work in Progress (Without any delay)	RCC work under progress	20-08-2022
153	Ramanagar	2019-20	Construction of Post Metric Girls hostel at Ramanagar Town, Ramanagar District	Work in Progress (But delayed)	G.O regarding Change of project from Moulana Azad Model School, Gurubuyidoddi, Ramanagar to Construction of Post Metric Girls hostel at Ramanagar Town, Ramanagar District, received on 09-11-2021, further, proposal sent to DOM for fund release to purchase the C.A. Site for the project on 15-09-2021 and fund release order received on 25-11-2021 procedure for site Handing over is completed and the estimate for the project will be submitted shortly	ಕ್ರೂರಾಯ್ತಲಗ್ತ
154	Ramanagar	2019-20	Training centre for Skill competitive & Examination for the Minority unemployed youths & Graduates, Ramanagar	Work in Progress (But delayed)	Plinth level work is under progress	ಕ್ರೂರಾಯ್ತಲಗ್ತ
155	Ramanagar	2020-21	Construction of Anganwadi at Rehmani Nagar	Work in Progress (Without any delay)	Agency is awaiting for the funds to start the work	ಕ್ರೂರಾಯ್ತಲಗ್ತ
156	Ramanagar	2020-21	Construction of Anganwadi at RMC Yard	Work in Progress (Without any delay)	Agency is awaiting for the funds to start the work	ಕ್ರೂರಾಯ್ತಲಗ್ತ
157	Ramanagar	2020-21	Construction of Anganwadi at Nizami Chowk	Work in Progress (Without any delay)	Agency is awaiting for the funds to start the work	ಕ್ರೂರಾಯ್ತಲಗ್ತ
158	Shimoga	2020-21	Construction of Anganwadi at Huppunaga	Work in Progress (Without any delay)	Site inspection is done by Agency. and marking work is done	ಕ್ರೂರಾಯ್ತಲಗ್ತ
159	Shimoga	2020-21	Construction of Anganwadi at Baskar Mohalla	Work in Progress (Without any delay)	Column work is done	ಕ್ರೂರಾಯ್ತಲಗ್ತ
160	Shimoga	2020-21	Construction of Anganwadi at Shanthi Nagar-1	Work in Progress (Without any delay)	Site inspection is done by Agency. and marking work is done	ಕ್ರೂರಾಯ್ತಲಗ್ತ
161	Shimoga	2020-21	Construction of Anganwadi at Tank Mihalla-2	Work in Progress (Without any delay)	Column work is done	ಕ್ರೂರಾಯ್ತಲಗ್ತ
162	Shimoga	2020-21	Construction of Anganwadi at Chakkal-2	Work in Progress (Without any delay)	Column work is done	ಕ್ರೂರಾಯ್ತಲಗ್ತ

163	Shimoga	2018-19	Construction of Academic block at Morarji Desai Residential PU college, Shivamogga town, Shivamogga District.	Work in Progress (But delayed)	First and second floor Plastering work in progress	30-03-2022
164	Shimoga	2018-19	Construction of Girls dormitory at Morarji Desai Residential PU college (100 bedded), Shivamogga town, Shivamogga District.	Work in Progress (But delayed)	the work in progress. Ground Floor and First floor Plastering work is in process and second floor pillar work running	30-03-2022
165	Shimoga	2019-20	Moulana Azad Model School, Shimoga	Work in Progress (Without any delay)	COLUMN WORK Completed and basement work is running	ಕ್ರಮವಲ್ಲದ್ದು
166	Tumkur	2018-19	Construction of Morarji Desai Residential for Girls (250 capacity) at Kunigal, Tumkur town, Tumkur District.	Work Completed	Completed	30-08-2019
167	Tumkur	2018-19	Construction of Post metric 100 bedded Girls Hostel at Survey No. 19/1 CA site, Tumkur town, Tumkur District.	Work not yet Started	Due to local issues, Registered new CA site from TUDA.	ಕ್ರಮವಲ್ಲದ್ದು
168	Tumkur	2018-19	Construction of Post metric 100 bedded Girls Hostel at Tumkur Town, Tumkur District.	Work not yet Started	Due to local issues, Registered new CA site from TUDA.	ಕ್ರಮವಲ್ಲದ್ದು
169	Tumkur	2019-20	ESC, Tumkur	Work in Progress (But delayed)	Plastering work going on	21-12-2021
170	Tumkur	2019-20	Moulana Azad Model School, Guinchetroy	Work in Progress (But delayed)	Painting work	03-02-2022
171	Tumkur	2019-20	Moulana Azad Model School, Rajiv Gandhi Nagar	Work in Progress (Without any delay)	Finishing Stage.	22-01-2022
172	Tumkur	2019-20	Moulana Azad Model School, Tumkur, Upparahalli	Work in Progress (But delayed)	First floor work in progress	19-08-2022
173	Tumkur	2018-19	Construction of Morarji Desai Residential school (250 capacity) at Tumkur town, Tumkur District.	Work in Progress (Without any delay)	Tender in process	ಕ್ರಮವಲ್ಲದ್ದು
174	Uttara Kannada	2018-19	Construction of Morarji Desai Residential school (250 capacity) at Mundgod town, Uttara Kannada District.	Work not yet Started	Sanctioned School shifted to Kagwada town from Mundgod. But Kagwada town doesn't come under MCA. DOM Uttarakannada requested to retain this project at Mundgod taluka. (MCA area)	ಕ್ರಮವಲ್ಲದ್ದು
175	Uttara Kannada	2019-20	Moulana Azad Model School, Mundagod	Work in Progress (Without any delay)	Foundation stage 26-11-2021	30-08-2022
176	Uttara Kannada	2020-21	Construction of Anganwadi at Pala-1	Work in Progress (Without any delay)	Foundation stage	ಕ್ರಮವಲ್ಲದ್ದು
177	Uttara Kannada	2019-20	Construction of Post Metric Girls hostel, Bhatkal, changed from Moulana Azad Model schools, Upparahalli-2	Work not yet Started	Change of project : Construction of Post Metric Girls hostel, Bhatkal changed from Moulana Azad Model schools Upparahalli-2*	ಕ್ರಮವಲ್ಲದ್ದು
178	Vijayapura	2020-21	Construction of Anganwadi at Tekagalli	Work in Progress (Without any delay)	Foundation stage.	ಕ್ರಮವಲ್ಲದ್ದು
179	Vijayapura	2020-21	Construction of Anganwadi at Sakafa Roza	Work in Progress (Without any delay)	Foundation stage.	ಕ್ರಮವಲ್ಲದ್ದು



180	Vijayapura	2018-19	Construction of Morarji Desai Residential PU College at Wakeri, Vijayapura Town, Vijayapura District	Work Completed	Completed	31-12-2019
181	Vijayapura	2019-20	GSC Vijayapura	Work in Progress (But delayed)	Painting work under progress (26-11-2021)	31-10-2021
182	Vijayapura	2019-20	Moulana Azad Model School, Vijayapura-01	Work in Progress (But delayed)	Foundation stage. Alternate site as been sanctioned by education department and work in Progress	30-06-2022
183	Vijayapura	2019-20	Moulana Azad Model School, Vijayapura-2	Work in Progress (But delayed)	Foundation stage. Alternate site as been sanctioned by education department and work in Progress	30-06-2022
184	Yadgiri	2018-19	Construction of Navodaya Model Residential School on lines, Kendriya Navodaya at Yadgiri Town, Yadgiri District	Work Completed	Completed	25-11-2020
185	Yadgiri	2019-20	GSC Yadgiri	Work in Progress (Without any delay)	Admin approval accorded and marking done.	14-09-2022
186	Yadgiri	2019-20	Moulana Azad Model School, Yadgiri	Work in Progress (Without any delay)	Lintel Level	05-06-2021
187	Yadgiri	2019-20	Moulana Azad Model School, Guantikalyadgiri Town, Yadgiri District	Work in Progress (Without any delay)	Flooring work in progress	05-06-2021
188	Yadgiri	2020-21	Construction of Anganwadi at Shahapurpet-1	Work in Progress (Without any delay)	Yet to be Start	ಕ್ರೂರಯಜ್ಜಯ್ಯ
189	Yadgiri	2020-21	Construction of Anganwadi at Shahapurpet-2	Work in Progress (Without any delay)	Yet to be Start	ಕ್ರೂರಯಜ್ಜಯ್ಯ
190	Yadgiri	2020-21	Construction of Anganwadi at Kalachabutar	Work in Progress (Without any delay)	Yet to be Start	ಕ್ರೂರಯಜ್ಜಯ್ಯ
191	Yadgiri	2020-21	Construction of Anganwadi at Shantinagar	Work in Progress (Without any delay)	Yet to be Start	ಕ್ರೂರಯಜ್ಜಯ್ಯ
192	Yadgiri	2020-21	Construction of Anganwadi at Shivnagar	Work in Progress (Without any delay)	Yet to be Start	ಕ್ರೂರಯಜ್ಜಯ್ಯ
193	Yadgiri	2020-21	Construction of Anganwadi at Badisagalli	Work in Progress (Without any delay)	Yet to be Start	ಕ್ರೂರಯಜ್ಜಯ್ಯ

*[Handwritten Signature]*  
15/12/22