

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 70
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಸುನೀಲ್ ವಲ್ಯಾಪುರ್ (ವಿಧಾನ ಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)
 ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 04-07-2023
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ನಗರಾಭಿವೃದ್ಧಿ ಮತ್ತು ನಗರ ಯೋಜನೆ ಸಚಿವರು

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	<p>ಅಮೃತ್ ಯೋಜನೆಯಡಿ ಆಯ್ಕೆಯಾದ ಕಲ್ಯಾಣ ಕರ್ನಾಟಕದ ನಗರಗಳು ಯಾವುವು; ಈ ನಗರಗಳಲ್ಲಿ ಕಳೆದ ಐದು ವರ್ಷಗಳಲ್ಲಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳು ಯಾವುವು; (ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು)</p>	<p>ಅಮೃತ್ 1.0 ಯೋಜನೆಯಡಿ ಕಲ್ಯಾಣ ಕರ್ನಾಟಕ ಭಾಗದಲ್ಲಿ 1 ಲಕ್ಷಕ್ಕಿಂತ ಹೆಚ್ಚಿರುವ ಜನಸಂಖ್ಯೆಯುಳ್ಳ ಈ ಕೆಳಕಂಡ ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳು ಆಯ್ಕೆಯಾಗಿರುತ್ತವೆ.</p> <ol style="list-style-type: none"> 1. ಬೀದರ್ ನಗರಸಭೆ 2. ಬಳ್ಳಾರಿ ಮಹಾನಗರಪಾಲಿಕೆ 3. ಹೊಸಪೇಟೆ ನಗರಸಭೆ 4. ಕಲಬುರಗಿ ಮಹಾನಗರಪಾಲಿಕೆ 5. ಗಂಗಾವತಿ ನಗರಸಭೆ 6. ರಾಯಚೂರು ನಗರಸಭೆ <p>ಈ ನಗರಗಳಲ್ಲಿ ಅಮೃತ್ 1.0 ಯೋಜನೆಯಡಿ ಯೋಜನಾವಧಿ (2015-16 ರಿಂದ 2022-23)ರವರೆಗೆ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-01 ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>ಅಮೃತ್ 2.0 ಯೋಜನೆಯಡಿ ಕಲ್ಯಾಣ ಕರ್ನಾಟಕ ಭಾಗದಲ್ಲಿ ಆಯ್ಕೆಯಾದ 1 ಲಕ್ಷಕ್ಕಿಂತ ಕಡಿಮೆ ಜನಸಂಖ್ಯೆ ಇರುವ ನಗರಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-2 ರಲ್ಲಿ ನೀಡಿದೆ.</p>
ಆ)	<p>ಕಳೆದ ಐದು ವರ್ಷಗಳಲ್ಲಿ ಅಮೃತ್ ಯೋಜನೆಯಡಿ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ ಎಷ್ಟು; ಮತ್ತು ಕಲಬುರಗಿ ಮಹಾನಗರ ಪಾಲಿಕೆಯಲ್ಲಿ ಖರ್ಚಾದ ಅನುದಾನ ಎಷ್ಟು; ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳು ಎಷ್ಟು; ನಿರ್ಮಾಣ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು ಎಷ್ಟು; (ಸಂಪೂರ್ಣ ಮಾಹಿತಿ ನೀಡುವುದು)</p>	<p>ಕಳೆದ ಐದು ವರ್ಷಗಳಲ್ಲಿ ಅಮೃತ್ ಯೋಜನೆಯಡಿ ಬಿಡುಗಡೆಯಾದ ಅನುದಾನದ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-3 ರಲ್ಲಿ ನೀಡಿದೆ.</p> <p>ಕಲಬುರಗಿ ಮಹಾನಗರಪಾಲಿಕೆ ವತಿಯಿಂದ ಅಮೃತ್ ಯೋಜನೆಯಡಿ ಪೂರ್ಣಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳು ಹಾಗೂ ಖರ್ಚಾದ ಅನುದಾನದ ವಿವರವನ್ನು ಅನುಬಂಧ-4 ರಲ್ಲಿ ನೀಡಿದೆ.</p>

<p>ಇ) ಕಲಬುರಗಿ ಮಹಾನಗರಕ್ಕೆ 24/7 ಎಷ್ಟು ಮನೆಗಳಿಗೆ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಕಲ್ಪಿಸಲಾಗಿದೆ ಹಾಗೂ ಕಲಬುರಗಿ ಮಹಾನಗರಕ್ಕೆ ಹೊಂದಿಕೊಂಡಿರುವ ಗ್ರಾಮ ಪಂಚಾಯತಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಬಡಾವಣೆಗಳಲ್ಲಿ ಈ ಯೋಜನೆಯಡಿ ಮೂಲ ಸೌಕರ್ಯಗಳನ್ನು ಕಲ್ಪಿಸಲಾಗಿದೆಯೇ; ಇಲ್ಲದಿದ್ದಲ್ಲಿ ಮುಂಬರುವ ದಿನಗಳಲ್ಲಿ ಸದರಿ (ಖಾಸಗಿ) ಬಡಾವಣೆಗಳನ್ನು ಈ ಯೋಜನೆ ವ್ಯಾಪ್ತಿಗೆ ತರಲಾಗುವುದೇ; (ಮಾಹಿತಿ ನೀಡುವುದು)</p>	<p>ಕಲಬುರಗಿ ಮಹಾನಗರಕ್ಕೆ 24/7 ಕುಡಿಯುವ ನೀರಿನ ವ್ಯವಸ್ಥೆಯನ್ನು 4072 ಮನೆಗಳಿಗೆ ಕಲ್ಪಿಸಲಾಗಿದೆ ಹಾಗೂ 18474 ಮನೆಗಳಿಗೆ ಒಳಚರಂಡಿ ಗೃಹ ಸಂಪರ್ಕಗಳನ್ನು ಒದಗಿಸಿದೆ. ಗ್ರಾಮ ಪಂಚಾಯತಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಬಡಾವಣೆಗಳಲ್ಲಿ ಈ ಹಿಂದೆ ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ವತಿಯಿಂದ ನೀರು ಪೂರೈಸಿರುವ ಬಡಾವಣೆಗಳಿಗೆ ಮಾತ್ರ ನೀರು ಸರಬರಾಜು ಮಾಡಲಾಗುವುದು.</p>
<p>ಈ) ಕಲಬುರಗಿ ಮಹಾನಗರದಲ್ಲಿ ಜನಸಂಖ್ಯೆಗೆ ತಕ್ಕಂತೆ ಹಾಗೂ ವಾಹನಗಳ ಓಡಾಟಕ್ಕೆ ತಕ್ಕಂತೆ ಉತ್ತಮ ಗುಣಮಟ್ಟದ ರಸ್ತೆಗಳು ಇಲ್ಲದಿರುವುದರಿಂದ ವಿಸ್ತಾರವಾಗಿಲ್ಲದೇ ನಗರದಲ್ಲಿ ಸಂಚಾರ ದಟ್ಟಣೆಯಾಗುತ್ತಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ; ಬಂದಿದ್ದಲ್ಲಿ ಸಂಚಾರದಟ್ಟಣೆ ನಿಯಂತ್ರಿಸಲು ಸರ್ಕಾರ ಕ್ರಮ ಕೈಗೊಳ್ಳುವುದೇ; (ಮಾಹಿತಿ ನೀಡುವುದು)</p>	<p>ಬಂದಿದೆ, ಈ ಕುರಿತಂತೆ ಆಯಾ ವರ್ಷದ ಕ್ರಿಯಾ ಯೋಜನೆಯಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿಪಡಿಸುವ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ ಹಾಗೂ ವಾಹನಗಳ ಓಡಾಟಕ್ಕೆ ತಕ್ಕಂತೆ ರಸ್ತೆಗಳು ಅಗಲವಾಗಿಲ್ಲದಿರುವುದರಿಂದ ನಗರದಲ್ಲಿ ಸಂಚಾರದಟ್ಟಣೆಯಾಗುತ್ತಿರುವುದು ಕಂಡು ಬಂದಿರುವುದರಿಂದ ಪ್ರತಿ ವರ್ಷ ಬರುವ ಅನುದಾನದ ಕ್ರಿಯಾಯೋಜನೆಯಲ್ಲಿ ಮುಖ್ಯ ರಸ್ತೆಗಳನ್ನು ಅಗಲೀಕರಣ ಗೊಳಿಸಲಾಗುತ್ತಿದೆ ಹಾಗೂ ಮುಖ್ಯ ರಸ್ತೆಗಳಿಗೆ ಸಂಪರ್ಕ ಹೊಂದಿದ ಉಪ ರಸ್ತೆಗಳನ್ನು ಅಭಿವೃದ್ಧಿಗೊಳಿಸಲಾಗುತ್ತಿದೆ.</p>
<p>ಉ) ಕಲಬುರಗಿ ಮಹಾನಗರದ ಅಮೃತ್ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ತೆಗೆದುಕೊಂಡ ಕಾಮಗಾರಿಯು ಸಂಪೂರ್ಣವಾಗಿದೆಯೇ; ಹಾಗಿದ್ದಲ್ಲಿ ನಿರ್ವಹಣೆ ಮಾಡಿರುವ ಕಾಮಗಾರಿಗಳೆಷ್ಟು? (ವರ್ಷವಾರು ಮಾಹಿತಿ ನೀಡುವುದು)</p>	<p>ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಅಮೃತ್ ಯೋಜನೆಯಡಿ ಕಲಬುರ್ಗಿ ಮಹಾನಗರಪಾಲಿಕೆ ವತಿಯಿಂದ ಕೈಗೊಂಡ 5 ಕಾಮಗಾರಿಗಳು ಹಾಗೂ ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ಮಂಡಳಿ ವತಿಯಿಂದ 1 ನೀರು ಸರಬರಾಜು ಮತ್ತು 1 ಒಳಚರಂಡಿ ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದೆ ವಿವರವನ್ನು ಅನುಬಂಧ-4ರಲ್ಲಿ ನೀಡಿದೆ.</p>

ಸಂಖ್ಯೆ:ನಅಇ 79 ಸಿಎಸ್‌ಎಸ್ 2023



(ಬಿ.ಎಸ್.ಸುರೇಶ್)

ನಗರಾಭಿವೃದ್ಧಿ ಮತ್ತು ನಗರ ಯೋಜನೆ ಸಚಿವರು

AMRUT-1.0 PROGRESS REPORT

AMRUT-1.0 PROGRESS REPORT								
Sl.No	Sector	Project Name	No. of projects	SHPS approved cost in cr	Tender Awarded cost	Physical progress in %	Financial progress in cr	Amount in crore Status

AMRUT-1.0 PROGRESS REPORT OF KALBURGI CITY

AMRUT-1.0 PROGRESS REPORT OF KALBURGI CITY								
Sl.No	Sector	Project Name	No. of projects	SHPS approved cost in cr	Tender Awarded cost	Physical progress in %	Financial progress in cr	Amount in crore Status
Implementing Agency: KUWSDB								
1	Water Supply	Providing WSS to Kalburgi city under AMRUT to Kalaburagi City (Additional Grant)	1	12.36	12.73	100	12.35	Work Completed
Total of Water Supply =			1	12.36	12.73		12.35	
2	Sewerage	Providing 4th Stage UGD scheme (Phase-2) to Kalaburagi City	1	156.8	174.8	100	156.8	Work Completed
Total of Sewerage =			1	156.8	174.8		156.8	
Implementing Agency: Kalburgi								
3	Parks	Development of children friendly park at Akkamahadevi nagar	1	0.80	0.75	100	0.84	Work Completed
4	Parks	Development of Park at Swastik nagar	1	0.93	0.9	100	0.91	Work Completed
5	Parks	Development of Park at Revanna Siddeshwar	1	0.37	0.37	100	0.31	Work Completed
6	Parks	Development of children park at Mansabdar colony.	1	0.60	0.58	100	0.58	Work Completed
7	Parks	Development of children park at Dhanavantry colony	1	0.50	0.46	100	0.49	Work Completed
Total of Parks =			5	3.2	3.06		3.13	
Grand Total of Kalburgi =			7	172.36	190.59		172.28	
Grand Total =			68	1010.7366	1046.91	0	829.691	

AMRUT-10 PROGRESS REPORT

Amount in crore								
Sl No	Sector	Project Name	No of projects	SHPS approved cost in cr	Tender/Awarded cost	Physical progress in %	Financial progress in cr	Status
Bellary								
1	Water Supply	Improvements of Water Supply System of Ballari City under AMRUT	1	70.00	72.17	61	47.62	Work in Progress
Total of Water Supply =			1	70.00	72.17	61.00	47.62	
2	Sewerage	Providing UGD facilities	1	87.75	97.52	100	97.2	Work Completed
3	Sewerage	Providing UGD (Additional Grants)	1	20.69	21.45	80	11.49	Work in Progress
Total of Sewerage =			2	108.44	118.97		108.69	
4	Parks	Development of Children frindly park at Raghavendra Colony	1	0.90	0.93	100	0.88	Work Completed
5	Parks	Development of park, playground open theatre etc, at varabasappagudi, corporation land(2017-20)	1	1.16	0.73	100	0.58	Work Completed
6	Parks	Development of park with children playing equipments at Raghavendra colony 2nd stage,W.No 17	1	0.19	0.61	100	0.56	Work Completed
Total of Parks =			3	2.25	2.27		2.02	
Grand Total of Bellary =			6	180.69	193.41		158.33	
Bidar								
1	Sewerage	Providing UGD Scheme	1	116.00	125.21	80.00	98.14	Work in progress
2	Sewerage	Providing UGD Scheme to Bidar City in zone-3	1	57.79	58.62	100.00	42.14	Work Completed
3	Sewerage	Providing UGD works in Bidar Zone-3 & Zone-1 leftout areas Savings	1	17.71	17.7	70.00	13.41	Work in progress
Total of Sewerage =			3	191.5	201.53	0	153.69	
4	Parks	Development of Park at Mhetre layout park, ward no 23,	1	0.85	0.81	100.00	0.81	Work Completed
5	Parks	Development of Children Park near Gulzar Theater W. No - 09 and Development of Park in Nandi Colony opp. LIC office in W. No- 20 Bidar City	1	0.80	0.73	100.00	0.35	Work Completed
6	Parks	Development of Park at Vishveshwarai park, ward No 27;	1	0.70	0.73	100.00	0.71	Work Completed
7	Parks	Development of Park at New aadharsh colony park	1	0.35	0.34	42.00	0.13	Work in progress
8	Parks	Development of Park at park @ haq colony ward No 25	1	0.50	0.4	100.00	0.26	Work Completed
Total of Parks =			5	3.20	3.01	0.00	2.26	
Grand Total of Bidar =			8	194.70	204.54		156.0	
Gangavathi								

AMRUT 1.0 PROGRESS REPORT

Amount in crore

Sl.No	Sector	Project Name	No. of projects	SHpsc approved cost in cr	Tender Awarded cost	Physical progress in %	Financial progress in cr	Status
1	Water Supply	Providing and laying MS,DI Feeder Pipe Line, Renovation of existing WTP, impounding reservoir in Siddikeri and Providing House Service Connections under improvement Water Supply Scheme to Gangavathi	1	25	26.72	95	24.86	Work in progress
Total of Water Supply =			1	25	26.72	95	24.86	
2	Sewerage	Providing and Laying of Lateral Sewer Pipeline and Construction of MH, Wet wells, Pumping Machinery under UGD Scheme to Gangavathi City	1	36.75	35.64	100	30.12	Work Completed
3	Sewerage	Providing UGD scheme to Gangavathi city (Additional Grant)	1	14.68	14.13	100	12.92	Work Completed
4	Sewerage	Providing sewer network in Janthkal road in ward no.28 (Additional Grant)	1	2	1.47	5	1.55	Work in progress
Total of Sewerage =			3	53.43	51.24		44.59	

5	Storm Water Drain	Construction of Major Drain Vishwabharathi School to Durugamma Nala, SBH Bank to Shive Talkies	1	2.00	2.00	35	0.71	Work in progress
6	Storm Water Drain	Construction of Drain Work at Durgamma nala	1	10.63	10.52	1	0	Work in progress
7	Storm Water Drain	Construction of RCC storm water Drain In Frashanth nagar	1	1.85	1.86	95	1.54	Work in progress
8	Storm Water Drain	Construction of RCC storm water Drain In Janthakal	1	0.83	0.79	95	0.49	Work in progress
9	Storm Water Drain	Construction of RCC Storm water Drain in Children Park	1	4.69	4.69	90	3.5	Work in progress
Total of Storm Water Drain =			5	20	19.86		6.24	
10	Parks	Development of children friendly parks at Jayanagar, Near Kuvempu nagar 15-16 Kuvempu Layout	1	0.35	0.34	100	0.29	Work Completed
11	Parks	Development of Garden at Jayanagar 2nd stage in Gangavathi	1	0.24	0.23	30	0	Work in progress
12	Parks	Development of Children park @ ward No 31 mahabaleshwar layout	1	0.53	0.52	100	0.49	Work Completed
13	Parks	Development of Children park @ Anjaneya Badavane	1	0.43	0.40	100	0.38	Work Completed
14	Parks	Proposed green space @ teachers colony	1	0.40	0.38	100	0.37	Work Completed
15	Parks	Proposed green space @ Gadwal camp park	1	0.21	0.20	10	0	Work in progress
16	Parks	Proposed green space @ Indira nagar	1	0.19	0.18	100	0.1	Work Completed
Total of Parks =			7	2.35	2.25		1.63	
17	Urban Transport	Foothpath improvement from Bus stand to Gandhi circle (Length 1km Court Rd)	1	1.36	1.36	50	0.62	Work in progress

AMRUT-10 PROGRESS REPORT

								Amount in crore
Sl.No.	Sector	Project Name	No of projects	SHPSG approved cost in cr.	Tender Awarded Cost	Physical progress in %	Financial progress in cr.	Status
18	Urban Transport	Footpath and cycle track improvement from bus stand to Gandhi Chowk Rd(Anegundi rd)	1	2.14	2.14	50	0.93	Work in progress
19	Urban Transport	Footpath improvemnet from Gandhi circle to Kampli bypass junction	1	1.32	1.32	70	0.8	Work in progress
20	Urban Transport	Two wheeler parking on NALA covering 150 Mtr of NALA	1	3.61	3.61	40	1.16	Work in progress
21	Urban Transport	Footbridges across NALA at 2 locations Islampur rod and Gandhi Chowk	1	0.71	0.71	30	0	Work in progress
22	Urban Transport	Construction of Foothpath from Gandhi Circle to Mahaveer Circle.	1	1.00	0.99	100	0.83	Work Completed
Total of Urban Transport=			6	10.14	10.13		4.34	
Grand Total of Gangavathi =			22	110.92	110.2		81.66	
Hosapete CMC								
1	Water Supply	Providing Water Supply System in Hosapete City under AMRUT Scheme.	1	52	50.82	70	36.85	Work in progress
Total of Water Supply =			1	52	50.82	70	36.85	
2	Sewerage	Providing Under Ground Drainage System to Hosapete City under AMRUT.	1	91	88.76	100	58.7	Work Completed
3	Sewerage	Construction of Sewerage and Septage System (Additional Grant)	1	15.64	16.58	25	2.87	Work in progress
Total of Sewerage =			2	106.64	105.34		61.57	
4	Storm Water Drain	Construction of Storm Water Drain near Raitra bhavan to HUDA office Hosapete City.	1	1.74	1.71	100	1.37	Work Completed
5	Storm Water Drain	Construction of Storm Water Drain from Valmiki Circle to HLC canal(Sandur road)Hosapete City.	1	0.55	0.52	100	0.48	Work Completed
6	Storm Water Drain	Construction of Storm Water Drain from Ukkadkeri area Hosapete City.	1	0.18	0.16	100	0.16	Work Completed
7	Storm Water Drain	Construction of Strom water Drain Raghavendra Temple Jagalikatteraya Area to Meer Alam Talkies, Malligi Hotel, Raripet, Jakwel and near Bala talkies Road in Hosapete city.	1	2.53	2.5	100	2.5	Work Completed
8	Storm Water Drain	Costruction of Strom Water Drain From Don Bosco School to Raghavendra temple in Hosapete city	1	2.00	1.98	100	1.28	Work Completed
Total of Storm Water Drain =			5	7	6.87		5.79	

AMRUT 1.0 PROGRESS REPORT

Amount in crore

Sl.No	Sector	Project Name	No of projects	SHPSC approved cost in cr	Tender/Awarded cost	Physical progress in %	Financial progress in cr	Status
9	Parks	PARK @ LLC and RING ROAD in HOSPET	1	1.46	1.44	100	1.42	Work Completed
10	Parks	Development of children park at RAJIV NAGAR	1	0.89	0.85	100	0.85	Work Completed
11	Parks	Development of children park at Phoolban	1	0.65	0.62	100	0.62	Work Completed
12	Parks	Construction and improvement of park at Ward no.22, Gavisiddeshwar nagar and Ward no. 28 M.J nagar, 7th cross	1	1.00	0.97	100	0.85	Work Completed
Total of Parks=			4	4.0031	3.88		3.74	
13	Urban Transport	Foot path Improvements from Railway station circle to Moorangadi Circle	1	2.10	2.1	100	1.77	Work Completed
14	Urban Transport	Foot path Improvements from Kanakadasa circle to Valmiki Circle	1	2.69	3.35	100	2.69	Work Completed
15	Urban Transport	Provision of dedicated bicycle lane from Kanakadasa Circle to Udyog petrol pump	1	1.21	0.67	42	0.12	Work in progress
Total of Urban Transport=			3	6.0035	6.12		4.58	
Grand Total of Hospet =			15	175.65	173.03		112.53	

RAICHUR CMC

1	Water Supply	Improvement water supply scheme to Raichur city under AMRUT	1	57	54.26	60	48.81	Work in progress
Total of Water Supply =			1	57	54.26	60	48.81	
2	Sewerage	UGD to Yeramaras zone with 5.5 MLD STP & Hosur Zone in Raichur city under AMRUT	1	99.8	102.25	71	84.18	Work in progress
3	Sewerage	Providing UGD scheme for Raichur city (Additional grant)	1	16.42	15.46	74	13.2	Work in progress
Total of Sewerage =			2	116.22	117.71		97.38	


4	Parks	Development of park with Children friendly components - Mehboob Gulshan Park.	1	0.68	0.67	100	0.57	Work Completed
5	Parks	Development of park with Children friendly components - Devaru Colony Park.	1	0.87	0.86	100	0.82	Work Completed
6	Parks	Development of Park With Children Friendly Component- Savitri Colony Park	1	0.30	0.29	92	0.21	Work in progress
7	Parks	Development of Park With Children Friendly Component- IDSMT Layout	1	0.30	0.3	100	0.27	Work Completed
8	Parks	Development of Park With Children Friendly Component- Jawahar Nagar	1	0.25	0.25	100	0.24	Work Completed
9	Parks	Development of childrens park Balanagama colony	1	0.30	0.3	100	0.15	Work Completed
10	Parks	Development of childrens park in Kalyani nagar	1	0.50	0.5	100	0.49	Work Completed
Total of Parks =			7	3.2	3.17		2.75	
Grand Total of Raichur =			10	176.42	175.14		148.9	

ಸಹಾಯಕ ನಿರ್ದೇಶಕರು (ಅಭಿವೃದ್ಧಿ)

ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ

Kalyana Karnataka ULBs list			
Sl. No.	Name of the ULB	Category	Population
Kalaburagi Division			
25.0 Kalaburagi			
1	Shahabad	CMC	47,582
2	Wadi	TMC	37,988
3	Aland	TMC	42,371
4	Chittapura	TMC	31,299
5	Sedam	TMC	39,341
6	Afzalpura	TMC	27,088
7	Chincholi	TMC	20,897
8	Jewargi	TMC	25,686
9	Kalagi	TP	9,144
10	Kamalapura	TP	11,071
11	Yadrami	TP	10,598
12	Shahbad	NAC	13,680
Total No. of ULB - 12			3,16,745
26.0 Yadagiri			
13	Yadagiri	CMC	74,294
14	Shahapura	CMC	53,366
15	Shorapura	CMC	51,398
16	Gurumitkal	TMC	20,631
17	Kakkera	TMC	21,724
18	Kembhavi	TMC	21,008
19	Hunasagi	TP	15,241
20	Bheemarayanagudi	NAC	8,029
Total No. of ULB - 08			2,65,691
27.0 Raichur			
21	Sindhanur	CMC	75,837
22	Manvi	TMC	46,465
23	Devadurga	TMC	28,929
24	Lingasugur	TMC	35,411
25	Mudagal	TMC	22,731
26	Maski	TMC	23,655
27	Kavitala	TP	15,036
28	Turuvihala	TP	13,034
29	Balaganuru	TP	11,449
30	Sirivara	TP	19,265
31	Hatti	TP	16,278
32	Hatti Gold Mines	NAC	16,278
Total No. of ULB - 12			3,24,368
28.0 Koppal			
33	Koppal	CMC	70,698
34	Kustagi	TMC	24,878
35	Karatagi	TMC	29,991
36	Yelaburga	TP	14,814
37	Kukanuru	TP	18,033
38	Kanakagiri	TP	16,938
39	Tavaragera	TP	17,510
40	Bhagyanagara	TP	18,988
Total No. of ULB - 08			2,11,850

Sl. No.	Name of the ULB	Category	Population
29.0 Bidar			
41	Basavakalyana	CMC	69,717
42	Chitaguppa	TMC	25,298
43	Humnabad	TMC	44,483
44	Bhalki	TMC	40,333
45	Hallikheda	TMC	20,163
46	Aurad	TP	19,849
Total No. of ULB - 06			2,19,843
30.0 Ballari			
47	Siraguppa	CMC	52,492
48	Kampli	TMC	39,307
49	Sanduru	TMC	37,431
50	Kurekuppa	TMC	22,560
51	Kurugodu	TMC	21,958
52	Tekkalakote	TP	26,244
53	Kudithini	TP	18,215
Total No. of ULB - 07			2,18,207
31.0 Vijayanagara			
54	Hoovinahadagali	TMC	27,967
55	Harapanahalli	TMC	47,039
56	Hagaribommanahalli	TMC	36,637
57	Kamalapura	TP	25,552
58	Kotturu	TP	26,289
59	Kudligi	TP	26,712
60	Mariyammanahalli	TP	18,691
Total No. of ULB - 07			2,08,887


 ಸಹಾಯಕ ನಿರ್ದೇಶಕರು (ಅಭಿವೃದ್ಧಿ)
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
 ಬೆಂಗಳೂರು

LCQ 70


Details of Releases made by Gol and GoK under AMRUT 1.0 and 2.0 Scheme during last 5 years (2018-19 to 2022-23)

(Rs. in crore)

Year	Gol Releases (Project fund)	A&OE Component	Reforms Incentive	GIS & LAP & TPS Scheme	GoK Releases	Total
AMRUT 1.0						
2018-19	606.19	30.89	27.64		222.50	887.22
2019-20	727.24	36.57	21.88		126.70	912.39
2020-21	289.38	18.22		0.51	300.77	608.88
2021-22	125.93	9.1425			40.10	175.17
2022-23					103.10	103.10
Subtotal	1748.74	94.82	49.52	0.51	793.17	2686.76
AMRUT 2.0						
2021-22		34.20				34.20
2022-23	614.37				496.90	1111.27
Subtotal	614.37	34.20	0.00	0.00	496.90	1145.47
TOTAL	2363.11	129.02	49.52	0.51	1290.07	3832.23

*Gol Releases - Including interest amount adjusted of Rs.41.73 crore.

*GoK Releases - Including interest amount adjusted of Rs.9.38 crore.


 ಸಹಾಯಕ ನಿರ್ದೇಶಕರು (ಅಭಿವೃದ್ಧಿ)
 ಪೌರಾಡಳಿತ ನಿರ್ದೇಶನಾಲಯ
 ಬೆಂಗಳೂರು

AMRUT 1.0 PROGRESS REPORT

Sl.No	Sector	Project Name	No.of projects	SHPS approved cost in cr	Tender Awarded cost	Physical progress in %	Financial progress in cr	Status
-------	--------	--------------	----------------	--------------------------	---------------------	------------------------	--------------------------	--------

AMRUT 1.0 PROGRESS REPORT OF KALBURGI CITY

Sl.No	Sector	Project Name	No.of projects	SHPS approved cost in cr	Tender Awarded cost	Physical progress in %	Financial progress in cr	Status
Implementing Agency: KUWSDB								
1	Water Supply	Providing WSS to Kalburgi city under AMRUT to Kalaburagi City (Additional Grant)	1	12.36	12.73	100	12.35	Work Completed
Total of Water Supply =			1	12.36	12.73		12.35	
2	Sewerage	Providing 4th Stage UGD scheme (Phase-2) to Kalaburagi City	1	156.8	174.8	100	156.8	Work Completed
Total of Sewerage =			1	156.8	174.8		156.8	
Implementing Agency: Kalburgi								
3	Parks	Development of children friendly park at Akkamahadevi nagar	1	0.80	0.75	100	0.84	Work Completed
4	Parks	Development of Park at Swastik nagar	1	0.93	0.9	100	0.91	Work Completed
5	Parks	Development of Park at Revanna Siddeshwar	1	0.37	0.37	100	0.31	Work Completed
6	Parks	Development of children park at Mansabdar colony.	1	0.60	0.58	100	0.58	Work Completed
7	Parks	Development of children park at Dhanavantry colony	1	0.50	0.46	100	0.49	Work Completed
Total of Parks =			5	3.2	3.06	100	3.13	Work Completed
Grand Total of Kalburgi =			7	172.36	190.59		172.28	
Grand Total =			68	1010.7366	1046.91	0	829.691	