

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಬಿ.ಜಿ.ಪಾಟೀಲ್
 ಚುಕ್ಕೆ ರಹಿತ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 581
 ಉತ್ತರ ದಿನಾಂಕ : 08.12.2023

ಕ್ರ.ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	ಕಲಬುರಗಿ ಮತ್ತು ಯಾದಗಿರಿ ಜಿಲ್ಲೆಗಳಲ್ಲಿರುವ ಬಹುಗ್ರಾಮ ಕುಡಿಯುವ ನೀರು ಯೋಜನೆಗಳು ಎಷ್ಟು; ಹಾಗೂ ಈ ಯೋಜನೆಯ ಈಗಿನ ಸ್ಥಿತಿ-ಗತಿ ಏನು; (ವಿವರ ನೀಡುವುದು)	ಕಲಬುರಗಿ ಜಿಲ್ಲೆಯಲ್ಲಿ 36 ಮತ್ತು ಯಾದಗಿರಿ ಜಿಲ್ಲೆಯಲ್ಲಿ 7 ಬಹುಗ್ರಾಮ ಕುಡಿಯುವ ನೀರು ಯೋಜನೆಗಳಿದ್ದು, ಅದರ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1 ಮತ್ತು 2ರಲ್ಲಿ ನೀಡಿದೆ.
ಆ)	ಸದರಿ ಜಿಲ್ಲೆಗಳಲ್ಲಿ ಹೊಸದಾಗಿ ಬಹುಗ್ರಾಮ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಗಳನ್ನು ಪ್ರಾರಂಭಿಸುವ ಉದ್ದೇಶ ಸರ್ಕಾರದ ಮುಂದಿದೆಯೇ; ಹಾಗಿದ್ದಲ್ಲಿ ಯೋಜನೆಯ ಸಮಗ್ರ ವಿವರ ನೀಡುವುದು;	ಕಲಬುರಗಿ ಜಿಲ್ಲೆಯಲ್ಲಿ ಹೊಸದಾಗಿ ಬಹುಗ್ರಾಮ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಗಳನ್ನು ಪ್ರಾರಂಭಿಸುವ ಉದ್ದೇಶ ಸರ್ಕಾರದ ಮುಂದಿದ್ದು. (ವಿವರಗಳನ್ನು ಅನುಬಂಧ-3ರಲ್ಲಿ ನೀಡಿದೆ) ಹಾಗೂ ಯಾದಗಿರಿ ಜಿಲ್ಲೆಯಲ್ಲಿ ಈಗಾಗಲೇ ಜಿಲ್ಲೆಯ ಎಲ್ಲಾ ಗ್ರಾಮೀಣ ಜನವಸತಿಗಳಿಗೆ ಕುಡಿಯುವ ನೀರು ಕಲ್ಪಿಸುವ ಯೋಜನೆಯ ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಲಾಗಿರುತ್ತದೆ.
ಇ)	ಬಹುಗ್ರಾಮ ಕುಡಿಯುವ ನೀರಿನ ಬಹುತೇಕ ಯೋಜನೆಗಳ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿರುವ ಬಗ್ಗೆ ಬಂದಿರುವ ದೂರುಗಳು ಸಂಖ್ಯೆ ಎಷ್ಟು; ಬಾಕಿ ಇರುವ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಸರ್ಕಾರ ಯಾವ ಕ್ರಮಕೈಗೊಂಡಿದೆ ? (ವಿವರ ನೀಡುವುದು)	ಸದರಿ ಜಿಲ್ಲೆಗಳಲ್ಲಿ ಬಹುಗ್ರಾಮ ಕುಡಿಯುವ ನೀರಿನ ಬಹುತೇಕ ಯೋಜನೆಗಳ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳ್ಳದಿರುವ ಬಗ್ಗೆ ಯಾವುದೇ ದೂರುಗಳು ಬಂದಿರುವುದಿಲ್ಲ. ಹಾಗೂ ಕಲಬುರಗಿ ಜಿಲ್ಲೆಯಲ್ಲಿನ 5 ಹೊಸ ಬಹುಗ್ರಾಮ ಕುಡಿಯುವ ನೀರು ಯೋಜನೆಗಳಿಗೆ ಕಾರ್ಯಾಡೇಶ ನೀಡಲಾಗಿದ್ದು, ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ ಹಾಗೂ 7 ಕಾಮಗಾರಿಗಳ ಪ್ರಸ್ತಾವನೆಯು ಪರಿಶೀಲನೆ ಹಂತದಲ್ಲಿರುತ್ತದೆ. (ವಿವರಗಳನ್ನು ಅನುಬಂಧ-4ರಲ್ಲಿ ನೀಡಿದೆ) ಹಾಗೂ ಯಾದಗಿರಿ ಜಿಲ್ಲೆಯಲ್ಲಿ ಬಾಕಿ ಇರುವ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-5 ರಲ್ಲಿ ನೀಡಿದೆ.

ಸಂ:ಗ್ರಾಕುನೀ&ನೈ/63/ಆಡಳಿತ-8/2023



(ಪ್ರಿಯಾಂಕ್ ಖರ್ಗೆ)
 ಗ್ರಾಮೀಣಾಭಿವೃದ್ಧಿ ಮತ್ತು ಪಂಚಾಯತ್ ರಾಜ್ ಹಾಗೂ
 ಮಾಹಿತಿ ತಂತ್ರಜ್ಞಾನ ಮತ್ತು ಜೈವಿಕ ತಂತ್ರಜ್ಞಾನ ಸಚಿವರು

ಚಿಕ್ಕ ರೇಷತೆ ಕ್ರೀಡೆ ಸಂಖ್ಯೆ:581ರ ಲಸತು

ಅನುಬಂಧ-1

Completed Schemes under inbuilt O&M				
Sl.	Taluka	Scheme name	Source	Status
1	Afzalapur	Mallabad & other 4 villages & 55 LPCD	Bheema River	O&M progress
2	Afzalapur	Kallur & other 6 villages & 55 LPCD	Dattaraga	O&M progress
3	Chittapur	Nalwar & 3 villages & 55 LPCD	Bheema River	O&M progress
4	Chincholi	Gadikeshwara & 4 villages & 55 LPCD	Yadaga Backwater	Tender to be called O&M in progress

Completed schemes under O&M contract

SL.No	Taluka	Scheme name	Source	Status
5	Afzalapur	Atnoor & other 2 villages & 54 LPCD	Bheema River	O&M progress
6	Chincholi	Gadilingadahalli and other 7 villages & 55 LPCD	Ganduri Nala	O&M progress
7	Chincholi	Pasthapur and other 8 villages & 55 LPCD	LMP Near Kanakapura	O&M progress
8	Chittapur	Ravoor & Malagatti villages & 55 LPCD	Kagina River	O&M progress
9	Kalaburagi	Bablad (IK) & other 5 villages & 55 LPCD	Bennetorur	O&M progress
10	Afzalapur	Mashal & other 3 villages & 55 LPCD	Bheema River	O&M progress
11	Chittapur	Turnoor & other 2 villages & 40 LPCD	Bheema River	O&M progress
12	Chittapur	Kollur & other 2 villages & 40LPCD	Bheema River	O&M progress
13	Chittapur	Bhagodi & 5 villages & 55 LPCD	Kagina River	O&M progress
14	Kalaburagi	Kamalapura & other 4 villages & 55 LPCD	Bennetorur	O&M progress
15	Kalaburagi	Harasuru & other 4 villages & 55 LPCD	Bennetorur	O&M progress
16	Afzalapur	Bidnoor & other 1 village & 55 LPCD	Open well	O&M progress

CE
RDW & SD

17	Afzalapur	Kognoor & other 1 village & 55 LPCD	Open well	O&M progress
18	Afzalapur	Devalganagapur & other 4 villages & 40 PLCD	Bheema River	O&M progress
19	Aland	Nimbarga & 5 Villages & 55 LPCD	Amarja	O&M progress
20	Chincholi	Chandankera & 11 Villages & 55 LPCD	Mullamari	O&M progress

Defunct Schemes

Sl.No	Taluka	Scheme name with designed LPCD	Source	Status
21	Afzalapur	Allagi & 6 Villages & 70 LPCD	Bhima River	Now Gecom work completed & trail run U/P
22	Jewargi	Malla (K) & 9 other villages & 40 LPCD	Bhima River	The Revival work taken under JJM
23	Jewargi	Itga & other 9 villages & 40 LPCD	Bhima River	The Revival work taken under JJM
24	Chittapur	Kadabur and Chamnur villages & 40 LPCD	Bhima River	For the revival this scheme the work is taken under DMF . Work Completed and O&M Estimate submitted

Batch -2 New MVS

SL No.	Taluka	Scheme Name	Source	Remarks
25	Afzalpur	Hasargundagi & other 6 habitations in Afzalapur taluk in Kalaburagi district	Bhima River Near Chinamalla village	Under Progress
26	Aland	Koralli & other 8 habitations in Aland taluk in Kalaburagi district	Amarja Dam back water	At approval stage
27	Chincholi	Salgar Basanpur and other 9 villages in Chincholi taluk in Kalaburagi district	Mullamari back water near Yalmmadi village	Under Progress
28	Kalaburagi	Farahatabad & other 21 habitations in Kalaburagi taluk in Kalaburagi district	Bhima River near Hagargundagi village	At approval stage
29	Jewargi	Aloor & other 100 habitations in Jewargi taluk in Kalaburagi district	Bhima River back water Kollur Bridge cum Barrage	At approval stage
30	Sedam	Kachoor & other 9 habitations in Sedam taluk in Kalaburagi district	Kagina River Near Lohada Bridge cum Barrage	Work order issued ,work to be started

Batch -4 NEW MVS

SL No	Taluka	Scheme Name	Source Details	Remarks
31	Jewargi	Yalwar & Other 9 Habitation in Jewargi Taluka	Bhima River near Hottirjadu village	PSR submitted for approval
32		Gudur S A & other 2habitation in Jewargi Taluka		
33	Jewargi	Kudi & other 4 habitation in Jewargi Taluka	Bhima River Near Rasanagi village	PSR submitted for approval
34	Aland	V.K.SALGAR AND OTHER 10 HABITATIONS in Aland Taluka	Gandori Nala back water	PSR submitted for approval
35	Chittapur	Bedsur & other 32 Habitation in Kalagi Taluka	Bennetora Dam near Herur.K	Work order issued
36	Chittapur	Sannati & other 39 Habitation in Chittapur Taluka and Kusnoor & other village in Kalaburagi Taluka	Bhima Sannati Bridge cum Barrage	Work order issued

ಇತ್ತೀಚೆಗೆ ರೂ.ತೆ ಪ್ರತಿ ಸೆಂಟಿ: 581 ರೆ ಲನತ್ತೆ
ಅನುಬಂಧ-2

ಯಾದಗಿರಿ ಜಿಲ್ಲೆಯ ಬಹುಗ್ರಾಮ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಗಳ ವಿವರ

ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ

ಕ್ರ.ಸಂ	ತಾಲ್ಲೂಕು	ಯೋಜನೆಯ ಹೆಸರು	ಯೋಜನೆಯ ಮೊತ್ತ	ಷರಾ (ಯೋಜನೆಯ ಪ್ರಸ್ತುತ ಸ್ಥಿತಿ)
1	ಶಾಹಾಪುರ	ನಾಯ್ಕಲ್ ಗ್ರಾಮ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಯೋಜನೆ.	24.88	ನಿರ್ವಹಣೆ ಮತ್ತು ಕಾರ್ಯಾಚರಣೆ ಜಾರಿಯಲ್ಲಿದೆ
2	ಶಾಹಾಪುರ	ಹಯ್ಯಾಳ ಬಿ. ಮತ್ತು ಇತರೆ 4 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಯೋಜನೆ.	70.95	ನಿರ್ವಹಣೆ ಮತ್ತು ಕಾರ್ಯಾಚರಣೆ ಜಾರಿಯಲ್ಲಿದೆ
3	ಶಾಹಾಪುರ	ವಡಗೇರಾ ಮತ್ತು ಇತರೆ 2 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಯೋಜನೆ.	30.11	ನಿರ್ವಹಣೆ ಮತ್ತು ಕಾರ್ಯಾಚರಣೆ ಜಾರಿಯಲ್ಲಿದೆ
4	ಯಾದಗಿರಿ	ಗುರ್ಮಿಠ್ಯಲ್ ಪಟ್ಟಣ ಮತ್ತು ಮಾರ್ಗಮಧ್ಯದ 32 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಯೋಜನೆ.	342.86	KUWSDB ಇಲಾಖೆಯಿಂದ ನಿರ್ವಹಣೆ ಮತ್ತು ಕಾರ್ಯಾಚರಣೆ ಜಾರಿಯಲ್ಲಿರುತ್ತದೆ.
5	ಶೋರಾಪುರ	ಕಿರದಳ್ಳಿ ಮತ್ತು ಇತರೆ 14 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಯೋಜನೆ.	1550.00	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು 14 ಗ್ರಾಮಗಳಿಗೆ ನೀರು ಸರಬರಾಜು ಮಾಡಲಾಗುತ್ತಿದೆ.
6	ಶೋರಾಪುರ	ಅರಕೇರಾ (ಕೆ) ಮತ್ತು ಇತರೆ 05 ಗ್ರಾಮಗಳಿಗೆ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಯೋಜನೆ.	1095.00	ಈಗಾಗಲೇ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದ್ದು, ನೀರು ಸರಬರಾಜು ಮಾಡಲಾಗುತ್ತಿದೆ.
ಹೊಸ ಕಾಮಗಾರಿ				
1	ಶೋರಾಪುರ, ಯಾದಗಿರಿ, ಶಹಾಪುರ ತಾಲೂಕು	ಯಾದಗಿರಿ ಜಿಲ್ಲೆಯ ಶೋರಾಪುರ, ಯಾದಗಿರಿ ಮತ್ತು ಶಹಾಪುರ ತಾಲೂಕಿನ ಎಲ್ಲಾ ಗ್ರಾಮಗಳ ಜನವಸತಿಗಳಿಗೆ ಮತ್ತು 3 ಪಟ್ಟಣ ಪಂಚಾಯತಿಗಳಿಗೆ ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಯೋಜನೆ.	200400.00	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.


CE
RDW & SD


ಕೊಡುಗೆ ಕೆಲಸದ ಕ್ರಮಕ್ಕೆ ಸಂಖ್ಯೆ:5818 ಲಸತ್ತೆ

ಅನುಬಂಧ-3 & 4

Batch -2 New MVS

SL No.	Taluka	Scheme Name	Source	Remarks
1	Afzalpur	Hasargundagi & other 6 habitations in Afzalpur taluk in Kalaburagi district	Bhima River Near Chinamalla village	Under Progress
2	Aland	Koralli & other 8 habitations in Aland taluk in Kalaburagi district	Amarja Dam back water	At approval Stage
3	Chincholi	Salgar Basanpur and other 9 villages in Chincholi taluk in Kalaburagi district	Mullamari back water near Yalmmadi village	Under Progress
4	Kalaburagi	Farahatabad & other 21 habitations in Kalaburagi taluk in Kalaburagi district	Bhima River near Hagargundagi village	At approval Stage
5	Jewargi	Aloor & other 100 habitations in Jewargi taluk in Kalaburagi district	Bhima River back water Kollur Bridge cum Barrage	At approval Stage
6	Sedam	Kachoor & other 9 habitations in Sedam taluk in Kalaburagi district	Kagina River Near Lohada Bridge cum Barrage	Work order issued work to be started

Batch -4 NEW MVS

SL No	Taluka	Scheme Name	Source Details	Remark
7	Jewargi	Yalwar & Other 9 Habitation in Jewargi Taluka	Bhima River near Hottimadu village	PSR under approval
8		Gudur S A & other 2 habitation in Jewargi Taluka		PSR under approval
9	Jewargi	Kudi & other 4 habitation in Jewargi Taluka	Bhima River Near Rasanagi village	PSR under approval
10	Aland	V.K.SALGAR AND OTHER 10 HABITATIONS in Aland Taluka	Gandori Nala back water	PSR under approval
11	Chittapur	Bedsur & other 32 Habitation in Kalagi Taluka	Bennetora Dam near Herur.K	Work Order issued
12	Chittapur	Sannati & other 39 Habitation in Chittapur Taluka and Kusnoor & other village in Kalaburagi Taluka	Bhima Sannati Bridge cum Barrage	Work Order issued

RDW & SD

**ಕೆಆರ್‌ಐ ಡಿ ಸಿ ಪ್ರಾಜೆಕ್ಟ್ ಸಂಖ್ಯೆ: 521 ರ ಲಸಿಕ್ಯು
ಅನುಬಂಧ-5**

ಯಾದಗಿರಿ ಜಿಲ್ಲೆಯ ಹೊಸ ಬಹುಗ್ರಾಮ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಗಳ ವಿವರ

Sl No	Taluka	Scheme Name	No of Villages Planned	No of Habitations Planned	Project Cost (Rs. Cr)	Agreement amount (Rs. Cr)	Work Order Date	Agreement Date of Completion	Work Physical status	Physical Progress In %	Financial progress In Cr	Financial Progress in %
1	Shahapur, Wadagera, Shorapur, Hunasagi, Yadgir, Gurmitkal	Multi Village Drinking Water Supply Scheme to all the Rural Habitation and 3 Urban Areas of Kakkera, Kembhavi and Hunasagi in Yadgir District under Jal Jeevan Mission through Design, Build, Operate and Transfer	462	696	2004.00	1605.00	23.08.2022	23.02.2025	1) Jackwell: Excavation 2) WTP: i) Aerator : Raft Completed, Column upto plinth beam completed ii) Clarifloculators : Side wall upto 1 st Lift completed 3) MBR's : Raft Completed Side wall upto 1 st Lift Completed 4) Zonal Structures: 8 No's started out of which 2 No's Raft under Progress, 4 No's Excavator Completed 5) OHT's: 32 OHT's started 6) Pipeline i) Supply of Pipes : 608.755 Km ii) Laying Completed: 156.630 Km iii) Hydro Test Completed 33.240 Km	8%	102.48 Cr	6.6%

**CE
RDW & SD**