


**ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು**

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	:	1938
ಸದಸ್ಯರ ಹೆಸರು	:	ಶ್ರೀ ಪ್ರಕಾಶ್ ಕೆ. ರಾಧೋಡ್ (ನಾಮ ನಿರ್ದೇಶನ ಹೊಂದಿದವರು)
ಉತ್ತರಿಸುವ ದಿನಾಂಕ	:	16-03-2022.
ಉತ್ತರಿಸುವ ಸಚಿವರು	:	ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

ಕ್ರ.ಸಂ.	ಪ್ರಶ್ನೆಗಳು	ಉತ್ತರ
ಅ)	“ಭಾರತ ಮಾಲಾ” ಯೋಜನೆಯಡಿಯಲ್ಲಿ ರಾಜ್ಯದಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ರಸ್ತೆ ಕಾಮಗಾರಿಗಳಾವುವು;	ರಾಜ್ಯದಲ್ಲಿ ಭಾರತೀಯ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಪ್ರಾಧಿಕಾರದ ವತಿಯಿಂದ “ಭಾರತ ಮಾಲಾ” ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ರಸ್ತೆಯ ಉದ್ದ, ಹಾಗೂ ಇತರೆ ವಿವರಗಳನ್ನು ಅನುಬಂಧದಲ್ಲಿ ನೀಡಲಾಗಿದೆ.
ಆ)	ಈ ಯೋಜನೆಯ ಮೊದಲ ಹಂತದಲ್ಲಿ ರಾಜ್ಯದ ಯಾವ ಯಾವ ನಗರಗಳಲ್ಲಿ ಎಷ್ಟು ಕಿ.ಮೀ.ರಸ್ತೆಗಳನ್ನು ನಿರ್ಮಿಸಲಾಗಿದೆ;	
ಇ)	ರಾಜ್ಯದಲ್ಲಿ ಈ ಯೋಜನೆಯು ಮಂದಗತಿಯಲ್ಲಿ ಸಾಗುತ್ತಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ; ಬಂದಿದ್ದಲ್ಲಿ ಯಾವಾಗ ಈ ಯೋಜನೆಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು?	ಕಳೆದ ನವೆಂಬರ್ ಹಾಗೂ ಡಿಸೆಂಬರ್‌ನಲ್ಲಿ ಸುರಿದ ಮಳೆಯಿಂದಾಗಿ ಹಾಗೂ ಕೋವಿಡ್-2019ರಿಂದಾಗಿ ಕಾಮಗಾರಿಯು ಮಂದಗತಿಯಲ್ಲಿ ಸಾಗಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗುವ ವಿವರಗಳನ್ನು ಅನುಬಂಧದಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

ಕಡತ ಸಂಖ್ಯೆ: ಲೋಇ 108 ಸಿಎನ್‌ಹೆಚ್ 2022 (ಇ)



(ಸಿ.ಸಿ. ಪಾಟೀಲ)

ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

Format for LAQ No. 1938

Sl. No.	Name of the Project under Bharatamala	Total length (in KM.)	Project Stage (Completed / Under Impelemetnation / DPR)	Cities covered in this project			Reasons for slow progress	Date of start of the project	Scheduled date of completion	Likely date of completion	Present status
				Name of the city	Length covered in this city (in Km)	Length completed in this city (in Km.)					
PIU-Bengaluru Expressway											
1	Bangalore-Chennai Expressway-Package-I of Phase-I from km 0.00 to km 26.400 from Bangalore-Malur	27.1	Under implementation	-	-	-	Project is running slightly behind the schedule due to unprecendent rains in November- December-21.	15.09.2021	14.09.2023	14.09.2023	Work is under progress
2	Bangalore-Chennai Expressway-Package-II of Phase-I from km 26.400 to km 53.500 from Malur - Bangarpet	27.1	Under implementation	-	-	-		20.09.2021	19.09.2023	19.09.2023	Work is under progress
3	Bangalore-Chennai Expressway-Package-III of Phase-I from km 53.500 to Km71.00 from Bangarpet to Bethamnagala	17.5	Under implementation	-	-	-		18.01.2022	17.01.2024	17.01.2024	Work is under progress
4	Bangalore Ring Road (West Side) Phase-I ,Package-I-NH-948A- from Dobaspet to Magadi from Km 0.000 to Km 46.300 in the State of Karnataka	46.3	DPR	-	-	-		Under DPR stage			
5	Bangalore Ring Road (West Side) Phase-I ,Package-II-NH-948A- from Magadi to Ramanagara from Km 46.300 to Km 79.000 in the State of Karnataka	32.7	DPR	-	-	-					
6	Bangalore Ring Road (West Side) Phase-II ,Package-I NH-948A-Ramanagara to Bhannerghatta National Park(BNP) from Km 79.000 to Km 112.600 in the State of Karnataka	33.6	DPR	-	-	-					
7	Bangalore Ring Road (West Side) Phase-II ,Package-II NH-948A-Bhannerghatta National Park to elevated highway in the entire core area of BNP and in the adjoining ESZ area @1km each on both sides including approaches from Km 112.600 to Km 120.700 in the State of Karnataka	8.1	DPR	-	-	-					
8	Bangalore Ring Road (West Side) Phase-II ,Package-III NH-948A-Bhannerghatta National Park to Belagondapalli (TN) from Km 120.700 to Km 144.480 in the States of Karnataka & Tamilnadu	23.78	DPR	-	-	-					

							Bids have been invited with last date of receipt of bids as 09.03.202					
							Under DPR stage					
9	Bangalore Ring Road (West Side) Phase-III, Package-1 NH-948A-Belagondapalli (TN) to KNT/TN border from Km 144.480 to Km 179.969 in the State of Tamilnadu	35.48	DPR	-	-	-						
10	Punc-Bengaluru Expressway	700	DPR	-	-	-						
PIU-Bengaluru												
11	Four-Laning from km 0.00 to km 42.00 of Dobaspet to Dodabalapur Bypass section of NH-648 (Old NH-207) on Hybrid Annuity Mode under Bharatmata Pariyojna, in the state of Karnataka (Package-I)	42	Under implementation	Dodabalapur Bypass	10.85	5.2	There is no slow progress	19.04.2021	18.04.2023	18.04.2023	Under Implimentation and Achieved the Physical progress of 40.25 % as on 28.02.2022	
12	4 Laning from Km. 42.00 to 80.00 of Dodabalapura Bypass to Hokote section of NH-648 (Old NH-207)	38	Under implementation	Devanahalli Bypass	10.2	Nil	There is no slow progress	22.02.2021	21.02.2023	21.02.2023	Under Implimentation and Achieved the Physical progress of 44.33%	
13	KNT/TN border to Hoskote section from Km.16.80 to Km.58.30 section of NH-207	21	DPR	-	-	-	-	-	-	-	-	
PIU-Chitradurga												
14	Four laning Byrapura to Challakere Section of NH - 150A from Km.308.550 to Km.358.500 on HAM Mode under Bharatmata Pariyojana in the State of Karnataka	49.95	Completed project is under O&M stage	-	-	-	NA	31.12.2018	30.12.2020	31.03.2021	Completed project is under O&M stage	
15	Four laning of challakere - Hiriuru Section from Km.358.550 to Km.414.205 of NH - 150A	55.76	Under Construction stage	Hiriuru & Challakere	-	12.150 Km (Hiriuru bypass) 10.77 Km (Challakere bypass)	1. Bulk npermit for tmportation sand not given by DDMG Chitradurga. 2. Already sand per mts were cancelled 3.Non avaiability of permission for excavation earth	25.01.2021	24.01.2023	24.01.2023	Under-Construction stage. 22.92 Km length cover under bypass	
16	Nellayadi to Mudigere Hand post	68.9	DPR	Green field alignment bypassing all the cities	-	-	-	-	-	-	DPR is under progress	
17	Mudigere Hand post to Chikkamangalur	46.1	DPR		-	-	-	-	-	-	-	
18	Chikkamangalur Bypass End to Tamatadalli	54	DPR		-	-	-	-	-	-	-	DPR is under progress
19	Tamatadalli to Chitradurga section	62	DPR		-	-	-	-	-	-	-	-
PIU-Dharwad												
20	Belakeri Port to Kumta sirsi road section	58.92	Under implementation	Sirsi Kumta	2 0	1 0	i) Due to the delay in tree cutting by the forest Dept.the work was delayed by 255 days. ii) Due to heavy rain fall, progress was badly hampered.	07.12.2020	06.12.2022	13.08.2023	Work is under progress	
21	Haveri - Sirsi Road 766E	74.8	Under implementation	Haveri	1	0	-	08.03.2022	07.03.2024	-	Work is under progress	
22	2 laning with paved shoulders of Khanapur-Knt/Goa Border section of NH 4A	52.3	Under implementation	Khanapur	0	0	-	05-11-2018	03.05.2021	02.05.2021	Project is foreclosed due to delay in disposal of court cases. The tender has been called for appointment of new agency for the balance work.	

23	Belgaum - Sankeshwar Bypass	40.017	Under implementation	Belgaum	5	0						AD is yet to be declared
				Sankeshwar	4	0						
24	6-laning from Sankeshwar Bypass - MH/KNT Border	37.83	Under implementation	Sankeshwar	4	0						AD is yet to be declared
25	4-laning of Belgaum-Khanapur Section of NH 4A.	30	Under implementation	Belgaum	9	Proposed Bypass for city	Delay due to public hindrance and Court case	07.03.2019	02.09.2021	31.01.2023		PCOD issued with effect from 25.10.2021 for 16.345 Km.
	PIU-Gulbarga											
26	Two Laning with Paved Shoulder Aurad - Bidar section of NH-161A	45.878	Under Implementation	Bidar	1.353	In progress as per Contract Schedule.	No Slow progress.	14.09.2021	13.09.2023	13.09.2023		
27	Six laning of Access Controlled Newly proposed Greenfield Highway of NH-150C starting from MH/KN Border (Badadal) to Maradgi S Andoal as part of Surat-Chennai Economic Corridor (Package-II of Akkalkot-KN/TS Border)	71.00	DPR	-	-	-	-	-	-	-		The project reach does not pass through any city as it is a Greenfield project.
28	Six laning of Access Controlled Newly proposed Greenfield Highway of NH-150C starting from Maradgi S Andoal to Baswantapur as part of Surat-Chennai Economic Corridor (Package-III of Akkalkot-KN/TS Border)	65.50	DPR	-	-	-	-	-	-	-		The project reach does not pass through any city as it is a Greenfield project.
29	Six laning of Access Controlled Newly proposed Greenfield Highway of NH-150C starting from Baswantapur to KN/TS Borde (Singnodi) as part of Surat-Chennai Economic Corridor (Package-IV of Akkalkot-KN/TS Border)	40.60	DPR	-	-	-	-	-	-	-		The project reach does not pass through any city as it is a Greenfield project.
	PIU-Hassan											
30	4 Laning of Channarayana Bypass from Km 140.449 to Km 149.596 and Hassan Bypass from Km 175.935 to Km 185.684 and providing Grade Separator Structures, Service Roads and other safety measures in Devihalli (Km 108.46) to Hassan (Km 185.684) Section NH-75 (Old NH-48) on EPC basis in the State of Karnataka.	39.13	Under implementation	Channarayapatana	9.147 (Bypass)	0.00 (Bypass)	Slip Road work are completed. And main carriage way work are in progress in various stages. Also work progress hampered due to COVID.	18-01-2021	18-01-2023	18-01-2023		Work is under progress
				Hassan	9.749 (Bypass)	0.00 (Bypass)	ROW Issue, No proper land records, Tree cutting permissions are pending	18-01-2021	18-01-2023	18-01-2023		
31	HASSAN MARANAHALLY Section of NH-75	45.148	Under implementation	HASSAN	4.09	1.46	1)Heavy rainfall in ghat section. 2)Covid-19 pandemic. 3)Mobilization of Insufficient Manpower and Machinery by Sub-contractor. 4)Insolvency proceeding against EPC Contractor.	06.03.2017	07.03.2019	17.03.2023		Work is under progress
				ALUR	20.00	15.623						
				SAKALESH PURA	21.06	1.617						
32	Hassan-Hiriyur-Huliyar	114.091	DPR	Hassan	17.55	0	NA					Alignment finalised and preparation of 3A is under process.
				Arasikere	25.25							
				Tiptur	13.26							
				Chikkanayakanahalli	28.06							
				Hosadurga	6.98							
				Hiriyur	22.99							
	PIU-Hospet											
33	4 laning of Bellary - Byrapura Section of NH-150A	41.730	project completed	-	-	-	-	24.10.2019	21.01.2022	21.01.2022		Completed excluding 1Km descope

PIU-Mangalore											
34	4L of Sannur to Bikarnakatte section from Km 691.350 to Km 736.362 of NH-169 Karkala - Mangalore (Package-III)	45	Under Construction	Udupi	5.6	-	-	Agreement signed on 10.09.2021. Appointed Date yet to be issued			
				Dakshina Kannada	39.4	-	-				
35	Mangalore City Bypass	91.2	DPR	Dakshina Kannada	91.2	-	-	Under DPR			
36	Kumta Bypass	7.7	DPR	Uttara Kannada	7.7	-	-	Under DPR			
37	Four laning with paved Shoulders of Honnavar Port Connectivity road from Km 0.00 (Kasarkod side of Honnavar Port) to Km 2.580 (towards NH-66) connecting Honnavar Port with NH-66 at Km 195.986 and to improve NH-66 from Km 195.00 to Km 197.00 to integrate port connectivity on EPC mode in the State of Karnataka	4.58	Under Construction	Uttara Kannada	4.58	-	-	Agreement signed on 09.02.2022. Appointed Date yet to be issued			
PIU-Ramanagara											
38	Six laning of Bangalore to Nidagatta section of NH-275	56.2	Under Implementation	Bangalore south	6.533	4.70376Km	Due to COVID-19 pandemic	14.05.2019	09.11.2021	02.05.2022	Work is under Progress
				Ramanagara	48.367	44.49764Km					
				Mandya	1.3	1.27Km					
39	Six laning of Nidagatta- Mysore Section km. 74.200 to km. 135.304 of NH-275 in the State of Karnataka to be executed on Hybrid Annuity Mode	61.104	Physical Progress for the month February 83.70%	Mandya	56.868 Km	33.318 Km	Within the Schedule time	December, 10th 2019	June, 7th 2022	September, 7th 2022 (After EOT)	Work is under Progress
				Mysore	4.236 Km	1.472 Km					
PIU-Tumkur											
40	Four laning of Mallasandra to Karadi Section from Design Km. 12+300 to Design Km. 65+195 of NH-206 on HAM under Bharathmala Pariyojana, in the state of Karnataka. (Package I).	50.645	Under Implementation	Bypass proposed for the cities	-	-	Land Acquisition & Covid	15.10.2019	12.04.2022	12.04.2022	Work under Progress
41	Four laning of Karadi to Banavara Section from Design Km. 65+195 to Design Km. 121+900 of NH-206 on HAM under Bharathmala Pariyojana, in the state of Karnataka. (Package II).	56.705	Under Implementation	Bypass proposed for the cities	-	-	Land Acquisition & Covid	15.10.2019	12.04.2022	12.04.2022	Work under Progress
42	Four laning of Banavara to Bettadahalli Section from Design Km. 121+900 to Design Km. 170+415 of NH-206 on HAM under Bharathmala Pariyojana, in the state of Karnataka. (Package III)	48.515	Under Implementation	Bypass proposed for the cities	-	-	Land Acquisition & Covid	15.03.2021	14.03.2023	14.03.2023	Work under Progress
43	Four laning of Bettadahalli to Srirampurasection from Design Km. 170+415 to Design Km. 226+750 of NH-206 on HAM under Bharathmala Pariyojana in the state of Karnataka. (Package IV)	50.975	Under Implementation	Bypass proposed for the cities	-	-	Land Acquisition & Covid	20.10.2021	19.10.2023	19.10.2023	Work under Progress