


**ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು**

ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 167 (1335)  
 ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಸಲೀಂ ಅಹಮದ್ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ)  
 ಉತ್ತರಿಸುವ ದಿನಾಂಕ : 09-03-2022  
 ಉತ್ತರಿಸುವ ಸಚಿವರು : ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

ಕ್ರ.ಸಂ.	ಪ್ರಶ್ನೆಗಳು	ಉತ್ತರಗಳು
ಅ.	2020-21ನೇ ಸಾಲಿನಲ್ಲಿ ಹಾವೇರಿ, ಗದಗ ಮತ್ತು ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ ಜಿಲ್ಲೆಗಳಲ್ಲಿ ನಬಾರ್ಡ್ ಯೋಜನೆಯಡಿ ಕೈಗೊಂಡಿರುವ ರಸ್ತೆ ಮತ್ತು ಸೇತುವೆ ಕಾಮಗಾರಿಗಳ ವಿವರ ನೀಡುವುದು;	2020-21ನೇ ಸಾಲಿನಲ್ಲಿ ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆಗೆ ನಬಾರ್ಡ್‌ನಿಂದ ಯಾವುದೇ ಕಾಮಗಾರಿಗಳು ಅನುಮೋದನೆ ಆಗಿರುವುದಿಲ್ಲ.
ಆ	ಇವುಗಳಲ್ಲಿ ಎಷ್ಟು ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ;	
ಇ	ಕಳೆದ 10 ವರ್ಷಗಳಿಂದ ನಬಾರ್ಡ್ ಯೋಜನೆಯಡಿ ಪೂರ್ಣಗೊಳ್ಳದೆ ಉಳಿದಿರುವ ಕಾಮಗಾರಿಗಳು ಎಷ್ಟು? (ಕಾಮಗಾರಿ ವಿವರ ನೀಡುವುದು) ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣವಾಗದಿರುವುದಕ್ಕೆ ಸರ್ಕಾರ ಕೈಗೊಂಡ ಕ್ರಮವೇನು?	ವಿವರಗಳನ್ನು ಅನುಭಂದದಲ್ಲಿ ನೀಡಿದೆ. ಅಪೂರ್ಣವಾಗಿರುವ 7 ಕಾಮಗಾರಿಗಳನ್ನು ಜೂನ್-22ರ ಅಂತ್ಯದೊಳಗೆ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು.
ಈ	ಪೂರ್ಣಗೊಳ್ಳದೆ ಉಳಿದಿರುವ ಕಾಮಗಾರಿಗಳಿಂದ ಸರ್ಕಾರಕ್ಕೆ ಆದ ನಷ್ಟವೆಷ್ಟು ಇದನ್ನು ಗುತ್ತಿಗೆದಾರರಿಂದ ವಸೂಲು ಮಾಡಲಾಗುತ್ತಿದೆಯೇ;	ಅನ್ವಯಿಸುವುದಿಲ್ಲ.
ಉ	ಈವರೆವಿಗೂ ನಬಾರ್ಡ್‌ನಿಂದ ಪಡೆದ ಅನುದಾನವೆಷ್ಟು? ಇದಕ್ಕೆ ಸರ್ಕಾರ ಎಷ್ಟು ಬಡ್ಡಿ ಪಾವತಿ ಮಾಡಿದೆ.	2011-12ನೇ ಸಾಲಿನಿಂದ 2020-21ನೇ ಸಾಲಿನವರೆಗೆ ನಬಾರ್ಡ್‌ನಿಂದ ರಾಜ್ಯವು ರೂ. 8979 ಕೋಟಿ ಮೊತ್ತದ ಸಾಲ ಪಡೆದಿದ್ದು ರೂ. 2293 ಕೋಟಿ ರೂ.ಗಳ ಬಡ್ಡಿ ಮೊತ್ತವನ್ನು ಪಾವತಿಸಲಾಗಿರುತ್ತದೆ.

ಸಂಖ್ಯೆ: ಲೋಇ 07 ಆರ್‌ಡಿಎಫ್ 2022



(ಸಿ.ಸಿ.ಪಾಟೀಲ)  
 ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

**ಅನುಬಂಧ**  
**ಕಲೆದ 10 ವರ್ಷಗಲೆಂದ ನಬಾರ್ಡ ಯಲೀಜನೆಯಡಿ ಪೂಣಗಲೆಲ್ಲದೆ ಉಲೆದಿರುವ**  
**ಕಾಮಗಾರಿಗಲೆ**

Sl. No.	District	Taluk	Name of work	Estimated Cost in Rs. Lakhs	nabard Assistance in Rs. Lakhs	Expenditure in Rs. Lakhs	Status
<b>YEAR ( 2016-17)- RIDF-22</b>							
1	Mysore	Nanjangudu	Reconstruction of Bridge at 5.40 Km of Basavanpura, Hadinaru, Ayarahalli road	200.00	160.00	141.96	Bridge proper completed, Land to be acquired for Approach Road. Will be completed by June-2022.
2	Ramanagara	Ramanagra	Construction of LLC Across Seethanathore halla in road from Doddagangavadi to Nayidole road at Ch 0.80 K.M	150.00	120.00	76.91	Work In Progress, Land to be acquired for Approach Road. Will be completed by June-2022.
<b>YEAR ( 2017-18)- RIDF-23</b>							
3	Hassan	Sakleshpura	Re constn.of bridge across Halla at 4.50 km. of Hanbal-Devarunda road to Bettada byraweshwara temple via Hodachalli, Maragunda in Sakleshpura taluk	80.00	64.00	50.00	Work in Progress. Will be completed by June-2022.
<b>YEAR ( 2018-19) - RIDF-24</b>							
4	Belagavi	Belagavi	Improvement to Hundalli-Kakathi road .(Impts.with adjusting slope of Hudali,Dharnatti,Mutyantatti road at km.16.50 to 17.80 km.in Belgavi taluuk)	350.00	280.00	187.20	Delayed due to Forest issue,work is delayed. Will be completed by June-2022.
5	Kodagu	Virajpete	Re-Construction of bridge across river at 1.80 Km on Bethri-Hemmadu-Parane road in Virajpet taluk.	110.00	88.00	76.92	Work in Progress. Will be completed by June-2022.
6	Mysore	Mysuru	Construction of Bridge at Ch: 5.90 Km in B N Road to Lalithadripura via Someshwarapura, Kumbrahalli	98.00	78.40	81.17	Work in Progress. Will be completed by June-2022.
7	Vijaypur	Basavan bagewadi	Widening and Improvements to Unnibhavi - Halerolli via Hunishayal - Akatwadi - Sulakoda road	150.00	120.00	66.67	Work in Progress. Will be completed by June-2022.
<b>GRAND TOTAL</b>				<b>1,138.00</b>	<b>910.40</b>	<b>680.83</b>	