


ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	: 2869
ಸದಸ್ಯರ ಹೆಸರು	: ಡಾ: ವೈ.ಎ. ನಾರಾಯಣಸ್ವಾಮಿ (ಶಿಕ್ಷಕರ ಕ್ಷೇತ್ರ)
ಉತ್ತರಿಸುವ ದಿನಾಂಕ	: 30-03-2022
ಉತ್ತರಿಸುವ ಸಚಿವರು	: ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ.	ರಾಜ್ಯದಲ್ಲಿ ಎಷ್ಟು ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿಗಳಿವೆ; ಅವು ಎಲ್ಲೆಲ್ಲಿವೆ; (ವಿವರ ನೀಡುವುದು)	ರಾಜ್ಯದಲ್ಲಿ ಒಟ್ಟು 7652 ಕಿ.ಮೀ. ಉದ್ದದ 44 ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿಗಳಿವೆ. ಈ ಪೈಕಿ 4124ಕಿ.ಮೀ. ಉದ್ದದ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿಗಳು ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ವಲಯದ ಸುಪರ್ದಿಯಲ್ಲಿದೆ 3528 ಕಿ.ಮೀ. ಉದ್ದದ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿಗಳು ಭಾರತೀಯ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಪ್ರಾಧಿಕಾರ ರವರ ಸುಪರ್ದಿಯಲ್ಲಿದೆ. (ಹೆದ್ದಾರಿವಾರು ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ)
ಆ.	ಈ ಹೆದ್ದಾರಿಗಳ ರಸ್ತೆ ನಿರ್ಮಾಣ ಮತ್ತು ನಿರ್ವಹಣೆ ಯಾವ ಇಲಾಖೆಯಿಂದ ನಿರ್ವಹಿಸಲಾಗುತ್ತಿದೆ;	ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿಗಳ ನಿರ್ಮಾಣ ಹಾಗೂ ನಿರ್ವಹಣೆ ಕಾರ್ಯವನ್ನು ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ವಲಯ (ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆ) ಹಾಗೂ ಭಾರತೀಯ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಪ್ರಾಧಿಕಾರದಿಂದ ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ.
ಇ.	ಭಾರತದ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಪ್ರಾಧಿಕಾರದಿಂದ ಪ್ರಸ್ತುತ ಎಲ್ಲೆಲ್ಲಿ ಯಾವ ಯಾವ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಕೆಲಸ ನಡೆಯುತ್ತಿದೆ; ಸರ್ಕಾರ ಯಾವಾಗ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಪ್ರಾಧಿಕಾರಕ್ಕೆ ರಸ್ತೆ ನಿರ್ಮಾಣದ ಕಾರ್ಯವನ್ನು ವಹಿಸಲಾಗಿತ್ತು; ಅದು ಯಾವ ಹಂತದಲ್ಲಿದೆ?	ಭಾರತೀಯ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಪ್ರಾಧಿಕಾರದ ವತಿಯಿಂದ 2004ನೇ ಸಾಲಿನಿಂದ ಇಲ್ಲಿಯವರೆಗೆ ರೂ.45615 ಕೋಟಿ ವೆಚ್ಚದಲ್ಲಿ ಸುಮಾರು 3413 ಕಿ.ಮೀ. ಉದ್ದದ 51 ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ. ಈ ಪೈಕಿ ರೂ.7029 ಕೋಟಿ ವೆಚ್ಚದಲ್ಲಿ 1099 ಕಿ.ಮೀ. ಉದ್ದದ 13 ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, O&M (Operation and maintenance) ಹಂತದಲ್ಲಿರುತ್ತದೆ. ರೂ.11468 ಕೋಟಿ ವೆಚ್ಚದಲ್ಲಿ 1000 ಕಿ.ಮೀ. ಉದ್ದದ 13 ಕಾಮಗಾರಿಗಳು ಭಾಗಶಃ ಪೂರ್ಣಗೊಂಡಿದೆ. ರೂ.27119 ಕೋಟಿ ವೆಚ್ಚದಲ್ಲಿ 1314 ಕಿ.ಮೀ. ಉದ್ದದ 25 ಕಾಮಗಾರಿಗಳು ಪ್ರಾರಂಭಿಕ ಹಂತದಲ್ಲಿವೆ. ಕಾಮಗಾರಿವಾರು ವಿವರಗಳನ್ನು ಅನುಬಂಧ-2 ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.

ಕಡತ ಸಂಖ್ಯೆ: ಲೋಇ 133 ಸಿಎನ್‌ಹೆಚ್ 2022 (ಇ)


(ಸಿ.ಸಿ. ಪಾಟೀಲ)

ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

Details of National Highways in the State of Karnataka (With NH Zone, PWD+NHAI)

LCQ-2869 ANNEXURE-I

Sl No	NH No		Stretch/Chainage Km	Details of NHs with State PWD (km)						Details of NHs with NHAI (km)						Length (Km.)		G. Total
	Old	New		Name	SL	IL	2-Lane	2l+ps	4-Lane	> 4-Lane	SL	IL	2-Lane	2l+ps	4-Lane	> 4-Lane	With PWD	
1	NH-4	48	The highway starting from Its junction with Rao Tula Ram Marg in Delhi (km. 14.300 of old NH No. 8) connecting Bawal in the State of Haryana, Kotputli, near Jaipur, (Kishangarh, Bhilwara, Chittaurgarh, Udaipur in the State of Rajasthan, Ahmedabad, Vadodara, Ankleshwar in the State of Gujarat, Mumbai, Thane, Pune, Satara, Kolhapur in the State of Maharashtra, Belgaum, Chitradurga, Bangalore in the State of Karnataka, Krishnagiri, Vellore and terminating at its junction with NH-16 near Chennai in the State of Tamilnadu.	0	0	29.48	0	0	0	0	0	0	0	357	202.52	29.48	559.52	589.00
2	NH-7	44	The Highway starting from Devanahalli connecting Bangalore in the State of Karnataka, Hosur, Krishnagiri, Dharmapuri,	0	0	0	0	0	0	0	0	0	0	143	0	0.00	143.00	143.00
3	NH-207	648	The highway starting from its junction with NH-48 near Nelamangla, Dodballapur, Devenahalli on NH-44, Sarajpur in the State of Karnataka, Bagalur and terminating at its junction with NH-48 near Hosur in the State of Tamil Nadu.	0	0	41	0	0	0	0	0	81.38	0	0	0	41.00	81.38	122.38
4	NH-4A	748	The highway starting from its junction with NH-48 near Belgaum, Anmod in the State of Karnataka, Panda and terminating at its junction with NH-66 near Panaji in the State of Goa.	0	0	0	0	0	0	0	0	67.82	16.3	0	0	0.00	84.12	84.12
5	209	948	The highway starting from NH-48 junction near Kanakapura-MALAVALLI-KOLLEGALA-CHAMARAJANAGARA-TERMINATING ITS JUNCTION WITH NH-544 AT COIMBATORE	0	21.70	9.26	0.00	25.04	0	0	7.75	134.08	0	0	0	56.00	141.83	197.83
6	NH-50	50	The highway starting from its junction with new NH No. 161 at Nanded in the State of Maharashtra connecting Udgir, Bidar, Honnabad, Gulbarga, Jevargi, Bijapur, Hospet and terminating at its junction with NH-48 near Lakshmisagara in the State of Karnataka.	0.00	0.00	0.00	69.94	11.92	0.00	0.00	0.00	0.00	242.55	326.00	0.00	81.86	568.55	650.41
7	150	150	The highway starting from Guiberga on NH-50 Connecting Wadi-Yadgir- in the state of Karnataka and terminating on NH-167-in the state of AP.	0.00	0.00	0.00	100.21	18.26	0.00	0	0	0	0	0	0	118.47	0.00	118.47

Sl No	NH No		Stretch/Chainage Km	Details of NHs with State PWD (km)						Details of NHs with NHAI (km)						Length (Km.)		G. Total
	Old	New		Name	SL	IL	2-Lane	2l+ps	4-Lane	> 4-Lane	SL	IL	2-Lane	2l+ps	4-Lane	> 4-Lane	With PWD	
8	218	52	The highway starting from its junction with NH-7 near Sangrur in the State of Punjab connecting Harwana, Hisar in the State of Haryana, Fatehpur, Jaipur, Tonk, Kota, Aklera in the State of Rajasthan, Rajgarh, Biora, Dewas, Indore, Sendhwa in the State of Madhya Pradesh, Dhule, Aurangabad, Beed, Osmanabad, Solapur in the State of Maharashtra, Bijapur, Hubli and terminating at its junction with NH-66 near Ankola in the State of Karnataka.	0.00	0.00	128.4	188.58	7.57	0	0	0	73.45	0	0	5	324.55	78.45	403.00
9	160	160	The Highway Starting from Tasgon, Miraj connecting Chilkodi and terminating its junction with NH-48 in the state of KA	0	2	24	0	0	0	0	0	0	0	0	0	26.00	0.00	26.00
10	9	65	The highway starting from its junction with NH-48 near Pune connecting Indapur, Solapur, Umarga in the State of Maharashtra Homnabad in the State of Karnataka Hyderabad (excluding from Miyapur [km 524/00] to Assembly [km 543/00] on Pune-Hyderabad Section and from Assembly D/00 to LB Nagar [Km 14/00] on Hyderabad-Vijaywada Section), Vijaywada, Vuyyuru, Pamarru and terminating at its junction with NH-216 at Machilipatnam in the State of Andhra Pradesh.	0	0	0	0	0	0	0	0	0	0	74.2	0	0.00	74.20	74.20
11	NH-17	66	The Highway Starting from Panaji-Margao in the state of Goa, Karwara-Honnava-Udupi-Mangalore in the state of KA to Kasaragod in KL	0	0	0	0	0	0	0	0	0	0	300.1	0	0.00	300.10	300.10
12	212	766	The Highway Starting from GUNDLUPETE MYSORE terminating at its junction with NH-948 near Kollegal in the state of KA	0.000	0.000	19.000	102.490	28.751	0	0	0	0	0	0	0	150.24	0.00	150.24
13	63	67	The highway starting from Ramnagara on NH-748 connecting Dharwad HUBLI and gadag, koppal, hospet, bellary terminating at gooty	0	16.93	5.3	37.22	0.3	0	0	0	0	0	307	0	59.75	307.00	366.75
14	167	167	The highway starting from Haggari on NH-67 in Karnataka connecting Alur, adoni, Mantralayam in the state of Andra Pradesh connecting Raichur in Karnataka connecting Mahbubnagar and terminating on NH-44 in the state of AP	0	0	0	59.28	12.12	0	0	0	0	0	0	0	71.40	0.00	71.40
15	NH-234	69	The highway starting from starting from junction with NH-66 near honnavara connecting shmoga, banavara, huliya sira madhugiri chintamani mulbagal in the state of KA	0	58.244	315.44	84.36	18.1	0	0	0	75	0	11.2	0	476.14	86.20	562.34

Sl No	NH No		Stretch/Chainage Km	Details of NHs with State PWD (km)						Details of NHs with NHAI (km)						Length (Km.)		G. Total
	Old	New		Name	SL	IL	2-Lane	2I+ps	4-Lane	> 4-Lane	SL	IL	2-Lane	2I+ps	4-Lane	> 4-Lane	With PWD	
16	NH-13	169	The highway starting from NH-69 near shivmoga connecting thirthahalli koppa Karkal and terminating its junction with NH-66 near mangalore	17	139.3	47.4	9.5	0	0	0	0	0	0	0	0	213.20	0.00	213.20
17	NH-13	369	The highway starting from its junction with NH-69 near Bhadravati connecting Channagiri, Holalkere and terminating at its junction with NH-48 near Chitradurga in the State of Karnataka.	0.4	8.00	22.15	67.7	7.05	0	0	0	0	0	0	0	105.30	0.00	105.30
18	NH-73	73	The highway starting from its junction with NH-66 near Mangaluru connecting Bantval, Beltangadi, Mudgere, Belur, Banavar, Arsikere and terminating at its junction with NH-48 near Tumkur in the State of Karnataka	0.00	122.6	52.15	6.3	6	0	0	0	106.7	0	19.8	0	187.05	126.50	313.55
19	NH-75	75	The highway starting from its junction with NH-73 near Bantval, Hassan, Bangaluru, Kolar in the State of Karnataka Venkatagirikota in the State of Andhra Pradesh Pernampet, Gudiyattam, Katpadi and terminating at its junction with NH-48 near Vellore in the State of Tamil nadu.	0.00	0.00	26	0	0	0	0	0	23.3	0	353.524	0	26.00	376.82	402.82
20	NH-67	181	The highway starting from its junction with NH-81 near Coimbatore connecting Mettuppalaiyam, Udagamandalam (Ooty), Gudalur in the State of Tamil Nadu and terminating at its junction with NH-766 near Gundulpet in the State of Karnataka.	0.00	11.840	0.800	13.460	0	0	0	0	0	0	0	0	26.10	0.00	26.10
21	NH-169A	169A	The highway starting from its junction with NH-169 near Thirthahalli connecting Agumbe, Hebbari and terminating at Udipi Harbour (Malpe) in the State of Karnataka	0.00	83.3	0	0	3	0	0	0	0	0	0	0	86.30	0.00	86.30
22	150E	150E	The highway Starting from junction NH-50 near gulbarga connecting chowdapur, Afzalpur in the state of KA , dudhani akkalkote and terminating at its junction with NH-52	0.00	0.00	0.00	63.90	9.00	0.00	0.00	0.00	0.00	0.00	0.00	0	72.90	0.00	72.90
23	NH-367	367	The highway starting from its junction with NH-67 near Bhanapur connecting Kukunur, Yelburga, Gajendragad, Badami, Guledaguda, Bagalkote, Bagalkot and terminating at its junction with new NH No. 52 near Gaddankeri in the State of Karnataka.	51.28	40.643	41.175	17.31	1.22	0.00	0.00	0.00	0.00	0	0	0	151.63	0.00	151.63
24	NH-173	173	The highway starting from its junction with NH-73 near Mudgere connecting Chikkamagaluru, Kadur, Tamatadahalli, Hosadurga and terminating at its junction with new NH No. 369 near Holalkere in the State of Karnataka.	0.00	87.8	61.1	0.00	3.1	0.00	0.00	0.00	0.00	0	0	0	152.00	0.00	152.00

Sl No	NH No		Stretch/Chainage Km	Details of NHs with State PWD (km)						Details of NHs with NHAI (km)						Length (Km.)		G. Total
	Old	New		Name	SL	IL	2-Lane	2l+ps	4-Lane	> 4-Lane	SL	IL	2-Lane	2l+ps	4-Lane	> 4-Lane	With PWD	
25	NH-275	275	The highway starting from its junction with NH-75 near Bantwala connecting puttur-sulya-madikeri-piriyapatna-mysuru-srirangapatna-Mandya-Chanpatna-ramanagara- and terminating at its junction with new NH-75 on bengaluru	0.00	0.00	132.314	55.786	24.9	0.00	0.00	0.00	0.00	0	135.337	0	213.00	135.34	348.34
26	NH-150A	150A	The highway starting from its junction with NH-50 at Jevargi connecting Sirliguppa, Bellary, Hiriyur, Huliyur, Chikkanayakanahalli, Nagamangala Srirangapatna-Mysore-Nanjangud and terminating at its junction with NH-948 at ChamaraJanagar in the State of Karnataka.	0.00	169	62.77	191.71	16.87	0.00	0.00	0.00	0.00	204.2	0	0	440.35	204.20	644.55
27	766C	766C	The highway starting from its junction with NH 66 near Byndur (Balndur) connecting Kollur, Hosanagara, Anandapur, Ananthapura, Shikarpur, Masur and terminating at its junction with NH 48 near Ranibennur in the State of Karnataka.	14.97	130.10	51.40	5.96	1.00	0.00	0	0	0	0	0	0	203.43	0.00	203.43
28	Nagansur near NH - KA Border	548B	The Highway starting from its junction with NH-548C near Mantha connecting Deogooan Fata, Selu, Pathari, Sonpeth, Parali Vajjnath, Ambajogai, Renapurphata, Latur (NH-361), Ausa, Omarga, Yenegur, Murum, Alur, Akkalkot, Nagasur in the state of Maharashtra connecting Bijapur (Vijayapura), Tikota, Athani, Kagwad, Chikhodi, Sankeshwar and terminating at its junction with NH-48 near Gotur in the state of Karnataka.	0	245	20	6	0	0	0	0	0	0	0	0	271.00	0.00	271.00
29	516A	516A	The Highway Starting from pandherpur i Mangalwedha in MH and terminating its junction with NH-52 NEAR Bijapur in the state of KA	0	12	0	0	0	0	0	0	0	0	0	0	12.00	0.00	12.00
30	752K	752K	The Highway Starting from its junction with NH-752I near Jintur in the state of Maharashtra and connecting to Bori, Zari, Parbhani, Gangakhed, Isad, Kingaon, Dhanora, Wadval, Nagnath, Gharami, Nalegoan, Latur, Nitur, Nilanga, Sirshi, Aurad Shajani in the state of Maharashtra and terminating at its junction with NH-50 near Bhalgi in the state of Karnataka.	0	0	45	0	0	0	0	0	0	0	0	0	45.00	0.00	45.00

47

Sl No	NH No		Stretch/Chainage Km	Details of NHs with State PWD (km)						Details of NHs with NHAI (km)						Length (Km.)		G. Total
	Old	New		Name	SL	IL	2-Lane	2l+ps	4-Lane	> 4-Lane	SL	IL	2-Lane	2l+ps	4-Lane	> 4-Lane	With PWD	
31	161A	161A	The Highway starting from its junction with NH-548C Akot, Patsul, Bhod, Akola, Barshi Takli, Shelu bazaar, Mangrulpir, Manora, Digras, Arni, Dhanoda, Mahur, Sarkhani, Kinvat, Islapur, Himayatnagar, Bhokar, Mudkhed, Nanded, Osmanpur, Kautha, Mukhed, Barhali, Mukrabad, Lakhmapur, Sawarmal, Nangarga, Wazzar in the state of Maharashtra connecting Aurad, Tuljapur, Mustapur, Markhal, Nawadgeri and terminating at its junction with Bidar Ring Road in the state of Karnataka.	0	45	0	0	0	0	0	0	0	0	0	0	45.00	0.00	45.00
32	544DD	544DD	The highway starting from its junction with NH No. 44 near Ananatpur connecting Rayadurg in the State of Andhra Pradesh and terminating at its junction with NH-150A near Molkalmuru in the state of Karnataka.	0	5.1	5.9	0	0	0	0	0	0	0	0	0	11.00	0.00	11.00

Sl No	NH No		Stretch/Chainage Km	Details of NHs with State PWD (km)						Details of NHs with NHAI (km)						Length (Km.)		G. Total
	Old	New		Name	SL	IL	2-Lane	2l+ps	4-Lane	> 4-Lane	SL	IL	2-Lane	2l+ps	4-Lane	> 4-Lane	With PWD	
33	544E	544E	The highway starting from its junction with NH No. 44 near Kodikonda checkpost connecting Lepakshi,Hindupur,Madakasira, Rolia,,AGALI in AP and terminating its junction with NH-48nrae Sira in KA	0	0	14	0	2.6	0	0	0	0	0	0	0	16.60	0.00	16.60
34	548H	548H	The highway starting from its junction with NH-48 near Sankeshwar in the state of Karnataka, Gadhingaj, Ajara, Amboli, Madkhol, Sawantwadi, Insuli and terminating at its junction with NH-66 near Banda in the state of Maharashtra.	0	0	3.3	0	0	0	0	0	0	0	0	0	3.30	0.00	3.30
35	748AA	748AA	The highway starting from its junction with NH-748 near Machhe Connecting Piranvadi, Navage, Kinaye, Kusamalli, Jamboti, Katmani, Kankumbi, in the state of Karnataka Poriem. Matnee and terminating at Sanquelim (near Shri Dattaraya Mandir) in the State of Goa.	0	33.5	12.6	3.74	0	0	0	0	0	0	0	0	49.84	0.00	49.84
36	367A	367A	The highway starting from its junction with NH-67 near Koppal and terminating at its junction with NH No. 50 near Metgal in the State of Karnataka.	0	0	0	0	0	0	0	25.1	0	0	0	0	0.00	25.10	25.10
37	948A	948A	The highway starting from junction of NH-648 and NH-48 near dobaspet(manne), Nijagal,Kengal,Gudemaranahalli,Harthi, Melahalli,Hulikeregunnur, Rayasandra,Banavasi,Thokasandra in the state of KA connecting Achchettipalli	0	0	0	0	0	0	0	0	179.936	0	0	0	0.00	179.94	179.94
38	369E	369E	The highway starting from its junction with NH-69 near Sagar Connecting connecting Huv'nahalli,Hotebaglu,Kalasevalli,Sighanandor and terminating at its Junction with NH-766C near MARAKUTUKA in the state of KA	28.5	38.7	0	0	0	0	0	0	0	0	0	0	67.20	0.00	67.20
39	373	373	The highway starting from its junction with NH-73 near beuru connecting Hassan , Hotenarasipura and terminating its junction with NH-275 near Bilikere in the state of Karnataka	0	0	126.73	0	0	0	0	0	0	0	0	0	126.73	0.00	126.73
40	275K	275K	The highway starting from its junction with NH-275 near Hinkal village connecting NH-275/ NH- 150A near Columbia Asia Hospital, NH-766/ NH-150A near APMC Bandipalya and terminating at its originating junction with NH-275 near Hinkal Village around Mysore city in the state of Karnataka. (Mysore Ring Road)	0	0	0	0	0	41.535	0	0	0	0	0	0	41.54	0.00	41.54

Sl No	NH No		Stretch/Chainage Km	Details of NHs with State PWD (km)					Details of NHs with NHAI (km)					Length (Km.)		G. Total		
	Old	New		Name	SL	IL	2-Lane	2l+ps	4-Lane	> 4-Lane	SL	IL	2-Lane	2l+ps	4-Lane		> 4-Lane	With PWD
41	166E	166E	The Highway starting from Khanapur-Nagaj-JAT in the state of NH and terminating at its Junction with NH-52 near bijapur in the state of KA	0	0	25	0	0	0	0	0	0	0	0	0	25.00	0.00	25.00
42	766E	766E	The highway starting from KUMTA-HAVERI-SIRSI	20	19.89	0	33	0	0	0	56	0	0	0	0	72.89	56.00	128.89
43	163B	163B	The highway starting from BIDAR -Nizamapet	0	20	0	0	0	0	0	0	0	0	0	0	20.00	0.00	20.00
44	766EE	766EE	The highway starting from its junction with NH-66 near Hattikeri and terminating at Belekeri Port in the State of Karnataka.	0	4.265	0	0	0	0	0	0	0	0	0	0	4.27	0.00	4.27
				132.2	1315	1321.7	1116.4	196.8	41.535	0	88.85	741.67	463.05	2027.161	207.52	4123.52	3528.25	7651.77

National Highways Authority of India
Regional Office - Bengaluru

Annexure-II

I. Projects completed (Where CC issued)

PROJECTS COMPLETED WHERE CC ISSUED, WHICH ARE UNDER O&M STAGE IN THE STATE OF KARNATAKA

Sl. No.	Project Name	Mode	Length (km)	Length Completed (km)	TPC (Rs. Cr.)	Date of Completion	Remarks
---------	--------------	------	-------------	-----------------------	---------------	--------------------	---------

PIU - BENGALURU

1	AP/Karnataka border Nandi hills of NH-7 (KNT 1) - 4 L Concessionaire: M/s. Patel KNR (JV), IE:M/s. MSV UPC:N/02010/05001/KA	BOT Annuity	69	69	402.87	Dec, 2009	
---	--	----------------	----	----	--------	-----------	--

PIU - CHITRADURGA

2	4 laning of Nelamangla-Tumkur section of NH-4 Concessionaire: M/s. JAS. IE:M/s. MSV UPC:N/02002/18001/KA	BOT	32.50	32.50	155	Feb, 2004	
3	Tumkur Bypass UPC: N/02002/18002/KA	EPC	13	13	79.96	Dec, 2010	

PIU - DHARWAD

4	4 laning of Belgaum - Maharashtra Border of NH-4 Concessionaire: M/s. North Karnataka Expressway Ltd., IE:M/s. MSV UPC : N/02002/09001/KA O&M Agency: M/s. Jaihind Road Builders.	BOT Annuity	77.705	77.705	542.80	July, 2004	Concession period expired on 19.12.2019. Hand back requirement Completed. Presently under O&M through separate agency
5	6 laning of Dharwad - Belgaum of NH-4 Concessionaire: M/s. Ashoka Belgaum Dharwad Pvt. Ltd., IE:M/s. Theme UPC : N/02002/12001/KA	BOT	79.36	79.36	680	Feb-2020	CC issued on 17.02.2020

PIU - MANGALURU

6	B.C. Road - Padil (Suratkal-Nantur)(New Mangalore Port)UPC:N/04029/08001/KA	EPC	37.00	37.00	363	Dec, 2013	
---	---	-----	-------	-------	-----	-----------	--

PIU - GULBARGA

7	4 laning of Bijapur-Hungund section of NH-13 Concessionaire: M/s.	BOT	97.212	97.212	748	May, 2012	
---	--	-----	--------	--------	-----	-----------	--

PROJECTS COMPLETED WHERE CC ISSUED, WHICH ARE UNDER O&M STAGE IN THE STATE OF KARNATAKA

Sl. No.	Project Name	Mode	Length (km)	Length Completed (km)	TPC (Rs. Cr.)	Date of Completion	Remarks
	BijapurHungundTollwayPvt. Ltd., IE:M/s. L.N. Malaviya UPC:N/08007/02001/KA						
8	Maharashtra-KNT border to Sangareddy section of NH-9 Concessionaire: M/s. L&T, IE:M/s. TPF Getinsa UPC:N/04007/12003/KA	BOT	145	145	1266	Sept, 2019	CC issued on 17.09.2019
9	2-lane with paved shoulders of Bijapur-Gulbaga-Humnabad section of NH-218. Concessionaire: M/s. L&T IE:M/s. Theme UPC:N/09032/01001/KA	EPC	220.01	220.01	523	Sept, 2019	CC issued on 30.09.2019
PIU - HOSPET							
10	4/6 laning of Hungund - Hospet section of NH-13 Concessionaire: M/s. GMR OSE HungundHospet Highways Pvt. Ltd., IE: M/s. L.N. Malaviya, UPC:N/08007/03001/KA	BOT	97.00	97.00	946	May, 2014	
PIU - RAMANAGARA							
11	Silk Board Junction to Attibele of section of NH-7 Concessionaire: M/s. BETPL, IE:M/s. Theme UPC:N/02003/04001/KA	BOT	24.365	24.365	450.0	Apr, 2010	
12	2/4L of Kerala Border - Kollegal Section of Km 136.600 to Km 268.475 of Old NH-212 UPC: N/04031/09001/KA	EPC	129.443	129.443	419.40	Jan, 2017	Project completed by MoRTH & handed over to NHAI
PIU - HASSAN							
13	4 laning of Devihalli-Hassan section of NH-48 Concessionaire: M/s. Devihalli Hassan Tollway Ltd. (L&T) IE:M/s. MSV UPC: N/04029/02001/KA	BOT	77.228	77.228	453	01.02.2021	

II. Substantially Completed Projects (Where PCC issued & CC Pending)

12

PROJECTS SUBSTANTIALLY COMPLETED WHERE PCC ISSUED & CC PENDING IN STATE OF KARNATAKA							
Sl. No	Project Name	Mode	Length (km)	Length Completed (km)	TPC (Rs. Cr.)	Date of Completion	Remarks/ Revised Target date for issue of CC
PIU - BENGALURU							
1	Upgradation of Bangalore - Hyderabad section of NH-7 (KNT-2) - (6 L) Concessionaire: M/s. ESSL Devanahalli Tollway Pvt. Ltd., IE: M/s. LEA Associates Pvt. Ltd., UPC: N/02010/06001/KA	BOT	22.12	22.12	680	May, 2014	30.06.2022
2	6 laning of Access Controlled Highway project from Bangalore to Nelamangala section of NH-4 Concessionaire: IE: M/s. K&J UPC: N/02002/20001/KA	BOT	19.50	19.50	445	Dec, 2010	Project Terminated Maintenance works under progress
3	4/6-laning of Bangalore - Kolar - Mulabagal section of NH4 from Km.237/0 to Km.318/0 of NH-4 Concessionaire: M/s. LANCO Hoskote Highways Ltd., IE: M/s. LEA Associates UPC: N/04027/01001/KA	BOT	79.724	79.724	565	Dec, 2013	30.06.2022
4	4-laning of Mulabagal-Nangli (Karnataka/Andhra Pradesh Border) of NH-4 Concessionaire: M/s. JSR Mulbagal Tollways Ltd., IE: M/s. Dhruv UPC: N/04027/02001/KA	BOT	22.188	22.188	141	June 2015	Intention to termination & Arbitration under process
PIU - CHITRADURGA							
5	Sixlaning of Tumkur - Chitradurga section of NH-4 Concessionaire: M/s. IRB Tumkur Chitradurga Tollway Pvt. Ltd., IE: M/s. L.N. Malaviya UPC : N/02002/17001/KA	BOT	114	114	839	July, 2014	CoD proposal recommended from PIU.
6	Four laning of Hospet - Chitradurga section of NH-63	BOT	120.18	120.18	1388	PCOD issued for a	30.06.2022

PROJECTS SUBSTANTIALLY COMPLETED WHERE PCC ISSUED & CC PENDING IN STATE OF KARNATAKA							
Sl. No	Project Name	Mode	Length (km)	Length Completed (km)	TPC (Rs. Cr.)	Date of Completion	Remarks / Revised Target date for issue of CC
	Concessionaire: M/s. TRIL IE/SE: M/s. Aarvee UPC : N/08007/04001/KA					length of 108.45 on 18.02.2020. 2 nd PCOD issued for a length of 11.224 km on 06.05.2021	99.25 %
7	4 laning of Byrapura to Challakere section of NH-150 A from km 309.150 to km 359.100 (Package II) Concessionaire:M/s. Dilip Buildcon IE: M/s. Getinsa UPC : N/04025/08001/KA	HAM	49.95	49.95	841.70	PCOD issued for a length of 45.45 on 15.12.2020	CoD already recommended w.e.f. 31.03.2021 98.33%
8	6 laning of Chitradurga - Davangere section of NH-4. Concessionaire: M/s PNC infratech Ltd., IE:M/s. Getinsa UPC : N/02002/16001/KA	HAM	72.70	65.79	1434	PCOD issued for a length of 65.72 on 24.06.2021	Mar 22 99.50%
9	6 laning of Davangere -Haveri section of NH-Concessionaire. Ircon DH Pvt. Ltd., IE:M/s. Aarvee UPC : N/02002/15001/KA	HAM	78.923	71.723	1177	PCOD issued for a length of 71.723 w.e.f 28.05.2021	84.54% Mar-22 As the remaining stretch is descoped due to demand for enhanced compensation and extra structures.
PIU - MANGALORE							
10	Four laning of Kundapur-Surathkal& Mangalore-KNT/Kerala Border- NH-17. Concessionaire: M/s. Navayuga Udupi TollwayPvt. Ltd., , IE: M/s. Aarvee Associates. UPC: N/04002/03001/KA	BOT	90.08	90.08	671	PCOD issued for a length of 81.95 on 31.01.2017.	100% main carriageway completed 30.06.2022
11	Four laning of Goa/KNT border to Kundapur section of NH-66.	BOT	187.24	171.46	1644.90	PCOD issued for	30.06.2022 91.50%

PROJECTS SUBSTANTIALLY COMPLETED WHERE PCC ISSUED & CC PENDING IN STATE OF KARNATAKA

Sl. No	Project Name	Mode	Length (km)	Length Completed (km)	TPC (Rs. Cr.)	Date of Completion	Remarks / Revised Target date for issue of CC
	Concessionaire: M/s. IRB IE: M/s. AECOM UPC: N/04002/02001/KA					a length of 141 on 31.01.2020	Flyover at Karwar, Tunnel & Road work under progress
PIU - HASSAN							
12	4 laning of Nelamangla - Devihalli section of NH-48 Concessionaire: M/s. LANCO Devihalli highways Ltd., IE: M/s. MSV., UPC: N/04029/01001/KA	BOT	80	80	441	PCOD issued on 23.06.2012	30.06.2022
PIU - DHARWAD							
13	6 laning of Haveri - Hubli section of NH-4 Concessionaire: M/s. Montecarlo Ltd IE: M/s. LASA UPC: N/02002/14001/KA	HAM	63.40	62.21	1200	PCOD issued for a length of 52.287 Km on 23.09.2020	30.06.2022 94.81 %

III. Projects under implementation: (Excluding projects pending for Appointed date & PCC issued Projects)

IV.

Sl No	Project Name	Mode	Date of LOA	Awarded Cost / TPC (Rs. Cr)	Date of Start	Schedule / Likely date of completion	Total Length (km)	Length completed up to FEB 2022	Physical progress (%)
PROJECTS AWARDED DURING 2015-16									
1.	Hassan - Maranahally section of NH-48 (Package-I) Concessionaire: M/s. Isolux Corsan ., AE:M/s. RODIC PIU - HASSAN UPC: N/04029/03001/KA	EPC	31.03.2016	573.92	06.03.17	Mar, 2019 / March, 2023	45.14	18.30	39 %
	TOTAL (2015-16)			573.92			45.14	18.30	
PROJECTS AWARDED DURING 2016-17									
2.	Hubli - Hospet section of NH-63 Concessionaire: M/s. BSCPL-KNR (JV) AE:M/s. Aarvee PIU - DHARWAD UPC: N/04036/04001/KA	EPC	08.08.2016	1334.70	15.03.17	Mar, 2020 / PCOD Issued on 10.03.2022 for a length of 134.620 Km.	143.72	140.86	94.07 %
3.	Hospet-Bellary-KNT/AP Border - NH-63 Concessionaire: M/s. Gammon India Ltd., AE:M/s. Theme	EPC	11.08.2016	870	31.03.17	Mar, 2019 / June, 2023	95.37	54.73	57.17%

9

Sl. No.	Project Name	Mode	Date of LOA	Awarded Cost / TPG (Rs. Cr.)	Date of Start	Schedule / Likely date of completion	Total Length (km)	Length completed up to FEB 2022	Physical progress (%)
	PIU - HOSPET UPC: N/04036/ 02001/KA								
4.	Tamilnadu border/Dindigal-Bangalore - NH-209 Concessionaire:M/s. Sadbhav, IE:M/s. Getinsa PIU -RAMANAGARA UPC: N08014/03001/KA	HAM	26.09.2016	1008	21.8.17	Aug, 2019 / June, 2022	164.34	121.00	78.00 %
	TOTAL (2016-17)			3212.7			403.43	316.59	
PROJECTS AWARDED DURING 2017-18									
5.	2 laning with paved shoulders of Khanapur-Knt/Goa Border section of NH 4 A Concessionaire:M/s. DilipBuildcon AE:M/s. L.N. Malvia PIU - DHARWAD UPC: N/09035/02001/KA	EPC	27.02.2018	380.07	05.11.2018	02.05.2021/ Foreclosed	52.3	35.66	70.01 % Project foreclosed
6.	6 laning of BANGALORE-NIDAGHATTA SECTION OF NH-275 Concessionaire: M/s. DBLBNHPL IE:M/s. MSV PIU -RAMANAGARA	HAM	28.02.2018	2190	14.05.2019	09.11.2021 / 02.05.2022	56.2	49.79	88.78%

Sl. No	Project Name	Mode	Date of LOA	Awarded Cost / TPC (Rs. Cr.)	Date of Start	Schedule / Likely date of completion	Total Length (km)	Length completed up to FEB 2022	Physical progress (%)
	UPC: N/04031/01001/KA								
7.	4 Laning of Belgaum - Khanapur section of NH4A Concessionaire:M/s. Ashoka IE: URS Scott Wilson. PIU - DHARWAD UPC: N/09035/01001/KA	HAM	07.03.2018	856.20	07.03.2019	02.09.2021/ 31.10.2022	30	18.16	61.38%
8.	4 laning of Mallasandra to Karadi (Tumkur - Shimoga section) of NH-206 from km 12+310 to km 65+195(Pkg - I) Concessionaire:M/s.Ashoka IE: M/s. Theme PIU - TUMKUR UPC Code:	HAM	07.03.2018	1364.14	15.10.2019	15.10.2021 / 12.04.2022	52.89	38.55	64.35%
9.	4 laning of Karadi to Banavara (Tumkur - Shimoga section) of NH-206 from km 65+195 to km 121+900(Pkg - II) Concessionaire:M/s. Ashoka IE: M/s. Theme PIU - TUMKUR UPC Code:	HAM	07.03.2018	1505.85	15.10.2019	15.10.2021 / 12.04.2022	56.70	34.72	64.54 %

Sl. No.	Project Name	Mode	Date of LOA	Awarded Cost / TPC (Rs. Cr.)	Date of Start	Schedule / Likely date of completion	Total Length (km)	Length completed up to FEB 2022	Physical progress (%)
10.	6 laning of Nidagatta - Mysore - NH -275 (Package II) Concessionaire:M/s. DilipBuildcon IE: M/s. MSV PIU -RAMANAGARA UPC: N/04031/02001/KA	HAM	28.02.2018	2283.50	10.12.2019	07.06.2022 / 07.09.2022	61.00	34.94	83.21 %
11.	Sirsi - Kumta - Belekeri Port, NH766E and NH766EE Concessionaire: M/s. RNS-Gayatri (JV) AE: Yet to appoint PIU - DHARWAD UPC: N/07036/02001/KA	EPC	27.03.2018	360	07.12.2020	06.12.2022	58.92	2.68	4.54 %
12.	4 laning of Bettadahalli to Srirampura (Tumkur - Shimoga section) of NH-206 from km 170+415 to Km 226.750 (Package - IV) Concessionaire:M/s. Ashoka IE: M/s. Malviya PIU - TUMKUR UPC Code:	HAM	08.03.2019	2082.98	20.10.2021	20.10.2021 / 19.10.2023	50.975	0.01	3.49%
TOTAL (2017-18)				11022.74			418.985	214.51	

Sl No.	Project Name	Mode	Date of LOA	Awarded Cost / TPC (Rs. Cr.)	Date of Start	Schedule / Likely date of completion	Total Length (km)	Length completed up to FEB 2022	Physical progress (%)
PROJECTS AWARDED DURING 2018-19									
13.	4 laning of Bellary to Byrapura section of NH-150 A from km 253.600 to km 308.550 (Package I) Concessionaire: M/s. DilipBuildcon IE: M/s. Yongma PIU - HOSPET UPC: N/04025/07001/KA	HAM	01.06.2018	1313.9	24.10.2019	23.10.2021/ 31.03.2022	41.73	40.73	94.07%
14.	4 laning of Challakere to Hiriya section of NH-150 A from km 359.100 to km 413.500 (Package III) Concessionaire: PNC Infratech Pvt. Ltd. Getinsa IE: M/s/STPF Eurostudios PIU - CHITRADURGA UPC: N/04025/09001/KA	HAM	01.06.2018	1157	25.01.2021	24.01.2023	55.705	15.10	28.75 %
PROJECTS AWARDED DURING 2020-21									
15.	4 laning of Banavara to Bettadahalli (Tumkur - Shimoga section) of NH-206 from km 121+900 to km 170+415 (Pkg - III) - PIU - TUMKUR	HAM	14.02.2020	1035	15.03.2021	14.03.2023	48.52	16.66	27.88%

Sl. No.	Project Name	Mode	Date of LOA	Awarded Cost / TPC (Rs. Cr.)	Date of Start	Schedule / Likely date of completion	Total Length (km)	Length completed up to FEB 2022	Physical progress (%)
	Concessionaire : M/s.Ashoka IE : UPC Code:								
16.	4 laning from of Dodaballapur Bypass to Hoskote section Pkg II PIU - BENGALURU Concessionaire:M/s.Dilip Buildcon IE:L N Malviya UPC Code: N/02003/02003/KA	HAM	26.08.2020	1278	22.02.2021	21.02.2023	38	13.08	44.33%
17.	Widening to 4 lane of Channarayapatna & Hassan bypass with other project facilities PIU - HASSAN Concessionaire:Power Mech Projects Ltd. - SRC Infra Developers Pvt. Ltd. IE: Theme Engg. Services UPC: HSN Bypass - N/04029/09002/KA CRP Bypass - N/04029/09003/KA	EPC	18.09.2020	555.13	18.01.2021	18.01.2023	39.019	0	30.30%
18.	Construction of 6 lane new bridge across Phalguni river near Kulur on NH-66. Concessionaire:Shinde Developers Private Ltd..	EPC	30.12.2020	56	12.04.2021	11.10.2022	0.776	0	30.00 %

Sl. No.	Project Name	Mode	Date of LOA	Awarded Cost / TPC (Rs. Cr.)	Date of Start	Schedule / Likely date of completion	Total Length (km)	Length completed up to FEB 2022	Physical progress (%)
	IE: PIU - MANGALURU UPC Code:								
19.	4 Laningfrom Dobaspet to Dodaballapur Bypass section, - Pkg I PIU - BENGALURU Concessionaire:Shankar arayana Constructions Pvt. Ltd. IE:Voyants Solutions Pvt. Ltd UPC Code: N/02003/02002/KA	HAM	07.09.2020	1307	19.04.2021	18.04.2023	42	14.72	41.01%
20.	Bangalore-Chennai Expressway-Phase-I Package-I from Bangalore-Malur section Concessionaire: Dilip Buildcon IE:K&J PIU - BENGALURU UPC Code: N/01003/01001/KA	HAM	04.03.2021	1160	15.09.2021	14.09.2023	27.1	0	7.54%
21.	Bangalore-Chennai Expressway-Phase-I (Pkg-II) from Malur-Bangarpet section PIU - BENGALURU	HAM	04.03.2021	1279	20.09.2021	19.09.2023	27.1	0	6.50%

3

Sl. No.	Project Name	Mode	Date of LOA	Awarded Cost / TPC (Rs. Cr.)	Date of Start	Schedule / Likely date of completion	Total Length (km)	Length completed up to FEB 2022	Physical progress (%)
	Concessionaire: Dilip Buildcon IE:K&J UPC Code: N/01003/02001/KA								
22	Bangalore-Chennai Expressway-Phase-I (Pkg-III) from Bangarpet - Bethamangala PIU - BENGALURU Concessionaire : M/s.KCC IE : K&J UPC Code: N/01003/02002/KA	HAM	11.03.2021	863	18.01.2022		17.5	0	2.2%
23.	2-lane with Paved shoulders of Aurad-Bidar section of NH-161A PIU-Gulbarga Concessionaire:RMN Infrastructure Limited IE :Voyants Solution Pvt. Ltd. in JV Technocrats Advisory Services Pvt. Ltd. UPC code :	EPC	18.12.2020	302.79	14.09.2021	14.09.2023	45.535	7.23	17.20%
24.	4 L of Addahole (Near Gundya) to Bantwal Cross Section (Pkg-01) from Design Km. 255.703 to Design Km. 270.270 of NH-75 (Old	EPC	31.03.2021	322.64	14.10.2021	30.09.2023	15.13	0	5%

Sl No	Project Name	Mode	Date of LOA	Awarded Cost / TPC (Rs. Cr.)	Date of Start	Schedule / Likely date of completion	Total Length (km)	Length completed up to FEB 2022	Physical progress (%)
	NH-48) PIU - MANGALORE Concessionaire:M/s. S M Autade Pvt Ltd IE : M/s Chaitanya Projects Consultancy Pvt. Ltd. JV UPC:N/04029/07003/K A								
25.	4L of Addahole (Near Gundya) to Bantwal Cross section (Pkg-02) from Design Km 270.270 to Design km 318.55 including flyover at Kalladka Town including approaches from Km. 311.57 to Km. 313.67 of NH-75 (Old NH-48) PIU - MANGALORE Concessionaire : M/s. KNR Constructions Limited IE : M/s Chaitanya Projects Consultancy Pvt. Ltd. JV UPC:N/04029/07002/KA	EPC	22.03.2021	1680	23.11.2021	22.11.2023	48.485	0	2%

